

NTRACOMPANY CORRESPONDENCE

98 (Rev. 7-68)

PLAINTIFF'S
EXHIBIT

RMC-461



FROM:	J. F. Farrell - Baton Rouge	
→ TO:	Mr. P. L. Patty - Baton Rouge	
COPY:	Messrs: T. M. McCracken, J. A. Williams, F. C. Priest	
DATE & SUBJECT:	Progress Report - Job 7727 - W/E 4-27-74	April 29, 1974

Barnard & Burk personnel on site - 51

Subcontract personnel on site - 3

No time lost due to bad weather or labor problems

Facility 24.0

Combustion chamber retaining wall poured. Poured dry bottom and started forming for stack foundation. Continued excavation for kiln pier "B". Removed abandoned underground conduit run interfering with pier "B". First structural steel received from Baton Rouge Fabricators.

Facility 35.0

Started excavation for cooler foundations.

Facility 40.0

New switchgear tested and inspected by Westinghouse. Switchgear energized and lab., main office and maintenance buildings changed over to new gear.

Facility 65.0

Transite water line from deep well pump 90% complete. Tie in made to existing water line. Underground conduit installed from deep well pump to maintenance building. In order to help plant, which has low water pressure problems, new pump will be put into operation as soon as possible. Temporary electrical feed will be from maintenance building.

Facility 66.0

Diesel fire pump received from Worthington.

J. Farrell
J. F. Farrell

JFF/gw
Attachment

RMC3300020000020