

INTEROFFICE CORRESPONDENCE

Chicago Plant

5/30/79

OFFICE BLDG/TUBE RM# DATE

TO: Chicago Plant

ATTN. OF: H. C. Gaffney

COPY TO: F. B. Dorf - BB
B. G. Witherspoon - CE ✓

SUBJECT: Engineering Report
May, 1979

REFERENCE:

Job Order 3723
Repair South Ball Mill

Testing of the automatic lubrication system continues, using a thinner lubricant. Extending the ball mill housing to the floor will be done as time permits.

Job Order 3862
Purchase Knife Clamps for Drum Dryer

This job order is complete and will be closed out next month.

Job Order 4359
Install Gutters and Down Spouts on Building 19 Roof

This job will be started when the weather damaged overhang roof section is repaired.

Job Order 4590
Purchase Carbon Dioxide Vessel

This job will be done as production schedules permit.

Job Order 4631
Walkie Stacker Lift Truck

The new lift truck has been received. The second battery is on back order.

Other Job Orders

Job orders for retaring the building 19 roof, the purchase of a new carbonate pump, rebuilding of the litharge mill, and repair of the kiln are in progress.


Miscellaneous

Regular safety, energy, and maintenance scheduling meetings are being conducted by the writer.

With regard to the conciliation agreement with the M.S.D.G.C., a new trial filter test chamber has been installed with test cartridges. Additional testing of a second set of filter cartridges by another manufacturer continues.

The replacement of the street sewer and manhole is complete. Testing continues to determine if additional sewer work is necessary. An extension of the meeting date with the M.S.D.G.C. has been granted to July 6, 1979.

RJ:ck


R. Johnson