



Interoffice Communication

To J. A. DeBernardi
From C. E. Gremillion
Date July 22, 1975
Subject Inspection of Elevated Walking & Working Surfaces - VCM Plant

Attached is the 1975 second quarter status report of the repairs to the priority II & III items. Completed priority items have been dropped from this list. Only the current items are listed herein.

The new structures for the Plant VCM Vent Recovery System and R-305 reactor will have the platform gratings secured by J-bolts as a part of the completion of the project.

This report includes repairs made through June 30, 1975.

C. E. Gremillion
C. E. Gremillion

bw
CC:
JRH

CCR 000016568

ATTACHMENT A

PRIORITY II & III ITEMS

VCM PLANT - LAKE CHARLES

<u>TITLE</u>	<u>ESTIMATED COMPLETION DATE</u>
<u>C-102</u> II - Remove foot obstruction behind the ladder at 6th level platform	8-1-75
<u>H-485 Fin Fan</u> III - Replace expanded metal grating or add supports	8-15-75
<u>T-511 Anhydrous Ammonia</u> II - Install handrails on steps to dike	8-30-75
<u>T-101</u> III - Ladder rung not in alignment with platform	Being reviewed
<u>H-104</u> III - South of H-104 railing is substandard (28")	9-01-75
<u>H-106</u> III - On both ladders top rung is not in alignment with platform	Being reviewed
<u>T-503</u> II - Steam piping running vertically at top section of ladder obstructing clearance of rungs.	Completed
<u>Light Ends Column</u> II - Add intermediate platform on ladder-exceeds 20 feet.	Being reviewed
<u>Platform Over S-207A and 207B, S-108 & S-109</u> II - Remove top ladder rungs II - Install handrails on grating top S-109	Being reviewed Completed
<u>Structure at T-103A, T-110 & T-102</u> II - Add safety screen at west ladder to platform over T-103A (43" opening)	9-15-75
<u>Vertical Tanks West of HCl Tank</u> II - Install toe boards on west side of platform	9-15-75
<u>C-500 Scrubber</u> II - Provide intermediate platform or safety climbing device-ladder is about 35' high.	Being reviewed
<u>Tank Farm</u> <u>T-401A, B & C</u> III - Install toe boards III - Cover floor holes	8-01-75 8-01-75

CCR 000016569

ESTIMATED
COMPLETED
DATE

TITLE

T-402, 405, 422, 452 & 460

III - Ladder is substandard - side rails are 14" apart.

11-01-76

Dikes

II - Install handrails on all cross over steps.

1-01-76

Warehouse

II - Add toe board and midrail on handrail overhead storage area.

10-01-75

PRE-TURNAROUND INSPECTION
OF WALKING & WORKING SURFACES - VCM PLANT

C-101 Steam Stripper

Install vertical bars in opening between ladder cage and railing

8-01-75

Cooling Tower

Rungs should be replaced on all wooden ladders (some are broken and others in bad shape)

Completed

C-202, HCl Column

Screens should be installed on already existing metal platforms from ladder cages to handrails.

10-15-75

C-103 Heavy Ends Column

Install safety screens in opening between ladder cage and railing

10-15-75

CCR 000016570