

Shell Oil Company



One Shell Square
P.O. Box 60193
New Orleans, Louisiana 70160

March 7, 1985

PLAINTIFF'S EXHIBIT

SH-1481

Mr. C. D. Davis
Division SEC Manager
Shell Western Exploration and Production Inc.
Onshore West Division
P. O. Box 61062
New Orleans, LA 70161

Subject: Monitoring Results for Asbestos - Tallahala Creek Plant

Dear Mr. Davis:

Reference: Shell Oil Company/Shell Western Exploration and Production Inc.,
Service Agreement Effective January 1, 1984

Please find attached a DRAFT copy of the above-subject letter. May we have your comments as soon as possible so that the letter can be released in final form?

Thank you.

Yours very truly,

Allen F. Schmit
Senior Industrial Hygienist

Attachment

LAM 028326

ABS-047216

INDUSTRIAL HYGIENE SERVICES - PROJECT RECORD

IF-05-85
PROJECT NO.

PROJECT TITLE: Asbestos Insulation Removal (SWEP-Drsl. W)
LEAD: JPM LOCATION: Tallahatchie Creek Plant
DATE OPEN: 01/15/85 EST. DATE OF COMPLETION: 03/15/85 CLOSE DATE: 3/12/85
STOP ALLOCATION: _____ ACTIVITY ALLOCATION: _____ HS&E CATEGORY: _____
CONTACTS: _____

IH Samples Submitted to Laboratory (1-2 Days)*
Draft Report Written (5 Days)*
IH Sample Results Received (to be determined)
Final Report Written (3 Days)**
Supervisor's Review (1-2 Days)
Draft Report Mailed (2 Days)
Draft Report Reviewed (2 Weeks)
Final Report Preparation/Issued (2 Days)

ACTION COMPLETED	
SCHEDULED DATE	ACTUAL DATE
<u>1/25/85</u>	<u>1/25/85</u>
	<u>2/5/85</u>
<u>3/1/85</u>	<u>3/1/85</u>
	<u>3/6/85</u>
<u>04</u>	<u>3-6-85</u>
	<u>3/7/85</u>
	<u>3/12/85</u>

*Work days after completion of field survey
**Work days after completion of previous action

DATES	TIME	ACTIVITY RECORD/REMARKS
<u>01/15/85</u>		<u>Project opened.</u>
		<u>Requested by C.W. Davis, Div. SEC Mgr, SWEP Drsl-W, to monitor (for asbestos during removal of insulation) from a distillation column at Tallahatchie Creek Plant</u>
<u>1/16/85</u>	<u>20 min</u>	<u>Telecom R.E. Cotton - work to be started 1/21/85</u>
<u>1/21/85</u>		<u>Weather conditions prevented start of work - scheduled to start 1/22 - delayed till 1/24 pending improvement in weather.</u>
<u>1/24/85</u>	<u>8 Hr</u>	<u>Monitored two employees of Eagle Inc. Insulators removal completed P.M. late 1/24/85</u>
<u>2/5/85</u>	<u>20 min</u>	<u>Samples sent to WRC</u>
<u>3/1/85</u>	<u>10 min</u>	<u>Sample results returned / reviewed</u>
<u>3/6/85</u>	<u>1 hr</u>	<u>Draft report written -</u>
<u>3/7/85</u>		<u>Draft report to Davis for review</u>
<u>3/11/85</u>		<u>Report approved as final per telecom E. Fitzgerald</u>
<u>3/12/85</u>		<u>Text out as final</u>
		<u>Project Closed</u>

LAM 028324

ABS-047214