


INTER-OFFICE MEMORANDUM

TO R. J. Wolf
AT Oakland



DATE April 30, 1965
FROM D. A. Daly
AT *D. A. Daly*
Middletown
JOB NO. 6471-00

COPIES TO L. H. Oppenheim
J. E. Hughes
W. F. Bort
F. X. Kast

SUBJECT Armco Project "600" - Middletown Works Expansion Program

DAILY PROGRESS REPORT NO. 289

Assigned Program Personnel, April 29, 1965:

Technical	89	KE Crafts	137
Construction	29	Subcontractor Forces	109
Administrative	18	McGraw Work Order Forces	222
Clerical	50		
Subcontract	3		
Personnel on Loan	1		
Total	190		

Progress:

1. 6471-00 General: A program for preparation of construction standards has been agreed upon. Specifications for architectural, structural and civil work will be prepared in the Chicago office. Contract documents and all others will be prepared in Middletown.
2. 6471-05 Water Systems: Construction of the 12" Well Water Cross Connection was completed.
3. 6471-48 Hot Strip Mill: The 90% review conference was held with Armco for the sanitary sewers and downspout headers. Changes in routing were requested for both systems. Sanitary sewers will now discharge to the north, rather than the south as previously agreed. The elevation of the downspout header will be raised.

Visitors:

M. Czaruk - Butler, Master Plan
T. Zygmuntowicz - Chicago, HSM Coordination, Sanitary Sewers and Downspouts

Out of Town:

None

DAD:ms

*None
D. A. Daly
No correct*