

August 11, 1978

To: ~~W. C. Young~~
Building 406-2

cc: Mr. J. J. Ashworth
Mr. E. D. Brown
Mr. R. P. Fulknier
Mr. W. T. Gray
Mr. L. R. Hart
Mr. R. T. Kramer
Mr. G. E. Lewis
Dr. W. R. Manning
Mr. R. E. McElDowney
Mr. W. S. Mount
Mr. R. J. Murawski
Mr. J. C. Nelson
Mr. L. W. Phair
Mr. C. R. Revette
Mr. J. B. Sapp
Mr. P. B. Smith
Mr. P. D. Wegrzynowicz
Mr. R. N. Wheeler, Jr.
Mr. G. G. Weissert
Mr. H. L. Wise

From: ~~W. C. Young~~

Attached are minutes of the plant Vinyl Chloride Compliance Schedule Monitoring Team Meeting held August 1, 1978.

/nm

Attachment

UCC 105035

VINYL CHLORIDE COMPLIANCE SCHEDULE MONITORING TEAM
MEETING MINUTES

Date: August 1, 1978

Present

E. D. Brown
L. R. Hart
C. R. Revette
P. B. Smith
W. C. Young

Discussion Topics

I. Federal EPA correspondence by 514 EPD:

1. Compliance schedule progress notice that work had been completed on Source No's. 001, 012, 013, and 014.
2. Status report covering the following:
 - a. Completion of work on Source No. 015 ahead of schedule. (Notification was inadvertently omitted from 1 above).
 - b. Failure to meet the compliance schedule on Source No. 016 and part of Source No. 012 due to operational problems.
 - c. Safety relief valve No. 2023 was erroneously reported as completed in 1 above.
 - d. Completion of all work (b, c above) and final compliance is expected to be achieved by the end of August.
 - e. Final compliance has been achieved on Source No's. 012, 013, 014, and 015 (except for c above and four other safety relief valves. EPA granted a variance on the latter four devices due to unauthorized, non-spec substitution by the vendor which caused delay in receipt of acceptable equipment.)

II. Maintenance/Engineering Progress Reports

UCC 105036

1. C. R. Revette reported that all four of the safety relief valves mentioned in 2.e. above have been received. (One of them was erroneously shipped to Texas City but through his efforts was returned without undue delay.)
2. E. D. Brown reported that the electrical work being performed by a contractor on Source No. 010, Vent line from the Bulk Terminal to the Island Powerhouse is approximately 99% completed. Approximately 2 days work (mechanical) remains for the Plant Maintenance Department to complete.

The following tabulation summarizes remaining work/projects on our compliance schedule. Worthy of note: While the EPA has been lenient regarding completion of scheduled increments of progress they have made it clear that, "they have no recourse but to shut down our plant in the event of failure to achieve final compliance in accordance with our schedule."

<u>Source No.</u>	<u>Source Description</u>	<u>Completion Date</u>	<u>Final Compliance</u>
010	No. Chas. Vent →IPH	9/29/78	9/29/78
012	SRV # Y-048, W0. 2 Dilution Tk.	Waiver Granted	9/30/78
012	SRV # 2023, Tk 2622	4/28/78	5/31/78
012	SRV # 6660, Tk 2626	Waiver Granted	9/30/78
014	SRV # Y-848, No. 14 Compressor Dischg.	Waiver Granted	9/30/78
015	SRV # F-430, Rectifying Column Base	Waiver Granted	9/30/78
016	SRV # 5644, B-5 A/C	7/15/78	8/28/78
016	SVR # 5641, B-5 A/C	7/15/78	8/28/78
017	SRV # 5637, B-6 A/C	8/18/78	9/30/78
017	SRV # 5636, B-6 A/C	8/18/78	9/30/78

UCC 105037