

None

October 3, 1986

VISTA

H. J. Neeld
Conoco Inc.
P.O. Box 2197
Marland Building - Room 1016
Houston, TX 77252

G. J. Fryar
Conoco Inc.
P.O. Box 1267
Ponca City, OK 74603

Gentlemen:

Below is an update on the capital projects associated with the VCM compliance plans at Aberdeen and LCVCM.

ABERDEEN

Approximately 50% of the valve limit switches have been installed. Installation of the recorder for batch water stripper pressure and temperature is complete. Level indication for the new module blowdown tank will be installed by mid-October.

LCVCM

A memorandum was issued in August to the Department of Justice and the EPA notifying them of the completion of the Administrative Measures. It was also stated that three (3) maintenance employees were unable to receive training due to long term disability/illness. These personnel will be trained immediately upon return to work.

The Wet Vent Direct Chlorination Vent Flow Alarms and the Caustic Dryers Vent Line Restriction Orifice projects were completed in August. Also, bids were received on the purchase of instrumentation for the Incinerator and Main Plant Control Rooms.

Sincerely,

Thomas G. Grumbles

Thomas G. Grumbles, C.I.H.
Environmental Quality Manager

ajo/9