

UNIT: CEMENT ASBESTOS PRODUCTS COMPANYSUBJECT: PROPERTY IN PROGRESS

(\$000)

1st Period Ended 2-1-76

HER 0008913

CA No.	Description	Amount Approved	Amount Spent To Date	Balance To Spend To Complete Project	Month In Which Expenditures Will Be Made						Beyond Six Month	
					Feb	Mar	Apr	May	Jun	Jul		
RAGLAND:												
CA-138	Mandrels	100	62	38						38		
CA-143	Dust Collector	95	84	11	11							
CA-148	Tank	7	6	1	1							
CA-170	Autoclave Tray Modifications	7	7	-								
CA-175	Pumping Station	20	22	-								
CA-168	Vacuum System	14	7	7	7							
CA-180	Pipe Machine	43	36	7	7							
CA-167	Coupling Lathe Floating Jaws	2	1	1	1							
CA-181	Accumulator Tank	5	4	1	1							
CA-191	Coupling Stock Air Cure Trays	6	8	-								
CA-198	High Press. Spray Shwr. & Vac. Sys.	54	8	46						46		
CA-190	Cplg. Cutoff Feed Stk. Hdlg. Sys.	12	5	7	7							
		365	250	119	28	45				46		
VAN BUREN:												
CA-129	Paving & Yard Work	131	123	8				8				
CA-171	Sundyne Process Pump	8	9	-								
CA-160	Office Building	66	1	65						65		
CA-177	Agitator	3	3	-								
CA-178	Equalizer Agitator	4	1	3	3							
CA-194	Hoist Rail & Support Structure	8	7	1	1							
CA-193	Used Vacuum Pump	30	9	21		21						
CA-192	Air Cure Trays	6	6	-								
CA-183	Accumulator Tank & Check Valve	3	2	1	1							
CA-195	Mold	7	5	2	2							
		266	166	101	7	21		8		65		
TOTAL PROPERTY IN PROGRESS			416									

PLAINTIFF'S
EXHIBIT

CAP-123