

I 170

DO A 019129
CONFIDENTIAL

DEMO of 2" HOT OIL RETURN LINE TO D-470
REMOVAL OF D-470 FOR REPAIRS

SAFETY

PROCEDURE

- | Step | Action |
|-------------|---|
| 1 | JOB MUST BE WALKED OUT & UNDERSTOOD BY EVERYONE BEFORE THE PERMIT IS ISSUED |
| 2 | ALL LINE OPENINGS MUST BE IDENTIFIED, WITH LINE OPENING STICKERS, PIPE PAINTED PURPLE |
| 3 | MONOGOGGLES ARE REQUIRED FOR LINE OPENINGS |
| 4 | SAFETY HARNESS MUST BE USED FOR WORKING ABOVE GROUND LEVELS |
| 5 | EACH PERSON ON THE JOB MUST HAVE NORMAL BLOCK SAFETY EQUIPMENT ON HIS PERSON |
| 6 | MUST HAVE THE APPROVAL OF THE SAFETY OBSERVER TO START HOT WORK |
| 7 | IF A SLIP BLIND OR BULL BLIND IS INSTALLED OR REMOVED, IT MUST BE UPDATED ON BLIND LIST FOR THE JOB |
| 8 | FOLLOW SAFETY REFERANCE A-6 FOR PIPE STOPPER |
| 9 | OIL PADS SHOULD BE ON HAND WHEN SLIP BLINDING EQUIPMENT FOR HOT WORK |
| 10 | SPECIAL PRECAUTIONS WHEN DEALING WITH SYSTEM |
| 10A | HOT OIL WHEN EMPTYING SYSTEM |

DEMO of 2" HOT OIL RETURN LINE TO D-470

- 10B** PIPE STOPPER PROCEDURE NEEDS TO BE FOLLOWED
S. & L. P. A-6 WITH CHECK SHEET FILLED OUT
- 10C** OIL SHEEN IF LINES ARE NOT TAKEN DOWN PROPERLY
- 10D** A DOUBLE BLOCK & BLEED WILL BE USED FOR
ISOLATION ON R-250 A / B RETURN OIL LINES
(SEE DRAWING)
- 15** LIFTING PERMIT IS REQUIRED FOR D-470
REMOVAL.
- 16** DOWELL WILL CLEAN D-470.

EXPLANATIONS OF EACH STEP

ACTIVITY	DESCRIPTION	EQUIP	ENGR	AREA	DUR	CAL	MAN_HOURS	TYPE	WORK CREW	CHAMPS
<LINE	LINE-DESCRIPTION						MAN-HRS	C.E.CODE	QUANTITY	MHrs/EACH >
SDD470-A1	BUILD SCAFFOLD TO ISOLATE H/O LINE	D-470	SD	TRICE	HOT OIL	8	16	.0	SCAFF	S
							PREWORK	I		
< 1	SCAFFOLD AT E-52 RETURN LINE						.0		0	. >
< 2	SCAFFOLD AT 3" PUMP RECIRC. LINE						.0		0	. >
< 3	SCAFFOLD AT COLD CUT & WELD						.0		0	. >
SDD470-B1	REMOVE INSULATION TO SLIP BLIND H/O LINE	D-470	SD	TRICE	HOT OIL	8	16	6.0	INSUL	N
							PREWORK	I		
< 1	REMOVE INSULATION TO INSTALL 2" S/B						1.0		0	. >
< 2	REMOVE INSULATION TO INSTALL 3" S/B						1.0		0	. >
< 3	REMOVE INSULATION TO INSTALL 8" S/B						2.0		0	. >
< 4	REMOVE INSULATION TO CUT & WELD LINE						1.0		0	. >
< 5	REMOVE INSULATION TO INSTALL 8" S/B						1.0		0	. >
SDD470-C1	CLEAR D-470 & BAD TRACING LINES	D-470	SD	TRICE	HOT OIL	16	5	.0	OP	O
							PREWORK	I		
< 1	SEE CLEAR PROCEDURE						.0		0	. >
< 2	COOL DOWN OIL IN D-470						.0		0	. >
< 3	EMPTY D-470 TO T-252						.0		0	. >
< 4	LOW POINT D-470 TO T-252						.0		0	. >
SDD470-C2	DYE CHECK PAD EYES ON D-470	D-470			HOT OIL	4	21	.0	MTS	MTS
< 1	DYE CHECK PAD EYES ON D-470						.0		0	. >
SDD470-D1	S/B D-470 HOT OIL RETURN LINE	D-470	SD	TRICE	HOT OIL	5	5	7.7	PF	PF
								I		
< 1	SLIP BLIND E-52 RETURN D-470 SIDE						1.5		0	. >
< 2	SLIP BLIND P-470 RECIRC. D-470 SIDE						.0		0	. >
< 3	SLIP BLIND BYPASS R-250A RETURN D-470 SIDE						3.1		0	. >
< 4	SLIP BLIND BYPASS R-250B RETURN D-470 SIDE						3.1		0	. >

DO A 019132
CONFIDENTIAL

OPEN PLAN
ACTLINE

DOW CHEMICAL LAD
ACTIVITY LINE ITEM LISTING by ACTIVITY NUMBER
Filter: EQUIP = 'D-470 '
METHANES SHUTDOWN 1461

PAGE: 2
REPORT DATE:28MAY93

PROJECT: PROJ146I

TIME NOW:15-AUG-07:00

ACTIVITY	DESCRIPTION	EQUIP	ENGR	AREA	DUR	CAL	MAN_HOURS	TYPE	WORK CREW	CHAMPS
<LINE	LINE-DESCRIPTION						MAN-HRS	C.E.CODE	QUANTITY	MHrs/EACH >
SDD470-E1	PREPARE TO COLD CUT AND WELD FLG 2" TRACING RETR	D-470	SD	TRICE	6	5	11.1	PF	PF	
				HOT OIL				I		
< 1	DEMO 4' 2" HOT OIL RETURN LINE						2.0		0	>
< 2	CLEAR RESIDUE OIL BEFORE INSTALLING SEWER PLUG						2.0		0	>
< 3	INSTALL SEWER PLUG						1.5		0	>
< 4	WELD 2" 300# FLG.						2.1		0	>
< 5	INSTALL 2" 300# VALVE ON NEW FLG.						2.0		0	>
< 6	INSTALL B/B ON VALVE						1.5		0	>
SDD470-F1	REMOVE ALL SLIP BLINDS ON HOT OIL RETURN LINE	D-470	SD	TRICE	5	5	9.5	PF	PF	
				HOT OIL				I		
< 1	REMOVE S/B E-52 RETURN LINE & BUTTON UP						1.5		0	>
< 2	REMOVE S/B P-470 RECIRC. & BUTTON UP						1.8		0	>
< 3	REMOVE S/B BYPASS R-250A & BUTTON UP						3.1		0	>
< 4	REMOVE S/B BYPASS R-250B & BUTTON UP						3.1		0	>
SD. J1	INSULATE D-470 VESSEL	D-470		HOT OIL	40	21	.0	INSUL	N	
								PREWORK		
< 1	INSULATE D-470 VESSEL						.0		0	>
SDD470-J2	CHECK SCAFFOLD ON D-470	D-470		HOT OIL	4	21	.0	SCAFF	S	
								PREWORK		
< 1	CHECK SCAFFOLD ON D-470						.0		0	>
SDD470-K1	REMOVE EXISTING D-470 INSULATION	D-470		HOT OIL	8	5	.0	INSUL	N	
< 1	REMOVE EXISTING D-470 INSULATION						.0		0	>
SDD470-L1	REMOVE D-470 INSTR.	D-470		HOT OIL	6	5	12.0	I/E	I/E	

DO A 019133
CONFIDENTIAL

OPEN PLAN
ACTLINE

DOW CHEMICAL LAD
ACTIVITY LINE ITEM LISTING by ACTIVITY NUMBER
Filter: EQUIP = 'D-470 '
METHANES SHUTDOWN 1461

PAGE: 3
REPORT DATE:28MAY93

PROJECT: PROJ1461

TIME NOW:15-AUG-07:00

ACT	Y	DESCRIPTION	EQUIP	ENGR	AREA	DUR	CAL	MAN_HOURS	TYPE	WORK CREW	CHAMPS
<LINE		LINE-DESCRIPTION						MAN-HRS	C.E.CODE	QUANTITY	MHrs/EACH >
< 1		REMOVE PSH-8991						2.0		0	. >
< 2		REMOVE PT-8977						2.0		0	. >
< 3		REMOVE LSHH-8976						2.0		0	. >
< 4		REMOVE LSL-8979						2.0		0	. >
< 5		REMOVE LT-8975						2.0		0	. >
< 6		DISCONNECT GROUND CABLE						2.0		0	. >

SDD470-M1	DISCONNECT AND REMOVE D-470					10	5	55.6	PF	PF	
	D-470				HOT OIL						
< 1		DISCONNECT N2 LINE TO PSV'S N2-1900						1.5		0	. >
< 2		REMOVE HD-2030 FROM D-470 TO 3-WAY VALVE						3.0		0	. >
< 3		B/B BOTTOM OF 3 WAY VALVE & SPOOL						1.5		0	. >
< 4		REMOVE VENT TO C/L SPOOL						4.5		0	. >
< 5		B/B VENT AND C/L						1.5		0	. >
< 6		DISCONNECT HO-2029 3" 300#						1.7		0	. >
< 7		DISCONNECT HO-2058 16" 300#						7.4		0	. >
< 8		DISCONNECT HO-2056 6" 300#						2.6		0	. >
< 9		DISCONNECT HO-2010 20" 300#						8.8		0	. >
< 10		REMOVE LSHH STRONG BACK & VALVES						3.0		0	. >
< 11		B/B VALVES ON STRONG BACK						3.0		0	. >
< 12		REMOVE VALVES FOR LT-8975 WRAP IN VISQUEEN						3.4		0	. >
< 13		REMOVE VALVE ON NOZZLE D 3" 300#						1.3		0	. >
< 14		REMOVE VALVE ON NOZZLE M 2" 300#						1.0		0	. >
< 15		REMOVE VALVE ON NOZZLE E 3" 300#						1.4		0	. >
< 16		WRAP VALVES IN VISQUEEN						1.0		0	. >
< 17		REMOVE ANCHOR BOLTS						1.0		0	. >
< 18		REMOVE D-470						8.0		0	. >
< 19		D-470 WEIGHTS 45,600#						.0		0	. >
< 20		TOP OF D-470 TO FACE BACK OF TRUCK						.0		0	. >

SDD470-N1	SET UP TO WASH D-470					7	5	42.0	PF	PF	
	D-470				HOT OIL						
< 1		INSTALL 5 EA. 2" B/B 300#						7.5		0	. >
< 2		INSTALL 1 EA. 1-1/2" B/B 300#						.5		0	. >
< 3		INSTALL 3 EA. 3" B/B 300#						7.2		0	. >
< 4		INSTALL 1 EA. 6" B/B 300#						2.6		0	. >
< 5		INSTALL 1 EA. 16" 300# FLG. W/3" FITTING						7.4		0	. >
< 6		INSTALL 1 EA. 20" 300# FLG. W/3" FITTING						8.8		0	. >
< 7		MOVE TO DECON AREA						8.0		0	. >
< 8		INSTALL 3" 300# FLG. W/3" FITTING						.0		0	. >

DO A 019134
CONFIDENTIAL

OPEN PLAN
ACTLINE

DOW CHEMICAL LAD
ACTIVITY LINE ITEM LISTING by ACTIVITY NUMBER
Filter: EQUIP = 'D-470'
METHANES SHUTDOWN 146I

PAGE: 4
REPORT DATE: 28MAY93
TIME NOW: 15-AUG-07:00

PROJECT: PROJ146I

ACT	TY	DESCRIPTION	EQUIP	ENGR	AREA	DUR	CAL	MAN_HOURS	TYPE	WORK CREW	CHAMPS
		<LINE	LINE-DESCRIPTION					MAN-HRS	C.E.CODE	QUANTITY	MHrs/EACH >
SDD470-N10		OPERATION TO SET UP TO DRY D-470	D-470		HOT OIL	2	4	.0	OP	0	
		< 1	TIE N2 TO D-470 TO DRY					.0		0	>
		< 2	ESTABLISH FLOW ON ALL NOZZLES					.0		0	>
SDD470-N11		DRY D-470	D-470		HOT OIL	12	4	.0	N2	N2	
		< 1	DRY D-470					.0		0	>
SDD470-N12		REMOVE BULL BLINDS & FITTINGS ON D-470	D-470		HOT OIL	0	5	.0	PF	PF	
		< 0						.0		0	>
SDD470-N2		CLEAN D-470	D-470		HOT OIL	16	4	.0	D/W	D/W	
		< 1	CLEAN D-470					.0		0	>
		< 2	HAS TO BE CLEAN & READY FOR V/E					.0		0	>
SDD470-N3		PURGE D-470	D-470		HOT OIL	2	4	.0	OP	0	
		< 1	PURGE D-470 WITH AIR					.0		0	>
SDD470-N4		PULL MANWAY ON D-470	D-470		HOT OIL	0	5	.0	PF	PF	
		< 1	PULL 24" 300# MANWAY					.0		0	>
SDD470-N5		RUN BAG SAMPLE ON D-470	D-470		HOT OIL	2	4	.0	OP	0	

OPEN PLAN

ACTLINE

DOW CHEMICAL LAD

ACTIVITY LINE ITEM LISTING by ACTIVITY NUMBER

PAGE: 5

REPORT DATE:28MAY93

PROJECT: PROJ1461

Filter: EQUIP = 'D-470'

METHANES SHUTDOWN 1461

TIME NOW:15-AUG-07:00

ACTIVITY	DESCRIPTION	EQUIP	ENGR	AREA	DUR	CAL	MAN_HOURS	TYPE	WORK	CREW	CHAMPS
<LINE	LINE-DESCRIPTION						MAN-HRS	C.E.CODE	QUANTITY		MHrs/EACH >
< 1	RUN BAG SAMPLE ON D-470						.0		0		>
< 2	INSPECT FOR INTERNAL DAMAGE						.0		0		>
< 3	NDT V/E INSPECT FROM MANWAY						.0		0		>
SDD470-N6	SEND D-470 TO SHOP D-470			HOT OIL	4	5	8.0	PF		PF	
< 1	SEND D-470 TO SHOP FOR REPAIR						8.0		0		>
SDD470-N7	REPAIR D-470 D-470			HOT OIL	30	4	.0	FAB SHOP		OUT	
< 1	REPLCE NOZZLE H 24" 300#						.0		0		>
< 2	REPLACE NOZZLE C 1-1/2" 300#						.0		0		>
< 3	REPLACE NOZZLE L 2" 300#						.0		0		>
< 4	CMP TO INSPECT D-470 PRIOR TO HYDRO						.0		0		>
< 5	HYDRO D-470 TO 450# FOR ONE HOUR						.0		0		>
SD. N8	SHIP D-470 BACK TO CMP D-470			HOT OIL	4	5	8.0	PF		PF	
< 1	SHIP D-470 BACK TO CMP						8.0		0		>
SDD470-N9	SET UP TO DRY D-470 D-470			HOT OIL	2	5	8.0	PF		PF	
< 1	INSTALL M/W LOOSE 24" 300#						2.0		0		>
< 2	LOOSEN UP ALL 10 B/B'S						6.0		0		>
SDD470-O1	INSTALL NEW D-470 D-470			HOT OIL	9	5	52.2	PF		PF	
< 1	D-470 WEIGHTS 45,600#						.0		0		>
< 2	INSTALL NEW D-470						4.0		0		>
< 3	REINSTALL VALVE ON NOZZLE D 3" 300#						2.8		0		>
< 4	REINSTALL VALVE ON NOZZLE M 2" 300#						2.0		0		>
< 5	REINSTALL VALVE ON NOZZLE E 3" 300#						2.8		0		>
< 6	REINSTALL VALVES FOR LT-8975 2" 300#						4.0		0		>

DO A 019136
CONFIDENTIAL

OPEN PLAN
ACTLINE

DOW CHEMICAL LAD
ACTIVITY LINE ITEM LISTING by ACTIVITY NUMBER
Filter: EQUIP = 'D-470 '
METHANES SHUTDOWN 146I

PAGE: 6
REPORT DATE: 28MAY93
TIME NOW: 15-AUG-07:00

PROJECT: PROJ146I

ACTIVITY	DESCRIPTION	EQUIP	ENGR	AREA	DUR	CAL	MAN_HOURS	TYPE	WORK CREW	CHAMPS
<LINE	LINE-DESCRIPTION						MAN-HRS	C.E.CODE	QUANTITY	MHrs/EACH >
< 7	REMOVE B/B ON STRONG BACK						3.0		0	. >
< 8	REINSTALL LSHH STRONG BACK & VALVES						3.0		0	. >
< 9	BOLT UP HD-2010 20" 300#						8.8		0	. >
< 10	BOLT UP HD-2056 6" 300#						2.6		0	. >
< 11	BOLT UP HD-2029 16" 300#						7.4		0	. >
< 12	BOLT UP HD-2058 3" 300#						1.8		0	. >
< 13	REMOVE B/B'S VENT AND C/L						1.5		0	. >
< 14	INSTALL VENT TO C/L SPOOL						4.5		0	. >
< 15	REMOVE B/B'S FROM 3 WAY AND SPOOL						1.5		0	. >
< 16	INSTALL SPOOL TO 3 WAY VALVE						1.0		0	. >
< 17	BOLT UP N2 LINE TO PSV'S						1.5		0	. >
SDD470-P1	REINSTALL D-470 INSTR. D-470			HOT OIL	6	5	12.0	I/E	I/E	
< 1	REINSTALL PSH-8991						2.0		0	. >
< 2	REINSTALL PT-8977						2.0		0	. >
< 3	REINSTALL LSHH-8976						2.0		0	. >
< 4	REINSTALL LSL-8979						2.0		0	. >
< 5	REINSTALL LT-8975						2.0		0	. >
< 6	RECONNECT D-470 GROUND CABLE						2.0		0	. >
SDD470-Q1	PRESSURE TEST D-470 D-470			HOT OIL	4	4	.0	OP	0	
< 1	PRESSURE TEST D-470						.0		0	. >
SDD470-Q2	START UP D-470 D-470			HOT OIL	8	4	.0	OP	0	
< 1	START UP D-470						.0		0	. >
SDD470-R1	COMPLETE INSULATION ON D-470 D-470			HOT OIL	6	5	42.0	INSUL	N	
< 1	COMPLETE INSUL ON D-470						.0		0	. >
< 2	INSULATE 16" RETURN LINE AT D-470						14.0		0	. >
< 3	INSULATE 2" E-52 RETURN LINE						4.0		0	. >
< 4	INSULATE 3" PUMP RECIRC. LINE						4.0		0	. >
< 5	INSULATE 8" BYPASS R-250A RETURN						10.0		0	. >

DO A 019137
CONFIDENTIAL

OPEN PLAN

ACTLINE

DOW CHEMICAL LAD

ACTIVITY LINE ITEM LISTING by ACTIVITY NUMBER

PAGE: 7

REPORT DATE: 28MAY93

PROJECT: PROJ1461

Filter: EQUIP = 'D-470 '


METHANES SHUTDOWN 1461

TIME NOW: 15-AUG-07:00

ACTIVITY	DESCRIPTION	EQUIP	ENGR	AREA	DUR	CAL	MAN_HOURS	TYPE	WORK CREW	CHAMPS
<LINE	LINE-DESCRIPTION						MAN-HRS	C.E.CODE	QUANTITY	MHrs/EACH >
< 6	INSULATE 8" BYPASS R-250B RETURN						10.0		0	>

DO A 019138
CONFIDENTIAL

DO A 019139
CONFIDENTIAL



D-470 COOLDOWN PROCEDURE

Prework: Scaffold E-52 return valve.

This procedure assumes:

- a. HCl Purification is down .
- b. Both R-250's are down, padded and depadded, and purging with nitrogen to atmosphere.
- c. Only one hot oil pump is running.

See attached drawing.


1. Manually block in oil to and from E-52.
2. Manually block oil to and from R-250A.
 - a. Block in FCV upstream valve.
 - b. Close flow control valve on TDC.
 - c. Block E-470 valve to R-250A temperature control loop.
 - d. Block E-480 valve to R-250A temperature control loop.
3. Manually block in 475 psig steam to E-470.
4. Line up E-475 cooldown loop.
 - a. Turn on E-475 fan.
 - b. Slowly open 3 valves near P-475 to allow hot oil to fill up cooldown piping. (see drawing)
 - c. Slowly open R-250B cooldown HIC valve (HIC-6066, TDC group 151, slot 6) until it is 100 % open.
5. Manually block oil to R-250B.
 - a. Block E-470 valve to R-250A temperature control loop.
 - b. Block E-480 valve to R-250A temperature control loop.
6. Monitor the R-250B hot oil flow to ensure oil is flowing through E-475 and back to D-470.
7. Monitor the oil temperature in D-470. When the oil gets below 90 deg C, we will begin putting it in T-252.

94°C
at D400


JJS
6/93

DO A 019140
CONFIDENTIAL

D-470 COOL DOWN



P-470 - RUN ANY PUMP FOR ILLUSTRATION I'll USE P-470 C



D-470 DRAIN AND CLEARING PROCEDURE

Prework: Ensure T-252 level is low enough to handle D-470 liquid and associated piping.

Run tubing to low point D-470 to T-252 (See tubing drawing).

Cut a red tag master for pulling D-470 master and write out tags. (See attached list)

Scaffold D-470.

Locate 3 P-470 AOV clamps.

This procedure assumes:

~~Oil is circulating as per the Cooldown Procedure.~~
~~Oil temperature in D-470 is below 90 deg C.~~

See attached drawing.

- ~~1. Slowly open the recirculation valve at T-252 (Valve #1).~~
- ~~2. Close the upstream recirculation valve on P-475 (Valve #2). This will allow oil from D-470 to enter T-252. Monitor both the drum and tank level on TDC as well as the pressure on the tank in the field.~~
- ~~3. Close the R-250B FCV upstream block valve (Valve #3) as well as the R-250B cooldown HIC valve (Valve #4).~~
4. Shut off E-475 fan.
- ~~5. When D-470 goes empty, go to the P-470 pumps and shutdown the running pump when it gasses out.~~
6. Close the D-470 pressure control valve and pressure up D-470 to about 25 psig.


Note: There is a hole in the manway so rope off the area to prevent anyone from being hit with a oil laden mist.
7. Low point D-470 to T-252 via the prerun tubing. When complete open bleeds to ensure all the oil is removed.
8. Red tag the system as per drawing.

JJS
6/93

DO A 019142
CONFIDENTIAL

JSJ 6/93

D-470 DRAIN PROCEDURE



McWane National Brand

DO A 019143
CONFIDENTIAL

JJS 6/93

RED TAG LIST FOR PULLING D-470

#	TAG	DESCRIPTION	OPEN / CLOSED O / C
1	D-470	PCV UPSTREAM B.V.	C
2	D-470	PCV BYPASS B.V.	C
3	N ₂	To D-470 DOWNJFM B.V.	C
4	R-250A	FCV BYPASS B.V.	C
5	R-250A	FCV UPSTREAM B.V.	C
6	R-250A	FCV BLEED VALVE	O
7	R-250B	FCV BYPASS P.V.	C
8	R-250B	FCV UPSTREAM B.V.	C
9	R-250B	FCV BLEED VALVE	O
10	E-52	OIL RETURN B.V.	C
11	P-470	RECIRCULATION B.V.	C
12	P-470	SUCTION BLEED VALVE	O
13	P-470A	CLAMP	
14	P-470A	F/S	OFF
15	P-470A	AOV SWITCH	C
16	P-470B	CLAMP	
17	P-470B	F/S	OFF
18	P-470B	AOV SWITCH	C
19	P-470C	CLAMP	
20	P-470C	F/S	OFF
21	P-470C	AOV SWITCH	C

National Brand

CHECKLIST (ATTACHMENT 1)

NOTIFICATION OF PROCESS CHANGE CHECKLIST

Originator: JOHN SACKS Date of Origination: OIL TRACING RETURN LINE DEMO

P Date of Change: 10-7-93 Area: HOT OIL / HYDRO

F Temporary From _____ To _____

Description and Location of Change (Scope) COLD CUT LINE AND WELD A FLANGE ON PIPE USING PLUMBER'S PLUG PIPEDOWN, BULL BLIND NEW FLANGE

Technical Basis for Change: LINE IS PLUGGED AND WE NO LONGER USE HOT OIL FOR TRACING ON THE R-750; THERE IS NO ISOLATION VALVE AT D-970 SO A SID LINE ONLY TIME WE CAN CUT LINE.

- Impact on: Safety Loss Prevention Environment Health
- Type of Change: Alarm Shutdown Point
- Instrument Process Computer Control
- Addition or Removal of Equipment Piping Modification
- Equipment/Material Modification Chemical
- Job Procedure Other

Pre-Modification Checklist:

Applicable	N/A	Initials	
_____	<input checked="" type="checkbox"/>	_____	Consult piping and equipment specifications.
_____	<input checked="" type="checkbox"/>	_____	Perform Reactive Chemicals testing. 1/7/93 In-Progress?
_____	<input checked="" type="checkbox"/>	_____	Add materials involved to Toxic Substance Control Act (TSCA) inventory.
_____	<input checked="" type="checkbox"/>	_____	Calculate impact on F&EI and CEI
_____	<input checked="" type="checkbox"/>	_____	Comply with Engineering Practices.
_____	<input checked="" type="checkbox"/>	_____	Comply with Technology Center guidelines.
_____	<input checked="" type="checkbox"/>	_____	Comply with Dow "Environmental Protection Guidelines for Operations".
_____	<input checked="" type="checkbox"/>	<u>JJS</u>	Comply with Safety and Loss Prevention requirements.
_____	<input checked="" type="checkbox"/>	_____	Consult maintenance. (Name) <u>KEN TRICE / ADAM MICHEL</u>
_____	<input checked="" type="checkbox"/>	_____	Consult instrument and electrical technician. (Name) _____
_____	<input checked="" type="checkbox"/>	_____	Consult parts technician. (Name) _____
_____	<input checked="" type="checkbox"/>	_____	Evaluate and modify relief system. (Name) _____
_____	<input checked="" type="checkbox"/>	_____	Contact Industrial Hygiene. (Name) _____
_____	<input checked="" type="checkbox"/>	_____	Contact Process Engineering. (Name) _____
_____	<input checked="" type="checkbox"/>	_____	Complete required reviews. (Name them) _____
_____	<input checked="" type="checkbox"/>	_____	Other _____

Post-Modification Checklist: (Before startup)

_____	<input checked="" type="checkbox"/>	_____	Perform pre-startup audit.
_____	<input checked="" type="checkbox"/>	_____	Instrument loop drawings.
_____	<input checked="" type="checkbox"/>	_____	Electrical drawings.
_____	<input checked="" type="checkbox"/>	_____	Complete or update training program.
<input checked="" type="checkbox"/>	_____	<u>JJS</u>	Job procedures written and approved.
<input checked="" type="checkbox"/>	_____	<u>JJS</u>	P&ID's, process flow sheets and plot plans updated.
_____	<input checked="" type="checkbox"/>	_____	Personnel trained on the change.
_____	<input checked="" type="checkbox"/>	_____	Critical instrument checklist updated.
_____	<input checked="" type="checkbox"/>	_____	Computer code and documentation changed.

FOLLOW UP

By: _____ Date: 6/3/93

First Reviewer: Steph... Date: 6/4/93

Department Head/Superintendent: [Signature] Date: 6/7/93

JJS 6/4/93

RED TAG LIST FOR DEMOING
HOT OIL TRACING RETURN LINE

NOTE: THIS LIST ONLY APPLIES IF D-470
HAS BEEN PULLED.

- 1) R-250 A FCV BYPASS B.V. - CLOSED
- 2) R-250 A FCV BYPASS SLIPBLIND
- 3) R-250 A FCV UPSTREAM B.V. - CLOSED
- 4) R-250 A FCV DOWNSTREAM B.V. - CLOSED
- 5) R-250 A FCV BLEED - OPEN
- 6) R-250 B FCV BYPASS B.V. - CLOSED
- 7) R-250 B FCV BYPASS SLIPBLIND
- 8) R-250 B FCV UPSTREAM B.V. - CLOSED
- 9) R-250 B FCV DOWNSTREAM B.V. - CLOSED
- 10) R-250 B FCV BLEED - OPEN
- 11) P-470 RECIRC. B.V. - CLOSED
- 12) P-470 RECIRC. SLIPBLIND
- 13) E-52 OIL RETURN B.V. - CLOSED
- 14) E-52 OIL RETURN SLIPBLIND
- 15) D-470 RETURN BIG B/V - OPEN
- 16) N₂ SUPPLY TO PLUMBER'S PLUG
- 17) PLUMBER'S PLUG


NOTES

- 1) BEFORE TAGGING ENSURE ALL OIL IS DRAINED FROM LINE
- 2) TO DO COLD CUTS, TAGS 2, 7, 12, 14, 16, 17 DO NOT HAVE TO BE HUNG BUT IT WOULD BE A GOOD IDEA TO SLIPBLIND IT AND HANG 2, 7, 12, 14
- 3) CLEAN LINE WHERE PLUMBER'S PLUG WELD IS SUPPOSED TO BE MADE WITH MR BEFORE INSERTING PLUG
- 4) IF N₂ PRESSURE ON LINE EXCEEDS 4" WATER, SHUTDOWN JOB
- 5) VERIFY N₂ FLOW TO LINE.
- 6) NEED FIRE WATCH
- 7) FILL OUT PLUMBER'S PLUG PERMIT
- 8) SUPERINT. MUST SIGN PERMIT.
- 9) NEED M.O.C. FORM COMPLETED
- 10) USE 300#, 2" SLIP ON FLANGE.
- 11) GASKET MUST BE FLEXITALLIC GRAPHITE.

JJS 6/8

HOT OIL TRACING PLUMBER'S PLUG WELD

NOTE: D-470 WILL BE IN SHOP WILL THIS JOB IS BEING DONE.




11
National Brand

Procedure TO Work On Hot Oil Return Line

1. Make sure oil sorb pads are in place under each line that is opened or cold cut.
2. All break points must be identified, signed, and dated.
3. Install a 16"-300# slip blind at the valve on the return header at D-470. On the up-stream side.
4. Install a 2"-300# slip blind at the valve on E-52 return at the header on D-470. On the down stream side.
5. Install a 3"-300# slip blind at the valve on P-470 A/B/C recirculation line at the header to D-470. On the down stream side.
6. R-250-A flow control loop, install a 8"-300# slip blind on the by pass valve. On the down stream side.
7. R-250-B flow control loop, install a 8"-300# slip blind on the by pass valve. On the down stream side.
8. Hot oil tracing return line from R-250 A/B:
 - A. Cold cut a 4' section of line out, where it ties into the return line to D-470.
 - B. Using a plumber's plug, weld a 2"-300# flange on the stub at the return line to D-470. Be sure to clean the oil out of the stub before installing plumber's plug.

DO A 019149
CONFIDENTIAL

- C. Using gray tape, completely cover the open ended pipe where the 4' section was removed.
9. Remove one of the 2"-300# valves from the R-250 A/B hot oil tracing return line to D-470.
 - A. Bull blind the line where the valve was removed.
 10. Install the 2"-300#, that was removed from R-250 A/E hot oil tracing return line, on the new flange that was welded on the stub at D-470.
 - A. Install a bull blind on this valve.
 11. Remove the slip blinds that were listed in sections 3, 4, 5, 6 & 7 of this write up.
 12. Pressure test the system with N₂ at 150 PSIG.
 13. Remove the red tags.
 - A. Make sure all bleeds have ball blinds on them.
 - B. Valve the system up for normal operation.



(1)

D-470 Procedure

PRE-WORK:

1. Dye check lifting lugs.
2. Set up lifting permit.
3. Build necessary scaffold.
4. Run tubing to clean system.

1. OP - Cool down oil in D-470. - 8 HRS
2. Remove insulation off D-470. - 8 HRS
3. OP - Empty D-470 to T-252. - 4 HRS.
4. OP - Low point D-470 to T-252. - 4 HRS.
5. Remove instruments on D-470.
 - A. Remove PSH-8991.
 - B. Remove PT-8977.
 - C. Remove LSHH-8976.
 - D. Remove LSL-8979.
 - E. Remove LT-8975.
 - F. Disconnect ground cable.
6. Disconnect all piping connected to D-470.
 - A. Remove pipe spool going to the PSV's. (1 1/2" - 300#)
B/B the pipe spool and the PSV's 3/way valve.
 - B. Disconnect the N₂ pad line. (2" - 300#)
 - C. Remove pipe spool going to the vent c/l. (2" - 300#)
B/B the pipe spool and the vent c/l.

- D. Disconnect the oil make up line. (3" - 300#).
- E. Disconnect the return oil line. (16" - 300#).
- F. Disconnect the recirculation line (6" - 300#).
- G. Disconnect the pump suction line (20" - 300#).
- H. Remove the LSHH strong back and the valves. (2" - 300#)
B/B the valves.
- I. Remove the valves for LT-8975. (3" - 300#). Wrap the valves in visqueen to keep dry.
- J. Remove spare valves: 2 - 2" - 300#
1 - 3" - 300#
Wrap valves in visqueen to keep dry.
- K. Remove anchor nuts.

7 Pull D-470 and put it in the decontamination area.

- A. Have plenty oil sorb pads ready to clean up oil.
- B. B/B all nozzles on D-470 as soon as possible.

5 - 2" - 300#	1 - 16" - 300#
1 - 1 1/2" - 300#	1 - 20" - 300#
4 - 3" - 300#	Set up tie points for Dowell to
1 - 6" - 300#	Vapor degrease.

C. WEIGHT 45,600 lbs. - Get lifting permit.

- 8. Dowell will then vapor degrease D-470.
- 9. Send D-470 to the shop for repairs.
- 10. Install D-470 after it has been dried.

- A. Install anchor nuts.
- B. Install spare valves with B/B's.

2 - 2" - 300#
1 - 3" - 300#

- C. Install valves for LT-8975. (2-3"-300#)
 - ① D. Install LSHH-8976 strong back and valves. (2-2"-300#)
 - E. Hook up pump suction. (1-20#-300#).
 - F. Hook up the recirculation line. (1-6"-300#)
 - G. Hook up oil return line. (1-16"-300#).
 - H. Hook up oil make up line (1-3"-300#).
 - I. Install spool going to the vent CLK. (3-3"-300#)
 - J. Install spool going to the PSV'S. (2-1 1/2"-300#)
 - K. Hook up the N2 pad to D-470. (1-2"-300#).
10. Install D-470 instruments and loop check.
- A. Install PSH -8991.
 - B. Install PT-8977.
 - C. Install LSHH-8976.
 - D. Install LSL-8979.
 - E. Install LT-8975.
 - F. Connect D-470 ground cable.
11. Pressure test D-470 system at 100 PSIG w/N2.
OP - 4 hrs