

TGC: ~~DEL~~ MNG: RF
XF: none

November 13, 1986

VISTA

Mr. H. J. Neeld
Environmental Conservation
Conoco Inc.
P.O. Box 2197
Marland Bldg. Room 1016
Houston, TX 77252

Dear Jack:

Below are the monthly update items for compliance plan capital projects at LCVCM and Aberdeen.

LCVCM

As of September 30, 1986, the Operations and Maintenance Departments have conducted an average of 7.85 hours/employee and 4.96 hours/employee of annual review training, respectively. Overall progress for the required eight hours annual training is estimated at 80% completion.

Six of the Physical Measures projects have been completed to date. Basically, all materials have been ordered for the remaining seven projects, and a Basis of Bids is expected to be ready for issue by October 31, 1986. Under the current schedule, installation of all physical measures is expected to be completed within the scheduled date of April 7, 1987. Overall progress through September 30, 1986 on the Physical Measures is estimated at 17% completion.

ABERDEEN

Approximately 50% of the valve limit switches have been installed.

Sincerely,


Thomas G. Grumbles, C.I.H.
Environmental Quality Manager

ajo/9

cc Garvin Fryar

VVV 000015624