

Chemicals



PURCHASING STATUS REPORT

Project No.

263

Revision Date

Title PROTOTYPE ELECTROLYZER G-2A

Manager

L. H. WILCOX

Page 1 of 4

INQUIRY				PURCHASE ORDER				DRAWINGS				DELIVERY					REMARKS		
NUMBER	DESCRIPTION	DATE			NUMBER	VENDOR	DATE ISSUED	APPROVAL			CERTIFIED		CRITICAL DATE	SCHEDULE					
		ISSUED	DUE	RECEIVED				DUE	RECEIVED	RETURNED	DUE	RECEIVED		ORIG.	CURRENT	VENDOR CONTACT		SHIPPED	RECEIVED
098	TEST GAGE				001	TRIANGLE												COMPLETE	
109	STEEL BEAM				002	U.S. STEEL												COMPLETE	
112	CAD STEEL				003	LUKENS												COMPLETE	
143	RECTIFIERS/TRANSFORMER				004	G. E.	2/1					5/31	9/21	9/21	9/25	8/31	7/30	7/31	RECTIFIER RECEIVED
145	CEAR PUMP/BLAST				005	HEATER	2/8						4/1	4/21	4/1	8/30	8/24		
120	ELECTROLYZER				006	De NORA	2/8						8/1	7/5	9/18	-			PER W.S. SMITH - MILAN
133	PUMP				008	INDUSTRIAL	3/1					3/11	5/15	5/10	5/10	5/10	5/15	5/21	RECEIVED
134	PUMP				009	INGERSOLL	3/6		X			3/27	5/15	3/16	5/19	5/19	3/16	-	RECEIVED O.H.C. DEFERRED
136	MOTOR				011	WESTINGHOUSE	3/9		X					5/15	4/3	5/19	4/3	4/10	COMPLETE
137	PUMP (NASH)				012	ELECTRO (NASH)	3/6				X	4/11	5/15	5/15	5/18	5/19	5/18	5/26	COMPLETE
187	INSULATORS				013	INTERPACE	3/21		X		X		6/15	6/15	6/15	5/19	6/8	6/12	COMPLETE
144	TUBING				014	PRINCE	3/30		X		X		7/15	5/1	4/27	5/19	4/27	5/4	COMPLETE
145	RETAINERS				015	ANQUIDA	4/13		X		X		5/15	5/29	4/24	7/5	6/19		COMPLETE
185	GASKETS	3/7	4/15	5/19	057	PROGRESS	4/20		X		X	X	7/28	7/28	7/7	8/31			
193	CONCRETE BEAMS	4/4	4/20	5/12	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WILL REQUIRE T.W. STEEL
191	MOBILE LIFTING UNIT	4/3	4/10	4/18	017	LONGVIEW	4/8	5/18	5/25	7/10			7/1	7/1	9/8	8/31			
182	JUREX GLASS	2/25	3/1	4/3	018	HONEY	4/9				X		5/30	5/15	6/12	4/26	6/15	6/20	COMPLETE
181	VALVES	3/16	3/11	4/3	016	HONEY	4/7						5/15	5/1	5/12	5/19	4/12	5/18	COMPLETE
196	CATHODE WARE	-	-	-	186	WHITING	3/29			7/14	7/31	7/1	7/15	7/28	9/15	9/30			
197	PUMP PIPES	3/31	4/3	4/24	CHANGED	-	-	-	-	-	-	-	-	-	-	-	-	-	
141	PUMP PIPES	3/31	4/3	5/2	CHANGED	-	-	-	-	-	-	-	-	-	-	-	-	-	
198	CATHODE TROUGH	5/14	4/10	7/19	032	EPSON	4/25						6/1	5/15	6/15	5/18	4/10	6/16	COMPLETE
199	TUBES	7/12	7/17	7/15	031	FLC	4/28	5/15	7/20	7/27	5/25	5/30	6/10	6/1	7/27	7/26	7/31		COMPLETE
200	TRUSS HOIST	4/10	4/20		026	BRAND	4/15					7/1	6/1	6/10	7/17	7/27	7/31		COMPLETE
201	TRUSS HOIST	7/1	7/12		028	TRUSS	7/1	7/30	7/1				7/30	7/10	7/15	8/31			