

FILE NAME: Metropolitan Life (ML)

DATE: 1945 Feb 13

DOC#: ML149

DOCUMENT DESCRIPTION: Memo RE Dust Control? - Difficult to Read

RECEIVED
February 13, 1945

Mr. P. Ryan
Lawville

FRAT CONTROL - MEMPHIS - DEPT. 254. 255. 256

Your letter of 2/12 asks what the possibilities are of early completion of above projects.

Assuming its approval this week we will work about as follows:

First Week - The following jobs will come ahead of the subject projects:

Job	Est. Priority No.	Est. Completion
Heat Garage - B		2 Weeks
Compound Room - B	#1	2 - 3 "
9 - 600 Cards - A	#2	4 - 6 "
Ceiling Condenser - A	#3	3 "

Since we will be waiting for materials about 4 weeks, the only interest from these secured would be on 3-400 Cards, which will not be necessary.

Appr. #255 - Wiring Tanks	#4	4 Weeks
Appr. 256 - Glass Beams	#4	3 "
Appr. 257 - Band Lamp	#5	12 "

The drawings are practically complete on all 3 jobs, so materials can be ordered immediately upon receipt of JFE approval.

E.I. SCHILL

cc: Hecero. N.J. Sims
J.A. Gelp
T.A. Brown
A.S. Black
J. Kelly
H. Friedman

#2458

MET-0000614
TRIAL EXHIBIT