

☒ Advice of Physical Completion
☐ Notice of Start-Up or Completion

PROBLEM NO. 20281	PROJECT NO. B-2028
DATE 04/09/79	

LOCATION Baton Rouge Plant	DEPARTMENT Manufacturing	SECTION HC
TITLE VCL Emissions Reduction - EPA		PRIMARY JUSTIFICATION Pollution Abatement & Compliance With EPA Regulations.

NOTICE OF START-UP SHOULD BE PREPARED WHEN EQUIPMENT IS PLACED IN SERVICE OR CAPABLE OF BEING PLACED IN SERVICE. ADVICE OF PHYSICAL COMPLETION SHOULD BE PREPARED WHEN PROJECT IS 100% COMPLETED.

ADVICE OF PHYSICAL COMPLETION

(A) This project was completed on 03/30/79 and is ready to turn over to Operations.
 Safety Inspection Performed By Phases From 1977
By Phases From 1977
 Date to be Placed in Operation 1977

(B) This project was abandoned _____

(C) This project was classified as inactive on _____
 Estimated Period of Inactivity _____

Amount Authorized \$2,365M
 Estimated Expenditures \$2,430M
 Approximate Overrun or (Underrun) \$ 65M
 Allowable Overrun or (Underrun) \$100M

ADVICE OF PHYSICAL COMPLETION

Explanation of Overrun or (Underrun): Due to the urgency to meet the October 21, 1978 EPA deadline, some compromises made during design and installation were improved after compliance was achieved.

This work was (was not) done as outlined in Project Request. Listed on attached sheet are changes made.

Prepared by E. V. Nahr Date 04/09/79
 Engineering Project Manager

Approved by W. L. Strader Date 5/7/79
 Plant Manager

NOTICE OF START-UP OR COMPLETION

(D) CHECK ONE: MAY 07 1979

☐ All equipment covered by project.

☐ Part of INVESTMENT SECTION equipment covered by project.

Operable on _____

Prepared by _____
 Engineering Project Manager

Date _____

Approved by _____
 Plant Manager

Date _____

NOTICE OF START-UP OR COMPLETION

* If N.S.U. covers only part of the project equipment, specify equipment which was placed in service or completed.