

UST Inspection Report

Pretty Eagle Catholic Academy

Date of Report: August 29, 2025

Inspection Date & Time: July 22, 2025, at 11:40 a.m. MDT

Weather: Overcast, 75 degrees Fahrenheit

Facility Owner: St. Labre Indian School

Owner Address: 112 Saint Labre Campus Drive
Ashland, Montana 59003

Facility Address: 212 Mission Loop
Saint Xavier, Montana 59074

Facility Phone: 406-784-4559

Facility Representative: [REDACTED] McNac and [REDACTED] Brown

EPA Facility ID Number: 2020013

Reason for Inspection: Routine compliance inspection

Inspector(s): [REDACTED] Person, EPA
[REDACTED] Grabowski, EPA

UST System Description

Pretty Eagle Catholic Academy (Facility) is a privately-owned underground storage tank (UST) located on the Crow Reservation in Saint Xavier, Montana. The fuel at this Facility is not sold to the public. The Environmental Protection Agency's Facility records indicate that the Facility has one 1,000-gallon STI-P3 UST, which was installed in 1990. Facility piping is safe suction and constructed with single-walled fiberglass reinforced plastic materials.

Inspection Narrative

On July 22, 2025, the EPA conducted an inspection at Pretty Eagle Catholic Academy in Saint Xavier, Montana. The EPA last inspected the Facility on October 11, 2022, and selected it for routine re-inspection. On July 8, 2025, the EPA contacted the Facility operator to schedule the inspection.

The EPA inspector arrived at the Facility at approximately 11:40 a.m. The EPA inspector presented inspector credentials. The Facility representative consented to the inspection. The EPA inspector conducted a physical inspection of the UST system. Facility records were provided via email on the day

of the inspection. Facility records provided are included in Attachment A. Photographs of UST system components are in Attachment B.

Tank Leak Detection

Tank leak detection is conducted by a Gilbarco EMC monitoring system that conducts static tests of the UST. The EPA inspector was able to print out a history from the monitoring system. Most months had passing tests. Based on discussion with the Facility representatives, it seemed likely that the missing months were due to low fuel. The ATG system passed an annual inspection on May 14, 2025.

Piping Leak Detection

Piping is European safe suction design; therefore, no release detection is required.

Cathodic Protection

The UST is constructed of a cathodically-protected steel. EPA records indicated a passing cathodic protection test was performed on June 17, 2021. The Facility provided a passing test dated November 8, 2023.

Periodic Testing/Inspection of Spill and Overfill Prevention Equipment

The spill bucket was replaced and passed testing on July 15, 2024. The overfill prevention device (flapper valve) was inspected/tested and passed on May 9, 2024.

Periodic O&M Walkthrough Inspections

A record of the monthly walkthrough inspection was only provided for the previous month. An annual walkthrough was performed by a contracted qualified service provider on May 14, 2025.

Operator Training

Certificates for the Class A and B operator were present during the inspection. The Facility representatives indicated that the Class A/B operator is also the Class C operator at this Facility.

Financial Responsibility

Records for private insurance coverage for the UST were provided.

Physical Observations

The EPA inspectors viewed the spill bucket, fill port and dispenser. The ATG console was operational and the overfill alarm sounded near the tank field.

Conclusion

At the end of the inspection, Ms. Person filled out an Onsite Deficiency Identification Form (see Attachment C), which represents the EPA staff's initial compliance recommendations at the time of the inspection. Ms. Person provided the onsite deficiency form to the operator and retained the carbon copy for recordkeeping. Prior to departing the Facility, Ms. Person stated that a full inspection report would be forthcoming, which includes the inspection checklist (see Attachment D). On July 22, 2025,

the EPA received documentation from the Facility, which was reviewed prior to finalizing the inspection checklist.

Inspection Report Attachments

- A. Facility O&M records
- B. Photo log
- C. Onsite Deficiency Form
- D. Inspection checklist

Signature

Lead Inspector



PERSON

2025.08.29 13:06:04 -06'00'



Person

Date of signature