

PLAINTIFF'S
EXHIBIT
KRC-281

KERR-McGEE CORPORATION
INTERNAL CORRESPONDENCE

TO C. Dykes DATE July 30, 1986

FROM Evan R. Goltra, M.D.
Corporate Medical Director SUBJECT Asbestos

Attached are the results for the bulk asbestos samples collected July 15, 1986, in the Cotton Valley Refinery.

I direct your attention to paragraphs 2 and 4.

Should you have any questions concerning this report, please call me on x2909.

ERG/1h

attachment

Copies to:

D. Parker
M. Moore
J. Warn

bxc: J. Smith



CORPORATE

(36)

KERR-McGEE CORPORATION

INTERNAL CORRESPONDENCE

TO E. R. Goltra, M.D.

DATE July 29, 1986

FROM Janet Smith^{OS}

SUBJECT Asbestos

Attached are the laboratory results for the bulk asbestos samples collected July 15, 1986, in the Cotton Valley Refinery. These results were given to Darwin Parker during a phone conversation on July 22, 1986.

The pipe insulation above the naptha charge pump area is exposed and deteriorated. To prevent release of asbestos fibers into the environment, it is recommended that all asbestos containing insulation be covered.

The boiler (#3) is scheduled for demolition in August, 1986. Air monitoring should be conducted during this operation. I would like to conduct air monitoring and observe the asbestos abatement contractor during removal.

The contractor conducting demolition of the boiler should be apprised of the necessity for a containment structure as well as air monitoring of his employees during removal. These requirements should be incorporated into the job specifications to insure that adequate abatement procedures are utilized.

JCS/1h

attachment

xcs: M. Moore
J. Warn



CORPORATE

STANDARD TESTING and Engineering Co.

CORPORATE OFFICE & CENTRAL LABORATORY

3400 N. Lincoln Okla. City, OK 73105 (405) 528-0541

Field Offices

902 Trails West Loop End, OK 73701 (405) 237-3130
900 S.E. 2nd Lawton, OK 73501 (405) 353-0872
208 Eastside Blvd. Muskogee, OK 74401 (918) 682-7853

REPORT Chemical Laboratory Analysis Bulk Asbestos Methodology PLM 6KE61
Client Kerr McGee Corp. Purchase Order # _____
Reported to Janet Smith by Order of Janet Smith
Sampled from Cotton Valley by Janet Smith Date _____
Shipped Via Janet Smith Received 7-21-86 Reported 7-22-86

Lab #	Identification	Date Time	Parameter	TEST RESULTS
863872	072. Boiler #3		Asbestos	Positive. This sample contains approximately 5% Chrysotile and 35% Amosite asbestos along with approximately 50% fiberglass.
	075. Naptha charge pump area. Pipe above.		Asbestos	Positive. This sample contains approximately 95% Amosite.

THIS REPORT APPLIES ONLY TO THE STANDARDS OR PROCEDURES IDENTIFIED AND TO THE SAMPLE(S) TESTED. THE TEST RESULTS ARE NOT NECESSARILY INDICATIVE OR REPRESENTATIVE OF THE QUALITIES OF THE LOT FROM WHICH THE SAMPLE WAS TAKEN OR OF APPARENTLY IDENTICAL OR SIMILAR PRODUCTS. NOR DO THEY REPRESENT AN ON GOING QUALITY ASSURANCE PROGRAM UNLESS SO NOTED. THESE REPORTS ARE FOR THE EXCLUSIVE USE OF THE ADDRESSED CLIENT AND ARE RENDERED UPON THE CONDITION THAT THEY WILL NOT BE REPRODUCED WHOLLY OR IN PART FOR ADVERTISING OR OTHER PURPOSES OVER OUR SIGNATURE OR IN CONNECTION WITH OUR NAME WITHOUT SPECIAL WRITTEN PERMISSION. SAMPLES NOT DESTROYED IN TESTING ARE RETAINED A MAXIMUM OF THIRTY DAYS.

Charge: Kerr McGee Corp

Orig. & lcc To same
lcc/lab mT604

PO Box 25861

Construction Materials, Testing & Inspections Okla City

Fabrications Weldment & Erection Inspections 73125

Geo-technical Investigations

Chemical & Bacteriological Analysis

Respectfully Submitted

STANDARD TESTING AND ENGINEERING CO.

(Original Signed By)

Cheri Marcham

"TEST FOR ASSURANCE" By Cheri Marcham

