

INTERNAL CORRESPONDENCE

RECEIVED

KM814

 SWRCO (UNIT)	TO Randy Calloway	DATE May 31, 1995	MAY 31 1995
	FROM Peter Staneland <i>P. Staneland</i>	SUBJECT Plant Asbestos Summary	T. W. SANDS

The attached list is an executive summary of the Asbestos Containing Material (ACM) on the Southwestern Refining Site. The original estimate was completed in 1986 and only a minimal amount of ACM has been removed since that date. During the original estimate the amount was roughly estimated and the lines, vessels, etc. were not permanently marked as having ACM on them. The total estimated amount of ACM is 265,683 ft² which is primarily located in the older units. The majority of the ACM is in the form of pipe insulation and vessel insulation with some other material in the form of cooling tower panels and structural steel fireproofing.

The cork mastic insulation on the roofs of the hot oil storage tanks is not included in the above estimate of ACM in the plant.

xc. B. Teel
L. Miranda

SWRf/Asbestos 4495



Asbestos Summary

<u>UNIT NAME</u>	<u>ACM - PIPING/VESSELS/FIREPROOFING (SQ. FT.)</u>
HF Alkylation	14,876
Cat I (Incl. Poly)	37,421
Cat I Engine/Control Room	6,047
Crude I	63,499
Crude I Control Room	4,659
Crude II	55,735
Motor Fuel Platformer	14,986
Sulfolane	24,058
Cooling Towers	22,792
North Piperack	14,314
West Piperack (Citgo area)	1,163
Truck Loading Rack	391
Terminal I	1,659
Terminal III	929
Main Gate Change House	500
Warehouse and Shops	<u>2,654</u>
<u>Total</u>	<u>265,683</u>

SWRI/Asbestos 4496