

CG 03 CODE KY-787-D PKG PROCESSES APPROVED BY
 LOT DATE DEC 18 80 38319 () KY-787-D (Q) FWP 12/04/80
 TIME () XOB-17: 25% LESS SILICA &
 () A 240 MIN STRIKE
 ()
 EST'D WGT 932 LBS
 STANDARD HRS. 8.9

COMTYP JOB NAME: XOB17:787Q

COMPONENT CONSUMPTION									
CG	CODE	LOT	PQ	LBS	CG	CODE	LOT	PQ	LBS
14	YC002B	13184	93	400	14	YC002B		93	
14	YC002B	13369	93	2000	14	YC002B		93	
14	YC002B		93		14	YC002B		93	

HOMOG #3 - 1ST Pass

TOTAL EST'D WGT 3332 DEC 22 1980

NDN-BLEEDING

EQUIP	NAME : "KROLOR" YELLOW-MEDIUM	USE LBS	N- CODE	ACCT LBS
203	1 RUN 60" (990 G) WATER IN V-203. SET AGITATOR ON HIGH SPEED.			
203	2 WEIGH IN DRUM & POUR IN	245	983-D	245
	3 DUMP IN AND STIR 5 MIN	48X50	YC-2-B	2400
	RECORD: START 2:40 AM LOT 13184	400		
	FIN 3:20 AM 13369	2000		
4	4 ADJUST TO 75" (1275 G)			
5	5 WITH AGITATOR ON LOW SPEED PUMP V-203 THRU HOMOG AT 2400-2600 PSI INTO V-205 263			
6	6 WHEN V-203 MT, WASH COLOR THRU HOMOG WITH MIN OF HOT WATER AT 2400-2600 PSI INTO V-205			
7	7 RECORD: V-203 VOL 5.6" & ADJ TO 60" (2100 G)			
8	8 INSPECT HOMOG STRAINER & CLEAN IF NECESSARY			
203	9 RUN 10" (514 G) WATER INTO V-205 & START AGITATOR			
SV	10 PUMP V-205 THRU HOMOG AT 4800-5200 PSI INTO SV.			
2	RECORD: TIME START 9:45 AM TOTAL MINUTES			
11	NOTE: IF HOMOG PRESSURE FALLS BELOW 4800 PSI, 3-WAY VALVE WILL RECIRCULATE SLURRY TO V-205			
	WHEN V-205 MT, RUN IN 5" (240 G) WATER & PUMP THRU HOMOG AT 4800-5200 PSI INTO SV			
SP	12 SP STEP 01 - SET FORMULA SELECTOR TO POSITION 2 (V-243) OR POSITION 7 (V-244)			
CP	13 PRESS SV CAM RESET PB - SET 22 TC IN AUTO			
3	14 REMOTE (TEMP IS SET AT 190-194°F)			
	RECORD LEVELS & SET R/M COUNTER #1 AS FOLLOWS:			
	A. 11LG 57% PRESET #1 80 GAL		15-A	160
	B. 13LG 40% PRESET #6 135 GAL		20-A	135
15	SET STRIKE FLOW CONTROLLERS AS FOLLOWS:			
	SFC10 (N-27-D CONTROLLER) IN MANUAL 0.39 GPM		27-D	206
	SFC20 (N-27-D WATER) IN MANUAL LOCAL 5.28 GPM			
	ZFR10 (N-27-D/WATER) RATIO 1.35			
	SFC10 (N-32-D CONTROLLER) IN MANUAL 0.50 GPM		983-D	1405
	SFC20 (N-32-D WATER) IN MANUAL LOCAL 4.55 GPM			
	SFC20 (N-32-D WATER) IN REMOTE			
	BFR10 (N-32-D/WATER) RATIO 1.82			

PUNCHED & CHECKED
 DEC 23 1980

320 16 OPERATOR STEP PB
 SV 17 RECORD LEVEL 2LG 84 % IF BELOW 35% FOLLOW SOL'N
 SP 18 MAKE-UP PROCEDURE FOR N-27-D
 CP 19 ADJUST SV TO 48" (2470 G)
 19 RECORD PH 8.7. ADJ TO 11.1-11.3 WITH N-7-D AT
 5% (10 PARTS WATER TO 1 PART N-7-D)
 4 SIPHON INTO SV. RECORD: PH 11.1. ASSUME 50% 40 7-D 20
 120 OPERATOR STEP PB

121 SP STEP 06/39. AFTER HEAT-UP RECORD: PH 9.9
 SV 122 SWITCH 3FC20, 8FC10, & 8FC20 TO AUTO
 SP 123 OPERATOR STEP PB
 124 SP STEP 10/43. WHEN 3FC20, 8FC10 & 8FC20 FLOWS
 ARE IN LIMITS, SWITCH 3FC10 TO AUTO & PB
 5 125 SP STEP 11/44. WHEN 3FC10 & 3FC20 FLOWS ARE IN
 LIMITS, SWITCH 3FC20 TO REMOTE
 126 OPERATOR STEP PB
 127 DURING STRIKE RECORD:
 SP STEP
 V-243/V-244

	PH	RANGE	TIME
13/46 (30 MIN)	<u>9.2</u>	9.0-10.0	<u>2:30 AM</u>
14/47 (60 MIN)	<u>9.2</u>	9.0-10.0	<u>3:00</u>
15/48 (2 HRS)	<u>9.2</u>	9.0-10.0	<u>4:00</u>
16/49 (3 HRS)	<u>9.2</u>	9.0-10.0	<u>5:00</u>
16/49 (4 HRS)	<u>9.1</u>	9.0-10.0	<u>6:00</u>
17/50 (FINISH)		7.5-8.5	<u>6:45 AM</u>

NOTE: IF PH NOT IN RANGE, NOTIFY SUPV & NOTE
 IN LOG. IF FINAL PH > 8.5, ADJ TO 7.5-8.5.
 & RECORD: PH ____ ASSUME 77% ____ 27-D ____

128 WHILE STRIKING RUN 30" (234 G) WATER INTO V-339
 129 ADD IN 7-8 MIN 350 530-A 350
 339 130 ADJ TO 49" (382 G) AT 80-100*F
 6 131 STIR 5 MIN & RECORD: PH 10.1 (9.5-10.5).
 132 STIR 15 MIN OR LONGER FOR SP STEP 26
 133 RECORD: VOL 19 * & CALC 49 * X 0.78 = 38.2 GAL
 134 SET PRESET #8 TO 38.2 GAL FROM S 33

302 135 RUN 30" (360 G) WATER INTO V-302
 7 136 ADD & STIR 2 MIN FOR S 40 D ASSUME 50% 160 7-D 80

137 SP STEP 17/50 AFTER CHECKING PH, OPERATOR PB.
 138 SIFT IN 100 128-A 100
 SV 139 SP STEP 23/53. RECORD: PH 3.6 (3.7-4.2)
 SP 140 RUN IN N-7-D FROM S 36 IN 10-12 MIN & STIR 5
 MIN
 8 141 RECORD: PH 9.4 (9.0-9.5). ADJ IF NECESSARY &
 RECORD: PH ____ ASSUME 77% ____ 27-D ____
 (DILUTE 10 PARTS WATER TO 1 PART) ASSUME 50% ____ 7-D ____
 (SIPHON N-7-D INTO SV)
 142 OPERATOR STEP PB
 143 SP STEP 29/58. RECORD: PH 9.3 & TIME ____
 144 OPERATOR STEP PB
 145 SP STEP 60. BATCH COMPLETE.

START	FINISH	OPTR
TIME SP STEP	TIME SP STEP	
<u>3:00 PM</u>	<u>7:00 PM</u>	<u>235-322</u>
<u>3:00 PM</u>	<u>11:00 PM</u>	<u>54-301</u>
<u>7:00 AM</u>	<u>5:00 PM</u>	<u>282</u>





