

FILE NAME: Allied Signal Bendix (ASB)

DATE: 1974 Mar 14

DOC#: ASB125

DOCUMENT DESCRIPTION: Memo RE Asbestos Levels

Memorandum

Division

Date March 14, 1974

Letter No.

Cleveland, Tennessee

To James W. Armstrong

From John Riopelle

Subject Asbestos Levels

Please refer to your 3/4/74 letter on the above subject. Regarding the 17.1 average asbestos fiber level on block briquette press 15-7 it is important to note that the tests producing this result were made immediately upon completion of the installation of the exhaust ventilation system on this press. As you know, this is the press upon which we delayed installation of the exhaust ventilation system for business reasons. Thus, we believe the high fiber level resulted more from the need to make the usual adjustments to a new installation than from the actual capability of the system. In support of this belief this press now has a 5.7 average asbestos fiber level, based on tests made on 2/28/74 - a month after the installation of the exhaust ventilation system. Installation of the automatic mix feed system should further reduce the fiber level to some value below the current 5.0 specification.

Your letter also states that the reclaim room had 5 samples exceeding 10 fibers. Here it is important to note that these values were based upon tests made on reclaim chopper 19-3 and 19-4 before moving this equipment into the reclaim room. As you know, this move was made during our Christmas, 1973 shut down. The equipment will operate in a closed room and be loaded from outside the room via a conveyor system.

Referring to the chart attached to your 3/4/74 letter we note a 6.2 fiber level on the block external grinder from the January, 1974 sampling. This is an error - the correct value is 1.6.

JJR:few

cc: R. Blair
C. Clarke
C. Eads
C. Menz
A. St. John
J. Treacy

