

ESTABLISHED 1885

ROBERT A. KEASBEY COMPANY

139-149 WEST 19th STREET

NEW YORK, N. Y. 10

8/7/70

PLAINTIFF'S EXHIBIT

ACC-34

OUR ORDER NO.

5301 C

SHIPPED FROM NEW YORK CITY UNLESS OTHERWISE INDICATED BELOW.

☐ NEWARK☐ SYRACUSE☐ ALBANY


ROBERT A. KEASBEY COMPANY C/O

Amer. Cyanamic
Boundbrook NJCHARGE
TO

SAME AS CHARGED TO UNLESS OTHERWISE INDICATED

CUST. ORDER NO.	RAKCO CONTRACT NO.	CONTRACT AMT.	SHIP VIA
	5554-1		

QUANTITY	UNIT PRICE	DESCRIPTION	EXTENSION	TOTAL
		12 FEET 4 X 1 1/2" ^{PLAIN} ^{fiberglass} ⁽³⁾	10.24	
		1 sec 7" 1.20		
		1-1/2 Fiberglass, FRJ ⁽⁴⁸⁾	3.89	
		40 sq.ft. 1" Ductwrap #4 ^{064/4}		
		1 - 50 lb. Eagle 1 ^{3 25}		
		3 lb #16 Black Wire ²⁴		
		2 Wrapping Twine ²⁷	7.07	
				21.20
				3729



ROLLS	CARTONS	CANS	SALES	SALESMAN	EST.	DATE BILLED	FOLIO
				CONT. NO.	PACKER	DATE SHIPPED	
						8/17/70	

ESTABLISHED 1885

ROBERT A. KEASBEY COMPANY

139-149 WEST 19th STREET
NEW YORK, N. Y. 10011

ROBERT A. KEASBEY COMPANY	
NEW YORK, N. Y.	
RECEIVED	
DATE	TIME
JUL 20 1970	PM
7 2 9 10 11 12 1 2 3 4 5 6	

7/22/70

OUR ORDER NO.

4786C

SHIPPED FROM NEW YORK CITY UNLESS OTHERWISE INDICATED BELOW.

☐ NEWARK☐ SYRACUSE☐ ALBANY

ROBERT A. KEASBEY COMPANY C/O

Amer. Cyanamid
Bound Brook NJ

SHIP TO

CHARGE
TO

Jersey Ice Machine

SAME AS CHARGED TO UNLESS OTHERWISE INDICATED

CUST. ORDER NO.	RAKCO CONTRACT NO. 5554-2	CONTRACT AMT.	SHIP VIA SAP
-----------------	------------------------------	---------------	-----------------

QUANTITY	UNIT PRICE	DESCRIPTION	EXTENSION	TOTAL
		X 7 sec 2-1/2" .40		
		1" Fiberglass, Plain (13)		
		✓ 12 sq.ft. Ductwrap #4 .064 b		
		✓ 1 wrapping twine .27		
		✓ 1 - 50 lb. Eagle 1 3 25		
		✓ 18 sq.ft. WhiteGlassfab .019		
		✓ 1 gal Grey ViAc 1C551 3 45		
		✓ 60 sq.ft. Zeston PVC Jacket .107		
		✓ 1 roll Zeston Tape		
		✓ 1 qt Zeston Glue 2 25		
			8.15	
			16.75	
				24.
			3730	

ROLLS	CARTONS	CANS	SALESMAN	EST.	DATE BILLED	FOLIO
BAGS	PKGS.	CRATES	CONT. NO.	PACKER	DATE SHIPPED	

02-9/68

7/27/70

ESTABLISHED 1885


ROBERT A. KEASBEY COMPANY

139-149 WEST 19th STREET
NEW YORK, N. Y. 10011

5/21/70

OUR ORDER NO.

4966C

CHARGE
TO

SHIPPED FROM NEW YORK CITY UNLESS OTHERWISE INDICATED BELOW.

☐ NEWARK☐ SYRACUSE☐ ALBANY

ROBERT A. KEASBEY COMPANY C/O

Amer. Cyanamid
Boundbrook, NJSHIP
TO

SAME AS CHARGED TO UNLESS OTHERWISE INDICATED

CUST. ORDER NO.		RAKCO CONTRACT NO.	CONTRACT AMT.		SHIP VIA	
		5554				
QUANTITY	UNIT PRICE	DESCRIPTION			EXTENSION	TOTAL
		12 lb #16 Black wire 23				
		* 36 sq.ft. 1-1/2" Green Urethane Bd.				
		* 12 sq.ft. 2" do			8.36	
		20 yds. 6 oz Canvas 28				
		2 - 5 gal IC 503 4 35-15			32.63	
		5 tubes BF 95-49 110				
		500 sq.ft. Zeston Jacketing 107 R				
		2 rolls 2" PVC Tape 5 32 R				
		15 yds. pasting canvas 15				
		120 sq.ft. Ductwrap, FSK 064 P				
		6 tubes wrapping twine 27				
		3 - 50 lb. Eagle 1 3 25			94.30	
		4 - Pails 84				
						135.2
		* E-STM 04			3731	


ROLLS	CARTONS	CANS	SALESMAN	EST.	DATE BILLED	FOLIO
BAGS	PKGS.	CRATES	CONT. NO.	PACKER	DATE SHIPPED	

ESTABLISHED 1885

ROBERT A. KEASBEY COMPANY

139-149 WEST 19th STREET
NEW YORK, N. Y. 10011

5/21/70



OUR ORDER NO.

4963C

CHARGE
TO

Jersey Ice Machine

SHIPPED FROM NEW YORK CITY UNLESS OTHERWISE INDICATED BELOW.

☐ NEWARK☐ SYRACUSE☐ ALBANY

ROBERT A. KEASBEY COMPANY C/O

Amer. Cyanamid
Boundbrook NJSHIP
TO

SAME AS CHARGED TO UNLESS OTHERWISE INDICATED

CUST. ORDER NO.		RAKCO CONTRACT NO.	CONTRACT AMT.	SHIP VIA	
		XXXX 5554		rush	
QUANTITY	UNIT PRICE	DESCRIPTION		EXTENSION	TOTAL
		Water Tank: 1000 ⁴			
		125 pcs. 2 x 4 x 1-1/2 174 ⁴		174.00	
		* 703 Fiberglass Bd. FRK			
		60 lb 3/4 x 020 Galv. Strap 24 [#]			
		50 3/4 Galv Seals 009			
		135 sq.ft. roll 36" 016 Corrug Alum. 118 ^R			
		3 rolls 3 x 100 x 016 900 ⁴ do			
		40 lb 1/2 x 020 SS Strap 62			
		60 1/2 SS Seals 012			
		2 rolls FRK 3" Tape 420 ^{pol}			
		1 gal BF 85-20 Cad 400 3.80			
		120 sq.ft. Black Glassfab 017			
		4 - 5 gal Rakcokote 20 gals 54			
		3 - 50 lb. Eagle 1 3.25			
		3 - 2" Brushes 60			
		Toolbox			
		4 - ladders 6.8, 10			
		3 Plank			
		* Engine Oil			
				200.09	
					374.1
					3732

ROLLS	CARTONS	CANS	SALESMAN	EST.	DATE BILLED	FOLIO
BAGS	PKGS.	CRATES	CONT. NO.	PACKER	DATE SHIPPED	

02-9/58

ESTABLISHED 1885

ROBERT A. KEASBEY COMPANY

139-149 WEST 19th STREET
NEW YORK, N. Y. 10011

8/4/70

OUR ORDER NO.

5281 C

ROBERT A. KEASBEY COMPANY
NEW YORK, N. Y.
RECEIVED
DATE
AUG 11 1970
AM 7:10 PM 12:34 5:16

CHARGE
TO

SHIPPED FROM NEW YORK CITY UNLESS OTHERWISE INDICATED BELOW.

☐ NEWARK ☐ SYRACUSE ☐ ALBANY

ROBERT A. KEASBEY COMPANY C/O

Amer. Cyanamid
Bound Brook NJ

SAME AS CHARGED TO UNLESS OTHERWISE INDICATED

CUST. ORDER NO.	RAKCO CONTRACT NO. 5554	CONTRACT AMT.	SHIP VIA rush
-----------------	----------------------------	---------------	------------------

QUANTITY	UNIT PRICE	DESCRIPTION	EXTENSION	TOTAL
		2 - 50 lb. Easel 1 ^{3 25}		
		15 yds. pasting canvas ^{.15}		
		15# FRS PAPER .05		
				9.50
				3733

ROLLS	CARTONS	CANS	SALESMAN	EST.	DATE BILLED	FOLIO
BAGS	PKGS.	CRATES	CONT. NO.	PACKER	DATE SHIPPED 8/6	

ROBERT A. KEASBEY COMPANY
WORK ORDER

Aug 12 1970

DATE STARTED 5/25/70

CONTRACT NO. 5554

DATE COMPLETED 8/7/70 *J. Jaquemin*

DATE 5/22/70

LOCATION OF WORK

EQUIPMENT REQUIRED

American Cyanamid
Bound Brook

2 Jersey Ice Machine

WORK TO BE PERFORMED

Water tank, 7' diameter x 40' long to be insulated with 1-1/2" thick Fiberglass 703 board with FRK facing secured with 3/4 x .020 galvanized bands and seals. All joints and breaks in vapor barrier to be sealed with FRJ tape. Shell to be finished with .016 aluminum jacketing held with 1/2 x .020 stainless steel bands and seals. Heads to be levelled as required with asbestos cement and finished with a 1/4" thick wet coat of fibrated asphalt emulsion reinforced with glassfab.

Chiller to be insulated with 1-1/2" thick National Gypsum green Urethane wired on and finished with canvas coated with IC 503.

Size Feet
24 15

Accumulator to be insulated in the same manner as the Chiller with 2" thick Urethane.

Size Feet
24 9

NH-3 piping to be insulated with 1-1/2" thick Urethane pipe covering and pre-molded fitting covers. Piping to be finished with PVC jacketing glued and taped. Fittings to be finished with pasting canvas coated with IC 503.

Size Feetx 9 Ells 2 flanged valves
5 160

Water piping to be insulated with 1-1/2" thick Fiberglass pipe covering with FRJ jacket sealed and banded. Fittings to be wrapped with Type IV ductwrap held with jute twine, levelled with asbestos cement

INSTRUCTIONS — MECHANIC MUST NOT DO ANY WORK NOT IN ABOVE SPECIFICATIONS. NO EXTRA WORK IS TO BE DONE WITHOUT AUTHORIZATION OF ROBERT A. KEASBEY COMPANY LABOR SUPERINTENDENT. IF EXTRA WORK IS AUTHORIZED AND IS TO BE SIGNED FOR, GET PROPER FORMS FROM OFFICE. WHEN WORK IS COMPLETED, NOTIFY OFFICE AT ONCE SO ARRANGEMENTS CAN BE MADE FOR PICK-UP. LIST ALL MATERIAL AND EQUIPMENT REMAINING ON JOBSITE ON BACK OF THIS SHEET. STATE REASON FOR FAILURE TO RETURN ANY EQUIPMENT. STATE EXACT LOCATION WHERE RETURNS CAN BE FOUND. PLEASE SIGN AND RETURN THIS ORDER TO OFFICE WHEN JOB IS COMPLETE. INDICATE DATE COMPLETED AT TOP.

3734

SIGNED.....
MECHANIC

ESTABLISHED 1885

ROBERT A. KEASBEY COMPANY

BRANCHES

320 ADAMS STREET
NEWARK, N. J. 07105COMMERCE BLVD.
BOX 185
SYRACUSE, N. Y. 13211425 ORANGE STREET
ALBANY, N. Y. 12206**ASBESTOS PRODUCTS**139 WEST 19TH STREET
NEW YORK, N. Y. 10011**INVOICE**

7/29/70

INVOICE MAILED**AUG 20 1970**ESTIMATES FURNISHED
AND
CONTRACTS EXECUTED

CHELSEA 3-8300

MP

SHIPPED TO OR WORK PERFORMED AT

SOLD TO

JERSEY ICE MACHINE CO.
556-558 FERRY ST.
NEWARK, N.J.**AMERICAN CYANAMID**
BOUND BROOK, N.J.

SAME AS SOLD TO UNLESS OTHERWISE INDICATED.

YOUR ORDER NO.	OUR ORDER NO.	DATE SHIPPED	SHIP VIA	TERMS: NET CASH OR AS SHOWN BELOW
5603-14	C 5554-2			

QUANTITY	UNIT PRICE	DESCRIPTION	EXTENSION	TOTAL
MATERIALS				
21. FT	.54	2 1/2" X 1" THK. FIBERGLAS PIPE COVG.	11.34	
12. SQFT	.115	#4 DUCTWRAP	1.38	
1. TUBE	.50	WRAPPING TWINE	.50	
1. BAG	5.75	50# BAG EAGLE 1 CEMENT	5.75	
18. SQFT	.04	WHITE GLASSFAB	.72	
1. GAL	5.40	GREY VI-AC	5.40	
60. SQFT	.16	ZESTON PVC JACKET	9.60	
1. QT	3.25	ZESTON GLUE	3.25	
2. ROLLS	7.00	2" ZESTON TAPE	28.00	
2. TUBES	1.25	95-49	2.50	
1.	.90	2" BRUSH	.90	
				69.31
LABOR				
8. HRS	6.492	LOCAL 32 FOREMAN	51.945	
	41.2%	INS., PAYROLL TAXES & WELFARE FUND	21.30	
8. HRS	.07	UNION FUND	.56	
		EXPENSES	3.50	
	15.2%	OVERHEAD	77.305	
			11.60	
	10.2%	PROFIT	88.905	
			8.89	
				97.7
		FOR FURNISHING AND APPLYING NONCONDUCTING		
		COVERING ON TRACED DRAIN LINE IN BLDG.		
		#66.		
		SIGNED SLIP ATTACHED.		
				167.1
				3735

ALL CLAIMS MUST BE MADE IMMEDIATELY UPON RECEIPT OF GOODS. OUR RESPONSIBILITY CEASES AFTER DELIVERY TO TRANSPORTATION COMPAN

A-10-1-70

PRICES SUBJECT TO CHANGE WITHOUT NOTICE.

In accordance with all applicable requirements of Sections 6, 7 and 12 of The Fair Labor Standards Act, as amended, and of regulations and ord