



INSPECTION REPORT

Conferred with

Mr. A. Dieter, Fac.
Engr.

FACTORY INSURANCE ASSOCIATION
WESTERN REGIONAL OFFICE
300 WEST ADAMS STREET
CHICAGO, ILLINOIS 60606 (2074)

Property of Victor Divisions
Dana Corporation
5806-14 W. Roosevelt Road
Chicago (Cook Co), Illinois

7 SID
CONFIDENTIAL
This report should be made available
only to authorized persons.

File No. 47841
Key File No. W-30298
By R.A. Huckfeldt
Date June 16, 1970 Hrs. 1

SPRINKLERS: None	adequate.	IMPAIRMENT NOTIFICATION:	RED TAGS USED?
VALVES:	sealed.	WELDING & CUTTING: Good	TAGS USED? Yes
WATERFLOW ALARMS:		ELECTRICAL EQUIPMENT: Good	
		MAINTENANCE: Good	
SUPERVISORY COVERS:		CLEANLINESS: Good	
		SMOKING: Is	controlled.
PLANT OPERATION: 5 days, 7am to 4pm		NATURE OF RISK: Garage	
		PRODUCT: Executive parking	
WATCHMAN SERVICE: Is	satisfactory.	CONSTRUCTION: 1 Sto. & part bsmt., 100%	
ROUNDS: Hrly. nights & idle days.		plank on timber conc. fl. mas. walls	
Portable clock from main plant			
PORTABLE FIRE EQUIPMENT: Is	adequate.	FIRE DIVISIONS: Normal	
RECORDED SELF-INSPECTIONS: None		SPECIAL HAZARDS: None	
PRIVATE FIRE BRIGADE: None			
PUBLIC FIRE DEPT: Good-Paid			
WATER SUPPLIES: None		HIGH PILING (ft.): None	PROTECTED:

If there are any questions concerning the recommendations on this report or you have alternate solutions for them, please contact us.

RECENT CHANGES AND COMMENTS

Recommendation 68-3 (smoking regulations) has been complied with.

INSPECTOR'S RECOMMENDATIONS

NEW RECOMMENDATIONS - None

RECOMMENDATIONS CONTINUED FROM PREVIOUS REPORT

67-1. Provide approved automatic sprinkler protection throughout the premises. Supply the sprinkler protection by means of a properly valved and fire department connection equipped 8" connection to at least an 8" city water main in Roosevelt Rd. Provide local waterflow alarms and tie in alarm to local annunciator board at the main plant across the street. Complete working plans and specifications covering this installation should be submitted to F.I.A. for review and approval prior to installation.

(70-0)

qm

WATER SUPPLIES	TEST RESULTS					
	G.P.M.	Flow Location	Static	Resid.	Pres. Location	Tested:
City water not connected	2660	St.Hydt.	45	44	St.Hydt.	1967 SAF
Fire Dept. Conn. None		(12,500 sq. ft. 10/69)				Highest Spr. ft.

This report remains the sole and exclusive property of the Factory Insurance Association, and any reproduction or distribution thereof to unauthorized persons, without the written permission of the Association, is unlawful.

1-5

2

N-20-a 20. 6-68

VPD-153-0002239