

UNION CARBIDE CORPORATION
SOUTH CHARLESTON PLANT
Safety and Health Department
South Charleston, West Virginia 25303

July 29, 1987

TO: T. G. Swanson

CC: G. F. Painter*
M. J. Shoger*

Re: SHARE Inspection Results


Dear Terry:

You will find attached a copy of the findings from the SHARE inspection held July 29, 1987. Thank you for the cooperation of your staff and hourly folke in making the audit meaningful.

The program goals are that the following items be satisfied by your department:

1. All deficiencies must be addressed within ninety (90) days of the inspection; and
2. An update is sent to the SHARE coordinator and your APM each thirty (30) days after the inspection until completion. You can use a copy of this report and the spaces below in summarizing your completion progress.

I trust that you will find this program worth supporting to continue to maintain and improve our plant facilities and safety. If you have any questions or need help in understanding the requirements/specifications contained within, please contact me at your earliest convenience.


S. B. Kovach
SHARE Coordinator

PROGRESS UPDATE

	30 Days	60 Days	90 Days
	(Aug. 29, 1987)	(Sep. 29, 1987)	(Oct. 29, 1987)
% Complete	_____	_____	_____
Signature	_____	_____	_____

Send copy of update to: G. F. Painter - Bldg. 82-3
S. B. Kovach - Bldg. 109-2

SBK/yc
1658A

Attachment *Copy of letter only

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Page 1 of 2

Department Title 1st and 2nd Shift Dept. Port Location 151 Date of Inspection 7/29/77
 Inspector Submitting Report HH Price Phone No. 3953 Inspection Responsibility Insulation Date of Report 7/29/77

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan		
			Action Steps or Explanation	Date Correct	Shop Ord. Number
1N1	Exposed Asbestos on Boiler No. 16 Boiler Percep. Cues	✓	Patch & Seal		
1N2	Exposed Ins on No. 15 Boiler Percep. Cues	✓	Patch & Seal		
1N3	Exposed Ins. on duct going to stack from 15th Boiler	✓	Strip or Patch		
1N4	Exposed Ins. So. West End of 151	✓	Repair & Seal		
1N5	Exposed Ends of 4" Pipe High between 1st & 2nd Stack Looking North		Seal		

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Page 2 of 2

Department Title Island Powerhouse Dept. 004 Location 151 Date of Inspection 7/20/87

Inspector Submitting Report HH Price Phone No. 295-3 Inspection Responsibility Insulation Date of Report 7/28/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan		
			Action Steps or Explanation	Date Correct	Shop Order Number
1N6	Insulation Needs Weather Barrier N. East Corner 151				
1N7	Exposed Ins on End Landing N. 151 East Corner		Patch & Seal		
1N8	Patch Cones on No 25 Per-cap Cones	✓	Patch & Seal		

