

SHERWIN ASBESTOS AIR SAMPLES

DATE: August 18, 1998
TO: Homer Cole
FROM: Richard (Rick) Hicks *rh*
RE: Asbestos Ambient Air Samples Collected at Sherwin Plant - July 1998.
(Amended Statement)



During the month of July there were Thirty-four (34) asbestos area samples collected at the Sherwin Plant. The samples were collected and analyzed utilizing the NIOSH 7400 Analytical Method.

One Ninety-seven percent (97%) of the samples were < 50% of the Reynolds Occupational Exposure Limits (OEL) of 0.1 f/cc. Eighty-two percent (82%) of the samples analyzed were below the detection limits of the NIOSH 7400 Analytical Method. See the attached table for a summary of the information.

If you have any question regarding this data please contact me at (512) 777-2574.

Reynolds Metals Company		Section	Manual
Sherwin Alumina Plant		2.0	IH-TIER 3
Industrial Hygiene - Attachment 2.1-12		1	Revision
Asbestos Ambient Air Samples		Page	1
		1 of 2	



Reynolds Metals Company
 Sherwin Alumina Plant
 Asbestos Ambient Air Samples
 July 1998

Sample ID (RMC Number)	Sample Date	Location/Area	Start Time	Stop Time	Concentration (f/cc)/TWA
11518	7/1/98	Fac. 22 #3 Rod Mill Disch. Tank Line	1330	1430	.03
11535	7/6/98	#1 Wash Water Station West Line	0840	1455	<.01
11536	7/6/98	#1 Wash Water Station West Line	0845	1455	<.01
11537	7/6/98	#1 Wash Water Station West Line	0850	1450	<.01
11544	7/7/98	#1 Wash Water Station West Line	0732	1442	<.01
11545	7/7/98	#1 Wash Water Station West Line	0733	1443	<.01
11555	7/8/98	#1 Wash Water Station East Line	0720	1350	<.01
11556	7/8/98	#1 Wash Water Station East Line	0715	1355	<.01
11578	7/9/98	#1 Wash Water Station East Line	0700	1330	<.01
11579	7/9/98	#1 Wash Water Station East Line	0703	1330	<.01
11546	7/8/98	2-2 Heater Horizontal Piping	0745	1230	.56
11547	7/8/98	2-2 Heater Horizontal Piping	0745	1230	<.01
11548	7/8/98	2-2 Heater Horizontal Piping	0745	1230	<.01
11598	7/13/98	5 Digester 5-10 Heater	1355	1530	<.01
11599	7/13/98	5 Digester 5-10 Heater	1355	1530	<.01
11592	7/14/98	#4 Evaporator Feed Line	0830	1000	.03
11593	7/14/98	#4 Evaporator Feed Line	0830	1000	.03
11628	7/16/98	35 Building Office #26	0724	1513	<.01
11629	7/16/98	35 Building Office #26	0726	1513	<.01
11636	7/19/98	35 Building Office #26	0647	1424	<.01
11637	7/19/98	35 Building Office #26	0649	1424	<.01
11640	7/19/98	35 Building Office #26	0655	1125	<.01

Print/Screen
10/97

RMC080014010020750

Asbestos Ambient Air Samples

[illegible]

86/01/8

RMC080014010020751