

ASBESTOS INVENTORY

SOLVENTS/EDC

CONFIDENTIAL

DO 007567

ASBESTOS
INVENTORY / INSPECTION

BLOCK	NUMBER	16			
Block	NAME	Solvents/EDC			
INVENTORY	DATE	10/19/97			
INSPECTOR	NAME	D.Cortez			
CERTIFICATION	NUMBER	8I00051			
INSPECTION	DATE	Oct-97	BLOCK ENTRY SIGN	YES	NO
INSPECTOR	NAME	D.Cortez			
CERTIFICATION	NUMBER	8I00051		x	

CONFIDENTIAL

DO 007568

BLOCK AREA	ITEM NUMBER	LOCATION / ORIGIN POINT	INITIAL SQUARE FEET	FOOTAGE REMOVED	REMAINING SQ. FT.	INITIAL LINEAR FEET	FOOTAGE REMOVED
Bldg. 1601	Floor Tile	Old Control Lunch Room	231	0	231		
Bldg. 1601	Floor Tile	Old Control Room	1885	0	1885		
Bldg. 1601	Floor Tile	Old Control Room #10	532	0	532		
Bldg. 1601	Floor Tile	Old Control Room # 11	156	0	156		
Bldg. 1601	Floor Tile	Old Control Room # 12	68	0	68		
Bldg. 1601	Floor Tile	Old Control File Room	320	0	320		
Bldg. 1602	Floor Tile	Analyzer Office	312	0	312		
Bldg. 1602	Transite	MCC-2	288	0	288		
Bldg. 1604	Floor Tile	AH-10	81	0	81		
Bldg. 1604	Floor Tile	Rest Room	56	0	56		
Bldg. 1604	Floor Tile	Lab Area	500	0	500		
Bldg. 1604	Floor Tile	Lab Computer Area	146	0	146		
Bldg. 1604	Floor Tile	Lab Office #1	81	0	81		
Bldg. 1604	Floor Tile	Lab Office #2	81	0	81		
Bldg. 1604	Floor Tile	Office End Of Ramp	81	0	81		
Bldg. 1601	2" Pipe Mastic	ON Roof Of 1601				250	0
Loading Rack	8" Pipe Mastic	Loading Rack To T-87				2200	0
MCC-5/6	Transite	Between Panels	90	0	90		
Mcc-3	Transite	Bilding Made Of Transite	2129	0	2129		
Bldg. 1702	Floor Tile	Millwright Shop	110	0	110		
Bldg. 1702	Gasket Area	Shop Area					
Bldg. 1702	Floor Tile	Contractor Confrence Area	450	0	450		
Bldg. 1702	Floor Tile	Men's Bathroom	180	0	180		
Bldg. 1702	Floor Tile	Men's Locker	286	0	286		
H- Beams	Fire Proofing	North East Of 1701	696	0	696		

hs1997

ASBESTOS
INVENTORY / INSPECTION

R/W Pump MCC	Transite	South East OF 1701	32	0	32		
Bldg. 1703	Mastic	A/C Duct	580	0	580		
Bldg. 1704	Floor Tile	Office Area	80	0	80		
Bldg. 1704	Gasket Area	Gasket Storage					

CONFIDENTIAL

DO 007569

ASBESTOS
INVENTORY / INSPECTION

CONFIDENTIAL

DO 007570

REMAINING FOOTAGE	DEFECTS YES/NO	LABELING MISSING / DETERIATED / NA	REMARKS:
	Yes	N/A	It is Recommended That Tile Be Removed
	Yes	N/A	It is Recommended That Tile Be Removed
	No	N/A	
	No	N/A	
	No	N/A	
	No	N/A	
	No	N/A	
	No	N/A	
	No	N/A	
	No	N/A	
	Yes	N/A	May Need Replacing OR Repaird
	No	N/A	
	No	N/A	
	No	N/A	
	No	N/A	
	No	N/A	
250	Yes	Yes	Pipe Is Out OF Service Should Be Removed
2200	No	N/A	All Black Mastic Should Be Tested For Asbestos Before Handeling
	Yes	No	Needs To Be Sealed
	No	N/A	
	No	N/A	
	Yes	Yes	
	No	N/A	
	Yes	N/A	Some Tiles Are Missing Black Mastic Is Exposed
	No	N/A	
	Yes	N/A	Beams Should Be Sealed

ASBESTOS
INVENTORY / INSPECTION

	No	N/A	
	No	N/A	
	No	N/A	
	Yes	No	Should Be Vacuumed

DO 007571

CONFIDENTIAL



TO : GLENN RACHAL
UNIT: SOLVENTS WO. # 77511951
DATE: 11/20/96

*Consistent quality in
Industrial Insulation
for two decades.*

ASBESTOS REMOVAL MANHOURS:	40	REMOVAL LABOR COST :	\$820.00
ENCAPSULATION MANHOURS :	8	ENCAPSULATION COST :	\$164.00
ENCLOSURE MANHOURS :	0	ENCLOSURE COST :	\$0.00
		ACCESSORY COST :	\$94.50
TOTAL MANHOURS :	48	TOTAL COST :	\$1078.50

SCOPE OF WORK: TO DETATCH AND ENCAPSULATE, FOR DISPOSAL, APROX. 20
4' X 6' TRANSITE SHEETS.

CLARIFICATIONS: THIS IS AN ESTIMATE, NOT A BID.
LABOR RATES ARE BASED ON STRAIGHT TIME.
NO COSTS FOR SCAFFOLDING OR MOBILE EQUIPMENT ARE INCLUDED

IF WE CAN BE OF FURTHER SERVICE, PLEASE DO NOT HESITATE TO CONTACT US
AT EXT. 6300, OR EXT. 6410.

THANK YOU,

DANIEL CORTEZ
ASBESTOS ABATEMENT SUPERVISOR

DAVID COLLINS
ESTIMATOR

PRODUCED FOR THE ASBESTOS DATABASES
DATE: 11-20-96
WASTER NO. 4200

P.O. Box 330 • Port Allen, LA 70767 • 504-343-0471 • Fax: 504-343-0475
210 Industrial Rd. • El Dorado, AR 71730 • 501-862-8860 • Fax: 501-862-8548

DO 007572

CONFIDENTIAL



RECEIVED

DEC 18 1996

TO : GLEN RACHAL
UNIT: SOLVENTS WO. # 77511951
DATE: 11/20/96

*Consistent quality in
Industrial Insulation
for two decades.*

ASBESTOS REMOVAL MANHOURS:	200	REMOVAL LABOR COST :	\$4100.00
ENCAPSULATION MANHOURS :	8	ENCAPSULATION COST :	\$164.00
ENCLOSURE MANHOURS :	54	ENCLOSURE COST :	\$1107.00
		ACCESSORY COST :	\$1394.00
TOTAL MANHOURS :	262	TOTAL COST :	\$6765.00

SCOPE OF WORK: TO REMOVE ACM FROM APROX. 300 LF OF YOUR SMALL BORE
PIPING, AT YOUR OLD CONTROL ROOM. TO BE DONE USING THE
GLOVE BAG METHOD.

CLARIFICATIONS: THIS IS AN ESTIMATE, NOT A BID.
LABOR RATES ARE BASED ON STRAIGHT TIME.
NO COSTS FOR SCAFFOLDING OR MOBILE EQUIPMENT ARE INCLUDED

IF WE CAN BE OF FURTHER SERVICE, PLEASE DO NOT HESITATE TO CONTACT US
AT EXT. 6300, OR EXT. 6410.

THANK YOU,

DANIEL CORTEZ
ASBESTOS ABATEMENT SUPERVISOR

DAVID COLLINS
ESTIMATOR

PRODUCED FOR THE ASBESTOS DATA
DATE: 11-20-96
WASTED NO. 4900

P.O. Box 330 • Port Allen, LA 70767 • 504-343-0471 • Fax: 504-343-0475
210 Industrial Rd. • El Dorado, AR 71730 • 501-862-8860 • Fax: 501-862-8548

CONFIDENTIAL

DO 007573



RECEIVED

DEC 18 1996

TO : GLEN RACHAL
UNIT: SOLVENTS WO. # 77511951
DATE: 11/20/96

*Consistent quality in
Industrial Insulation
for two decades.*

ASBESTOS REMOVAL MANHOURS:	200	REMOVAL LABOR COST :	\$4100.00
ENCAPSULATION MANHOURS :	8	ENCAPSULATION COST :	\$164.00
ENCLOSURE MANHOURS :	54	ENCLOSURE COST :	\$1107.00
		ACCESSORY COST :	\$1394.00
TOTAL MANHOURS :	262	TOTAL COST :	\$6765.00

SCOPE OF WORK: TO REMOVE ACM FROM APROX. 300 LF OF YOUR SMALL BORE
PIPING, AT YOUR OLD CONTROL ROOM. TO BE DONE USING THE
GLOVE BAG METHOD.

CLARIFICATIONS: THIS IS AN ESTIMATE, NOT A BID.
LABOR RATES ARE BASED ON STRAIGHT TIME.
NO COSTS FOR SCAFFOLDING OR MOBILE EQUIPMENT ARE INCLUDED

IF WE CAN BE OF FURTHER SERVICE, PLEASE DO NOT HESITATE TO CONTACT US
AT EXT. 6300, OR EXT. 6410.

THANK YOU,

DANIEL CORTEZ
ASBESTOS ABATEMENT SUPERVISOR

DAVID COLLINS
ESTIMATOR

CONFIDENTIAL

PRODUCED FOR THE ASBESTOS DATA

DATE: 11-20-96

WASTED NO. 4900



TO : GLENN RACHAL
UNIT: SOLVENTS WO. # 77511951
DATE: 11/20/96

*Consistent quality in
Industrial Insulation
for two decades.*

ASBESTOS REMOVAL MANHOURS:	40	REMOVAL LABOR COST :	\$820.00
ENCAPSULATION MANHOURS :	8	ENCAPSULATION COST :	\$164.00
ENCLOSURE MANHOURS :	0	ENCLOSURE COST :	\$0.00
		ACCESSORY COST :	\$94.50
TOTAL MANHOURS :	48	TOTAL COST :	\$1078.50

SCOPE OF WORK: TO DETATCH AND ENCAPSULATE, FOR DISPOSAL, APROX. 20
4' X 6' TRANSITE SHEETS.

CLARIFICATIONS: THIS IS AN ESTIMATE, NOT A BID.
LABOR RATES ARE BASED ON STRAIGHT TIME.
NO COSTS FOR SCAFFOLDING OR MOBILE EQUIPMENT ARE INCLUDED

IF WE CAN BE OF FURTHER SERVICE, PLEASE DO NOT HESITATE TO CONTACT US
AT EXT. 6300, OR EXT. 6410.

THANK YOU,

DANIEL CORTEZ
ASBESTOS ABATEMENT SUPERVISOR

DAVID COLLINS
ESTIMATOR

CONFIDENTIAL

PRODUCED FOR THE ASBESTOS DATABASES
DATE 11-20-96
WASTED NO. 4200

Bulk Samples

DATE: 10/16/97 INSPECTOR: D.Cortez CERT.#: 8100051

LOCATION: Solvents/Bdc M.S.I.#: 223224

W.O.#: 31091750

SAMPLE #: 38 OF 38

RESULTS:

SAMPLE #	TYPE	%
Bldg #1601 Layer 1-A 9710290124	Floor Tile Old Control Lunch	N/D
Bldg #1601 Layer 2-A 9710290124	Mastic Old Control Lunch	Cellulose 1-3%
Bldg #1601 Layer 1-B 9710290126	Floor Tile Old Control Lunch	N/D
Bldg #1601 Layer 2-B 9710290126	Mastic Old Control Lunch	Cellulose 1-3%
Bldg #1601 Layer 1-C 9710290127	Floor Tile Old Control Lunch	N/D
Bldg #1601 Layer 2-C 9710290127	Mastic Old Control Lunch	Cellulose 1-3%
Bldg #1601 Layer 1-D 9710290128	Floor Tile Old Control Room	N/D
Bldg #1601 Layer 2-D 9710290128	Mastic Old Control Room	Chrysotile 3-5%
Bldg #1601 Layer 1-E 9710290129	Floor Tile Old Control Room	N/D
Bldg #1601 Layer 2-E 9710290129	Mastic Old Control Room	Chrysotile 3-5%
Bldg #1601 Layer 1-F 9710290130	Floor Tile Old Control Room	N/D
Bldg #1601 Layer 2-F 9710290130	Mastic Old Control Room	Chrysotile 3-5%
Bldg #1601 Layer 1-G 9710290131	Floor Tile Men's Bathroom	N/D
Bldg #1601 Layer 2-G 9710290131	Mastic Men's Bathroom	Chrysotile 1-3%
Bldg #1601 Layer 1-H 9710290132	Floor Tile Men's Bathroom	N/D
Bldg #1601 Layer 2-H 9710290132	Mastic Men's Bathroom	Chrysotile 1-3%
Bldg #1601 Layer 1-I 9710290133	Floor Tile Men's Bathroom	N/D

CONFIDENTIAL

DO 007576

Bldg #1601	Layer 2-I	9710290133	Mastic	Men's Bathroom	Chrysotile	1-3%
Bldg #1601	Layer 1-J	9710290134	Floor Tile	Men's Locker Room	N/D	
Bldg #1601	Layer 2-J	9710290134	Mastic	Men's Locker Room	Chrysotile	3-5%
Bldg #1601	Layer 1-K	9710290135	Floor Tile	Men's Locker Room	N/D	
Bldg #1601	Layer 2-K	9710290135	Mastic	Men's Locker Room	Chrysotile	3-5%
Bldg #1601	Layer 1-L	9710290136	Floor Tile	Men's Locker Room	N/D	
Bldg #1601	Layer 2-L	9710290136	Mastic	Men's Locker Room	Chrysotile	3-5%
Bldg #1601	Layer 1-M	9710290137	Floor Tile	Old Laundry Room	N/D	
Bldg #1601	Layer 2-M	9710290137	Mastic	Old Laundry Room	Chrysotile	3-5%
Bldg #1601	Layer 1-N	9710290138	Floor Tile	Old Laundry Room	N/D	
Bldg #1601	Layer 2-N	9710290138	Mastic	Old Laundry Room	Chrysotile	3-5%
Bldg #1601	Layer 1-O	9710290139	Floor Tile	Old Laundry Room	N/D	
Bldg #1601	Layer 2-O	9710290139	Mastic	Old Laundry Room	Chrysotile	3-5%
Bldg #1601	Sample P	9710290140	Mastic	Insulated Pipe On Roof	Wool.	15-25%
Bldg #1601	Sample Q	9710290141	Mastic	Insulated Pipe On Roof	Wool.	15-25%
Bldg #1601	Sample R	9710290142	Mastic	Insulated Pipe On Roof	Chrysotile	3-5%
Bldg #1604	Layer 1-S	9710290143	Floor Tile	Lab Area	N/D	
Bldg #1604	Layer 2-S	9710290143	Mastic	Lab Area	Chrysotile	3-5%
Bldg #1604	Layer 1-T	9710290144	Floor Tile	Lab Area	N/D	
Bldg #1604	Layer 2-T	9710290144	Mastic	Lab Area	Chrysotile	3-5%
Bldg #1604	Layer 1-U	9710290145	Floor Tile	Lab Area	N/D	
Bldg #1604	Layer 2-U	9710290145	Mastic	Lab Area	Chrysotile	3-5%
Bldg #1604	Sample-V	9710290146	Floor Tile	Bathroom	N/D	
Bldg #1604	Sample-W	9710290147	Floor Tile		N/D	
Bldg #1604	Sample-X	9710290148	Floor Tile		N/D	
Loading Rack	Sample-1	9710290149	Mastic		Chrysotile	3-5%
Loading Rack	Sample-2	9710290150	Mastic		Chrysotile	3-5%
Loading Rack	Sample-3	9710290151	Mastic		Chrysotile	3-5%
Loading Rack	Sample-4	9710290152	Mastic		Chrysotile	3-5%
Loading Rack	Sample-5	9710290153	Mastic		Chrysotile	3-5%
Loading Rack	Sample-6	9710290154	Mastic		Chrysotile	3-5%
Loading Rack	Sample-7	9710290155	Mastic		N/D	
Loading Rack	Sample-8	9710290156	Mastic		Cellulose	5-10%
AC/Duct	Sample-9	9710290157	Mastic		Chrysotile	5-10%
AC/Duct	Sample-10	9710290158	Mastic		Chrysotile	5-10%
AC/Duct	Layer 1-11	9710290159	Mastic		N/D	
AC/Duct	Layer 2-11	9710290159	Mastic		Cellulose	1-3%
AC/Duct	Layer 1-12	9710290160	Mastic		N/D	
AC/Duct	Layer 2-12	9710290160	Mastic		N/D	
AC/Duct	Layer 1-13	9710290161	Mastic		N/D	

CONFIDENTIAL

DO 007577

