

TO: JF - CRM
FROM: S. J. VINCENT
DATE: 1-27-82
SUBJECT: DECEMBER SAFETY MEETINGS

DURING THE DECEMBER, 1981 SAFETY MEETINGS A REVIEW OF OUR SAFETY PERFORMANCE WAS CONDUCTED. AN OPEN DISCUSSION WITH EMPLOYEES PRESENT PRODUCED SOME INTERESTING COMMENTS. THE FOLLOWING LISTS INDICATE THE EMPLOYEE COMMENT, THE ACTION STEP PLANNED, AND THE PRIORITY ASSIGNED THIS ITEM.

<u>DISCUSSION ITEM</u>	<u>ACTION PLAN</u>	<u>PRIORITY</u>
THE EMPLOYEE SUMMARY SHEETS FOR VCM EXPOSURE MONITORING ARE MISUNDERSTOOD AS TO INTENT. WHAT ARE WE DOING ABOUT HIGH LEVEL EXPOSURES?	NEED ADDITIONAL ASSISTANCE AT DEVELOPING A PLAN FOR THIS.	2
LARGE REACTOR RUPTURE DISCS MUST BE ASSEMBLED AND THEN CARRIED UP SEVERAL FLIGHTS OF STAIRS. EMPLOYEES MUST USE BOTH HANDS TO CARRY THEM.	USE LORAIN WITH MANLIFT. PLACE THE HOLDERS AND DISCS IN THE LIFT TO PREVENT MAN-HANDLING	1
MAJOR CONCERN IF THE COMPANY MEDICAL TESTING IS ADEQUATE ENOUGH FOR CANCER DETECTION	JANUARY SAFETY MTG DISCUSSION.	2
THE CONTRACTOR THAT REPAIRS THE VINYL CCR AIR CONDITIONER DOES NOT WEAR SAFETY GLASSES, HARD HAT, OR SAFETY SHOES.	CONTRACTOR NOTIFIED TO ABIDE BY PLANT SAFETY RULES. WILL NOT BE ALLOWED TO RE-ENTER PLANT UNLESS THIS IS ACCOMPLISHED	1

WORKING ON THE KNOCK-OUT TANKS IN THE CRD HAS BEEN DEFINED AS AN AREA NEEDING A WORK PLATFORM. WHAT HAS BEEN DONE ABOUT THIS?

1982 CAPITAL BUDGET ITEM. ANTICIPATE COMPLETION IN 3RD QUARTER 1982.

2

THE RATINGS PLACED ON HOISTS AND MONORAILS WAS QUESTIONED. REQUESTED TO REVIEW ENGINEERING CALCULATIONS.

REVIEWED PROCEDURE REQUIRING AN ENGINEER TO CALCULATE LOADS. THE DESIGN CALCULATIONS USED ON THE QUESTIONED JIB AND MONORAIL WERE GIVEN FOR THE EMPLOYEE TO REVIEW.

1

THE GROUP INDICATE THAT A SAFETY HAZARD HAS BEEN CREATED BY THE CONGESTION OF PRINTS AND EQUIPMENT BEHIND VINYL CCR PANEL. REQUESTED A ROOM BE ADDED TO THE CCR.

AFTER EXPANSION WORK IS COMPLETE AN REVIEW OF THE AREA WILL BE MADE. IF JUSTIFIABLE PLANS FOR AN ADDITION WILL BE MADE.

2

THE MAINTENANCE MONDAY MORNING SAFETY MEETINGS ARE OVER-CROWDED ESPECIALLY WITH THE GENERAL HELPERS.

GENERAL HELPERS MOVED BACK TO OPERATING AREAS. WILL RE-EVALUATE SIZE OF GROUP MTGS AND EFFECTIVENESS

3

REQUESTED SOME TYPE OF AVAILABLE HOIST AT THE SANDBLASTER AT THE FIRE TRAINING GROUNDS.

MOST MATERIAL HANDLING CAN BE DONE WITH FORK TRUCKS AND LORAIN. WILL OBSERVE IN THE SPRING IF EQUIPMENT IS SAND-BLASTED

3

THE RIGGING CHAIN USED IN THE PLANT IS TOO LONG FOR SOME JOBS. NEED A SHORTER LENGTH CHAIN.

PURCHASE SHORTER RIGGING CHAIN.

1

CUTTING, BURNING, AND WELDING AROUND VCM AREAS IS OF CONCERN TO EMPLOYEES. ESPECIALLY RELATIVE TO EXPANSION WORK IN PROGRESS.

THE EXPANSION IS COMPLETE. AN ATTEMPT WILL BE MADE TO UTILIZE COLD-CUTTING AND BOLT-UPS.

1

STRAIGHT PINS HAVE BEEN FOUND IN WIPING RAGS.

CAUTIONED EMPLOYEES OF POTENTIAL. NOTIFIED STOREROOM TO INFORM SUPPLIERS.

1

MECHANICS FELT THAT AN INADEQUATE REVIEW OF PERMITS WERE MADE WHEN THEY WERE ISSUED. ON SEVERAL OCCASSIONS ITEMS ARE CHECKED THAT DO NOT PERTAIN.

PERFORM SPOT CHECKS ON PERMITS. SOLICIT HELP OF THE OPERATING UNITS.

2

WHAT CONSIDERATIONS ARE BEING GIVEN TO HANDLING THE EXPANSION REACTOR SEALS?

A NEW SEAL HANDLING PLATFORM WAS BUILT AND RECEIVED.

1

THE BURNING OF VCM LINES IS NOT
DEFINED PROPERLY. FUME HAZARDS AND
BURNING PROCEDURES ARE QUESTIONABLE.

NEED TO BETTER DEFINE
HOW TO HANDLE THE
LINE BURNING PROBLEMS
RELATIVE TO EMPLOYEE
EXPOSURE.

2

AJ Vincent