

RECEIVED

APR 20 1987

M.A. PATEL

ATTACHMENT A

ASBESTOS INSULATION REMOVAL AND DISPOSAL SUPERVISOR'S REPORT

YES: 
Keep this form
with the other three.
We will show this to
Competent Persons, not
to fellow wrong type of
form. MAB

1. LOCATION OF JOB: Sisterville (380)
2. DATE(S) JOB PERFORMED: _____ to _____
3. DESCRIPTION OF JOB: Sealing Asbestos Tank
with Jaxxon 600 SF latex weatherbarrier
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: 800 sq feet
5. LOCATION ASBESTOS INSULATION DISPOSED _____
6. EMPLOYEES INVOLVED: (If more spaces are needed use back of page)
- R. E. Coymen 7897
- C. E. Rose 8076
- J. C. Hubbard 8076
- T. K. Miller 8425
- D. R. Samples 8425
7. TYPE OF RESPIRATORY EQUIPMENT USED: Holman Respirator with
8. CHECK IF INSULATION NOT WETTED DOWN: ☐ HEPA FIL

SUPERVISOR: R. E. Colman

DATE: _____

4-1-87
R.E. Coynne

UES

RECEIVED

APR 20 1987

M. A. PATEL

Dowtherm Line IN RACK

Dowtherm line with asbestos material on it in RACK that runs EAST + WEST ON the South side of Bldg. 9 WAS NOT FEASIBLE TO A ENCLOSURE because it was in PIPE RACK with PIPE in way, CANNOT GET good SEAL AROUND PIPE TO MAKE ENCLOSURE FEASIBLE, TALK TO PLANT 512 INDUSTRIAL HYGIENIST ABOUT JOB.

PROCEDURE USED ON JOB.

BARRICADE AREA, PUT UP WARNING SIGNS
WET ASBESTOS WITH AMENDED WATER
BE MOVED ASBESTOS VERY CAREFULLY.
PUT IN BLACK ASBESTOS BAGS

ALL WORKERS ON JOB WORN
PROTECTIVE CLOTHING IN
REGULATED AREA WITH
FULL FACE SUPPLIED AIR RESPIRATION

RECEIVED

APR 06 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

Powerhouse

(LOCATION OF JOB:) PLANT: 514 AREA: _____ ZONE: _____ BLDG: 151 UNIT: _____

JOB SUPERVISOR: P. E. Cox DATE JOB PERFORMED: 4-1-87

DESCRIPTION OF JOB: Strip Asbestos on Steam line

LOCATION ASBESTOS INSULATION DISPOSED: Main toaco Dumpsters

ESTIMATED FEET REMOVED: 3 LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): P. E. Cox J. R. Chandler

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	—	—	—
Negative pressure enclosure feasible?	—	—	—
Negative pressure enclosure installed?	—	—	—
Use of Glove Bag feasible?	—	—	—
Glove Bag used?	—	—	—
Barrier tape used	—	—	—
Warning signs used	—	—	—
Protective clothing used - boots, head cover, gloves, coveralls	—	—	—
Outer coverall vacuumed before removing	—	—	—
Outer coverall removed before leaving barricaded area	—	—	—
Plastic used on floor and over equipment	—	—	—
Area vacuumed	—	—	—
Employee showered before reapplying street clothes	—	—	—
Proper clean-up (area housekeeping)	—	—	—
Barricades down (after clean-up only)	—	—	—
Employee(s) monitored by Industrial Hygiene	—	—	—
Type of respirator used:			
Half-face AO R57-A (HEPA)	—	—	—
Half-face Willson R-12 (HEPA)	—	—	—
Supplied Air-Full Face - Positive Pressure	—	—	—
Employee trained for respirator in last 6 months	—	—	—
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	—	—	—

COMMENTS: Shut Down At Power House
3' only

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

RECEIVED

APR 06 1987

M. A. PATEL

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: 512 AREA: EAST ZONE: _____ BLDG: shop UNIT: _____
 JOB SUPERVISOR: F.E. SUNDKLAND DATE JOB PERFORMED: 3-25-87
 DESCRIPTION OF JOB: SCALING ASBESTOS INSULATION
 LOCATION ASBESTOS INSULATION DISPOSED: _____
 ESTIMATED FEET REMOVED: _____ LINEAL FEET 15 (Foam Room) SQUARE FEET
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): BATH
W.A. JOHNSON C.D. CLANDWIN S.R. ERSKINE

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

Negative pressure enclosure feasible?

Negative pressure enclosure installed?

Use of Glove Bag feasible?

Barrier tape used

Warning signs used

Protective clothing used - boots, head cover, gloves, coveralls

Outer coverall vacuumed before removing

Outer coverall removed before leaving barricaded area

Plastic used on floor and over equipment

Area vacuumed

Employee showered before reapplying street clothes

Proper clean-up (area housekeeping)

Barricades down (after clean-up only)

Employee(s) monitored by Industrial Hygiene

Type of respirator used:

 Half-face AO R57-A (HEPA)

 Half-face Willson R-12 (HEPA)

 Supplied Air-Full Face - Positive Pressure

Employee trained for respirator in last 6 months

 (If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

COMMENTS:

[illegible]

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019222

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

RECEIVED

MAR 31 1987

(LOCATION OF JOB:) PLANT: 511 AREA: EAST ZONE: _____ BLDG: shop ^{INSULATION} MUMI PATEL
 JOB SUPERVISOR: F.E. SUNDCKLAND DATE JOB PERFORMED: 3-25-87
 DESCRIPTION OF JOB: RE SCALING ASBESTOS INSULATION
 LOCATION ASBESTOS INSULATION DISPOSED: _____
 ESTIMATED FEET REMOVED: _____ LINEAL FEET 25 (FOAM ROOM) SQUARE FEET DATA
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____
W.A. JOHNSON C.B. CLOUDEN
S.R. ERSKINE

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	✓		
Negative pressure enclosure feasible?		✓	
Negative pressure enclosure installed?		✓	
Use of Glove Bag feasible?	✓		
Barrier tape used	✓		
Warning signs used	✓		
Protective clothing used - boots, head cover, gloves, coveralls	✓		
Outer coverall vacuumed before removing	✓		
Outer coverall removed before leaving barricaded area	✓		
Plastic used on floor and over equipment	✓		
Area vacuumed	✓		
Employee showered before reapplying street clothes	✓		
Proper clean-up (area housekeeping)	✓		
Barricades down (after clean-up only)	✓		
Employee(s) monitored by Industrial Hygiene	✓		
Type of respirator used:			
Half-face AO R57-A (HEPA)	✓		
Half-face Willson R-12 (HEPA)			
Supplied Air-Full Face - Positive Pressure			
Employee trained for respirator in last 6 months	✓		
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	✓		

COMMENTS: _____

J.F. Sampson
 (Form Filed By:)

Telephone : _____

Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019223

RECEIVED

MAY 05 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

Project #3

M. A. PATEL

(LOCATION OF JOB:) PLANT 511 AREA: _____ ZONE: _____ BLDG: _____ UNIT: _____

JOB SUPERVISOR: R. E. Capner DATE JOB PERFORMED: 4-29-87

DESCRIPTION OF JOB: Strip Asbestos on line in Rack

LOCATION ASBESTOS INSULATION DISPOSED: Gulfport Landfill

ESTIMATED FEET REMOVED: 80 LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. J. Abasti C. B. Cleaver

P. K. Swadgrass S. R. Friskine

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☐	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☒	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: Letter states why negative air
was not used

R. E. Capner

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019224

RECEIVED

MAY 05 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

Dock(3)

(LOCATION OF JOB:) PLANT 512 AREA: _____ ZONE: _____ BLDG: _____ UNIT: _____

JOB SUPERVISOR: R. P. Caper DATE JOB PERFORMED: 4-28-87

DESCRIPTION OF JOB: Strip Line in Back on Dock(3)

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mtn. Land Fill

ESTIMATED FEET REMOVED: 60 LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. J. Agosto C. B. Clemen

P. K. Snodgrass S. R. Fiskine

YES NO N/A

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

✓ _____

Negative pressure enclosure feasible?

_____ ✓ _____

Negative pressure enclosure installed?

_____ ✓ _____

Use of Glove Bag feasible?

_____ ✓ _____

Barrier tape used

✓ _____

Warning signs used

✓ _____

Protective clothing used - boots, head cover, gloves, coveralls

✓ _____

Outer coverall vacuumed before removing

✓ _____

Outer coverall removed before leaving barricaded area

✓ _____

Plastic used on floor and over equipment

✓ _____

Area vacuumed

✓ _____

Employee showered before reapplying street clothes

✓ _____

Proper clean-up (area housekeeping)

✓ _____

Barricades down (after clean-up only)

✓ _____

Employee(s) monitored by Industrial Hygiene

_____ ✓ _____

Type of respirator used:

Half-face AO R57-A (HEPA)

Half-face Willson R-12 (HEPA)

Supplied Air-Full Face - Positive Pressure

✓ _____

Employee trained for respirator in last 6 months

✓ _____

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

✓ _____

COMMENTS: NOT FEASIBLE to USE Negative Air

R. P. Caper

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

UCC 019225

1791P

MAY 05 1987

M. A. PATEL

(LOCATION OF JOB:) PLANT S12 AREA: _____ ZONE: _____ BLDG: _____ UNIT: _____
 JOB SUPERVISOR: B. J. Rossi DATE JOB PERFORMED: 4-27-87
 DESCRIPTION OF JOB: Strip Lines overhead and on deck #1
 LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mtn. Land Fill
 ESTIMATED FEET REMOVED: 90 LINEAL FEET _____ SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): CB Clendinning SR Erskin
PK Snodgrass

YES NO N/A

☒ ~~Chronic~~

7

✓

✓



✓

✓

✓

✓

✓

✓

✓

✓

☒

1



_____ /

COMMENTS:

B. J. Asst.

Telephone :

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

UCC 019226

1791P

RECEIVED

MAY 05 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

M. A. PATEL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

Dact(1)

(LOCATION OF JOB:) PLANT 512 AREA: ZONE: BLDG: UNIT:

JOB SUPERVISOR: R.P. Capen DATE JOB PERFORMED: 4-29-87

DESCRIPTION OF JOB: Strip Asbestos on Linps on Dock, #

LOCATION ASBESTOS INSULATION DISPOSED: GULF Mtn. Land Fill

ESTIMATED FEET REMOVED: 60 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B.J. Alrosti C.B. Cleaden

P.K. Snodgrass S.R. Estre

YES NO N/A

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

☒ ☐ ☐

Negative pressure enclosure feasible?

☐ ☒ ☐

Negative pressure enclosure installed?

☐ ☒ ☐

Use of Glove Bag feasible?

☐ ☒ ☐

Barrier tape used

☒ ☐ ☐

Warning signs used

☒ ☐ ☐

Protective clothing used - boots, head cover, gloves, coveralls

☒ ☐ ☐

Outer coverall vacuumed before removing

☒ ☐ ☐

Outer coverall removed before leaving barricaded area

☒ ☐ ☐

Plastic used on floor and over equipment

☒ ☐ ☐

Area vacuumed

☒ ☐ ☐

Employee showered before reapplying street clothes

☒ ☐ ☐

Proper clean-up (area housekeeping)

☒ ☐ ☐

Barricades down (after clean-up only)

☒ ☐ ☐

Employee(s) monitored by Industrial Hygiene

☒ ☐ ☐

Type of respirator used:

Half-face A0 R57-A (HEPA)

☒ ☐ ☐

Half-face Willson R-12 (HEPA)

☐ ☐ ☐

Supplied Air-Full Face - Positive Pressure

☐ ☐ ☐

Employee trained for respirator in last 6 months

☒ ☐ ☐

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

☒ ☐ ☐

COMMENTS: Letter states why negative

Air was not used

R.P. Capen Telephone:

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019227

RECEIVED

MAY 05 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

Dock (1)

M. A. PATEL
(LOCATION OF JOB:) PLANT 512 AREA: ZONE: BLDG: UNIT:

JOB SUPERVISOR: R.E. Cooper DATE JOB PERFORMED: 4-23-87

DESCRIPTION OF JOB: Strip Asbestos on Lines on Dock (1)

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mn Land Fill

ESTIMATED FEET REMOVED: 180 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B.J. Adams C.B. CLENDEN

R.K. Snodgrass S.R. ESKINE

YES NO N/A

Plant 511 Hygienist notified (M. A. Patel - ext. 3750) ✓

Negative pressure enclosure feasible? ✓

Negative pressure enclosure installed? ✓

Use of Glove Bag feasible? ✓

Barrier tape used ✓

Warning signs used ✓

Protective clothing used - boots, head cover, gloves, coveralls ✓

Outer coverall vacuumed before removing ✓

Outer coverall removed before leaving barricaded area ✓

Plastic used on floor and over equipment ✓

Area vacuumed ✓

Employee showered before reapplying street clothes ✓

Proper clean-up (area housekeeping) ✓

Barricades down (after clean-up only) ✓

Employee(s) monitored by Industrial Hygiene ✓

Type of respirator used:

Half-face AO R57-A (HEPA) ✓

Half-face Willson R-12 (HEPA)

Supplied Air-Full Face - Positive Pressure

Employee trained for respirator in last 6 months ✓

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months ✓

COMMENTS: Letter states why negative

Air was not used

R.E. Cooper Telephone:

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019228

RECEIVED

MAY 05 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT 511 AREA: _____ ZONE: _____ BLDG: Dock UNIT: _____
JOB SUPERVISOR: R. E. Capen DATE JOB PERFORMED: 4-22-87
DESCRIPTION OF JOB: strip Asbestos insulation on Dock
LOCATION ASBESTOS INSULATION DISPOSED: Gulf Breeze Land Fill
ESTIMATED FEET REMOVED: _____ LINEAL FEET _____ SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. J. Acosta C. B. Chendrix
S. P. Erskine R. K. Snodgrass

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face A0 R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: LETTER STATES that we
did not use negative air Enclosure
R. E. Capen Telephone: _____

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330 UCC 019229

1791P

RECEIVED

MAY 05 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: 512 AREA: ZONE: BLDG: UNIT:

JOB SUPERVISOR: R.E. Conner DATE JOB PERFORMED: 4-21-87

DESCRIPTION OF JOB: Strip Asbestos Insulation on Choline Dock

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mn. Land Fill

ESTIMATED FEET REMOVED: 90 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B.J. AGOSTI C.B. CHANDLER

S.R. FERSKINE R.K. SNODGRASS

YES NO N/A

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

☒ ☐ ☐

Negative pressure enclosure feasible?

☐ ☒ ☐

Negative pressure enclosure installed?

☐ ☒ ☐

Use of Glove Bag feasible?

☐ ☒ ☐

Barrier tape used

☒ ☐ ☐

Warning signs used

☒ ☐ ☐

Protective clothing used - boots, head cover, gloves, coveralls

☒ ☐ ☐

Outer coverall vacuumed before removing

☒ ☐ ☐

Outer coverall removed before leaving barricaded area

☒ ☐ ☐

Plastic used on floor and over equipment

☒ ☐ ☐

Area vacuumed

☒ ☐ ☐

Employee showered before reapplying street clothes

☒ ☐ ☐

Proper clean-up (area housekeeping)

☒ ☐ ☐

Barricades down (after clean-up only)

☒ ☐ ☐

Employee(s) monitored by Industrial Hygiene

☒ ☐ ☐

Type of respirator used:

Half-face AO R57-A (HEPA)

☒ ☐ ☐

Half-face Willson R-12 (HEPA)

☐ ☐ ☐

Supplied Air-Full Face - Positive Pressure

☐ ☐ ☐

Employee trained for respirator in last 6 months

☒ ☐ ☐

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

☐ ☐ ☐

COMMENTS: LETTER states why we did not use

☐ ☐ ☐

NEGATIVE AIR ENCLOSURE

☒ ☐ ☐

R.E. Conner Telephone:

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019230

RECEIVED

MAY 05 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

12009

(LOCATION OF JOB:) PLANT: AREA: ZONE: BLDG: UNIT:
JOB SUPERVISOR: R. E. Coyne DATE JOB PERFORMED: 4-20-87
DESCRIPTION OF JOB: Patch Asbestos Liner at Bldg. 2009
LOCATION ASBESTOS INSULATION DISPOSED: none
ESTIMATED FEET REMOVED: 0 LINEAL FEET 0 SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): S.R. Erskine P.R. Swadlow

YES NO N/A

Plant SII Hygienist notified (M. A. Patel - ext. 3750)

✓ ✓ —

Negative pressure enclosure feasible?

— ✓ —

Negative pressure enclosure installed?

— ✓ —

Use of Glove Bag feasible?

— ✓ —

Barrier tape used

✓ — —

Warning signs used

✓ — —

Protective clothing used - boots, head cover, gloves, coveralls

✓ — —

Outer coverall vacuumed before removing

✓ — —

Outer coverall removed before leaving barricaded area

✓ — —

Plastic used on floor and over equipment

✓ — —

Area vacuumed

✓ — —

Employee showered before reapplying street clothes

✓ — —

Proper clean-up (area housekeeping)

✓ — —

Barricades down (after clean-up only)

✓ — —

Employee(s) monitored by Industrial Hygiene

✓ — —

Type of respirator used:

Half-face AO R57-A (HEPA)

✓ — —

Half-face Willson R-12 (HEPA)

✓ — —

Supplied Air-Full Face - Positive Pressure

— — —

Employee trained for respirator in last 6 months

✓ — —

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

✓ — —

COMMENTS: Did not Remove any Asbestos
Patch Liner's

R. E. Coyne

Telephone :

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019231

RECEIVED

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

APR 20 1987

(LOCATION OF JOB:) PLANT 512 AREA: _____ ZONE: _____ BLDG: 9 UNIT: _____
 JOB SUPERVISOR: R. E. Cayer DATE JOB PERFORMED: 7/16-87
 DESCRIPTION OF JOB: Strip Asbestos on line in Back South of Bldg 9
 LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mn Land Fill
 ESTIMATED FEET REMOVED: 20 LINEAL FEET _____ SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. J. Agosti C. B. CLENDENIN
A. P. Smedgrasse S. B. Erickson

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	_____	_____
Negative pressure enclosure feasible?	_____	☒	_____
Negative pressure enclosure installed?	_____	☒	_____
Use of Glove Bag feasible?	_____	☒	_____
Barrier tape used	☒	_____	_____
Warning signs used	☒	_____	_____
Protective clothing used - boots, head cover, gloves, coveralls	☒	_____	_____
Outer coverall vacuumed before removing	☒	_____	_____
Outer coverall removed before leaving barricaded area	☒	_____	_____
Plastic used on floor and over equipment	☒	_____	_____
Area vacuumed	☒	_____	_____
Employee showered before reapplying street clothes	☒	_____	_____
Proper clean-up (area housekeeping)	☒	_____	_____
Barricades down (after clean-up only)	☒	_____	_____
Employee(s) monitored by Industrial Hygiene	☒	_____	_____
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	_____	_____
Half-face Willson R-12 (HEPA)	☒	_____	_____
Supplied Air-Full Face - Positive Pressure	_____	_____	_____
Employee trained for respirator in last 6 months	☒	_____	_____
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	_____	_____

COMMENTS: Letter that states why
negative air was not use
R. E. Cayer Telephone: _____

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

UCC 019232

1791P

RECEIVED

APR 20 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT 512 AREA ZONE: BLDG: 9 UNIT:

JOB SUPERVISOR: R.E. Cayan DATE JOB PERFORMED: 4-15-87

DESCRIPTION OF JOB: Strip Asbestos in Rack south of Bldg. 9

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Area Landfill

ESTIMATED FEET REMOVED: 30 LINEAL FEET 30 SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. J. Abosti C.B. Chendernia

K.P. Snodgrass S.R. Erskine

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☒	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: LETTER THAT STATES WHY

NEGATIVE AIR WAS NOT USE

R.E. Cayan Telephone:

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

UCC 019233

1791P

RECEIVED

APR 20 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) M. A. PATEL PLANT 512 AREA: ZONE: NCST BLDG: UNIT:
 JOB SUPERVISOR: J. F. SAMPSON DATE JOB PERFORMED: 4-15-87
 DESCRIPTION OF JOB: STRIP ASBESTOS INSULATION IN CABLE PLT
 LOCATION ASBESTOS INSULATION DISPOSED: GULF MT. LANDFILL
 ESTIMATED FEET REMOVED: 10 LINEAL FEET SQUARE FEET
 EMPLOYEES INVOLVED IN ACTUAL JOB(S):
T. A. CROUCH J. R. ELKINS
~~ANDY ELKINS~~

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	<u>✓</u>	<u> </u>	<u> </u>
Negative pressure enclosure feasible?	<u> </u>	<u>✓</u>	<u> </u>
Negative pressure enclosure installed?	<u> </u>	<u>✓</u>	<u> </u>
Use of Glove Bag feasible?	<u>✓</u>	<u> </u>	<u> </u>
Barrier tape used	<u>✓</u>	<u> </u>	<u> </u>
Warning signs used	<u>✓</u>	<u> </u>	<u> </u>
Protective clothing used - boots, head cover, gloves, coveralls	<u>✓</u>	<u> </u>	<u> </u>
Outer coverall vacuumed before removing	<u>✓</u>	<u> </u>	<u> </u>
Outer coverall removed before leaving barricaded area	<u>✓</u>	<u> </u>	<u> </u>
Plastic used on floor and over equipment	<u>✓</u>	<u> </u>	<u> </u>
Area vacuumed	<u>✓</u>	<u> </u>	<u> </u>
Employee showered before reapplying street clothes	<u>✓</u>	<u> </u>	<u> </u>
Proper clean-up (area housekeeping)	<u>✓</u>	<u> </u>	<u> </u>
Barricades down (after clean-up only)	<u>✓</u>	<u> </u>	<u> </u>
Employee(s) monitored by Industrial Hygiene	<u> </u>	<u>✓</u>	<u> </u>
Type of respirator used:			
Half-face AO R57-A (HEPA)	<u>✓</u>	<u> </u>	<u> </u>
Half-face Willson R-12 (HEPA)	<u> </u>	<u> </u>	<u> </u>
Supplied Air-Full Face - Positive Pressure	<u> </u>	<u> </u>	<u> </u>
Employee trained for respirator in last 6 months	<u>✓</u>	<u> </u>	<u> </u>
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	<u>✓</u>	<u> </u>	<u> </u>
COMMENTS: <u> </u>			

J. F. Sampson
 (Form Filed By:)

Telephone :

Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

UCC 019234

1791P

RECEIVED

APR 20 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL
(LOCATION OF JOB:) PLANT 512 AREA: LINE IN ROCK ZONE: BLDG: 9 UNIT:
JOB SUPERVISOR: R.C. Capen DATE JOB PERFORMED: 4-14-87
DESCRIPTION OF JOB: Strip Asbestos in Rock at Bldg 9
LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mtn. Land Fill
ESTIMATED FEET REMOVED: 80 LINEAL FEET SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): B.J. Agosti
C.B. CLENDININ
R.K. SNODGRASS

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	✓		
Negative pressure enclosure feasible?		✓	
Negative pressure enclosure installed?		✓	
Use of Glove Bag feasible?		✓	
Barrier tape used	✓		
Warning signs used	✓		
Protective clothing used - boots, head cover, gloves, coveralls	✓		
Outer coverall vacuumed before removing	✓		
Outer coverall removed before leaving barricaded area	✓		
Plastic used on floor and over equipment	✓		
Area vacuumed	✓		
Employee showered before reapplying street clothes	✓		
Proper clean-up (area housekeeping)	✓		
Barricades down (after clean-up only)	✓		
Employee(s) monitored by Industrial Hygiene	✓		
Type of respirator used:			
Half-face AO R57-A (HEPA)	✓		
Half-face Willson R-12 (HEPA)	✓		
Supplied Air-Full Face - Positive Pressure			
Employee trained for respirator in last 6 months	✓		
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	✓		
COMMENTS: LETTER ON FILE WBY NEGATIVE AIR			
WAS NOT USE			

R.C. Capen Telephone :

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019235

RECEIVED

APR 20 1987

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT**

M. A. PATEL

(LOCATION OF JOB:) PLANT: 52 AREA: _____ ZONE: _____ BLDG: 9 UNIT: _____

JOB SUPERVISOR: R.E. Capen DATE JOB PERFORMED: 4-13-87

DESCRIPTION OF JOB: striking Asbestos on Downstream Line

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Portation Land Fill

ESTIMATED FEET REMOVED: 60 LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): C.B. CLEMENTIN S.R. Eastman

R.T. Agosti K.P. Snodgrass

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	_____	_____
Negative pressure enclosure feasible?	_____	☒	_____
Negative pressure enclosure installed?	_____	☒	_____
Use of Glove Bag feasible?	_____	☒	_____
Barrier tape used	_____	☒	_____
Warning signs used	☒	_____	_____
Protective clothing used - boots, head cover, gloves, coveralls	☒	_____	_____
Outer coverall vacuumed before removing	☒	_____	_____
Outer coverall removed before leaving barricaded area	☒	_____	_____
Plastic used on floor and over equipment	☒	_____	_____
Area vacuumed	☒	_____	_____
Employee showered before reapplying street clothes	☒	_____	_____
Proper clean-up (area housekeeping)	_____	_____	_____
Barricades down (after clean-up only)	_____	_____	_____
Employee(s) monitored by Industrial Hygiene	_____	☒	_____
Type of respirator used:			
Half-face AO R57-A (HEPA)	_____	_____	_____
Half-face Willson R-12 (HEPA)	_____	_____	_____
Supplied Air-Full Face - Positive Pressure	☒	_____	_____
Employee trained for respirator in last 6 months	☒	_____	_____
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	_____	_____

COMMENTS: Letter to Explain why
did not use Enclosure

R.E. Capen Telephone : _____

(Form Filled By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

UCC 019236

1791P

RECEIVED

APR 20 1987

M. A. PATEL

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT 512 AREA: 1500 Tank Farm ZONE: 1500 BLDG: 1500 UNIT: 1500
JOB SUPERVISOR: R. C. Coyle DATE JOB PERFORMED: 4-13-87
DESCRIPTION OF JOB: Strip Asbestos in 1500 Tank Farm
LOCATION ASBESTOS INSULATION DISPOSED: Gulfport Landfill
ESTIMATED FEET REMOVED: 20 LINEAL FEET 20 SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. J. Agosto C. B. Clendenen
R. E. Snodgrass

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☒	
Negative pressure enclosure feasible?	☒	☒	
Negative pressure enclosure installed?	☒	☒	
Use of Glove Bag feasible?	☒	☒	
Barrier tape used	☒	☒	
Warning signs used	☒	☒	
Protective clothing used - boots, head cover, gloves, coveralls	☒	☒	
Outer coverall vacuumed before removing	☒	☒	
Outer coverall removed before leaving barricaded area	☒	☒	
Plastic used on floor and over equipment	☒	☒	
Area vacuumed	☒	☒	
Employee showered before reapplying street clothes	☒	☒	
Proper clean-up (area housekeeping)	☒	☒	
Barricades down (after clean-up only)	☒	☒	
Employee(s) monitored by Industrial Hygiene	☒	☒	
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☒	
Half-face Willson R-12 (HEPA)	☒	☒	
Supplied Air-Full Face - Positive Pressure	☒	☒	
Employee trained for respirator in last 6 months	☒	☒	
(If not using Supplied Air - Positive Pressure)	☒	☒	
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☒	
COMMENTS:			

R. E. Coyle

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

UCC 019237

1791P

RECEIVED

APR 20 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT 5/12 AREA West ZONE: _____ BLDG: 131 UNIT: TANK Farm

JOB SUPERVISOR: R.E. COVACK DATE JOB PERFORMED: 4-13-87

DESCRIPTION OF JOB: STRIP ASBESTOS INSULATION

LOCATION ASBESTOS INSULATION DISPOSED: Gulf MT Land Fill

ESTIMATED FEET REMOVED: 15 LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

C.B. CROGGAN B.J. AGOSTI
R.K. SNOOK GRASS

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☒	
Negative pressure enclosure feasible?	☒	☒	
Negative pressure enclosure installed?	☒	☒	
Use of Glove Bag feasible?	☒	☒	
Barrier tape used	☒	☒	
Warning signs used	☒	☒	
Protective clothing used - boots, head cover, gloves, coveralls	☒	☒	
Outer coverall vacuumed before removing	☒	☒	
Outer coverall removed before leaving barricaded area	☒	☒	
Plastic used on floor and over equipment	☒	☒	
Area vacuumed	☒	☒	
Employee showered before reapplying street clothes	☒	☒	
Proper clean-up (area housekeeping)	☒	☒	
Barricades down (after clean-up only)	☒	☒	
Employee(s) monitored by Industrial Hygiene	☒	☒	
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☒	
Half-face Willson R-12 (HEPA)	☒	☒	
Supplied Air-Full Face - Positive Pressure	☒	☒	
Employee trained for respirator in last 6 months	☒	☒	
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☒	
COMMENTS:			

J. J. Sampson

(Form Filed By:)

Telephone : _____

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

UCC 019238

1791P

RECEIVED

APR 20 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

Line in Rack

(LOCATION OF JOB:) PLANT 512 AREA: _____ ZONE: _____ BLDG: 9 UNIT: _____

JOB SUPERVISOR: R. E. Coyle DATE JOB PERFORMED: 4-13-87

DESCRIPTION OF JOB: Strip Asbestos Insulation in Rack Bldg 9

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Breeze Land Fill

ESTIMATED FEET REMOVED: _____ LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): R. J. Agosti C. B. Chedoke

PK Snodgrass _____

YES NO N/A

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

☒ ☐ ☐

Negative pressure enclosure feasible?

☐ ☒ ☐

Negative pressure enclosure installed?

☐ ☒ ☐

Use of Glove Bag feasible?

☐ ☒ ☐

Barrier tape used

☐ ☒ ☐

Warning signs used

☒ ☐ ☐

Protective clothing used - boots, head cover, gloves, coveralls

☒ ☐ ☐

Outer coverall vacuumed before removing

☒ ☐ ☐

Outer coverall removed before leaving barricaded area

☒ ☐ ☐

Plastic used on floor and over equipment

☒ ☐ ☐

Area vacuumed

☒ ☐ ☐

Employee showered before reapplying street clothes

☒ ☐ ☐

Proper clean-up (area housekeeping)

☒ ☐ ☐

Barricades down (after clean-up only)

☒ ☐ ☐

Employee(s) monitored by Industrial Hygiene

☐ ☒ ☐

Type of respirator used:

Half-face AO R57-A (HEPA)

☐ ☐ ☐

Half-face Willson R-12 (HEPA)

☐ ☐ ☐

Supplied Air-Full Face - Positive Pressure

☒ ☐ ☐

Employee trained for respirator in last 6 months

☒ ☐ ☐

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

☒ ☐ ☐

COMMENTS: Letter re File that Negative

Enclosure was not used

R. E. Coyle Telephone: 6694

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019239

RECEIVED

APR 20 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

NO

M. A. PATEL

LOCATION OF JOB: PLANT: 512 AREA: _____ ZONE: _____ BLDG: 369 UNIT: 12
JOB SUPERVISOR: R. E. Cayer DATE JOB PERFORMED: 4-11-87
DESCRIPTION OF JOB: Put Asbestos Insulation in Truck
LOCATION ASBESTOS INSULATION DISPOSED: GULF MTR. LANDFILL
ESTIMATED FEET REMOVED: 40 Bags LINEAL FEET _____ SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): R. E. Cayer M. A. Johnson

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	—	—	—
Negative pressure enclosure feasible?	—	—	—
Negative pressure enclosure installed?	—	—	—
Use of Glove Bag feasible?	—	—	—
Barrier tape used	—	—	—
Warning signs used	—	—	—
Protective clothing used - boots, head cover, gloves, coveralls	✓	—	—
Outer coverall vacuumed before removing	—	—	—
Outer coverall removed before leaving barricaded area	—	—	—
Plastic used on floor and over equipment	—	—	—
Area vacuumed	—	—	—
Employee showered before reapplying street clothes	—	—	—
Proper clean-up (area housekeeping)	—	—	—
Barricades down (after clean-up only)	—	—	—
Employee(s) monitored by Industrial Hygiene	—	—	—
Type of respirator used:			
Half-face AO R57-A (HEPA)	✓	—	—
Half-face Willson R-12 (HEPA)	—	—	—
Supplied Air-Full Face - Positive Pressure	—	—	—
Employee trained for respirator in last 6 months	—	—	—
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	—	—	—
COMMENTS: <u>Asbestos was in 3 Places</u>			

R. E. Cayer

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019240

RECEIVED

APR 20 1987

M. A. PATEL

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: 512 AREA: _____ ZONE: _____ BLDG: 12 UNIT: _____

JOB SUPERVISOR: R. E. COYNE DATE JOB PERFORMED: 4-7-87

DESCRIPTION OF JOB: STRIP ASBESTOS INSULATION

LOCATION ASBESTOS INSULATION DISPOSED: 641P MT LANDFILL

ESTIMATED FEET REMOVED: 15 LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

C. D. CLANDERIN S. R. ERSKINE
P. K. SWOEGRASS

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	<u>✓</u>	—	—
Negative pressure enclosure feasible?	—	<u>✓</u>	—
Negative pressure enclosure installed?	—	<u>✓</u>	—
Use of Glove Bag feasible?	<u>✓</u>	—	—
Barrier tape used	<u>✓</u>	—	—
Warning signs used	<u>✓</u>	—	—
Protective clothing used - boots, head cover, gloves, coveralls	<u>✓</u>	—	—
Outer coverall vacuumed before removing	<u>✓</u>	—	—
Outer coverall removed before leaving barricaded area	<u>✓</u>	—	—
Plastic used on floor and over equipment	<u>✓</u>	—	—
Area vacuumed	<u>✓</u>	—	—
Employee showered before reapplying street clothes	<u>✓</u>	—	—
Proper clean-up (area housekeeping)	<u>✓</u>	—	—
Barricades down (after clean-up only)	<u>✓</u>	—	—
Employee(s) monitored by Industrial Hygiene	—	<u>✓</u>	—
Type of respirator used:			
Half-face AO R57-A (HEPA)	<u>✓</u>	—	—
Half-face Willson R-12 (HEPA)	—	—	—
Supplied Air-Full Face - Positive Pressure	—	—	—
Employee trained for respirator in last 6 months	<u>✓</u>	—	—
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	<u>✓</u>	—	—

COMMENTS: _____

J. J. Sampson Telephone: _____
(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019241

RECEIVED

APR 20 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: 512 AREA: _____ ZONE: _____ BLDG: _____ UNIT: _____

JOB SUPERVISOR: F.E. SUNDERTLAND DATE JOB PERFORMED: 4-6

DESCRIPTION OF JOB: STRIP ASBESTOS INSULATION IN CABLE PITT

LOCATION ASBESTOS INSULATION DISPOSED: GULF MT. LANDFILL

ESTIMATED FEET REMOVED: 20 LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

J.F. SAMPSON 3829 _____

L.H. HOLSTEIN 8053 _____

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: _____

J.F. SAMPSON

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019242

RECEIVED

APR 20 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: 512 AREA: _____ ZONE: _____ BLDG: 9 UNIT: _____

JOB SUPERVISOR: R.E. COYNER DATE JOB PERFORMED: 4-6-87

DESCRIPTION OF JOB: STRIP ASBESTOS INSULATION

LOCATION ASBESTOS INSULATION DISPOSED: EAST & WEST PIPE RACK

ESTIMATED FEET REMOVED: 65 LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

B.J. AGOSTI S.R. ERSKINE

C.B. CLAUDEMAN

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☐	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☒	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: A LETTER WAS WRITTEN AND SENT TO
MA PATEL. ENCLOSURE WASN'T FEASIBLE

J.F. Langston Telephone: _____
(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

UCC 019243

1791P

RECEIVED

ASBESTOS INSULATION REMOVAL AND DISPOSAL

APR 06 1987

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: 5/2 AREA: 2 ZONE: BLDG: UNIT:

JOB SUPERVISOR: _____ DATE JOB PERFORMED: 4-2-3

DESCRIPTION OF JOB: Strip Asbestos insulation - Electrical Pitt

LOCATION ASBESTOS INSULATION DISPOSED:

ESTIMATED FEET REMOVED: 12 FT LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S):

J.F. SAMPSON 3839

LH	Holstein	8053
----	----------	------

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

Negative pressure enclosure feasible?

Negative pressure enclosure installed?

Use of Glove Bag feasible?

Barrier tape used

Warning signs used

Protective clothing used - boots, head cover, gloves, coveralls

Outer coverall vacuumed before removing

Outer coverall removed before leaving barricaded area

Plastic used on floor and over equipment

Area vacuumed

Employee showered before reapplying street clothes

Proper clean-up (area housekeeping)

Barricades down (after clean-up only)

Employee(s) monitored by Industrial Hygiene

Type of respirator used:

Half-face A0 R57-A (HEPA)

Half-face Willson R-12 (HEPA)

Supplied Air-Full Face - Positive Pressure

Employee trained for respirator in last 6 months

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

COMMENTS:

Telephone :

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019244

RECEIVED

APR 06 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

M. A. PATEL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: 512 AREA: I ZONE: _____ BLDG: 49 UNIT: _____

JOB SUPERVISOR: R. E. COYNER DATE JOB PERFORMED: 4-1-87

DESCRIPTION OF JOB: STRIP ASBESTOS INSULATION - PIPE RACK 49

LOCATION ASBESTOS INSULATION DISPOSED: Gulf MT LAND FILL

ESTIMATED FEET REMOVED: 30 LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

C.B. CLEWELAND 7877 W.A. JOHNSON - 4336
S.R. ERSKINE 7860

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

Negative pressure enclosure feasible?

Negative pressure enclosure installed?

Use of Glove Bag feasible?

Barrier tape used

Warning signs used

Protective clothing used - boots, head cover, gloves, coveralls

Outer coverall vacuumed before removing

Outer coverall removed before leaving barricaded area

Plastic used on floor and over equipment

Area vacuumed

Employee showered before reapplying street clothes

Proper clean-up (area housekeeping)

Barricades down (after clean-up only)

Employee(s) monitored by Industrial Hygiene

Type of respirator used:

Half-face A0 R57-A (HEPA)

Half-face Willson R-12 (HEPA)

Supplied Air-Full Face - Positive Pressure

Employee trained for respirator in last 6 months

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

COMMENTS: _____

YES NO N/A

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019245

APR 06 1987

✓

M. A. PATEL

(LOCATION OF JOB:) PLANT: 512 AREA: ZONE: BLDG: Per cab UNIT:

JOB SUPERVISOR: F.E. Sunderland DATE JOB PERFORMED: 3-31-87

DESCRIPTION OF JOB: STRIP Asbestos insulation IN CABLE PIT

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mt Landfill

ESTIMATED FEET REMOVED: 15 LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

J.F. SAMPSON 3839

1H Holstein	8053
-------------	------

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

Negative pressure enclosure feasible?

Negative pressure enclosure installed?

Use of Glove Bag feasible?

Barrier tape used

Warning signs used

Protective clothing used - boots, head cover, gloves, coveralls

or coverall vacuumed before removing

Outer coverall removed before leaving barricaded area

Plastic used on floor and over equipment

Area vacuumed

Employee showered before reapplying street clothes

Proper clean-up (area housekeeping)

Barricades down (after clean-up only)

Employee(s) monitored by Industrial Hygiene

Type of respirator used:

Half-face A0 R57-A (HEPA)

Half-face Willson R-12 (HEPA)

Supplied Air-Full Face - Positive Pressure

Employee trained for respirator in last 6 months

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

COMMENTS:

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019246

RECEIVED

APR 06 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: 512 AREA: _____ ZONE: _____ BLDG: Parade UNIT: H I
JOB SUPERVISOR: F.E. Sunderland DATE JOB PERFORMED: 3-31-87
DESCRIPTION OF JOB: Strip Asbestos Insulation in Cable Pit
LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mt Land Fill
ESTIMATED FEET REMOVED: 15 LINEAL FEET _____ SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

J.F. Sampson 3839
L.H. Halstein 8053

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: _____

J.F. Sampson

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019247

RECEIVED

APR 06 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: 511 AREA: EAST ZONE: _____ BLDG: shop UNIT: _____

JOB SUPERVISOR: F.E. Sunderland DATE JOB PERFORMED: 3-31-87

DESCRIPTION OF JOB: Trim ENds of ScAL

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mt Landfill

ESTIMATED FEET REMOVED: _____ LINEAL FEET _____ SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

S.R. ERSKINE

G.B. clenden in

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

Negative pressure enclosure feasible?

Negative pressure enclosure installed?

Use of Glove Bag feasible?

Barrier tape used

Warning signs used

Protective clothing used - boots, head cover, gloves, coveralls

d or coverall vacuumed before removing

Outer coverall removed before leaving barricaded area

Plastic used on floor and over equipment

Area vacuumed

Employee showered before reapplying street clothes

Proper clean-up (area housekeeping)

Barricades down (after clean-up only)

Employee(s) monitored by Industrial Hygiene

Type of respirator used:

Half-face AO R57-A (HEPA)

Half-face Willson R-12 (HEPA)

Supplied Air-Full Face - Positive Pressure

Employee trained for respirator in last 6 months

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

COMMENTS: _____

J. F. Thompson

Telephone : _____

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019248

RECEIVED

APR 06 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: 512 AREA: East ZONE: _____ BLDG: 2019 UNIT: _____
JOB SUPERVISOR: FE Sunderland DATE JOB PERFORMED: 3/30/87
DESCRIPTION OF JOB: Seal Asbestos Insulation
LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mountain Land Fill
ESTIMATED FEET REMOVED: _____ LINEAL FEET _____ SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): SB Erskine CB Clendenin

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☐	☒	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Inner coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☐	☐	☐
Plastic used on floor and over equipment	☐	☒	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☐	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☐	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☐	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS: <u>Patch and Seal on Asbestos in Restroom</u> <u>on EAST AREA.</u>			

J. F. Sampson
(Form Filed By:)

Telephone : _____

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019249

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

RECEIVED

MAR 31 1987

(LOCATION OF JOB:) PLANT: 514 AREA: 2 ZONE: _____ BLDG: _____ UNIT: _____

JOB SUPERVISOR: S.M. Barker DATE JOB PERFORMED: 3-27-87

DESCRIPTION OF JOB: Remove asbestos from vessel for salvage

LOCATION ASBESTOS INSULATION DISPOSED: _____

ESTIMATED FEET REMOVED: _____ LINEAL FEET 20 SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): S.M. Barker 7862 P.K. Snodgrass 7876

J.R. Chandler 7834

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	___	___
Negative pressure enclosure feasible?	☒	___	___
Negative pressure enclosure installed?	☒	___	___
Use of Glove Bag feasible?	___	☒	___
Glove Bag used?	___	☒	___
Barrier tape used	☒	___	___
Warning signs used	☒	___	___
Protective clothing used - boots, head cover, gloves, coveralls	☒	___	___
Outer coverall vacuumed before removing	☒	___	___
Outer coverall removed before leaving barricaded area	☒	___	___
Plastic used on floor and over equipment	☒	___	___
Area vacuumed	☒	___	___
Employee showered before reapplying street clothes	☒	___	___
Proper clean-up (area housekeeping)	☒	___	___
Barricades down (after clean-up only)	☒	___	___
Employee(s) monitored by Industrial Hygiene	___	☒	___
Type of respirator used:			
Half-face AO R57-A (HEPA)	___	___	___
Half-face Willson R-12 (HEPA)	___	___	___
Supplied Air-Full Face - Positive Pressure	☒	___	___
Employee trained for respirator in last 6 months	☒	___	___
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	___	___

COMMENTS: _____

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

RECEIVED

APR 06 1987

M. A. PATEL

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: 512 AREA: East ZONE: _____ BLDG: 2019 UNIT: _____
JOB SUPERVISOR: FE Sunderland DATE JOB PERFORMED: 3/27/87
DESCRIPTION OF JOB: Strip and replace insulation in foam shop
LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mountain Land Fill
ESTIMATED FEET REMOVED: _____ LINEAL FEET 110 SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): SR Erskine CB Clendenin
WA Johnson BA Edwards

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	_____	_____
Negative pressure enclosure feasible?	☒	_____	_____
Negative pressure enclosure installed?	☒	_____	_____
Use of Glove Bag feasible?	☒	_____	_____
Barrier tape used	☒	_____	_____
Warning signs used	☒	_____	_____
Protective clothing used - boots, head cover, gloves, coveralls	☒	_____	_____
(ter coverall vacuumed before removing	☒	_____	_____
Outer coverall removed before leaving barricaded area	☒	_____	_____
Plastic used on floor and over equipment	☒	_____	_____
Area vacuumed	☒	_____	_____
Employee showered before reapplying street clothes	☒	_____	_____
Proper clean-up (area housekeeping)	☒	_____	_____
Barricades down (after clean-up only)	☒	_____	_____
Employee(s) monitored by Industrial Hygiene	_____	☒	_____
Type of respirator used:	<u>Approved breathing</u>		
Half-face AO R57-A (HEPA)	_____	_____	_____
Half-face Willson R-12 (HEPA)	_____	_____	_____
Supplied Air-Full Face - Positive Pressure	☒	_____	_____
Employee trained for respirator in last 6 months	☒	_____	_____
(If not using Supplied Air - Positive Pressure)	_____	_____	_____
Employee trained for OSHA Asbestos Standard in last 12 months	☒	_____	_____
COMMENTS: _____	_____	_____	_____

FE Sunderland
(Form Filed By:)

Telephone : _____

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019251

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

RECEIVED

(LOCATION OF JOB:) PLANT: 972 AREA: I ZONE: _____ BLDG: NOI MAR 31 1987
ELECTRICAL
UNIT: PATEL
JOB SUPERVISOR: F.E. Sundeland DATE JOB PERFORMED: 3-26-3-27-87
DESCRIPTION OF JOB: STRIP ASBESTOS INSULATION
LOCATION ASBESTOS INSULATION DISPOSED: Gulf MT LAND FILL
ESTIMATED FEET REMOVED: 15 LINEAL FEET _____ SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____
J.F. Sampson - 3839
L.H. Holstein 8053

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: _____

J.F. Sampson
(Form Filed By:)

Telephone : _____

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

UCC 019252

1791P

RECEIVED

APR 06 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: 512 AREA: EAST ZONE: _____ BLDG: 2009 UNIT: _____

JOB SUPERVISOR: F.E. SUNDERRAND DATE JOB PERFORMED: 3/26-187

DESCRIPTION OF JOB: REPAIR INSULATION

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mt Land Fill

ESTIMATED FEET REMOVED: _____ LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

S.R. ERSKINE _____

C.B. CLANDWIN _____

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: _____

J.F. Thompson
(Form Filed By:)

Telephone : _____

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

UCC 019253

1791P

RECEIVED

APR 06 1987

M. A. PATEL

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: 512 AREA: East ZONE: _____ BLDG: 224 UNIT: _____
JOB SUPERVISOR: FE Sunderland DATE JOB PERFORMED: 3/26/87
DESCRIPTION OF JOB: Repair Insulation - Steam Header AT MAIN OFFICE
LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mountain LAND FILL
ESTIMATED FEET REMOVED: _____ LINEAL FEET _____ SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): UA Johnson

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒		
Negative pressure enclosure feasible?	☐	☒	
Negative pressure enclosure installed?	☐	☒	
Use of Glove Bag feasible?	☒		
Barrier tape used	☒		
Warning signs used	☒		
Protective clothing used - boots, head cover, gloves, coveralls	☒		
Outer coverall vacuumed before removing	☒		
Outer coverall removed before leaving barricaded area	☒		
Plastic used on floor and over equipment	☒		
Area vacuumed	☒		
Employee showered before reapplying street clothes	☒		
Proper clean-up (area housekeeping)	☒		
Barricades down (after clean-up only)	☒		
Employee(s) monitored by Industrial Hygiene		☒	
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒		
Half-face Willson R-12 (HEPA)	☐		
Supplied Air-Full Face - Positive Pressure	☐		
Employee trained for respirator in last 6 months	☒		
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒		
COMMENTS: _____			

FE Sunderland

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019254

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

RECEIVED

MAR 31 1987

(LOCATION OF JOB:) PLANT: 514 AREA: 6 ZONE: _____ BLDG: 323 UNIT: M. A. PATEL
JOB SUPERVISOR: S.M. Barker DATE JOB PERFORMED: 3-26-87
DESCRIPTION OF JOB: Remove asbestos insul. from 4" line + 8" steam pot
LOCATION ASBESTOS INSULATION DISPOSED: Maintenance asbestos dumpster
ESTIMATED FEET REMOVED: _____ LINEAL FEET _____ SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): S.M. Barker 7862 P.K. Snodgrass 7876
J.R. Chandler 7837

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	_____	_____
Negative pressure enclosure feasible?	☒	_____	_____
Negative pressure enclosure installed?	☒	_____	_____
Use of Glove Bag feasible?	_____	☒	_____
Glove Bag used?	_____	☒	_____
Barrier tape used	☒	_____	_____
Warning signs used	☒	_____	_____
Protective clothing used - boots, head cover, gloves, coveralls	☒	_____	_____
Outer coverall vacuumed before removing	☒	_____	_____
Outer coverall removed before leaving barricaded area	☒	_____	_____
Plastic used on floor and over equipment	☒	_____	_____
Area vacuumed	☒	_____	_____
Employee showered before reapplying street clothes	☒	_____	_____
Proper clean-up (area housekeeping)	☒	_____	_____
Barricades down (after clean-up only)	☒	_____	_____
Employee(s) monitored by Industrial Hygiene	_____	☒	_____
Type of respirator used:			
Half-face AO R57-A (HEPA)	_____		
Half-face Willson R-12 (HEPA)	_____		
Supplied Air-Full Face - Positive Pressure	☒		
Employee trained for respirator in last 6 months	☒	_____	_____
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	_____	_____
COMMENTS: _____			

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT**

RECEIVED

MAR 31 1987

(LOCATION OF JOB:) PLANT: 514 AREA: 6 ZONE: _____ BLDG: 323 UNIT: _____
JOB SUPERVISOR: S.M. Barker DATE JOB PERFORMED: 3-25-87
DESCRIPTION OF JOB: Remove Asbestos from line
LOCATION ASBESTOS INSULATION DISPOSED: maintenance asbestos dumpster
ESTIMATED FEET REMOVED: 15 LINEAL FEET 15 SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): S.M. Barker 7862 P.K. Spodgrass 7876
J.R. Chandler 7837

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Glove Bag used?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☐	☒	☐
Area vacuumed	☐	☒	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)	☐	☐	☐
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS: _____			

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

RECEIVED

APR 06 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

SCAFFIE

(LOCATION OF JOB:) PLANT: 512 AREA: EAST ZONE: _____ BLDG: SHOP UNIT: _____
JOB SUPERVISOR: E.E. Sunderland DATE JOB PERFORMED: 3/24/87
DESCRIPTION OF JOB: REMOVE ASBESTOS OFF STEAM HEATERS
LOCATION ASBESTOS INSULATION DISPOSED: GULF MT LANDFILL
ESTIMATED FEET REMOVED: 6' LINEAL FEET _____ SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): S.R. ERSKINE W.A. Johnson

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

Negative pressure enclosure feasible?

Negative pressure enclosure installed?

Use of Glove Bag feasible?

Barrier tape used

Warning signs used

Protective clothing used - boots, head cover, gloves, coveralls

Outer coverall vacuumed before removing

Outer coverall removed before leaving barricaded area

Plastic used on floor and over equipment

Area vacuumed

Employee showered before reapplying street clothes

Proper clean-up (area housekeeping)

Barricades down (after clean-up only)

Employee(s) monitored by Industrial Hygiene

Type of respirator used:

Half-face AO R57-A (HEPA)

Half-face Willson R-12 (HEPA)

Supplied Air-Full Face - Positive Pressure

Employee trained for respirator in last 6 months

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

COMMENTS: _____

YES NO N/A

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019257

ASBESTOS INSULATION REMOVAL AND DISPOSAL RECEIVED
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

MAR 31 1987

(LOCATION OF JOB:) PLANT: 514 AREA: 6 ZONE: _____ BLDG: M32 UNIT: chemical mixing
 JOB SUPERVISOR: S.M. Barker DATE JOB PERFORMED: 3-24-87
 DESCRIPTION OF JOB: Remove Asbestos from valve
 LOCATION ASBESTOS INSULATION DISPOSED: Maintenance asbestos dumpster
 ESTIMATED FEET REMOVED: 2 ft LINEAL FEET 24 SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): S.M. Barker 7862 P.K. Snodgrass 7876
J.R. Chandler 7834

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Glove Bag used?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☐	☒	☐
Area vacuumed	☐	☒	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: P.K. Snodgrass has not had Respirator training in last 6 months, but has been cleared by Const Safety Dept.

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

1791P

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT**

RECEIVED

MAR 31 1987

(LOCATION OF JOB:) PLANT: 514 AREA: 2 ZONE: _____ BLDG: 106 UNIT: Lab

JOB SUPERVISOR: S.M. Barker DATE JOB PERFORMED: 3-23-87 ^{M. A. Patel}

DESCRIPTION OF JOB: Strip asbestos on steam lines

LOCATION ASBESTOS INSULATION DISPOSED: Maintenance asbestos dumpster

ESTIMATED FEET REMOVED: 36 ft LINEAL FEET 36 ft SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): S.M. Barker 7862 P.R. Snodgrass 7876
J.R. Chandler 7837

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Glove Bag used?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☒	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS: _____			

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

RECEIVED

MAR 31 1987

SCAFFIE

(LOCATION OF JOB:) PLANT: 511 AREA: EAST ZONE: _____ BLDG: SHOP UNIT: M. A. PATEL
JOB SUPERVISOR: F.E. SUNDLAND DATE JOB PERFORMED: 3/24/87
DESCRIPTION OF JOB: REMOVE ASBESTOS OFF STEAM HEATERS
LOCATION ASBESTOS INSULATION DISPOSED: GULF MT LANDFILL
ESTIMATED FEET REMOVED: 6' LINEAL FEET _____ SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): S.R. ERSKINE W.A. JOHNSON

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)
Negative pressure enclosure feasible?
Negative pressure enclosure installed?
Use of Glove Bag feasible?
Barrier tape used
Warning signs used
Protective clothing used - boots, head cover, gloves, coveralls
Outer coverall vacuumed before removing
Outer coverall removed before leaving barricaded area
Plastic used on floor and over equipment
Area vacuumed
Employee showered before reapplying street clothes
Proper clean-up (area housekeeping)
Barricades down (after clean-up only)
Employee(s) monitored by Industrial Hygiene
Type of respirator used:
 Half-face AO R57-A (HEPA)
 Half-face Willson R-12 (HEPA)
 Supplied Air-Full Face - Positive Pressure
Employee trained for respirator in last 6 months
 (If not using Supplied Air - Positive Pressure)
Employee trained for OSHA Asbestos Standard in last 12 months
COMMENTS: _____

YES	NO	N/A
☒	☐	☐
☐	☒	☐
☐	☒	☐
☒	☐	☐
☒	☐	☐
☒	☐	☐
☒	☐	☐
☒	☐	☐
☒	☐	☐
☒	☐	☐
☒	☒	☐
☐	☒	☐
☒	☐	☐
☐	☐	☐
☒	☐	☐
☒	☐	☐

J.F. Sampson

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019260

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

RECEIVED

MAR 31 1987

(LOCATION OF JOB:) PLANT: 511 AREA: EAST ZONE: _____ BLDG: 2019 UNIT: _____
JOB SUPERVISOR: F.E. Sanderland DATE JOB PERFORMED: 3-23-87
DESCRIPTION OF JOB: SEALING ASBESTOS INSULATION
LOCATION ASBESTOS INSULATION DISPOSED: _____

ESTIMATED FEET REMOVED: _____ LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

C.B. Clendenin

7870

S.R. Erskine

7877

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☒	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS: _____			

J. F. Sampson

(Form Filed By:)

Telephone: _____

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019261

RECEIVED

ASBESTOS INSULATION REMOVAL AND DISPOSAL

MAR 23 1987

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) M. A. Patel PLANT: 514 AREA: _____ ZONE: _____ BLDG: 151 UNIT: Power House
 JOB SUPERVISOR: A. E. Capen DATE JOB PERFORMED: 3-18-87
 DESCRIPTION OF JOB: Strip Asbestos on Steam Lines
 LOCATION ASBESTOS INSULATION DISPOSED: MAINTENANCE DUMPSTER
 ESTIMATED FEET REMOVED: 50 LINEAL FEET _____ SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): A. E. Capen S. M. Barker
P. A. Sodgers J. K. Chamberlain

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☒	☐	☐
Negative pressure enclosure installed?	☒	☐	☐
Use of Glove Bag feasible?	☐	☒	☐
Glove Bag used?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face A0 R57-A (HEPA)	☐	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☒	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS:			

Ricky E. Capen
 (Form Filed By:)

Telephone : _____

Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

1791P

RECEIVED

MAR 23 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: 512 AREA: 7 ZONE: _____ BLDG: 229 UNIT: 7
JOB SUPERVISOR: F.E. Sunderland DATE JOB PERFORMED: 3/18/87-3/19-87
DESCRIPTION OF JOB: Strip 30 Linear ft. of 3X12 Asbestos
LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mountain Land fill
ESTIMATED FEET REMOVED: 30 LINEAL FEET _____ SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): S.R. Erskine C.B. Clendenin

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☐	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☒	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS:			

Plant 611 Full Face Air

F.E. Sunderland

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019263

MAR 23 1987

M. A. PATEL

YES NO N/A

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

Telephone :

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019264

RECEIVED

MAR 23 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: 514 AREA: 2 ZONE: _____ BLDG: 106 UNIT: _____
M. A. Patel
JOB SUPERVISOR: R. E. Coyner DATE JOB PERFORMED: 2-12-87
DESCRIPTION OF JOB: Strip steam lines in lab
LOCATION ASBESTOS INSULATION DISPOSED: Self Mountain Land Fill
ESTIMATED FEET REMOVED: 200 LINEAL FEET _____ SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): R. E. Coyner K. P. Souders

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	✓	—	—
Negative pressure enclosure feasible?	✓	—	—
Negative pressure enclosure installed?	✓	—	—
Use of Glove Bag feasible?	—	✓	—
Glove Bag used?	—	✓	—
Barrier tape used	✓	—	—
Warning signs used	✓	—	—
Protective clothing used - boots, head cover, gloves, coveralls	✓	—	—
Outer coverall vacuumed before removing	✓	—	—
Outer coverall removed before leaving barricaded area	✓	—	—
Plastic used on floor and over equipment	✓	—	—
Area vacuumed	✓	—	—
Employee showered before reapplying street clothes	✓	—	—
Proper clean-up (area housekeeping)	✓	—	—
Barricades down (after clean-up only)	✓	—	—
Employee(s) monitored by Industrial Hygiene	—	✓	—
Type of respirator used:			
Half-face AO R57-A (HEPA)	—	—	—
Half-face Willson R-12 (HEPA)	—	—	—
Supplied Air-Full Face - Positive Pressure	✓	—	—
Employee trained for respirator in last 6 months	—	—	—
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	✓	—	—
COMMENTS:			

Ricky E. Coyner

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

RECEIVED

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT**

MAR 23 1987

M. (LOCATION OF JOB:) PLANT: 514 AREA: 2 ZONE: _____ BLDG: 116 UNIT: Lab
 JOB SUPERVISOR: R.E. Coyner DATE JOB PERFORMED: 3-17-87
 DESCRIPTION OF JOB: Strip Asbestos on stream line in Lab
 LOCATION ASBESTOS INSULATION DISPOSED: Disposed of in Maintenance Bumpers
 ESTIMATED FEET REMOVED: _____ LINEAL FEET _____ SQUARE FEET
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): R.E. Coyner J.R. Chandler
S.M. Barker

	<u>YES</u>	<u>NO</u>	<u>N/A</u>
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	<u>✓</u>	—	—
Negative pressure enclosure feasible?	<u>✓</u>	<u>✓</u>	—
Negative pressure enclosure installed?	<u>✓</u>	<u>✓</u>	—
Use of Glove Bag feasible?	<u>✓</u>	—	—
Glove Bag used?	<u>✓</u>	—	—
Barrier tape used	<u>✓</u>	—	—
Warning signs used	<u>✓</u>	—	—
Protective clothing used - boots, head cover, gloves, coveralls	<u>✓</u>	—	—
Outer coverall vacuumed before removing	<u>✓</u>	—	—
Outer coverall removed before leaving barricaded area	<u>✓</u>	—	—
Plastic used on floor and over equipment	<u>✓</u>	—	—
Area vacuumed	<u>✓</u>	—	—
Employee showered before reapplying street clothes	<u>✓</u>	—	—
Proper clean-up (area housekeeping)	<u>✓</u>	—	—
Barricades down (after clean-up only)	<u>✓</u>	—	—
Employee(s) monitored by Industrial Hygiene	—	—	—
Type of respirator used:			
Half-face AO R57-A (HEPA)	<u>✓</u>	—	—
Half-face Willson R-12 (HEPA)	<u>✓</u>	—	—
Supplied Air-Full Face - Positive Pressure	—	—	—
Employee trained for respirator in last 6 months	<u>✓</u>	—	—
(If not using Supplied Air - Positive Pressure)	—	—	—
Employee trained for OSHA Asbestos Standard in last 12 months	<u>✓</u>	—	—
COMMENTS: _____			

Ricky E. Coyner
(Form Filed By:)

Telephone : _____

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

RECEIVED

MAR 18 1987

M.A. PATEL

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

EAST OF LARVIN

(LOCATION OF JOB:) PLANT: 512 AREA: WEST ZONE: _____ BLDG: _____ UNIT: _____

JOB SUPERVISOR: FIE SYNDERLAND DATE JOB PERFORMED: 3-16-87

DESCRIPTION OF JOB: STRIP ASBESTOS INSULATION IN CABLE PITT

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mt Land Fill

ESTIMATED FEET REMOVED: 3 LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

J.F. SAMPSON 3839

L.H. HOLSTEIN 8053

YES NO N/A

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

✓

Negative pressure enclosure feasible?

✓

Negative pressure enclosure installed?

✓

Use of Glove Bag feasible?

✓

Barrier tape used

✓

Warning signs used

✓

Protective clothing used - boots, head cover, gloves, coveralls

✓

Outer coverall vacuumed before removing

✓

Outer coverall removed before leaving barricaded area

✓

Plastic used on floor and over equipment

✓

Area vacuumed

✓

Employee showered before reapplying street clothes

✓

Proper clean-up (area housekeeping)

✓

Barricades down (after clean-up only)

✓

Employee(s) monitored by Industrial Hygiene

✓

Type of respirator used:

Half-face A0 R57-A (HEPA)

✓

Half-face Willson R-12 (HEPA)

✓

Supplied Air-Full Face - Positive Pressure

✓

Employee trained for respirator in last 6 months

✓

(If not using Supplied Air - Positive Pressure)

✓

Employee trained for OSHA Asbestos Standard in last 12 months

✓

COMMENTS: _____

J.F. SAMPSON

Telephone: _____

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019267

RECEIVED

MAR 18 1987

M. A. PATEL

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT**

(LOCATION OF JOB:) PLANT: 512 AREA: EAST ZONE: _____ BLDG: _____ UNIT: _____
 JOB SUPERVISOR: F.E. SANDERLAND DATE JOB PERFORMED: 3-16-87
 DESCRIPTION OF JOB: STRIP ASBESTOS INSULATION & SEAL ASBESTOS
 LOCATION ASBESTOS INSULATION DISPOSED: CARPENTER SHOP & ELECTRICAL SHOP
 ESTIMATED FEET REMOVED: 6 FT LINEAL FEET _____ SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____
S.R. ERSKINE 7877 _____
C.B. CLENDENIN 7860 _____

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	✓		
Negative pressure enclosure feasible?	✓		
Negative pressure enclosure installed?	✓		
Use of Glove Bag feasible?	✓		
Barrier tape used	✓		
Warning signs used	✓		
Protective clothing used - boots, head cover, gloves, coveralls	✓		
Outer coverall vacuumed before removing	✓		
Outer coverall removed before leaving barricaded area	✓		
Plastic used on floor and over equipment	✓		
Area vacuumed	✓		
Employee showered before reapplying street clothes	✓		
Proper clean-up (area housekeeping)	✓		
Barricades down (after clean-up only)	✓		
Employee(s) monitored by Industrial Hygiene		✓	
Type of respirator used:			
Half-face A0 R57-A (HEPA)	✓		
Half-face Willson R-12 (HEPA)			
Supplied Air-Full Face - Positive Pressure			
Employee trained for respirator in last 6 months	✓		
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	✓		
COMMENTS: _____			

J.F. SAMPSON

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

1791P

RECEIVED

MAR 13 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: 511 AREA: 2 ZONE: _____ BLDG: 12 UNIT: _____

JOB SUPERVISOR: J. F. Chandler DATE JOB PERFORMED: _____

DESCRIPTION OF JOB: strip asbestos on 2" line

LOCATION ASBESTOS INSULATION DISPOSED: Golf Mtn Land fill

ESTIMATED FEET REMOVED: 200 LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

C. B. Clements S. R. Erskine

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☐	☐
Barrier tape used	☐	☐	☐
Warning signs used	☐	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☐	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☐	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS: _____			

J. F. Chandler

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019269

RECEIVED

MAR 17 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: 511 AREA: EAST ZONE: _____ BLDG: 2015 UNIT: _____
JOB SUPERVISOR: FE Sunderland DATE JOB PERFORMED: 3/12/87-3-13-87
DESCRIPTION OF JOB: Repair Asbestos Insulation
LOCATION ASBESTOS INSULATION DISPOSED: Steam Lines Electrical Shop
ESTIMATED FEET REMOVED: 0 LINEAL FEET 0 SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): JF Sampson CB Clendenin
S.R. ERSKINE

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☐	☐	☐
Proper clean-up (area housekeeping)	☐	☐	☐
Barricades down (after clean-up only)	☐	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS:			

F.E. Sunderland
(Form Filed By:)

Telephone : _____

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019270

RECEIVED

MAR 17 1987

M. A. PATEL

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: 511 AREA: EAST ZONE: _____ BLDG: 2015 UNIT: _____
JOB SUPERVISOR: FE Sunderland DATE JOB PERFORMED: 3/12/87-3-13-87
DESCRIPTION OF JOB: Repair Asbestos Insulation
LOCATION ASBESTOS INSULATION DISPOSED: Steam Lines Electrical Shop
ESTIMATED FEET REMOVED: 0 LINEAL FEET 0 SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): JF Sampson CB Clendenin
S.R. ERSKINE

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☐	☐	☐
Proper clean-up (area housekeeping)	☐	☐	☐
Barricades down (after clean-up only)	☐	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS:			

FE Sunderland

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019271

RECEIVED

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

MAR 23 1987

(LOCATION OF JOB:) PLANT: 514 AREA: 2 ZONE: _____ BLDG: 106 UNIT: Lab
 JOB SUPERVISOR: R.E. Coyner DATE JOB PERFORMED: 3-12-87
 DESCRIPTION OF JOB: Strip Asbestos on stream line in lab
 LOCATION ASBESTOS INSULATION DISPOSED: Disposed in Maintenance Dumpster
 ESTIMATED FEET REMOVED: _____ LINEAL FEET _____ SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): R.E. Coyner J.R. Chandler
S.M. Barker

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	✓	—	—
Negative pressure enclosure feasible?	—	✓	—
Negative pressure enclosure installed?	—	✓	—
Use of Glove Bag feasible?	✓	—	—
Glove Bag used?	✓	—	—
Barrier tape used	✓	—	—
Warning signs used	✓	—	—
Protective clothing used - boots, head cover, gloves, coveralls	✓	—	—
Outer coverall vacuumed before removing	✓	—	—
Outer coverall removed before leaving barricaded area	✓	—	—
Plastic used on floor and over equipment	✓	—	—
Area vacuumed	✓	—	—
Employee showered before reapplying street clothes	✓	—	—
Proper clean-up (area housekeeping)	✓	—	—
Barricades down (after clean-up only)	✓	—	—
Employee(s) monitored by Industrial Hygiene	✓	—	—
Type of respirator used:			
Half-face AO R57-A (HEPA)	✓	—	—
Half-face Willson R-12 (HEPA)	✓	—	—
Supplied Air-Full Face - Positive Pressure	—	—	—
Employee trained for respirator in last 6 months	✓	—	—
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	✓	—	—
COMMENTS: _____			

Rick E. Coyner

Telephone: _____

(Form Filed By:)

Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

1791P

RECEIVED

MAR 23 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: 511 AREA: WCST ZONE: _____ BLDG: _____ UNIT: LARVIN
JOB SUPERVISOR: J.R. Chandler DATE JOB PERFORMED: 3-11-87
DESCRIPTION OF JOB: Strip Asbestos Insulation in Cable Pits
LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mt Land Fill
ESTIMATED FEET REMOVED: 6 LINEAL FEET _____ SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____
L.H. Holstein 8053

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒		
Negative pressure enclosure feasible?	☐	☒	
Negative pressure enclosure installed?	☐	☒	
Use of Glove Bag feasible?	☒		
Barrier tape used	☒		
Warning signs used	☒		
Protective clothing used - boots, head cover, gloves, coveralls	☒		
Outer coverall vacuumed before removing	☒		
Outer coverall removed before leaving barricaded area	☒		
Plastic used on floor and over equipment	☒		
Area vacuumed	☒		
Employee showered before reapplying street clothes	☒		
Proper clean-up (area housekeeping)	☒		
Barricades down (after clean-up only)	☒		
Employee(s) monitored by Industrial Hygiene		☒	
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒		
Half-face Willson R-12 (HEPA)	☐		
Supplied Air-Full Face - Positive Pressure	☐		
Employee trained for respirator in last 6 months	☒		
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒		
COMMENTS: _____			

J.F. Langston

(Form Filed By:)

Telephone : _____

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019273

RECEIVED

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

MAR 23 1987

(LOCATION OF JOB:) PLANT: 514 AREA: 2 ZONE: _____ BLDG: 106 UNIT: Lab
 JOB SUPERVISOR: R.F. Cooper DATE JOB PERFORMED: 3-11-87
 DESCRIPTION OF JOB: Strip Asbestos in Lab
 LOCATION ASBESTOS INSULATION DISPOSED: Disposed of in maintenance
 ESTIMATED FEET REMOVED: 50 LINEAL FEET _____ SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): R.F. Cooper J. R. Chandler
S.M. Barker

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Glove Bag used?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☒	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: _____

Ricky Cooper

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

1791P

RECEIVED

MAR 23 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL
(LOCATION OF JOB:) PLANT: 514 AREA: 2 ZONE: _____ BLDG: 106 UNIT: Lab
JOB SUPERVISOR: R. E. Corner DATE JOB PERFORMED: 3-10-87
DESCRIPTION OF JOB: REMOVE Asbestos on stream lines on Heaters
LOCATION ASBESTOS INSULATION DISPOSED: Disposed of in Maintenance Dumpster
ESTIMATED FEET REMOVED: _____ LINEAL FEET _____ SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): R. E. Corner 7897 J. B. Chandler 7839

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☐	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☒	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS:			

Rick E. Corner
(Form Filed By:)

Telephone : _____

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019275

MAR 1 / 1987

M. A. PATEL

(LOCATION OF JOB:) PLANT: 511 AREA: 2 ZONE: BLDG: 12 UNIT:

JOB SUPERVISOR: *A. F. Chambers* DATE JOB PERFORMED: *3-10-87*

DESCRIPTION OF JOB: stake asbestos on 2nd line

LOCATION ASBESTOS INSULATION DISPOSED: *Golf mtn Land fill*

ESTIMATED FEET REMOVED:	LINEAL FEET	SQUARE FEET
100	100	100

EMPLOYEES INVOLVED IN ACTUAL JOB(S):

L. R. Cleveland S. R. Eastman

Plant: Unionist notified (M. A. Pate) - ext. 3750

Negative pressure enclosure facilities

Negative pressure enclosure installed?

Use of Glove Bag feasible?

Barrier tape used

Warning signs used

protective clothing used - boots, head cover, gloves, coveralls

Outer coverall vacuumed before removing

Outer casing removed before leaving barricaded area

Plastic used on floor and over equipment

Area vacuumed

Employee showered before reapplying street clothes

Proper clean-up (area housekeeping)

Barricades down (after clean-up only)

Employee(s) monitored by Industrial Hygiene

Type of respirator used:

Half-face AO R57-A (HEPA)

Half-face Willson R-12 (HEPA)

Supplied Air-Full Face - Positive Pressure

Employee trained for respirator in last 6 months

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

COMMENTS:

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

RECEIVED

Call Number 3750

06 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

A. PATEL

(LOCATION OF JOB:) PLANT: 511 AREA: ZONE: BLDG: 12 UNIT:

JOB SUPERVISOR: F.E. Sunderland DATE JOB PERFORMED: 3-11-87

DESCRIPTION OF JOB: Strips Asbestos from 2" line

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Marine Area

ESTIMATED FEET REMOVED: 25' LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): R. Coyner C. K. Blake

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

Negative pressure enclosure feasible?

Negative pressure enclosure installed?

Use of Glove Bag feasible?

Barrier tape used

Warning signs used

Protective clothing used - boots, head cover, gloves, coveralls

Outer coverall vacuumed before removing

Outer coverall removed before leaving barricaded area

Plastic used on floor and over equipment

Area vacuumed

Employee showered before reapplying street clothes

Proper clean-up (area housekeeping)

Barricades down (after clean-up only)

Employee(s) monitored by Industrial Hygiene

Type of respirator used:

Half-face AO R57-A (HEPA)

Half-face Willson R-12 (HEPA)

Supplied Air-Full Face - Positive Pressure

Employee trained for respirator in last 6 months

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

COMMENTS:

YES NO N/A

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

F.E. Sunderland

Telephone :

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019277

RECEIVED

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: 380 AREA: POLYMERS ZONE: TAUK FARM BLDG: 35 UNIT: POLYMERS
 JOB SUPERVISOR: R.F. PAINTER DATE JOB PERFORMED: 2-13-87
 DESCRIPTION OF JOB: STRIP ASBESTOS INSULATION
 LOCATION ASBESTOS INSULATION DISPOSED: NO # 1 LAND FILL
 ESTIMATED FEET REMOVED: 90 ft. LINEAL FEET _____ SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): L.R. SHAPPER R.L. HILVERDING

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Glove Bag used?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☐	☒	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☒	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
<u>Half-face AO R57-A (HEPA)</u>	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: Shower in this case was waived by Mr. Patel because
we have facilities right near the site
R.F. Painter Telephone: 570

(Form Filed By:)

Return filled out form (original) after completion of the job to: M. A. Patel - Bldg. 701/330

1791P

RECEIVED

ASBESTOS INSULATION REMOVAL AND DISPOSAL

MAR 23 1987

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: 511 AREA: WEST ZONE: _____ BLDG: 131 UNIT: _____

JOB SUPERVISOR: F.E. SUNDLAND DATE JOB PERFORMED: 2-9-87

DESCRIPTION OF JOB: STRIP ASBESTOS IN ELECTRICAL PIT

LOCATION ASBESTOS INSULATION DISPOSED: _____

ESTIMATED FEET REMOVED: 6 FEET LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

L.H. Holstein 8053

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	✓		
Negative pressure enclosure feasible?	✓		
Negative pressure enclosure installed?	✓		
Use of Glove Bag feasible?	✓		
Barrier tape used	✓		
Warning signs used	✓		
Protective clothing used - boots, head cover, gloves, coveralls	✓		
Inner coverall vacuumed before removing	✓		
Outer coverall removed before leaving barricaded area	✓		
Plastic used on floor and over equipment	✓		
Area vacuumed	✓		
Employee showered before reapplying street clothes	✓		
Proper clean-up (area housekeeping)	✓		
Barricades down (after clean-up only)	✓		
Employee(s) monitored by Industrial Hygiene	✓		
Type of respirator used:			
Half-face A0 R57-A (HEPA)	✓		
Half-face Willson R-12 (HEPA)	✓		
Supplied Air-Full Face - Positive Pressure	✓		
Employee trained for respirator in last 6 months	✓		
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	✓		

COMMENTS: _____

F.E. Sundland

Telephone: _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

Call Mar 1st 3750

RECEIVED

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

FEB 06 1987

M. A. PATEL

(LOCATION OF JOB:) PLANT: 511 AREA: Const Shop ZONE: _____ BLDG: _____ UNIT: _____
JOB SUPERVISOR: J. F. Chandler DATE JOB PERFORMED: 2-5-87
DESCRIPTION OF JOB: Patched Asbestos Lines (did not Strip)
LOCATION ASBESTOS INSULATION DISPOSED: _____
ESTIMATED FEET REMOVED: NONE LINEAL FEET NONE SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): R. E. Coyner

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☐	☐	☐
Half-face Willson R-12 (HEPA)	☒	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS:			

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

RECEIVED

FEB 13 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

YES

(M. A. PATEL
(LOCATION OF JOB:) PLANT: 511 AREA: _____ ZONE: _____ BLDG: 2045 UNIT: _____

JOB SUPERVISOR: J. F. CHANDLER DATE JOB PERFORMED: 2-11-87

DESCRIPTION OF JOB: DISPOSED OF ASBESTOS GASKETS & PACKING

LOCATION ASBESTOS INSULATION DISPOSED: Gulf MT Land Fill

ESTIMATED FEET REMOVED: _____ LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

R. Bowles 2870

R. Colner 2897

YES NO N/A

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

☒

Negative pressure enclosure feasible?

☐

☒

Negative pressure enclosure installed?

☐

☒

Use of Glove Bag feasible?

☐

☒

Barrier tape used

☒

Warning signs used

☒

Protective clothing used - boots, head cover, gloves, coveralls

☒

Juter coverall vacuumed before removing

☒

Outer coverall removed before leaving barricaded area

☒

Plastic used on floor and over equipment

☒

Area vacuumed

☒

Employee showered before reapplying street clothes

☒

Proper clean-up (area housekeeping)

☒

Barricades down (after clean-up only)

☒

Employee(s) monitored by Industrial Hygiene

☐

☒

Type of respirator used:

Half-face AO R57-A (HEPA)

☒

Half-face Willson R-12 (HEPA)

☐

Supplied Air-Full Face - Positive Pressure

☐

Employee trained for respirator in last 6 months

☒

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

☒

COMMENTS: _____

P. K. Hodgson Jr. Telephone: 6679
(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019281

RECEIVED

MAR 13 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

M. A. PATEL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: 511 AREA: WEST ZONE: _____ BLDG: 131 UNIT: _____

JOB SUPERVISOR: F.E. SUNDLAND DATE JOB PERFORMED: 2-9-87

DESCRIPTION OF JOB: STRIP ASBESTOS IN ELECTRICAL PIT

LOCATION ASBESTOS INSULATION DISPOSED: _____

ESTIMATED FEET REMOVED: 6 FEET LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

CH Holstein 8053

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☒	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: _____

F.E. Sundland

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019282

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

RECEIVED

FEB 03 1987

(LOCATION OF JOB:) PLANT: 511 AREA: EAST ZONE: _____ BLDG: GASKET SHOP UNIT: M. A. PATEL
JOB SUPERVISOR: J. F. Sampson DATE JOB PERFORMED: 1-23-87
DESCRIPTION OF JOB: STRIP 1/2" STEAM PIPE
LOCATION ASBESTOS INSULATION DISPOSED: Gulf MT LANDFILL
ESTIMATED FEET REMOVED: 3 FOOT LINEAL FEET _____ SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____
W/A Johnson EMP# 4336

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Juter coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS: <u>APPARENTLY EVERYTHING WENT SMOOTH</u>			

J. F. Sampson
(Form Filled By:)

Telephone: 6679

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

Call Mar 1st 3750

RECEIVED

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

FEB 03 1987

M. A. PATEL

(LOCATION OF JOB:) PLANT: 511 AREA: EAST ZONE: _____ BLDG: CASKET ROOM UNIT: _____
JOB SUPERVISOR: J. H. Chandler DATE JOB PERFORMED: 1-27-87
DESCRIPTION OF JOB: Stripping Asbestos 1" Stion line
LOCATION ASBESTOS INSULATION DISPOSED: Half mounting land fill
ESTIMATED FEET REMOVED: 60 LINEAL FEET _____ SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): C.K. BLAKE
S.G. CHENY R.O. BOWLES

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☐	☐	☐
Half-face Willson R-12 (HEPA)	☒	☐	☐
Supplied Air-Full Face - Positive Pressure	☒	☐	☐
Employee trained for respirator in last 6 months	☐	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS:			

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019284

JAN 19 1963

CONSTRUCTION SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

GB Clendon IN 7860

Half-face AO R57-A (HEPA)

Half-face Willson R-12 (HEPA)

Supplied Air-Full Face - Positive Pressure

Employee trained for respirator in last 6 months

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

COMMENTS:

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

Telephone : 6671

(Form Filed By:)

1791P

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

I

(LOCATION OF JOB:) PLANT: 511 AREA: 2 ZONE: _____ BLDG: #9 UNIT: P. House
JOB SUPERVISOR: F.E. Scuderi / Awd DATE JOB PERFORMED: 1-13-87
DESCRIPTION OF JOB: REMOVING ASBESTOS INSULATION
LOCATION ASBESTOS INSULATION DISPOSED: GULF MT LAND FILL
ESTIMATED FEET REMOVED: APP 25 LINEAL FEET _____ SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____
C.D. Clendenen # 7860 - W.S. Thompson - 8408
S.R. Erskine # 7877 - M.S. Farmer - 8387

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	✓		
Negative pressure enclosure feasible?	—	✓	
Negative pressure enclosure installed?	—	✓	
Use of Glove Bag feasible?	—	✓	
Barrier tape used	✓		
Warning signs used	✓		
Protective clothing used - boots, head cover, gloves, coveralls	✓		
Outer coverall vacuumed before removing	—	✓	
Outer coverall removed before leaving barricaded area	—	—	
Plastic used on floor and over equipment	✓		
Area vacuumed	—	✓	
Employee showered before reapplying street clothes	✓		
Proper clean-up (area housekeeping)	✓		
Barricades down (after clean-up only)	✓		
Employee(s) monitored by Industrial Hygiene	—	✓	
Type of respirator used:			
Half-face AO R57-A (HEPA)	—		
Half-face Willson R-12 (HEPA)	—		
Supplied Air-Full Face - Positive Pressure	✓		
Employee trained for respirator in last 6 months	✓		
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	✓		

COMMENTS: _____

J.F. Sampson

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

1

(LOCATION OF JOB:) PLANT: 511 AREA: 2 ZONE: _____ BLDG: 9 UNIT: Power H.
JOB SUPERVISOR: F.E. Sunderland DATE JOB PERFORMED: 1-12-87
DESCRIPTION OF JOB: STRIP ASBESTOS INSULATION
LOCATION ASBESTOS INSULATION DISPOSED: GULF MT LAND FILL
ESTIMATED FEET REMOVED: 3 LINEAL FEET _____ SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____
C.B. Clendenin - 7860

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒		
Negative pressure enclosure feasible?		☒	
Negative pressure enclosure installed?		☒	
Use of Glove Bag feasible?		☒	
Barrier tape used	☒		
Warning signs used	☒		
Protective clothing used - boots, head cover, gloves, coveralls	☒		
Outer coverall vacuumed before removing		☒	
Outer coverall removed before leaving barricaded area	☒		
Plastic used on floor and over equipment	☒		
Area vacuumed		☒	
Employee showered before reapplying street clothes	☒		
Proper clean-up (area housekeeping)	☒		
Barricades down (after clean-up only)	☒		
Employee(s) monitored by Industrial Hygiene		☒	
Type of respirator used:			
Half-face AO R57-A (HEPA)			
Half-face Willson R-12 (HEPA)			
Supplied Air-Full Face - Positive Pressure	☒		
Employee trained for respirator in last 6 months	☒		
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒		
COMMENTS:			

F.E. Sunderland

Telephone: 6696

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019287

RECEIVED

JAN 19 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

M. A. PATEL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: 511 AREA: 2 ZONE: _____ BLDG: #9 UNIT: P. House
 JOB SUPERVISOR: F.E. SUNDEN / AND DATE JOB PERFORMED: 1-18-87
 DESCRIPTION OF JOB: REMOVING ASBESTOS INSULATION
 LOCATION ASBESTOS INSULATION DISPOSED: GULF MT LAND FILL
 ESTIMATED FEET REMOVED: APP 25 LINEAL FEET _____ SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

C.D. Clendenen # 7860

S.R. ERSKINE # 7877

W.S. Thompson - 8408

M.S. Farmer - 8387

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

Negative pressure enclosure feasible?

Negative pressure enclosure installed?

Use of Glove Bag feasible?

Barrier tape used

Warning signs used

Protective clothing used - boots, head cover, gloves, coveralls

Outer coverall vacuumed before removing

Outer coverall removed before leaving barricaded area

Plastic used on floor and over equipment

Area vacuumed

Employee showered before reapplying street clothes

Proper clean-up (area housekeeping)

Barricades down (after clean-up only)

Employee(s) monitored by Industrial Hygiene

Type of respirator used;

Half-face AO R57-A (HEPA)

Half-face Willson R-12 (HEPA)

Supplied Air-Full Face - Positive Pressure

Employee trained for respirator in last 6 months

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

COMMENTS:

J.F. SAMPERSON

Telephone: 6676

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019288

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT 514 AREA T.C. ZONE: _____ BLDG: 727 UNIT: FOAM
JOB SUPERVISOR: F. E. SUNDERLAND DATE JOB PERFORMED: _____
DESCRIPTION OF JOB: STRIP ASBESTOS
LOCATION ASBESTOS INSULATION DISPOSED: GOLF Mtn. LANDFILL
ESTIMATED FEET REMOVED: 50' LINEAL FEET _____ SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): T. A. CROUCH G. F. SOWARDS

YES NO N/A

Plant 511 Hygienist notified (~~M. A. Patel~~ ext. 3750) KIMBALL

Negative pressure enclosure feasible?

Negative pressure enclosure installed?

Use of Glove Bag feasible?

Barrier tape used

Warning signs used

Protective clothing used - boots, head cover, gloves, coveralls

Outer coverall vacuumed before removing

Outer coverall removed before leaving barricaded area

Plastic used on floor and over equipment

Area vacuumed

Employee showered before reapplying street clothes

Proper clean-up (area housekeeping)

Barricades down (after clean-up only)

Employee(s) monitored by Industrial Hygiene

Type of respirator used:

Half-face AO R57-A (HEPA)

Half-face Willson R-12 (HEPA)

Supplied Air-Full Face - Positive Pressure

Employee trained for respirator in last 6 months

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

COMMENTS: Mail agree to use same shower facility Mail Sowards

T. A. CROUCH

Telephone: 747-6679

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019289

RECEIVED

SEP 04 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL
(LOCATION OF JOB:) PLANT: 514 AREA: _____ ZONE: 2 BLDG: 106 UNIT: Lab
JOB SUPERVISOR: C. M. Cunningham DATE JOB PERFORMED: 8-27-87
DESCRIPTION OF JOB: Remove Insulation from 1/2 lines
LOCATION ASBESTOS INSULATION DISPOSED: South Chas. Disposal Pan
ESTIMATED FEET REMOVED: 100 LINEAL FEET _____ SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): R. C. Bravels J. R. Chandler

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☒	☐	☐
Negative pressure enclosure installed?	☐	☐	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☐	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face A0 R57-A (HEPA)	☐	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☒	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS:			

C. M. Cunningham

Telephone : 3240

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019290

RECEIVED

SEP 04 1987

M. A. PATEL

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: 514 AREA: _____ ZONE: 2 BLDG: 106 UNIT: Lab
JOB SUPERVISOR: C. N. Cunningham DATE JOB PERFORMED: 8-28-87
DESCRIPTION OF JOB: 1/2 in Pipe
LOCATION ASBESTOS INSULATION DISPOSED: South Chas. Disposal Pan
ESTIMATED FEET REMOVED: 100 LINEAL FEET _____ SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): J. B. Chandler S. G. Chancay

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☒	☐	☐
Negative pressure enclosure installed?	☒	☐	☐
Use of Glove Bag feasible?	☐	☐	☐
Barrier tape used	☐	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☐	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☒	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS:			

C. N. Cunningham

Telephone : 3240

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

UCC 019291

1791P

RECEIVED

ASBESTOS INSULATION REMOVAL AND DISPOSAL

MAY 15 1987 CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL
(LOCATION OF JOB:) PLANT 511 AREA ... ZONE: ... BLDG: ... UNIT: ...
JOB SUPERVISOR: R. E. Capen DATE JOB PERFORMED: 5-8-87
DESCRIPTION OF JOB: Strip Asbestos ON Line's across of Dock 2nd
LOCATION ASBESTOS INSULATION DISPOSED: Gulf N. & Land Fill
ESTIMATED FEET REMOVED: 80 LINEAL FEET ... SQUARE FEET ...
EMPLOYEES INVOLVED IN ACTUAL JOB(S): C. B. Clendenin S. R. Estline

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☒	☐	☐
Negative pressure enclosure installed?	☒	☐	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☐	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☒	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS: <u>CLEAN Asbestos from Pipe in Enclosure</u>			

R. E. Capen Telephone: ...
(Form Filed By:)
Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

RECEIVED

MAY 15 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

DOCK #2

(LOCATION OF JOB:) PLANT 511 AREA: ZONE: BLDG: UNIT:

JOB SUPERVISOR: B. J. AGOSTI DATE JOB PERFORMED: 5-11-87

DESCRIPTION OF JOB: Strip asbestos on 3" steam line at Dock

LOCATION ASBESTOS INSULATION DISPOSED: GULF Mtn. Land Fill

ESTIMATED FEET REMOVED: 90 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): S. R. Eastine P. K. Snodgrass

YES NO N/A

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

✓

Negative pressure enclosure feasible?

✓

Negative pressure enclosure installed?

✓

Use of Glove Bag feasible?

 ✓

Barrier tape used

✓

Warning signs used

✓

Protective clothing used - boots, head cover, gloves, coveralls

✓

Outer coverall vacuumed before removing

✓

Outer coverall removed before leaving barricaded area

✓

Plastic used on floor and over equipment

✓

Area vacuumed

✓

Employee showered before reapplying street clothes

✓

Proper clean-up (area housekeeping)

✓

Barricades down (after clean-up only)

✓

Employee(s) monitored by Industrial Hygiene

 ✓

Type of respirator used:

Half-face AO R57-A (HEPA)

Half-face Willson R-12 (HEPA)

Supplied Air-Full Face - Positive Pressure

✓

Employee trained for respirator in last 6 months

✓

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

✓

COMMENTS:

R. P. Cooper

Telephone :

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019293

RECEIVED

MAY 15 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT 511 AREA ZONE: BLDG: Dock #2 UNIT:

JOB SUPERVISOR: R. E. Cozart DATE JOB PERFORMED: 5-12-87

DESCRIPTION OF JOB: Strip Asbestos on 8" Lines

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mtn. Land Fill

ESTIMATED FEET REMOVED: 80 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. J. Agosti C. B. Cheadlin

S. R. Enskine P. K. Smadgrass

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☒	☐	☐
Negative pressure enclosure installed?	☒	☐	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☐	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☒	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS:

Telephone :

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019294

RECEIVED

MAY 15 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL
(LOCATION OF JOB:) PLANT 511 AREA: ZONE: BLDG: 2 UNIT:
JOB SUPERVISOR: RE Capu DATE JOB PERFORMED: 5-12-87
DESCRIPTION OF JOB: Strip Asbestos on 3" STEAM line
LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mtn Land Fill
ESTIMATED FEET REMOVED: 150 LINEAL FEET SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. J. Agosti C. B. CLENDENIN
S. R. Erskine P. K. Snodgrass

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☒	☐	☐
Negative pressure enclosure installed?	☒	☐	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☐	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☒	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS:			

RE Capu

Telephone :

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

UCC 019295

1791P

RECEIVED

APR 20 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT 512 AREA: _____ ZONE: West BLDG: _____ UNIT: _____

JOB SUPERVISOR: J.F. SAMPSON DATE JOB PERFORMED: _____

DESCRIPTION OF JOB: STRIP ASBESTOS INSULATION (CABLE PATH)

LOCATION ASBESTOS INSULATION DISPOSED: _____

ESTIMATED FEET REMOVED: 15 LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

T.A. CROUCH 7846
L.H. HOLSTEIN 8053

YES NO N/A

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

✓ ✓ ✓

Negative pressure enclosure feasible?

✓ ✓ ✓

Negative pressure enclosure installed?

✓ ✓ ✓

Use of Glove Bag feasible?

✓ ✓ ✓

Barrier tape used

✓ ✓ ✓

Warning signs used

✓ ✓ ✓

Protective clothing used - boots, head cover, gloves, coveralls

✓ ✓ ✓

Outer coverall vacuumed before removing

✓ ✓ ✓

Outer coverall removed before leaving barricaded area

✓ ✓ ✓

Plastic used on floor and over equipment

✓ ✓ ✓

Area vacuumed

✓ ✓ ✓

Employee showered before reapplying street clothes

✓ ✓ ✓

Proper clean-up (area housekeeping)

✓ ✓ ✓

Barricades down (after clean-up only)

✓ ✓ ✓

Employee(s) monitored by Industrial Hygiene

✓ ✓ ✓

Type of respirator used:

Half-face AO R57-A (HEPA)

✓ ✓ ✓

Half-face Willson R-12 (HEPA)

✓ ✓ ✓

Supplied Air-Full Face - Positive Pressure

✓ ✓ ✓

Employee trained for respirator in last 6 months

✓ ✓ ✓

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

✓ ✓ ✓

COMMENTS: _____

J.F. Sampson

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

UCC 019296

1791P

RECEIVED

APR 20 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

LOCATION OF JOB: PLANT: 512 AREA: _____ ZONE: _____ BLDG: _____ UNIT: _____

JOB SUPERVISOR: R. E. COYNER DATE JOB PERFORMED: _____

DESCRIPTION OF JOB: Strip Asbestos Insulation in Cable Bldg

LOCATION ASBESTOS INSULATION DISPOSED: GULF BL. LAND FILL

ESTIMATED FEET REMOVED: _____ LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): R. E. COYNER ~~_____~~

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	_____	_____
Negative pressure enclosure feasible?	_____	☒	_____
Negative pressure enclosure installed?	_____	☒	_____
Use of Glove Bag feasible?	☒	_____	_____
Barrier tape used	☒	_____	_____
Warning signs used	☒	_____	_____
Protective clothing used - boots, head cover, gloves, coveralls	☒	_____	_____
Outer coverall vacuumed before removing	☒	_____	_____
Outer coverall removed before leaving barricaded area	☒	_____	_____
Plastic used on floor and over equipment	☒	_____	_____
Area vacuumed	☒	_____	_____
Employee showered before reapplying street clothes	☒	_____	_____
Proper clean-up (area housekeeping)	☒	_____	_____
Barricades down (after clean-up only)	☒	_____	_____
Employee(s) monitored by Industrial Hygiene	_____	☒	_____
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	_____	_____
Half-face Willson R-12 (HEPA)	_____	_____	_____
Supplied Air-Full Face - Positive Pressure	_____	_____	_____
Employee trained for respirator in last 6 months	☒	_____	_____
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	_____	_____
COMMENTS: _____			

R. E. COYNER

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019297

B/cc: J. R. Dement, 309-2

W. V. Fillipek, 5515

R. B. Nickles, 8-169

E. D. Southard, 82-3

W. J. Vincent, 109

K. W. Windhorst, 106

RECEIVED

APR 20 1987

M. A. PATEL

RUCKER AND RICK

PROCEDURES TO BE USED TO COMPLY WITH SUBPART M - NATIONAL EMISSION
STANDARD FOR ASBESTOS (40 CFR): ACM will be thoroughly wetted, removed in
sections, and placed in properly labeled, leak-tight containers for disposal; as
outlined in Section 61.147.


LAB TESTING BY: N/A

ADDRESS/PHONE _____

NAME/LOCATION OF WASTE DISPOSAL SITE: UNION CARBIDE AGRICULTURAL PRODUCTS CO., INC
Goff Mountain Landfill/Intersection of Goff Mountain Road & State Highway Route 25,
Institute, West Virginia 25312.

SITE APPROVED BY DNR: () NO (X) YES Permit # WVD 005 005 509

COMMENTS: Rick Coyner/ Walt Filipek, initiated this notice.

SIGNATURE: 

D. H. Hanshew

TITLE: Environmental Protection
Engineer

In addition to the West Virginia Air Pollution Control Commission, a copy of this
notice must be sent to the following agencies:

U. S. Environmental Protection Agency
Region III (3AM22)
841 Chestnut building
Philadelphia, Pennsylvania 19107
Attn: Asbestos/NESHAP Coordinator

Solid Waste Office
Division of Water Resources
WV Department of Natural Resources
1260 Greenbrier Street
Charleston, West Virginia 25311
Attn: Asbestos Coordinator

Asbestos Control
WV Health Department
4877 Brenda Lane
Charleston, West Virginia 25312
Attn: Asbestos Coordinator

Union Carbide Corporation
J. L. Worstell, Environmental Protection Coordinator
P. O. Box 8004; Bldg. 406
South Charleston, West Virginia 25303

20

Call Manager 3750

WV-0104#2

RECEIVED

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

JUL 23 1987

CE 1205-25

 (LOCATION OF JOB:) PLANT: 512 AREA: _____ ZONE: _____ BLDG: 79 UNIT: _____

 JOB SUPERVISOR: R E Coyle DATE JOB PERFORMED: 7-22-81

 DESCRIPTION OF JOB: Steam Lines in Plant

 LOCATION ASBESTOS INSULATION DISPOSED: Gulf mtr Land Filler

 ESTIMATED FEET REMOVED: 40 LINEAL FEET _____ SQUARE FEET _____

 EMPLOYEES INVOLVED IN ACTUAL JOB(S): C. E. Rose D. N. Brogan
C. B. CLENDENIN P. K. SNOODGRASS

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS: _____			

450 / 136

R E Coyle

Telephone : _____

(Form Filed By:)

 Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019301

RECEIVED Mar 10 3750

JUL 23 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

M. A. PATEL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

CELOS-2E
(LOCATION OF JOB:) PLANT: 512 AREA: _____ ZONE: _____ BLDG: 29 UNIT: _____
JOB SUPERVISOR: R.E. Coyne DATE JOB PERFORMED: 7-21-87
DESCRIPTION OF JOB: Steam Lines in Rack at CELOS-2E
LOCATION ASBESTOS INSULATION DISPOSED: Gulfport Land Fill
ESTIMATED FEET REMOVED: 120 LINEAL FEET _____ SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): S.R. Efstine C.B. Cendine
R.K. Snodgrass C.E. Rose

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS: <u>Letter states why P.E. Coyne</u>			
<u>was not used</u>			

R.E. Coyne

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019302

20

Call Manager 3750

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT**

(LOCATION OF JOB:) PLANT: 512 AREA: _____ ZONE: _____ BLDG.: _____ UNIT: _____

JOB SUPERVISOR: R. P. Coyne DATE JOB PERFORMED: 8-2-87

DESCRIPTION OF JOB: CLEAN UP ASBESTOS in Bldg. 22

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mn Landfill

ESTIMATED FEET REMOVED: CLEAN UP LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. C. CLENDENIN W. D. Bogan

C. E. ROSE R. Smith M. L. WALLACE

S. R. ESTEYNS P. K. SNODGRASS

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☒	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS: _____			

450 136.0

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019303

Call Manager 3750

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

CEXLOS.2

(LOCATION OF JOB:) PLANT: 512 AREA: _____ ZONE: _____ BLDG.: _____ UNIT: _____JOB SUPERVISOR: R.E. Capron DATE JOB PERFORMED: 8-1-87DESCRIPTION OF JOB: Clean up Asbestos in Bldg 22LOCATION ASBESTOS INSULATION DISPOSED: GULF VIEW LAND FILL

ESTIMATED FEET REMOVED: _____ LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B.C. Cleary S.B. ErstineM.A. Wallace C.E. Rose M.D. BroganR. Smith G. Sowards

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☒	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS: <u>Use Bldg. and Clean up</u>			

450/1360

R.E. Capron

Telephone: _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

Call Man. Ex 3750

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: 512 AREA: ZONE: BLDG: 77 UNIT: Cell 6522

JOB SUPERVISOR: B. J. Agosto DATE JOB PERFORMED: 7-31-87

DESCRIPTION OF JOB: Clean area outside 77 and Baggin Bld of Ash

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mtn. Landfill

ESTIMATED FEET REMOVED:	LINEAL FEET	SQUARE FEET
-------------------------	-------------	-------------

EMPLOYEES INVOLVED IN ACTUAL JOB(S): SR Erskin PK Snodgrass

CE Rose CB Clendinning WD Bragg

M. Wallace R. Smith G. Edwards

YES NO N/A

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

Negative pressure enclosure feasible?

Negative pressure enclosure installed?

Use of Glove Bag feasible? ☒

Barrier tape used

Warning signs used

Protective clothing used - boots, head cover, gloves, coveralls

Outer coverall vacuumed before removing

Outer coverall removed before leaving barricaded area

Plastic used on floor and over equipment

Area vacuumed

Employee showered before reapplying street clothes

Proper clean-up (area housekeeping)

Barricades down (after clean-up only)

Employee(s) monitored by Industrial Hygiene

Type of respirator used:

Half-face A0 R57-A (HEPA)

Half-face Willson R-12 (HEPA)

Supplied Air-Full Face - Positive Pressure

Employee trained for respirator in last 6 months

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

COMMENTS: Vac, Bldg, and Cleared Parts for Maint.

Telephone :

(Jury Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019305

Call Man. ext 3750

H.J.K

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT**

(LOCATION OF JOB:) PLANT: 512 AREA: _____ ZONE: _____ BLDG: 77 UNIT: College
 JOB SUPERVISOR: BJ Agate DATE JOB PERFORMED: 7-30-87
 DESCRIPTION OF JOB: Clean Asbestos Off Ground Scattered By High Pressure
 LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mtn. Land fill
 ESTIMATED FEET REMOVED: _____ LINEAL FEET _____ SQUARE FEET
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): SR Erskin PK Snodgrass
ML Wallace WD Brogan CB Clendenen
CE Roze

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒		
Negative pressure enclosure feasible?	☐	☒	
Negative pressure enclosure installed?	☐	☒	
Use of Glove Bag feasible?	☐	☒	
Barrier tape used	☒		
Warning signs used	☒		
Protective clothing used - boots, head cover, gloves, coveralls	☒		
Outer coverall vacuumed before removing	☒		
Outer coverall removed before leaving barricaded area	☒		
Plastic used on floor and over equipment	☒		
Area vacuumed	☒		
Employee showered before reapplying street clothes	☒		
Proper clean-up (area housekeeping)	☒		
Barricades down (after clean-up only)	☒		
Employee(s) monitored by Industrial Hygiene	☒	☒	
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒		
Half-face Willson R-12 (HEPA)	☒		
Supplied Air-Full Face - Positive Pressure	☐		
Employee trained for respirator in last 6 months	☒		
(If not using Supplied Air - Positive Pressure)			

Employee trained for OSHA Asbestos Standard in last 12 months ☒

COMMENTS: Heist High Pressure people Caused Problem, Cleaned
up after Wetting with Sweepers.

BJ Agate
 (Form Filled By:)

Telephone : _____

Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

1791P

Call Mar. 3750

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: 512 AREA: _____ ZONE: _____ BLDG: 161 UNIT: cellulose
 JOB SUPERVISOR: BJ Agosti DATE JOB PERFORMED: 7-29-87
 DESCRIPTION OF JOB: Strip Asbestos in back 2nd floor
 LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mtn. Landfill
 ESTIMATED FEET REMOVED: 100 LINEAL FEET _____ SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): SR Eskin PK Sradgrass
ML Wallace

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible? *	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☒	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS: _____			

BJ Agosti
 (Form Filed By:)

Telephone: 6679

Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

1791P

Call Number 3750

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: 512 AREA: _____ ZONE: _____ BLDG: 161 UNIT: cellulose
 JOB SUPERVISOR: BG Agosti DATE JOB PERFORMED: 7-28-87
 DESCRIPTION OF JOB: Strip Asbestos 2nd Floor Cellulose
 LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mtn Landfill
 ESTIMATED FEET REMOVED: 50 LINEAL FEET _____ SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): SR Erskin PK Snodgrass
ML Wallace

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒		
Negative pressure enclosure feasible?	☒	☒	
Negative pressure enclosure installed?	☒	☒	
Use of Glove Bag feasible?	☒	☒	
Barrier tape used	☒		
Warning signs used	☒		
Protective clothing used - boots, head cover, gloves, coveralls	☒		
Outer coverall vacuumed before removing	☒		
Outer coverall removed before leaving barricaded area	☒		
Plastic used on floor and over equipment	☒		
Area vacuumed	☒		
Employee showered before reapplying street clothes	☒		
Proper clean-up (area housekeeping)	☒		
Barricades down (after clean-up only)	☒		
Employee(s) monitored by Industrial Hygiene	☒		
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒		
Half-face Willson R-12 (HEPA)	☒		
Supplied Air-Full Face - Positive Pressure	☒		
Employee trained for respirator in last 6 months	☒		
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒		
COMMENTS:			

BG Agosti
 (Form Filed By:)

Telephone : 6679

Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

1791P

Call Manager 3750

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT**

(LOCATION OF JOB:) PLANT: 512 AREA: _____ ZONE: _____ BLDG: 79 UNIT: Cellar
 JOB SUPERVISOR: B. Agost DATE JOB PERFORMED: 7-27-87
 DESCRIPTION OF JOB: Strip Lins in back at Cellar
 LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mt. Landfill
 ESTIMATED FEET REMOVED: 160 LINEAL FEET _____ SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): CE Rose SR Eskin
ML Wallace PK Snodgrass

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒		
Negative pressure enclosure feasible?		☒	
Negative pressure enclosure installed?		☒	
Use of Glove Bag feasible?		☒	
Barrier tape used	☒		
Warning signs used	☒		
Protective clothing used - boots, head cover, gloves, coveralls	☒		
Outer coverall vacuumed before removing	☒		
Outer coverall removed before leaving barricaded area	☒		
Plastic used on floor and over equipment	☒		
Area vacuumed	☒		
Employee showered before reapplying street clothes	☒		
Proper clean-up (area housekeeping)	☒		
Barricades down (after clean-up only)	☒		
Employee(s) monitored by Industrial Hygiene		☒	
Type of respirator used:			
Half-face AO R57-A (HEPA)			
Half-face Willson R-12 (HEPA)			
Supplied Air-Full Face - Positive Pressure	☒		
Employee trained for respirator in last 6 months	☒		
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒		
COMMENTS:			

450 1/26

B. Agost
(Form Filed By:)

Telephone : _____

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

20

Call Mar. 3750

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT**

(LOCATION OF JOB:) PLANT: 512 AREA: _____ ZONE: _____ BLDG: 79 UNIT: C-1652C
 JOB SUPERVISOR: B. J. Azar DATE JOB PERFORMED: 7-24-87
 DESCRIPTION OF JOB: Strip Lines in Rock at C-1652C
 LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mtn. Landfill
 ESTIMATED FEET REMOVED: 100 LINEAL FEET _____ SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): CE Rose SR Erskin
CB Clendenen ML Wallace DW Brogan

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	<u>5</u>	
Half-face Willson R-12 (HEPA)	☒	<u>1</u>	
Supplied Air-Full Face - Positive Pressure	☐		
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: _____

B. J. Azar
(Form Filled By:)

Telephone: _____

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019310

Call Man. Ext. 3750

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

LOCATION OF JOB: PLANT: 512 AREA: _____ ZONE: _____ BLDG: 79 UNIT: Cellsize
JOB SUPERVISOR: BJ Agost DATE JOB PERFORMED: 7-23-87
DESCRIPTION OF JOB: Strip 1/2 inch and Linch Steam Lines
LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mtn. Landfill
ESTIMATED FEET REMOVED: 80 LINEAL FEET _____ SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): CE Rose DW Brogan
CB Cleadenin SR Erskin ML Wallace

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☒	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:	☒	☐	☐
Half-face AO R57-A (HEPA)	☐	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☒	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)	☐	☐	☐
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS:			

BJ Agost
(Form Filed By:)

Telephone : _____

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019311

RECEIVED

JUL 08 1987

M. A. PATEL

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

179

(LOCATION OF JOB:) PLANT: AREA: ZONE: BLDG: UNIT:

JOB SUPERVISOR: R.E. Coyle DATE JOB PERFORMED: 7/1/87

DESCRIPTION OF JOB: Strip Asbestos from pipe in Cellar

LOCATION ASBESTOS INSULATION DISPOSED: Cellar

ESTIMATED FEET REMOVED: 12.5 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): C.B. CREAFER

S.R. ESKINE B.J. AGOSTI

	YES	NO	N/A
Plant SII Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: Letter with Enclosure was sent
used

R.E. Coyle Telephone: _____

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

UCC 019312

1791P

RECEIVED

JUL 08 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

779

(LOCATION OF JOB:) PLANT: AREA: ZONE: BLDG: UNIT:
JOB SUPERVISOR: R. E. Cox DATE JOB PERFORMED: 6-23/87
DESCRIPTION OF JOB: Strip Asbestos on steam pipes at Cell 57
LOCATION ASBESTOS INSULATION DISPOSED: to the land fill
ESTIMATED FEET REMOVED: 20 LINEAL FEET SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): Mr. Sadowski C. B. Jones

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☐	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS:			

Telephone :

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

UCC 019313

1791P

RECEIVED

JUL 08 1987

M. A. PATEL

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: AREA: ZONE: BLDG: ^{10xide} RACK UNIT:

JOB SUPERVISOR: R. E. Capen DATE JOB PERFORMED: 4/23/87

DESCRIPTION OF JOB: Strip 2" steam line

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mdr Land Fill

ESTIMATED FEET REMOVED: 65 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): P. K. Snodgrass C. B. Clander

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS:			

R. E. Capen

Telephone: _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

UCC 019314

1791P

RECEIVED

JUL 08 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: AREA: ZONE: BLDG: ^{DYIDE} RACK UNIT:
JOB SUPERVISOR: R. E. Cooper DATE JOB PERFORMED: 6/22/87
DESCRIPTION OF JOB: Strip 2" silica line at DYIDE RACK
LOCATION ASBESTOS INSULATION DISPOSED: GULF MAN LAND FILL
ESTIMATED FEET REMOVED: 100 LINEAL FEET SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): P. K. Snodgrass B. J. Agostini

	YES	NO	N/A
Plant SII Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☒	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: was not feasible to build enclosure
Safety prohibited in building enclosure
R. E. Cooper Telephone: _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

UCC 019315

1791P

RECEIVED

JUL 08 1987

M. A. PATEL

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

HJK/VES

(LOCATION OF JOB:) PLANT: AREA: ZONE: 79 BLDG: UNIT:

JOB SUPERVISOR: R.P. Cooper DATE JOB PERFORMED: 6/16/87

DESCRIPTION OF JOB: Striped 12 STEAM LINE in shower Room

LOCATION ASBESTOS INSULATION DISPOSED: Gulf MW Land Fill

ESTIMATED FEET REMOVED: 15 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): R. Snedgess B. J. Agostini

YES NO N/A

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

Negative pressure enclosure feasible?

Negative pressure enclosure installed?

Use of Glove Bag feasible?

Barrier tape used

Warning signs used

Protective clothing used - boots, head cover, gloves, coveralls

Outer coverall vacuumed before removing

Outer coverall removed before leaving barricaded area

Plastic used on floor and over equipment

Area vacuumed

Employee showered before reapplying street clothes

Proper clean-up (area housekeeping)

Barricades down (after clean-up only)

Employee(s) monitored by Industrial Hygiene

Type of respirator used:

Half-face AO R57-A (HEPA)

Half-face Willson R-12" (HEPA)

Supplied Air-Full Face - Positive Pressure

Employee trained for respirator in last 6 months

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

COMMENTS:

Rick P. Cooper

Telephone :

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

UCC 019316

1791P

RECEIVED

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

JUL 08 1987

(LOCATION OF JOB:) M. A. Patel PLANT: 1179 AREA: 1179 ZONE: 1179 BLDG: 1179 UNIT: 1179

JOB SUPERVISOR: R.E. Coyle DATE JOB PERFORMED: 6-28-87

DESCRIPTION OF JOB: Strip Asbestos on steam lines of Cellar

LOCATION ASBESTOS INSULATION DISPOSED: Cellar

ESTIMATED FEET REMOVED: 40 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): S.R. Fishburne P.H. Gaudin

S.D. Chesser B.J. Agosta

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☐	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☒	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: Letter from OSHA dated 6-28-87 regarding asbestos removal

Telephone:

(Form Filed By:)

Return filled out form (original) after completion of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019317

RECEIVED

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT**

JUN 16 1987

M. A. PATEL
ON PUMPS

(LOCATION OF JOB:) PLANT 512 AREA: _____ ZONE: _____ BLDG: 4+38 UNIT: _____
 JOB SUPERVISOR: R.E. Coyner DATE JOB PERFORMED: 6-5-87
 DESCRIPTION OF JOB: Strip Asbestos on Tape & Piping
 LOCATION ASBESTOS INSULATION DISPOSED: Cellar Area Land F.L.
 ESTIMATED FEET REMOVED: 170 LINEAL FEET 170 SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): B.J. Agosti C.B. Cleaden
P.K. Saedgoss S.R. Erskine

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	_____	_____
Negative pressure enclosure feasible?	_____	☒	_____
Negative pressure enclosure installed?	_____	☒	_____
Use of Glove Bag feasible?	_____	☒	_____
Barrier tape used	☒	_____	_____
Warning signs used	☒	_____	_____
Protective clothing used - boots, head cover, gloves, coveralls	☒	_____	_____
Outer coverall vacuumed before removing	☒	_____	_____
Outer coverall removed before leaving barricaded area	☒	_____	_____
Plastic used on floor and over equipment	☒	_____	_____
Area vacuumed	☒	_____	_____
Employee showered before reapplying street clothes	☒	_____	_____
Proper clean-up (area housekeeping)	☒	_____	_____
Barricades down (after clean-up only)	☒	_____	_____
Employee(s) monitored by Industrial Hygiene	_____	☒	_____
Type of respirator used:			
Half-face A0 R57-A (HEPA)	☒	_____	_____
Half-face Willson R-12 (HEPA)	_____	_____	_____
Supplied Air-Full Face - Positive Pressure	_____	_____	_____
Employee trained for respirator in last 6 months	☒	_____	_____
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	_____	_____
COMMENTS: _____			

R.E. Coyner

Telephone: _____

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

UCC 019318

1791P

MAY 19 1987

M. A. PATEL

JOB SUPERVISOR: J.B. LANSOW DATE JOB PERFORMED: 5-12-87

DESCRIPTION OF JOB: STRIP ASBESTOS INSULATION IN ELECTRICAL PIT

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mt Land Fill

ESTIMATED FEET REMOVED: 15 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

J.F. Sampson 3839

J.R. ELKINS 7223

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

Negative pressure enclosure feasible?

Negative pressure enclosure installed?

Use of Glove Bag feasible?

Barrier tape used

Warning signs used

Protective clothing used - boots, head cover, gloves, coveralls

Outer coverall vacuumed before removing

Outer coverall removed before leaving barricaded area

Plastic used on floor and over equipment

Area vacuumed

Employee showered before reapplying street clothes

Proper clean-up (area housekeeping)

Barricades down (after clean-up only)

Employee(s) monitored by Industrial Hygiene

Type of respirator used:

Half-face AO R57-A (HEPA)

Half-face Wilson R-12 (HEPA)

Supplied Air-Full Face - Positive Pressure

Employee trained for respirator in last 6 months

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

COMMENTS:

Telephone :

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019319

RECEIVED

JUL 23 1987

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT**

M. A. PATEL

GERHOSIZE

(LOCATION OF JOB:) PLANT 512 AREA: _____ ZONE: _____ BLDG: 79 UNIT: _____
 JOB SUPERVISOR: R.E. Coyle DATE JOB PERFORMED: 7-20-87
 DESCRIPTION OF JOB: STEAM LINES IN Bldg 79 at Gerhosize
 LOCATION ASBESTOS INSULATION DISPOSED: GULF NW Land Fill
 ESTIMATED FEET REMOVED: 110 LINEAL FEET _____ SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): S.R. Eskrine C.B. Chenderson
P.K. Snodgrass B.J. Agostini

	YES	NO	N/A
--	-----	----	-----

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: Letter sent to each employee
not used

 Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019320

ATTACHMENT A

ASBESTOS INSULATION REMOVAL AND DISPOSAL SUPERVISOR'S REPORT

1. LOCATION OF JOB: Tool Room
2. DATE(S) JOB PERFORMED: 4-29-86 to _____
3. DESCRIPTION OF JOB: _____ to _____
Stripping Asbestos 2" PIPE
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: 20 FT
2" P.C.
5. LOCATION ASBESTOS INSULATION DISPOSED: GOLF MT LANDFILL
6. EMPLOYEES INVOLVED: (If more spaces are needed, use back of page)
- MA MAXTON 8130
- J.F. SAMPSON 3839
7. TYPE OF RESPIRATORY EQUIPMENT USED: _____
8. CHECK IF INSULATION NOT WETTED DOWN: ☐

SUPERVISOR: F. E. Henderson
DATE: 4-29-82

ATTACHMENT A

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT**

1. LOCATION OF JOB: Acetane Bldg
2. DATE(S) JOB PERFORMED: 5-15-86 to 5-16-86
3. DESCRIPTION OF JOB: Strip Asbestos off piping at 1037 Tank
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: 150
5. LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mountain Land Fill
6. EMPLOYEES INVOLVED; (if more spaces are needed, use back of page)

<u>R.O. Bowles</u>	<u>7870</u>	<u> </u>
<u>J.R. Chandler</u>	<u>7834</u>	<u> </u>
<u>J.F. Sampson</u>	<u>3839</u>	<u> </u>
<u>R.R. Edwards</u>	<u>7550</u>	<u> </u>
<u>P.Y. Comstock</u>	<u>7969</u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>
7. TYPE OF RESPIRATORY EQUIPMENT USED: R9/A
8. CHECK IF INSULATION NOT WETTED DOWN: ☐

SUPERVISOR: FE Sunderland

DATE: 5-15-86

ATTACHMENT A

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT**

1. LOCATION OF JOB: 4 acetone Bldg #9
2. DATE(S) JOB PERFORMED: 5-19-86 to _____
3. DESCRIPTION OF JOB: _____ to _____
Strip Asbestos at 1037 Tank
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: 200 lin ft
5. LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mountain Land Fill
6. EMPLOYEES INVOLVED: (if more spaces are needed, use back of page)

<u>J.F. Sampson</u>	<u>3839</u>	_____
<u>J.R. Chandler</u>	<u>7834</u>	_____
<u>R.L. Bowles</u>	<u>7870</u>	_____
<u>R.A. Edwards</u>	<u>7550</u>	_____
<u>P.Y. Camstock</u>	<u>7969</u>	_____
_____	_____	_____
_____	_____	_____

7. TYPE OF RESPIRATORY EQUIPMENT USED: R91A
8. CHECK IF INSULATION NOT WETTED DOWN: ☐

SUPERVISOR: FE Sunderland
DATE: 5-19-86

ATTACHMENT A

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT**

1. LOCATION OF JOB: Acetone
2. DATE(S) JOB PERFORMED: 5-20-86 TO _____
3. DESCRIPTION OF JOB: _____ TO _____
Strip Asbestos Insulation at 1037 Tank
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: 200 lin ft.

5. LOCATION ASBESTOS INSULATION DISPOSED: Gulf Martens Land Fill

6. EMPLOYEES INVOLVED: (If more spaces are needed, use back of page)

<u>BO Bowles</u>	<u>7870</u>	_____
<u>JR Chandler</u>	<u>7834</u>	_____
<u>PK Snodgrass</u>	<u>7876</u>	_____
<u>RA Edwards</u>	<u>7550</u>	_____
<u>JE Sampson</u>	<u>3839</u>	_____
<u>GG Hypes</u>	<u>7667</u>	_____
<u>FM Mahood</u>	<u>7389</u>	_____

7. TYPE OF RESPIRATORY EQUIPMENT USED: Conste R.9/H

8. CHECK IF INSULATION NOT WETTED DOWN: ☐

SUPERVISOR: FE Sunderland

DATE: 5-20-86

ATTACHMENT A

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT**

1. LOCATION OF JOB: Acc Tanc
2. DATE(S) JOB PERFORMED: 5-21-86 to _____
3. DESCRIPTION OF JOB: _____ to _____
Strip Asbestos Insulation at 1037 Tank
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: 200 lin ft
5. LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mountains Land Fill
6. EMPLOYEES INVOLVED: (If more spaces are needed, use back of page)

<u>J.R. Chandler</u>	<u>7834</u>
<u>P.K. Sandgrass</u>	<u>7876</u>
<u>RA Edward</u>	<u>7550</u>
<u>P.Y. Comstock</u>	<u>7949</u>

7. TYPE OF RESPIRATORY EQUIPMENT USED:

R91A

8. CHECK IF INSULATION NOT WETTED DOWN:

☐

SUPERVISOR: FE Lunderland

DATE: 5-21-86

ATTACHMENT A

ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT

1. LOCATION OF JOB: Acetone
 2. DATE(S) JOB PERFORMED: 5-22-86 to _____
 3. DESCRIPTION OF JOB: _____ to _____
Strip Asbestos Insulation at 1037 Tank
 4. AMOUNT OF ASBESTOS INSULATION INVOLVED: 150' Linear FT.
 5. LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mountain Land Fill
 6. EMPLOYEES INVOLVED: (if more spaces are needed, use back of page)
- | | |
|-----------------------|-------------|
| <u>P.K. Snodgrass</u> | <u>7876</u> |
| <u>JR Chandler</u> | <u>7834</u> |
| <u>R.A. Edwards</u> | <u>7550</u> |
| | |
| | |
| | |
| | |
7. TYPE OF RESPIRATORY EQUIPMENT USED: Canister R9/A

8. CHECK IF INSULATION NOT WETTED DOWN:

☐

SUPERVISOR: F.E. Sunderland

DATE: 5-22-86

ATTACHMENT A

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT**

1. LOCATION OF JOB: Acetane
2. DATE(S) JOB PERFORMED: 5-23-86 to _____
3. DESCRIPTION OF JOB: _____ to _____
Strip Asbestos Insulation at 1037 Tank
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: 200 Linear f.t.

5. LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mountain Land Fill

6. EMPLOYEES INVOLVED: (If more spaces are needed, use back of page)

PK Snodgrass 7876

RA Edwards 7550

7. TYPE OF RESPIRATORY EQUIPMENT USED: Canster R 91 A.

8. CHECK IF INSULATION NOT WETTED DOWN: ☐

SUPERVISOR: FE Lundberg

DATE: 5-23-86

ATTACHMENT A

ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT

1. LOCATION OF JOB: AcETONE BL#9
2. DATE(S) JOB PERFORMED: MAY 1-3 to _____
3. DESCRIPTION OF JOB: _____ to _____
Strip Asbestos off 1037 TANK
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: APP 800 SQ Feet
5. LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mountain Land Fill
6. EMPLOYEES INVOLVED: (If more spaces are needed, use back of page)

<u>R.D. Bowles</u>	<u>7870</u>	_____
<u>J.R. Chandler</u>	<u>7834</u>	_____
<u>J.F. Sampson</u>	<u>7839</u>	_____
<u>R.A. Edwards</u>	<u>7550</u>	_____
<u>P.Y. Comstock</u>	<u>7969</u>	_____
<u>L.D. McCalister</u>	<u>7512</u>	_____
_____	_____	_____
_____	_____	_____
7. TYPE OF RESPIRATORY EQUIPMENT USED: R91A
8. CHECK IF INSULATION NOT WETTED DOWN: ☐

SUPERVISOR: F.E. Sunderland
DATE: 5-13-86

ATTACHMENT A

ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT

1. LOCATION OF JOB: Bldg #9 1037 NAPHITOL TAN.
2. DATE(S) JOB PERFORMED: 5-9-86 to _____
3. DESCRIPTION OF JOB: _____ to _____
stripping Asbestos insulation from 1037 TANK
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: _____
APP - 400 sq FT
5. LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mountain
LAND FILL
6. EMPLOYEES INVOLVED: (if more spaces are needed, use back of page)
P.K. SNOODGRASS - 7876
R.O. BOYLES - 7870
J.D. McALLEN - 7512
R.A. BURGESS - 7582
C.C. Wickham - 7969
7. TYPE OF RESPIRATORY EQUIPMENT USED: _____
8. CHECK IF INSULATION NOT WETTED DOWN: ☒

SUPERVISOR: J. Thompson

DATE: 5-9-86

ATTACHMENT A

ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT

1. LOCATION OF JOB: AcETONE BL#9
2. DATE(S) JOB PERFORMED: MAY 12 to _____
3. DESCRIPTION OF JOB: _____ to _____
Strip Asbestos off 1037 TANK
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: APP. 800 SQ Feet
5. LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mountain Land Fill
6. EMPLOYEES INVOLVED: (If more spaces are needed, use back of page)

<u>R.D. Bowles</u>	<u>7870</u>	_____
<u>J.R. Chandler</u>	<u>7834</u>	_____
<u>J.F. Sampson</u>	<u>7839</u>	_____
<u>R.A. Edwards</u>	<u>7550</u>	_____
<u>P.Y. Comstock</u>	<u>7969</u>	_____
<u>L.D. McCalister</u>	<u>7512</u>	_____
_____	_____	_____
_____	_____	_____
7. TYPE OF RESPIRATORY EQUIPMENT USED: R9/A
8. CHECK IF INSULATION NOT WETTED DOWN: ☐

SUPERVISOR: F.E. Sunderland
DATE: 5-12-86

M. A. PATEL

ASBESTOS INSULATION REMOVAL AND DISPOSAL SUPERVISOR'S REPORT

- SUPERVISOR:**

DATE: 5-9-86

RECEIVED

MAY 28 1986

M. A. FRIEL

ATTACHMENT A

ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT

1. LOCATION OF JOB: SAND YARD
2. DATE(S) JOB PERFORMED: 4-25-86
3. DESCRIPTION OF JOB: 1 1/2" PIPE
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: APPR 75 FEET
5. LOCATION ASBESTOS INSULATION DISPOSED: GOLF MOUNTAIN LAND FILL
6. EMPLOYEES INVOLVED: (SEE OTHER PAPERS AND RECORDS; HAS BACK OF PAGE)
RA Edwards - 7550
MA THOMPSON 8/30
JH Thompson Jr - 8098
7. TYPE OF RESPIRATORY EQUIPMENT USED: R97A
8. CHECK IF INSULATION NOT METAL DOWN: ☐

SUPERVISOR

DATE

007 pt

OCT 02 1986

M. A. PATEL

Page 1 of 1

ATTACHMENT A

ASBESTOS INSULATION REMOVAL AND DISPOSAL SUPERVISOR'S REPORT

1. LOCATION OF JOB: ELECTRICAL SHOP 2200 N. Highway
2. DATE(S) JOB PERFORMED: 9-19-92 TO _____
3. DESCRIPTION OF JOB: _____ FROM _____
STRIP ASBESTOS INSULATION IN GENERATOR BAY
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: 15 LINEAL FEET
5. LOCATION ASBESTOS INSULATION DISPOSED: GULF M/T
LAND FILL
6. EMPLOYEES INVOLVED: (If more spaces are needed, use back of page)
S.R. ERSKINE 7877-33
7. TYPE OF RESPIRATORY EQUIPMENT USED: FRESH AIR
8. CHECK IF INSULATION NOT WETTED DOWN: ☐

SUPERVISION

DATE:

ATTACHMENT A

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT**

Bldg # 9

1. LOCATION OF JOB:

H 2 POWER HOUSE & ELECTRICAL SHOP

2. DATE(S) JOB PERFORMED:

9-23

EO

3. DESCRIPTION OF JOB:

STRIPPING ASBESTOS INSULATION

EO

4. AMOUNT OF ASBESTOS INSULATION INVOLVED:

15 LINEAL FT

5. LOCATION ASBESTOS INSULATION DISPOSED:

Gulf MT Land Fill

6. EMPLOYEES INVOLVED: (If more spaces are needed, use back of page)

R.O. Bowles - 7870

R.R. Burgess - 7582

J.C. Hubbard 8081

7. TYPE OF RESPIRATORY EQUIPMENT USED:

FRESH AIR MASK

8. CHECK IF INSULATION NOT WETTED DOWN:



SUPERVISOR:

F. Simpson

DATE:

9-24-86

PATCHING ON ASBESTOS INSULATION AT Bldg #9 ON SURGE TANKS

Page 1 of 1

ATTACHMENT A

ASBESTOS INSULATION REMOVAL AND DISPOSAL SUPERVISOR'S REPORT

1. LOCATION OF JOB: Bldg #9 SURGE TANKS
2. DATE(S) JOB PERFORMED: 9-25 9-26 to _____
3. DESCRIPTION OF JOB: _____ to _____

Patching ASBESTOS INSULATION

4. AMOUNT OF ASBESTOS INSULATION INVOLVED: _____

5. LOCATION ASBESTOS INSULATION DISPOSED: _____

6. EMPLOYEES INVOLVED: (if more spaces are needed, use back of page)

P.K. SNODGRASS - 7876

J.R. MCNALLY - 8180

R.D. BOWLES - 7870

7. TYPE OF RESPIRATORY EQUIPMENT USED:

FRESH AIR MASK

8. CHECK IF INSULATION NOT WETTED DOWN: ☐

SUPERVISOR: F. Simpson

DATE: 9-26-86

ATTACHMENT A

ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT

1. LOCATION OF JOB: 50 side of Bldg 9
 2. DATE(S) JOB PERFORMED: 9-24-86 60
 3. DESCRIPTION OF JOB: _____ 60

4. AMOUNT OF ASBESTOS INSULATION INVOLVED: 40 LINEAL FEET

5. LOCATION ASBESTOS INSULATION DISPOSED: GULF MT LAND FILL

6. EMPLOYEES INVOLVED: (if more spaces are needed, use back of page)

J.C. Hubbard	8081
R.B. DUGGLES	7582
RO Bowles	7870
J.F. Sampson	3839

7. TYPE OF RESPIRATORY EQUIPMENT USED: ELCSH AIR MASK

8. CHECK IF INSULATION NOT WETTED DOWN: ☐

SUPERVISOR: J. Sampson

DATE: 9-24-86

ATTACHMENT A

ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT

1. LOCATION OF JOB:

P.C. SURGE TANKS - Bldg # 9 (EAST)

2. DATE(S) JOB PERFORMED:

9-17-9-18-9-19 to _____

3. DESCRIPTION OF JOB:

to _____

4. AMOUNT OF ASBESTOS INSULATION INVOLVED:

45 Sq FT

5. LOCATION ASBESTOS INSULATION DISPOSED:

Gulf Mt Landfill

EMPLOYEES INVOLVED: (If more spaces are needed, use back of page)

P.K. SNODGRASS 7876 .33SR. ERSKINE 7877 .33M.A. FARMER 8387 .33J.R. MEADWIGER 8180 .33R.A. EDWARDS 7550 .39J.G. SAMPSON 3839 .42

7. TYPE OF RESPIRATORY EQUIPMENT USED:

FRESH AIR MASKS

8. CHECK IF INSULATION NOT WETTED DOWN:



SUPERVISOR:

F.E. Amundson

DATE:

9-29-86

ATTACHMENT A

ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT

1. LOCATION OF JOB: Bldg 309 South Chan.
2. DATE(S) JOB PERFORMED: 9-09-86 to 9-09-86
3. DESCRIPTION OF JOB: _____ to _____
Strip approx 25' of 1" line
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: _____
25 line ft 1" line
5. LOCATION ASBESTOS INSULATION DISPOSED: Maintenance - asbestos
Dumpster
6. EMPLOYEES INVOLVED: (If more spaces are needed, use back of page)
D. M. Bourn
R. C. Salisbury

7. TYPE OF RESPIRATORY EQUIPMENT USED: Wilson R-12 HEPA
Monitored
JE SA
8. CHECK IF INSULATION NOT WETTED DOWN: ☐ JE SA

SUPERVISOR: J. M. Sharkey

DATE: 9/09/86

0076t

ATTACHMENT A

ASBESTOS INSULATION REMOVAL AND DISPOSAL SUPERVISOR'S REPORT

1. LOCATION OF JOB: Plant 380 - Poly II
2. DATE(S) JOB PERFORMED: 8-29-86 9⁴⁵ AM to 8-29-86 11:30 AM
3. DESCRIPTION OF JOB: Remove asbestos insulation
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: 10 LIN. FT. 3"
5. LOCATION ASBESTOS INSULATION DISPOSED 380 - asb. burial Ground
6. EMPLOYEES INVOLVED: (If more spaces are needed use back of page)
- R.L. Hilverding 8-29-86
- A.C. - WR51A Cont. w/R-494
Filter -
7. TYPE OF RESPIRATORY EQUIPMENT USED:
8. CHECK IF INSULATION NOT WETTED DOWN: ☐

SUPERVISOR: Jack Williams

DATE: 8-29-86

ATTACHMENT A

ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT

1. LOCATION OF JOB: Bldg 307
2. DATE(S) JOB PERFORMED: 8-07-86 to 8-07-86
3. DESCRIPTION OF JOB: _____ to _____
Strip 3 hangers & approx. 15 lineal ft. Pipe covering
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: 18 lineal ft. 1 1/2" covering
5. LOCATION ASBESTOS INSULATION DISPOSED: Maintenance asbestos
dumpster
6. EMPLOYEES INVOLVED: (If more spaces are needed, use back of page)
J. R. Chandler
R. D. Bowles
J. E. White
J. M. Harbert

7. TYPE OF RESPIRATORY EQUIPMENT USED: 3M #87P/TC-21C-132
8. CHECK IF INSULATION NOT WETTED DOWN: ☐

SUPERVISOR: J. M. Harbert
DATE: 8-07-86

ATTACHMENT A

ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT

1. LOCATION OF JOB: Bldg 307, 308, 9309
2. DATE(S) JOB PERFORMED: 8-06-86 to 8-06-86
3. DESCRIPTION OF JOB: _____ to _____
Strip fitting & some piping to change water heaters
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: Approx. 80 lineal ft.
5. LOCATION ASBESTOS INSULATION DISPOSED: Maintenance Dumpster
6. EMPLOYEES INVOLVED: (If more spaces are needed, use back of page)

<u>J.R. Chandler</u>	_____
<u>R.D. Bowles</u>	_____
<u>J.E. White</u>	_____
<u>J. Dye</u>	_____
<u>J.M. Herbert</u>	_____
_____	_____
_____	_____
7. TYPE OF RESPIRATORY EQUIPMENT USED: 3M[#] 8710/TC-21C-132
8. CHECK IF INSULATION NOT WETTED DOWN: ☐

SUPERVISOR: J.M. Herbert
DATE: 8-06-86

MAINTENANCE CHECKLIST FOR ASBESTOS REMOVAL/DISPOSAL

AREA 1 ZONE 6 BLDG 307 308 309 UNIT Shop - Locker room DATE 8-6-86

JOB DESCRIPTION Stripping asbestos from utility lines and Hot Water Tank

ESTIMATED LINEAL FEET REMOVED 50 JOB SUPERVISOR J. M. Harbert

NAMES OF PEOPLE INVOLVED IN ACTUAL JOBS J. R. Chandler, R. O. Bowles, A. R. Biley, B. R. Pomack, J. Dye, & J. E. White

	YES	NO	N/A
Plant 514 Hygienist Notified <i>B. Johnson call West 2434 BLDG 406</i>	☒	☐	☐
Plant E.P. Department Notified (large jobs only)	☐	☐	☒
Barrier Tape Used	☒	☐	☐
Warning Signs Used	☒	☐	☐
Protective Clothing Used	☒	☐	☐
Coveralls Changed Daily	☒	☐	☐
Respirators Used	☒	☐	☐
Drop Cloth Used <u>Plastic</u>	☒	☐	☐
Wet Down Area	☒	☐	☐
Proper Disposal - (Bags to <u>Landfill</u>) <i>DUMPSITE</i>	☒	☐	☐
Dumpster Sealed or Wet Down	☒	☐	☐
Proper Clean-up (Area Housekeeping)	☒	☐	☐
Barricades Down (After Clean-up Only)	☒	☐	☐

COMMENTS _____

J. M. Harbert / Const.
 Form filed by

- Copies
1. Area Safety File
 2. W. C. Young - Safety Dept.
 3. B. P. Johnson - Trucking

ATTACHMENT A

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT**

1. LOCATION OF JOB: EAST OF Bldg 116 - ELECTRICAL PIT
2. DATE(S) JOB PERFORMED: 7-29-86 TO _____
3. DESCRIPTION OF JOB: _____ TO _____
STRIP ASBESTOS
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: APP. 10 FEET
5. LOCATION ASBESTOS INSULATION DISPOSED: _____
GULF MT. LAND FILL
6. EMPLOYEES INVOLVED: (if more spaces are needed, use back of page)
J.F. SAMPSON 3839

7. TYPE OF RESPIRATORY EQUIPMENT USED: CANNISTER R-91A
8. CHECK IF INSULATION NOT WETTED DOWN: ☒ ELECTRICAL HAZARD
~~HAZARD~~
SUPERVISOR: F. SUNDLAND
DATE: 7-29-86

ATTACHMENT A

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT**

1. LOCATION OF JOB: ALCETHURIN
2. DATE(S) JOB PERFORMED: 7-22-86 to _____
3. DESCRIPTION OF JOB: STRIPPING ASBESTOS INSULATION to _____
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: APP 25 LINEAL FEET
5. LOCATION ASBESTOS INSULATION DISPOSED: 641F MT. LAND FILL
6. EMPLOYEES INVOLVED: (if more spaces are needed, use back of page)

<u>R.D. Bowles</u>	<u>7870</u>	<u>33</u>
<u>W.S. Thompson</u>	<u>8408</u>	<u>33</u>
<u>R.R. Burgess</u>	<u>7582</u>	<u>39</u>
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
7. TYPE OF RESPIRATORY EQUIPMENT USED: CANISTER R-91A
8. CHECK IF INSULATION NOT WETTED DOWN: ☐

SUPERVISOR: F.E. Sunderland

DATE: 7-25-86

OCT 14 1986

M. A. PATEL
Page 1 of 1

ATTACHMENT A

ASBESTOS INSULATION REMOVAL AND DISPOSAL SUPERVISOR'S REPORT

1. LOCATION OF JOB: Bldg # 130
2. DATE(S) JOB PERFORMED: 9-30-86 to _____
3. DESCRIPTION OF JOB: STRIPPING ASBESTOS INSULATION to _____
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: APP 12 LINEAL FEET
5. LOCATION ASBESTOS INSULATION DISCOVERED: GULF MT LAND FILL
6. EMPLOYEES INVOLVED: (if more spaces are needed, use back of page)
- | | |
|----------------------|-------------|
| <u>J.R. CHANDLER</u> | <u>7834</u> |
| <u>J.F. SIMPSON</u> | <u>3839</u> |
| <u>M.A. FARMER</u> | <u>8387</u> |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
7. TYPE OF RESPIRATORY EQUIPMENT USED: FRESH AIR MASK
8. CHECK IF INSULATION NOT WETTED DOWN: ☐

SUPERVISOR:

DATE:

OCT 09 1986

M. A. P.

PAGE 1 OF 1

ASBESTOS

ASBESTOS SURVEILLANCE, REMOVAL AND DISPOSAL

LOCATION OF JOB

Shore dock

DATE (M) JOB PERFORMED

10-8-86

50

DESCRIPTION OF JOB

Removal of

50

STRIPPER INSULATION

AMOUNT OF ASBESTOS REMOVED

Approx 2000 lbs. Feet

LOCATION ASBESTOS REMOVED

Gulf of Mexico

EMPLOYER'S NAME

U.S. Coast Guard, 1st District

E.D. Chandler

S.R. Eshen

M.A. Edwards

R.A. Edwards

R57A

TYPE OF INSULATION REMOVED

12-1-86

CHECK IF INSULATION NOT REMOVED

Removal by

☐

Signature: S. Edwards

DATE: 10-8-86

RECEIVED

OCT 28 1986

M. A. PATEL

PAGE 1 OF 1

RECEIVED VES

OCT 09 1986

M. A. PATEL

PAGE 1 OF 1

ATTACHMENT A

**HEALTH INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT**

1AL
Crossing to A.B. UN.

34 ST - SEVIN

to

to

INITIAL FEET

11

back of page)

AIR MASK

F. E. Sunderland
10-23-86

CLORINE LOCK

ORDERED: 10-7- to

OR: to

Asbestos

INSULATION INVOLVED: 15 LINCOLN

INSULATION DISPOSED: Gulf Mt Land Fill

DO: (If more spaces are needed, use back of page)

MIN - 7860

KINE - 7877

ARDS - 7550

CR - 8387

EQUIPMENT USED:

FRESH AIR

ON NOT WETTED DOWN:



SUPERVISOR: F. Sunderland

DATE: 10-7-86

RECEIVED

OCT 09 1986

M. A. PATEL

PAGE 1 OF 1

ATTACHMENT A

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
SUPERVISOR'S REPORT**

1. LOCATION OF JOB: #2 POWERHOUSE
2. DATE(S) JOB PERFORMED: 9-5-86 TO _____
3. DESCRIPTION OF JOB: STRIPPING ASBESTOS INSULATION TO _____
4. AMOUNT OF ASBESTOS INSULATION INVOLVED: 75 SQ FT
5. LOCATION ASBESTOS INSULATION DISPOSED: GULF MT LAND FILL
6. EMPLOYEES INVOLVED: (If more space are needed, use back of page)
C.B. CLODENIA 7860
SR ERSKINE 7877
J.C. HUBBARD 8081
R.A. EDWARDS 7550
R.R. BURGESS 7582
7. TYPE OF RESPIRATORY EQUIPMENT USED: FRESH AIR MASK
8. CHECK IF INSULATION NOT WETTED DOWN: ☐

SUPERVISOR: J.F. Simpson

DATE: 9-8-86

RECEIVED

JUL 23 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

CE 2205-21

(LOCATION OF JOB:) PLANT 512 AREA: ZONE: BLDG: 79 UNIT:

JOB SUPERVISOR: R. E. Coynier DATE JOB PERFORMED: 7-12-87

DESCRIPTION OF JOB: Strip 3' steam lines

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mtn Land Fill

ESTIMATED FEET REMOVED: 40 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): R. E. Coynier S. R. Grubbs

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS:			

R. E. Coynier

Telephone :

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019350

RECEIVED

JUL 23 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: AREA: ZONE: BLDG: 79 UNIT: Cell 105.2E
JOB SUPERVISOR: R. E. Cooper DATE JOB PERFORMED: 7-16-87
DESCRIPTION OF JOB: strip 1/2" line's
LOCATION ASBESTOS INSULATION DISPOSED: Gulf mtn Land F.L.L.
ESTIMATED FEET REMOVED: 35 LINEAL FEET SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. J. Agosti C. E. Rost

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	✓		
Negative pressure enclosure feasible?		✓	
Negative pressure enclosure installed?		✓	
Use of Glove Bag feasible?	✓		
Barrier tape used	✓		
Warning signs used	✓		
Protective clothing used - boots, head cover, gloves, coveralls	✓		
Outer coverall vacuumed before removing	✓		
Outer coverall removed before leaving barricaded area	✓		
Plastic used on floor and over equipment	✓		
Area vacuumed	✓		
Employee showered before reapplying street clothes	✓		
Proper clean-up (area housekeeping)	✓		
Barricades down (after clean-up only)	✓		
Employee(s) monitored by Industrial Hygiene		✓	
Type of respirator used:			
Half-face AO R57-A (HEPA)	✓		
Half-face Willson R-12 (HEPA)			
Supplied Air-Full Face - Positive Pressure			
Employee trained for respirator in last 6 months	✓		
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	✓		
COMMENTS:			

R. E. Cooper

Telephone :

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019351

RECEIVED

JUL 23 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT 512 AREA ? ZONE: BLDG: 79 UNIT:

JOB SUPERVISOR: R. E. Coyne DATE JOB PERFORMED: 7-14-87

DESCRIPTION OF JOB: Strip steam lines

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mn Landfill

ESTIMATED FEET REMOVED: 80 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): S.R. Erskine B.J. Agostini

Dw. Brogan C.E. Rose

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: Left site early due to EAC/ROSE

R. E. Coyne

Telephone:

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019352

RECEIVED

JUL 23 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

M. A. PATEL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT 511 AREA: _____ ZONE: _____ BLDG: 79 UNIT: CELL 105
 JOB SUPERVISOR: R. P. Cooper DATE JOB PERFORMED: 7-13-87
 DESCRIPTION OF JOB: strip steam lines
 LOCATION ASBESTOS INSULATION DISPOSED: _____
 ESTIMATED FEET REMOVED: 80 LINEAL FEET _____ SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): SR. Electrician C. E. ROSE
 D. W. Brogan

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS: Letter states why did not ENCLOSE			

R. P. Cooper

Telephone: _____

(Form Filed By:)

Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019353

RECEIVED

JUL 23 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

M. A. PATEL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT 511 AREA: ZONE: BLDG: 79 UNIT: CELLULOSE
 JOB SUPERVISOR: R.C. Brown DATE JOB PERFORMED: 7-13-87
 DESCRIPTION OF JOB: strip steam line at CELLULOSE
 LOCATION ASBESTOS INSULATION DISPOSED: Gulf area Land Fill
 ESTIMATED FEET REMOVED: 90 LINEAL FEET SQUARE FEET
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): S.R. Erskine D.W. Brown
G.E. ROSE

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS: <u>LETTER STATE why did not ENCLOSE</u>			

R.C. Brown

Telephone :

(Form Filed By:)

Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019354

RECEIVED

JUL 23 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

M. A. PATEL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

CELLOSIZ

(LOCATION OF JOB:) PLANT: AREA: ZONE: BLDG: UNIT:

JOB SUPERVISOR: R. E. Cooper DATE JOB PERFORMED: 7-10-87

DESCRIPTION OF JOB: Strip Asbestos on Steam Line

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mtn Land Fill

ESTIMATED FEET REMOVED: 20 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): SR. Estline

YES NO N/A

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

☒ ☐ ☐

Negative pressure enclosure feasible?

☐ ☒ ☐

Negative pressure enclosure installed?

☐ ☒ ☐

Use of Glove Bag feasible?

☒ ☐ ☐

Barrier tape used

☒ ☐ ☐

Warning signs used

☒ ☐ ☐

Protective clothing used - boots, head cover, gloves, coveralls

☒ ☐ ☐

Outer coverall vacuumed before removing

☒ ☐ ☐

Outer coverall removed before leaving barricaded area

☒ ☐ ☐

Plastic used on floor and over equipment

☒ ☐ ☐

Area vacuumed

☒ ☐ ☐

Employee showered before reapplying street clothes

☒ ☐ ☐

Proper clean-up (area housekeeping)

☒ ☐ ☐

Barricades down (after clean-up only)

☒ ☐ ☐

Employee(s) monitored by Industrial Hygiene

☐ ☒ ☐

Type of respirator used:

Half-face AO R57-A (HEPA)

☒ ☐ ☐

Half-face Willson R-12 (HEPA)

☐ ☐ ☐

Supplied Air-Full Face - Positive Pressure

☐ ☐ ☐

Employee trained for respirator in last 6 months

☒ ☐ ☐

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

☒ ☐ ☐

COMMENTS:

Telephone :

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019355

RECEIVED

ASBESTOS INSULATION REMOVAL AND DISPOSAL

JUL 23 1987

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL
(LOCATION OF JOB:) PLANT: AREA: ZONE: BLDG: 79 UNIT: CELL 05-2
JOB SUPERVISOR: R. E. Coyne DATE JOB PERFORMED: 7-9-87
DESCRIPTION OF JOB: Strip Asbestos on steam lines in CELL 05-2
LOCATION ASBESTOS INSULATION DISPOSED: GOLF LINK LAND FILL
ESTIMATED FEET REMOVED: 30 LINEAL FEET SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): R. E. Coyne S. R. Erskine

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	✓		
Negative pressure enclosure feasible?		✓	
Negative pressure enclosure installed?		✓	
Use of Glove Bag feasible?	✓		
Barrier tape used	✓		
Warning signs used	✓		
Protective clothing used - boots, head cover, gloves, coveralls	✓		
Outer coverall vacuumed before removing	✓		
Outer coverall removed before leaving barricaded area	✓		
Plastic used on floor and over equipment	✓		
Area vacuumed	✓		
Employee showered before reapplying street clothes	✓		
Proper clean-up (area housekeeping)	✓		
Barricades down (after clean-up only)	✓		
Employee(s) monitored by Industrial Hygiene		✓	
Type of respirator used:			
Half-face AO R57-A (HEPA)	✓		
Half-face Willson R-12 (HEPA)			
Supplied Air-Full Face - Positive Pressure			
Employee trained for respirator in last 6 months	✓		
(if not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	✓		
COMMENTS:			

R. E. Coyne

Telephone :

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019356

RECEIVED

JUL 23 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

ry of CEHho size

(LOCATION OF JOB:) PLANT: AREA: ZONE: BLDG: UNIT:

JOB SUPERVISOR: R.E. Pagnan DATE JOB PERFORMED: 7-2-87

DESCRIPTION OF JOB: stop steam lines 1" + 2" in RACK

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Area Land Fill

ESTIMATED FEET REMOVED: 120 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): C.B. Cleland S.B. Friskine

B.J. Agosti

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒		
Negative pressure enclosure feasible?		☒	
Negative pressure enclosure installed?		☒	
Use of Glove Bag feasible?		☒	
Barrier tape used	☒		
Warning signs used	☒		
Protective clothing used - boots, head cover, gloves, coveralls	☒		
Outer coverall vacuumed before removing	☒		
Outer coverall removed before leaving barricaded area	☒		
Plastic used on floor and over equipment	☒		
Area vacuumed	☒		
Employee showered before reapplying street clothes	☒		
Proper clean-up (area housekeeping)	☒		
Barricades down (after clean-up only)	☒		
Employee(s) monitored by Industrial Hygiene	☒		
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒		
Half-face Willson R-12 (HEPA)			
Supplied Air-Full Face - Positive Pressure			
Employee trained for respirator in last 6 months	☒		
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒		

COMMENTS: LEH for why enclosure was not used

R.P. Gagnan

Telephone: _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019357

RECEIVED

JUL 23 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

CELL 10512E

(LOCATION OF JOB:) PLANT: AREA: ZONE: BLDG: 79 UNIT:
JOB SUPERVISOR: R. E. Cooper DATE JOB PERFORMED: 7-6-87
DESCRIPTION OF JOB: Strip steam lines in Rack
LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mtn Landfill
ESTIMATED FEET REMOVED: 80 LINEAL FEET SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): C. B. Clendenen B. J. Agostini

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: Letter 3 dated 7-6-87 why no closure was not used

R. E. Cooper Telephone: (Form Filed By:)

Return filled out form (original) after completion of the job to: M. A. Patel - Bldg. 701/330

1791P

RECEIVED

JUL 23 1987

M. A. PATEL

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

CELLO SIZE

(LOCATION OF JOB:) PLANT 511 AREA: _____ ZONE: _____ BLDG: 79 UNIT: _____

JOB SUPERVISOR: R. P. Gannon DATE JOB PERFORMED: 7-7-87

DESCRIPTION OF JOB: Strip asbestos from ceiling in Room

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mt. Land Fill

ESTIMATED FEET REMOVED: 100 LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. J. Agosti S. R. Erskine

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: Letter states no asbestos found

7/20/87

R. P. Gannon Telephone: _____

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019359

RECEIVED

ASBESTOS INSULATION REMOVAL AND DISPOSAL

JUL 23 1987

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) M. A. PATEL PLANT 512 AREA: ZONE: BLDG: 70 UNIT:
 JOB SUPERVISOR: R.E. Coury DATE JOB PERFORMED: 7-8-87
 DESCRIPTION OF JOB: Steam line in Rack # 2"
 LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mn Lead Field
 ESTIMATED FEET REMOVED: 100 LINEAL FEET SQUARE FEET
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): B.T. Agosti C.B. Cleodine
S.R. Festine

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: Steam line could not be turned off,
could not enclosure

R.E. Coury Telephone:
 (Form Filed By:)

Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

1791P

Date 6/14/87

Negative pressure enclosure was not
USE AT OXIDE RACK EAST OF Bldg 25
BECAUSE A SAFETY FACTOR WAS
INVOLVED BECAUSE OF COVERING UP
THE OXIDE RACK WITH TANK CARS
IN THE WAY AT ALL TIMES AND
THE DANGER OF OXIDE ITSELF.

CRAFT SUPER H.E. Quillen

TECH CENTER IND. HYG. H.J. Kimble

COMPETENT PERSON D.E. Coyma

RECEIVED

JUN 16 1987

M. A. PATEL

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT**

(LOCATION OF JOB:) PLANT: AREA: ZONE: BLDG: 0 Yide Back UNIT: Back

JOB SUPERVISOR: R.E. Coyner DATE JOB PERFORMED: 6-12-87

DESCRIPTION OF JOB: Strip Asbestos on 2'x3' lines in Trench

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mtn Land Fill

ESTIMATED FEET REMOVED: 160 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): R.E. Coyner P.K. Brodgers

C.B. Clendien S.R. Ferstine

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	<u>✓</u>	—	—
Negative pressure enclosure feasible?	—	<u>✓</u>	—
Negative pressure enclosure installed?	—	<u>✓</u>	—
Use of Glove Bag feasible?	—	<u>✓</u>	—
Barrier tape used	<u>✓</u>	—	—
Warning signs used	<u>✓</u>	—	—
Protective clothing used - boots, head cover, gloves, coveralls	<u>✓</u>	—	—
Outer coverall vacuumed before removing	<u>✓</u>	—	—
Outer coverall removed before leaving barricaded area	<u>✓</u>	—	—
Plastic used on floor and over equipment	<u>✓</u>	—	—
Area vacuumed	<u>✓</u>	—	—
Employee showered before reapplying street clothes	<u>✓</u>	—	—
Proper clean-up (area housekeeping)	<u>✓</u>	—	—
Barricades down (after clean-up only)	<u>✓</u>	—	—
Employee(s) monitored by Industrial Hygiene	<u>✓</u>	—	—
Type of respirator used:			
Half-face AO R57-A (HEPA)	<u>✓</u>	—	—
Half-face Willson R-12 (HEPA)	—	—	—
Supplied Air-Full Face - Positive Pressure	—	—	—
Employee trained for respirator in last 6 months	<u>✓</u>	—	—
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	<u>✓</u>	—	—
COMMENTS:			

R.E. Coyner

Telephone: _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019362

RECEIVED

JUN 16 1987

M. A. PATEL

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: AREA: ZONE: BLDG: Oxide Ract UNIT:

JOB SUPERVISOR: R.E. Cooper DATE JOB PERFORMED: 6-11-87

DESCRIPTION OF JOB: Strip Asbestos at Oxide Ract 2" steam line

LOCATION ASBESTOS INSULATION DISPOSED: Gulf of Mexico Landfill

ESTIMATED FEET REMOVED: 120 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. J. Agosti P.K. Snodgrass

C.B. Chelmer S.R. Erskine

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	<u>✓</u>	<u> </u>	<u> </u>
Negative pressure enclosure feasible?	<u> </u>	<u>✓</u>	<u> </u>
Negative pressure enclosure installed?	<u> </u>	<u>✓</u>	<u> </u>
Use of Glove Bag feasible?	<u> </u>	<u>✓</u>	<u> </u>
Barrier tape used	<u>✓</u>	<u> </u>	<u> </u>
Warning signs used	<u>✓</u>	<u> </u>	<u> </u>
Protective clothing used - boots, head cover, gloves, coveralls	<u>✓</u>	<u> </u>	<u> </u>
Outer coverall vacuumed before removing	<u>✓</u>	<u> </u>	<u> </u>
Outer coverall removed before leaving barricaded area	<u>✓</u>	<u> </u>	<u> </u>
Plastic used on floor and over equipment	<u>✓</u>	<u> </u>	<u> </u>
Area vacuumed	<u>✓</u>	<u> </u>	<u> </u>
Employee showered before reapplying street clothes	<u>✓</u>	<u> </u>	<u> </u>
Proper clean-up (area housekeeping)	<u>✓</u>	<u> </u>	<u> </u>
Barricades down (after clean-up only)	<u>✓</u>	<u> </u>	<u> </u>
Employee(s) monitored by Industrial Hygiene	<u>✓</u>	<u> </u>	<u> </u>
Type of respirator used:			
Half-face AO R57-A (HEPA)	<u>✓</u>	<u> </u>	<u> </u>
Half-face Willson R-12 (HEPA)	<u> </u>	<u> </u>	<u> </u>
Supplied Air-Full Face - Positive Pressure	<u> </u>	<u> </u>	<u> </u>
Employee trained for respirator in last 6 months	<u>✓</u>	<u> </u>	<u> </u>
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	<u>✓</u>	<u> </u>	<u> </u>
COMMENTS: <u> </u>			

R.E. Cooper

Telephone:

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019363

RECEIVED

JUN 16 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

OXIDE
RACK(LOCATION OF JOB:) PLANT 512 AREA: _____ ZONE: _____ BLDG: _____ UNIT: _____JOB SUPERVISOR: R. E. Capen DATE JOB PERFORMED: 6/10/87DESCRIPTION OF JOB: Strip 2" Steam and 1/2" Lines OXIDE RACKLOCATION ASBESTOS INSULATION DISPOSED: Gulf Mn Land FillESTIMATED FEET REMOVED: 140 LINEAL FEET _____ SQUARE FEET _____EMPLOYEES INVOLVED IN ACTUAL JOB(S): S. R. Erskine C. B. CienfuegosP. K. Snodgrass B. J. Agosti

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	<u>✓</u>	—	—
Negative pressure enclosure feasible?	—	<u>✓</u>	—
Negative pressure enclosure installed?	—	<u>✓</u>	—
Use of Glove Bag feasible?	—	<u>✓</u>	—
Barrier tape used	<u>✓</u>	—	—
Warning signs used	<u>✓</u>	—	—
Protective clothing used - boots, head cover, gloves, coveralls	<u>✓</u>	—	—
Outer coverall vacuumed before removing	<u>✓</u>	—	—
Outer coverall removed before leaving barricaded area	<u>✓</u>	—	—
Plastic used on floor and over equipment	<u>✓</u>	—	—
Area vacuumed	<u>✓</u>	—	—
Employee showered before reapplying street clothes	<u>✓</u>	—	—
Proper clean-up (area housekeeping)	<u>✓</u>	—	—
Barricades down (after clean-up only)	<u>✓</u>	—	—
Employee(s) monitored by Industrial Hygiene	<u>✓</u>	—	—
Type of respirator used:			
Half-face AO R57-A (HEPA)	<u>✓</u>	—	—
Half-face Willson R-12 (HEPA)	—	—	—
Supplied Air-Full Face - Positive Pressure	—	—	—
Employee trained for respirator in last 6 months	<u>✓</u>	—	—
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	<u>✓</u>	—	—
COMMENTS:	_____		

R. E. Capen

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019364

JUN 16 1987

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT**

M. A. PATEL

(LOCATION OF JOB:) PLANT 512 AREA: _____ ZONE: EX-106 BLDG: _____ UNIT: _____
 JOB SUPERVISOR: R. E. Coyner DATE JOB PERFORMED: 6-9-87
 DESCRIPTION OF JOB: Strip on 2" + 1" Steam Lines & EX-106 JACK
 LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mn Land Fill
 ESTIMATED FEET REMOVED: 140 LINEAL FEET _____ SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. J. Agosto C. B. Clendenin
S. R. Erskine P. K. Snodgrass

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	_____	_____
Negative pressure enclosure feasible?	_____	☒	_____
Negative pressure enclosure installed?	_____	☒	_____
Use of Glove Bag feasible?	_____	☒	_____
Barrier tape used	☒	_____	_____
Warning signs used	☒	_____	_____
Protective clothing used - boots, head cover, gloves, coveralls	☒	_____	_____
Outer coverall vacuumed before removing	☒	_____	_____
Outer coverall removed before leaving barricaded area	☒	_____	_____
Plastic used on floor and over equipment	☒	_____	_____
Area vacuumed	☒	_____	_____
Employee showered before reapplying street clothes	☒	_____	_____
Proper clean-up (area housekeeping)	☒	_____	_____
Barricades down (after clean-up only)	☒	_____	_____
Employee(s) monitored by Industrial Hygiene	_____	☒	_____
Type of respirator used:			
Half-face AO R57-A (HEPA)	_____	_____	_____
Half-face Willson R-12 (HEPA)	_____	_____	_____
Supplied Air-Full Face - Positive Pressure	☒	_____	_____
Employee trained for respirator in last 6 months	☒	_____	_____
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	_____	_____
COMMENTS: _____			

R. E. Coyner

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

1791P

JUN 16 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT 512 AREA: OXIDE ZONE: BLDG: Rack UNIT:
 JOB SUPERVISOR: R. E. Coymen DATE JOB PERFORMED: 6-8-87
 DESCRIPTION OF JOB: strip on 2" steam line
 LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mn Land Fill
 ESTIMATED FEET REMOVED: 150 LINEAL FEET SQUARE FEET
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): A. J. Agosti S. Restina
P. K. Snodgrass C. B. CLENDENIN

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☐	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☒	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS:	<u> </u>		

R. E. CoymenTelephone :

(Form Filed By:)

Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

1791P

JUN 16 1987

M. A. PATEL

YES NO N/A

[illegible]

Telephone :

1791P

UCC 019367

RECEIVED

JUN 12 1987

M. A. PATEL

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: 514 AREA: _____ ZONE: 2 BLDG: 106 UNIT: Lab
JOB SUPERVISOR: C. N. Cunningham DATE JOB PERFORMED: 6-10-87
DESCRIPTION OF JOB: Remove Asbestos form 4" Line
LOCATION ASBESTOS INSULATION DISPOSED: SOUTH Charleston Plant Disposal
ESTIMATED FEET REMOVED: 15' (LINEAL FEET) _____ SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): RO Bowles J.R. Chardler

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

YES NO N/A

☒ ☐ ☐

Negative pressure enclosure feasible?

☐ ☒ ☐

Negative pressure enclosure installed?

☐ ☒ ☐

Use of Glove Bag feasible?

☒ ☐ ☐

Barrier tape used

☒ ☐ ☐

Warning signs used

☒ ☐ ☐

Protective clothing used - boots, head cover, gloves, coveralls

☒ ☐ ☐

Outer coverall vacuumed before removing

☒ ☐ ☐

Outer coverall removed before leaving barricaded area

☒ ☐ ☐

Plastic used on floor and over equipment

☐ ☒ ☐

Area vacuumed

☒ ☐ ☐

Employee showered before reapplying street clothes

☒ ☐ ☐

Proper clean-up (area housekeeping)

☒ ☐ ☐

Barricades down (after clean-up only)

☐ ☒ ☐

Employee(s) monitored by Industrial Hygiene

☐ ☒ ☐

Type of respirator used:

Half-face AO R57-A (HEPA)

☐ ☐ ☐

Half-face Willson R-12 (HEPA)

☒ ☐ ☐

Supplied Air-Full Face - Positive Pressure

☒ ☐ ☐

Employee trained for respirator in last 6 months

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

☒ ☐ ☐

COMMENTS: _____

C. N. Cunningham Telephone: 747-3556
(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019368

RECEIVED

JUN 12 1987

JHK

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: 514 AREA: _____ ZONE: 1 BLDG: 42 UNIT: _____
JOB SUPERVISOR: C. N. Cunningham DATE JOB PERFORMED: 6-9-87
DESCRIPTION OF JOB: Remove Asbestos from 2" S.T. Line
LOCATION ASBESTOS INSULATION DISPOSED: South Charleston Plant Disposal Pan
ESTIMATED FEET REMOVED: 32' (LINEAL FEET) SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): R.O. Bowles J.R. Chardler

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☒	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☐	☒	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☐	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☒	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS: _____			

C. N. Cunningham

Telephone : 747-3556

(Form Filed By)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019369

RECEIVED

JUN 09 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT 512 AREA: ZONE: BLDG: 15^{West} UNIT: 878109

JOB SUPERVISOR: R. E. Coyle DATE JOB PERFORMED: 6-4-87

DESCRIPTION OF JOB: Strip Asbestos TAPE + PIPE COVERING

LOCATION ASBESTOS INSULATION DISPOSED: GOLF Mtn Land Fill

ESTIMATED FEET REMOVED: LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. J. Agostini R. K. Snodgrass

E. R. Erskine

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS:

R. E. Coyle Telephone:
(Form Filled By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019370

RECEIVED

JUN 09 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL
(LOCATION OF JOB:) PLANT 5/2 AREA: _____ ZONE: _____ BLDG: 38 UNIT: _____
JOB SUPERVISOR: R.P. Coyle DATE JOB PERFORMED: 10/3/87
DESCRIPTION OF JOB: Strip Asbestos on 3" Line South of GATE 38
LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mn Land Fill
ESTIMATED FEET REMOVED: 120 LINEAL FEET _____ SQUARE FEET _____
EMPLOYEES INVOLVED IN ACTUAL JOB(S): B.J. Agosti C.B. Gendron
R.K. Snodgrass S.R. Erskine

YES NO N/A

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

☒ ☐ ☐

Negative pressure enclosure feasible?

☐ ☒ ☐

Negative pressure enclosure installed?

☐ ☒ ☐

Use of Glove Bag feasible?

☐ ☒ ☐

Barrier tape used

☒ ☐ ☐

Warning signs used

☒ ☐ ☐

Protective clothing used - boots, head cover, gloves, coveralls

☒ ☐ ☐

Outer coverall vacuumed before removing

☒ ☐ ☐

Outer coverall removed before leaving barricaded area

☒ ☐ ☐

Plastic used on floor and over equipment

☒ ☐ ☐

Area vacuumed

☒ ☐ ☐

Employee showered before reapplying street clothes

☒ ☐ ☐

Proper clean-up (area housekeeping)

☒ ☐ ☐

Barricades down (after clean-up only)

☒ ☐ ☐

Employee(s) monitored by Industrial Hygiene

☒ ☐ ☐

Type of respirator used:

Half-face AO R57-A (HEPA)

☒ ☐ ☐

Half-face Willson R-12 (HEPA)

☐ ☐ ☐

Supplied Air-Full Face - Positive Pressure

☐ ☐ ☐

Employee trained for respirator in last 6 months

☒ ☐ ☐

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

☒ ☐ ☐

COMMENTS:

R.P. Coyle

Telephone : _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019371

RECEIVED

JUN 09 1987

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT**

M. A. PATEL

PATE

(LOCATION OF JOB:) PLANT 511 AREA: ZONE: BLDG: 38 UNIT:

JOB SUPERVISOR: R. C. Capen DATE JOB PERFORMED: 6/5/87

DESCRIPTION OF JOB: strip Asbestos on 6" line

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mn Landfill

ESTIMATED FEET REMOVED: 70 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. J. Agosti C. B. Cleaver

P. K. Snodgrass

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS: <u> </u>			

R. C. Capen Telephone :

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

JUN 10 1987

M. A. PATEL

25.

C. B. CLENDENIN

COMMENTS:

R. E. Capron

Telephone :

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019373

RECEIVED

JUN 09 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: 511 AREA: 1 ZONE: 1 BLDG: 1 UNIT: 1

JOB SUPERVISOR: R. E. Cooper DATE JOB PERFORMED: 5-24-87

DESCRIPTION OF JOB: Strip Asbestos Tap on lines at waste water

LOCATION ASBESTOS INSULATION DISPOSED: GOLF Mtn Land Fill

ESTIMATED FEET REMOVED: 140 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. J. Agoston S. P. Erickson

P. K. Snodgrass C. B. Clendenin

YES NO N/A

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

☒ ☐ ☐

Negative pressure enclosure feasible?

☐ ☒ ☐

Negative pressure enclosure installed?

☐ ☒ ☐

Use of Glove Bag feasible?

☐ ☒ ☐

Barrier tape used

☒ ☐ ☐

Warning signs used

☒ ☐ ☐

Protective clothing used - boots, head cover, gloves, coveralls

☒ ☐ ☐

Outer coverall vacuumed before removing

☒ ☐ ☐

Outer coverall removed before leaving barricaded area

☒ ☐ ☐

Plastic used on floor and over equipment

☒ ☐ ☐

Area vacuumed

☒ ☐ ☐

Employee showered before reapplying street clothes

☒ ☐ ☐

Proper clean-up (area housekeeping)

☒ ☐ ☐

Barricades down (after clean-up only)

☒ ☐ ☐

Employee(s) monitored by Industrial Hygiene

☐ ☒ ☐

Type of respirator used:

Half-face AO R57-A (HEPA)

☐ ☐ ☐

Half-face Willson R-12 (HEPA)

☐ ☐ ☐

Supplied Air-Full Face - Positive Pressure

☒ ☐ ☐

Employee trained for respirator in last 6 months

☒ ☐ ☐

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

☒ ☐ ☐

COMMENTS:

R. E. Cooper

Telephone:

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019374

RECEIVED

MAY 27 1987

VES

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT: 514 AREA: 3 ZONE: _____ BLDG: 156 UNIT: Pine Rock
 JOB SUPERVISOR: C. N. Cunningham DATE JOB PERFORMED: 5/22/87
 DESCRIPTION OF JOB: Remove Asbestos from 4" Line #99
 LOCATION ASBESTOS INSULATION DISPOSED: South Charleston Plant Disposal Pan
 ESTIMATED FEET REMOVED: _____ LINEAL FEET X SQUARE FEET _____
 EMPLOYEES INVOLVED IN ACTUAL JOB(S): JR Chandler S.M. Barker

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	_____	_____
Negative pressure enclosure feasible?	☒	_____	_____
Negative pressure enclosure installed?	☒	_____	_____
Use of Glove Bag feasible?	☒	_____	_____
Barrier tape used	☒	_____	_____
Warning signs used	☒	_____	_____
Protective clothing used - boots, head cover, gloves, coveralls	☒	_____	_____
Outer coverall vacuumed before removing	☒	_____	_____
Outer coverall removed before leaving barricaded area	☒	_____	_____
Plastic used on floor and over equipment	☒	_____	_____
Area vacuumed	☒	_____	_____
Employee showered before reapplying street clothes	☒	_____	_____
Proper clean-up (area housekeeping)	☒	_____	_____
Barricades down (after clean-up only)	☒	_____	_____
Employee(s) monitored by Industrial Hygiene	☒	_____	_____
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	_____	_____
Half-face Willson R-12 (HEPA)	☐	_____	_____
Supplied Air-Full Face - Positive Pressure	☐	_____	_____
Employee trained for respirator in last 6 months	☒	_____	_____
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	_____	_____
COMMENTS: _____			

C. N. Cunningham Telephone: 747-3556
(Form Filed By:)

Return filled out form (original) after completion
 of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019375

JUN 09 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

Doc 2/11

(LOCATION OF JOB:) PLANT 5/1 AREA: ZONE: BLDG: 2A UNIT:

JOB SUPERVISOR: R.E. (Paw) DATE JOB PERFORMED: 5-18-87

DESCRIPTION OF JOB: Strip Asbestos on 3" Steam Line

LOCATION ASBESTOS INSULATION DISPOSED: Gulfport Landfill

ESTIMATED FEET REMOVED: 70 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): C.B. Cline P.H. Snodgrass

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

YES NO N/A

Negative pressure enclosure feasible?

Negative pressure enclosure installed?

Use of Glove Bag feasible?

Barrier tape used

Warning signs used

Protective clothing used - boots, head cover, gloves, coveralls

Outer coverall vacuumed before removing

Outer coverall removed before leaving barricaded area

Plastic used on floor and over equipment

Area vacuumed

Employee showered before reapplying street clothes

Proper clean-up (area housekeeping)

Barricades down (after clean-up only)

Employee(s) monitored by Industrial Hygiene

Type of respirator used:

Half-face A0 R57-A (HEPA)

Half-face Willson R-12 (HEPA)

Supplied Air-Full Face - Positive Pressure

Employee trained for respirator in last 6 months

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

COMMENTS:

R. E. Coyle

Telephone :

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019376

RECEIVED

MAY 27 1987

M. A. PATEL

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT: 5/4 AREA: 3 ZONE: _____ BLDG: 156 UNIT: Pipe Rack
JOB SUPERVISOR: C.N. Cunningham DATE JOB PERFORMED: 5-18-87
DESCRIPTION OF JOB: Cleaning up Insul. from Pump pad
LOCATION ASBESTOS INSULATION DISPOSED: South Charleston Plant Disposal
ESTIMATED FEET REMOVED: Scattered piece LINEAL FEET unknown SQUARE FEET
EMPLOYEES INVOLVED IN ACTUAL JOB(S): J.R. Chandler S.M. Barker

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☒	☐	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☐	☒	☐
Area vacuumed	☐	☒	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: Insulation was on pad.

We Clean this Asbestos Insulation up

C.N. Cunningham Telephone: 947-3556

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019377



UCC 019378

HJK

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

Rock

P.K. Smoggrass C.B. Chubb _____

COMMENTS:

UCC 019379

JUN 09 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B.J. Agost Pk Snedger 455

UCC 019380

HJK / NE3

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

P.C.K.

UCC 019381

RECEIVED

MAY 19 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT 512 AREA WEST ZONE: _____ BLDG: _____ UNIT: _____

JOB SUPERVISOR: J. B. LAWSON DATE JOB PERFORMED: 5-14-15

DESCRIPTION OF JOB: Strip Asbestos tape

LOCATION ASBESTOS INSULATION DISPOSED: Electrical Pits # 171 172 + 305

ESTIMATED FEET REMOVED: 45 LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): _____

J. F. Sampson 3839

J. R. ELKINS 7223

YES NO N/A

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

☒ ☐ ☐

Negative pressure enclosure feasible?

☐ ☒ ☐

Negative pressure enclosure installed?

☐ ☒ ☐

Use of Glove Bag feasible?

☒ ☐ ☐

Barrier tape used

☒ ☐ ☐

Warning signs used

☒ ☐ ☐

Protective clothing used - boots, head cover, gloves, coveralls

☒ ☐ ☐

Outer coverall vacuumed before removing

☒ ☐ ☐

Outer coverall removed before leaving barricaded area

☒ ☐ ☐

Plastic used on floor and over equipment

☐ ☒ ☐

Area vacuumed

☒ ☐ ☐

Employee showered before reapplying street clothes

☒ ☐ ☐

Proper clean-up (area housekeeping)

☒ ☐ ☐

Barricades down (after clean-up only)

☒ ☐ ☐

Employee(s) monitored by Industrial Hygiene

☐ ☒ ☐

Type of respirator used:

Half-face AO R57-A (HEPA)

☒ ☐ ☐

Half-face Willson R-12 (HEPA)

☐ ☐ ☐

Supplied Air-Full Face - Positive Pressure

☐ ☐ ☐

Employee trained for respirator in last 6 months

☒ ☐ ☐

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

☒ ☐ ☐

COMMENTS: _____

J. F. Sampson
(Form Filed By:)

Telephone : _____

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019382

RECEIVED

MAY 19 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

M. A. PATEL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT 5/1 AREA ZONE: BLDG: UNIT:

JOB SUPERVISOR: R. E. Coyner DATE JOB PERFORMED: 4-30-87

DESCRIPTION OF JOB: Strip Line in RACK AT Rack #

LOCATION ASBESTOS INSULATION DISPOSED:

ESTIMATED FEET REMOVED: 100 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. J. Akosti C. R. Cleader

P. K. Snodgrass S. R. Erskine

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☐	☒	☐
Negative pressure enclosure installed?	☐	☒	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☒	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☐	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐

COMMENTS: was not FEASIBLE to USE negative air

ENCLOSURE

R. E. Coyner

Telephone: 6696

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

RECEIVED

MAY 19 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL

M. A. PATEL

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

(LOCATION OF JOB:) PLANT 511 AREA: ZONE: BLDG: UNIT:

JOB SUPERVISOR: R. P. Payne DATE JOB PERFORMED: 5-1-87

DESCRIPTION OF JOB: Strip Asbestos Liner's at Dock #3

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mtn Land Fill

ESTIMATED FEET REMOVED: 90 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): C. B. Cleaden P. K. Snodgrass

S. R. Erskine

YES NO N/A

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

☒ ☐ ☐

Negative pressure enclosure feasible?

☐ ☒ ☐

Negative pressure enclosure installed?

☐ ☒ ☐

Use of Glove Bag feasible?

☐ ☒ ☐

Barrier tape used

☒ ☐ ☐

Warning signs used

☒ ☐ ☐

Protective clothing used - boots, head cover, gloves, coveralls

☒ ☐ ☐

Outer coverall vacuumed before removing

☒ ☐ ☐

Outer coverall removed before leaving barricaded area

☒ ☐ ☐

Plastic used on floor and over equipment

☒ ☐ ☐

Area vacuumed

☒ ☐ ☐

Employee showered before reapplying street clothes

☒ ☐ ☐

Proper clean-up (area housekeeping)

☒ ☐ ☐

Barricades down (after clean-up only)

☒ ☐ ☐

Employee(s) monitored by Industrial Hygiene

☒ ☐ ☐

Type of respirator used:

Half-face AO R57-A (HEPA)

☒ ☐ ☐

Half-face Willson R-12 (HEPA)

☐ ☐ ☐

Supplied Air-Full Face - Positive Pressure

☐ ☐ ☐

Employee trained for respirator in last 6 months

☒ ☐ ☐

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

☒ ☐ ☐

COMMENTS: was not feasible to use negative air

R. P. Payne

Telephone:

(Form Filed By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

1791P

UCC 019384

RECEIVED

ASBESTOS INSULATION REMOVAL AND DISPOSAL

MAY 15 1987

CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

(LOCATION OF JOB:) PLANT 512 AREA: _____ ZONE: _____ BLDG: 15 UNIT: _____

JOB SUPERVISOR: R. E. Capen DATE JOB PERFORMED: 5-5-87

DESCRIPTION OF JOB: Strip Asbestos Insulation at House (15)

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mn Land Fill

ESTIMATED FEET REMOVED: 35 LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B. J. Agosti C. B. CLENDENIN

P. K. Snodgrass S. R. Estline

YES NO N/A

Plant 511 Hygienist notified (M. A. Patel - ext. 3750)

☒ ☐ ☐

Negative pressure enclosure feasible?

☒ ☐ ☐

Negative pressure enclosure installed?

☒ ☐ ☐

Use of Glove Bag feasible?

☐ ☒ ☐

Barrier tape used

☒ ☐ ☐

Warning signs used

☒ ☐ ☐

Protective clothing used - boots, head cover, gloves, coveralls

☒ ☐ ☐

Outer coverall vacuumed before removing

☒ ☐ ☐

Outer coverall removed before leaving barricaded area

☒ ☐ ☐

Plastic used on floor and over equipment

☒ ☐ ☐

Area vacuumed

☒ ☐ ☐

Employee showered before reapplying street clothes

☒ ☐ ☐

Proper clean-up (area housekeeping)

☒ ☐ ☐

Barricades down (after clean-up only)

☒ ☐ ☐

Employee(s) monitored by Industrial Hygiene

☒ ☐ ☐

Type of respirator used:

Half-face AO R57-A (HEPA)

☐ ☐ ☐

Half-face Willson R-12 (HEPA)

☐ ☐ ☐

Supplied Air-Full Face - Positive Pressure

☒ ☐ ☐

Employee trained for respirator in last 6 months

☒ ☐ ☐

(If not using Supplied Air - Positive Pressure)

Employee trained for OSHA Asbestos Standard in last 12 months

☒ ☐ ☐

COMMENTS: Strip For 2 Hours

R. E. Capen

Telephone: _____

(Form Filled By:)

Return filled out form (original) after completion

of the job to: M. A. Patel - Bldg. 701/330

UCC 019385

1791P

RECEIVED

MAY 15 1987

**ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT**

M. A. PATEL
(LOCATION OF JOB:) PLANT 512 AREA: _____ ZONE: _____ BLDG: Rmp UNIT: HOUSE (15)

JOB SUPERVISOR: R.E. Payne DATE JOB PERFORMED: 5-6-87

DESCRIPTION OF JOB: Strip Asbestos insulation on Line's Along Road

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mn Land Fill PUMP HOUSE (15)

ESTIMATED FEET REMOVED: 130 LINEAL FEET _____ SQUARE FEET _____

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B.J. Agosto G.B. CLENDENIN

P.K. Smadgrass S.R. Erskine

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	_____	_____
Negative pressure enclosure feasible?	☒	_____	_____
Negative pressure enclosure installed?	☒	_____	_____
Use of Glove Bag feasible?	_____	☒	_____
Barrier tape used	☒	_____	_____
Warning signs used	☒	_____	_____
Protective clothing used - boots, head cover, gloves, coveralls	☒	_____	_____
Outer coverall vacuumed before removing	☒	_____	_____
Outer coverall removed before leaving barricaded area	☒	_____	_____
Plastic used on floor and over equipment	☒	_____	_____
Area vacuumed	☒	_____	_____
Employee showered before reapplying street clothes	☒	_____	_____
Proper clean-up (area housekeeping)	☒	_____	_____
Barricades down (after clean-up only)	☒	_____	_____
Employee(s) monitored by Industrial Hygiene	☒	_____	_____
Type of respirator used:			
Half-face AO R57-A (HEPA)	_____	_____	_____
Half-face Willson R-12 (HEPA)	_____	_____	_____
Supplied Air-Full Face - Positive Pressure	☒	_____	_____
Employee trained for respirator in last 6 months	☒	_____	_____
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	_____	_____

COMMENTS: Strip Asbestos Along Road that runs with

River at Pump House (15)

R.E. Payne Telephone: _____

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

1791P

RECEIVED

MAY 15 1987

ASBESTOS INSULATION REMOVAL AND DISPOSAL
CONSTRUCTION/SERVICES DEPARTMENT SUPERVISOR'S REPORT

M. A. PATEL

Along Road
at Dock 2nd

(LOCATION OF JOB:) PLANT 511 AREA: ZONE: BLDG: UNIT:

JOB SUPERVISOR: R.E. Coyner DATE JOB PERFORMED: 5-7-87

DESCRIPTION OF JOB: Strip Asbestos on lines at Dock 2nd

LOCATION ASBESTOS INSULATION DISPOSED: Gulf Mn Land Fill

ESTIMATED FEET REMOVED: 120 LINEAL FEET SQUARE FEET

EMPLOYEES INVOLVED IN ACTUAL JOB(S): B.J. Abasti C.B. Clendenin

R.K. Snodgrass S.R. Erskine

	YES	NO	N/A
Plant 511 Hygienist notified (M. A. Patel - ext. 3750)	☒	☐	☐
Negative pressure enclosure feasible?	☒	☐	☐
Negative pressure enclosure installed?	☒	☐	☐
Use of Glove Bag feasible?	☐	☒	☐
Barrier tape used	☒	☐	☐
Warning signs used	☒	☐	☐
Protective clothing used - boots, head cover, gloves, coveralls	☒	☐	☐
Outer coverall vacuumed before removing	☒	☐	☐
Outer coverall removed before leaving barricaded area	☒	☐	☐
Plastic used on floor and over equipment	☒	☐	☐
Area vacuumed	☒	☐	☐
Employee showered before reapplying street clothes	☒	☐	☐
Proper clean-up (area housekeeping)	☒	☐	☐
Barricades down (after clean-up only)	☒	☐	☐
Employee(s) monitored by Industrial Hygiene	☒	☐	☐
Type of respirator used:			
Half-face AO R57-A (HEPA)	☐	☐	☐
Half-face Willson R-12 (HEPA)	☐	☐	☐
Supplied Air-Full Face - Positive Pressure	☒	☐	☐
Employee trained for respirator in last 6 months	☒	☐	☐
(If not using Supplied Air - Positive Pressure)			
Employee trained for OSHA Asbestos Standard in last 12 months	☒	☐	☐
COMMENTS: <u> </u>			

R.E. Coyner

Telephone:

(Form Filed By:)

Return filled out form (original) after completion
of the job to: M. A. Patel - Bldg. 701/330

UCC 019387

1791P