



DANA CORPORATION

Victor Divisions

INTRA-COMPANY COMMUNICATION

SUBJECT Lake 4K4 Asbestos

DATE April 29, 1970

to John Toman

John, we made a sample run of Victopac 14 .031 gauge using Lake 4K Asbestos. This was done to evaluate Lake 4K fibre. We have submitted to you per J. Larsen and Leo Dymitro some sample sheets off of the mill and some Virgin 4K Lake fibre for your testing and evaluation.

As for the running of this material on the mill, it ran similar to Mansville 4K, no problem in sheeting, same pull back effect as Mansville.

We did note that in preparing body mix that when dumping the Asbestos in the body and fluffing fibre body mixer filled to the very top of the mixer thus not leaving any space in body for dumping of cement. What we did do here is had Compounder dump in a little cement at one time, start cycle, stop cycle, add more cement. We did this until all cement was in body.

Other than that material ran good. Will you please test and evaluate and send results to Plant 4 as soon as possible.

Thank you,

Steve Cerve

SC/bkl

C.C.: H. Dehr
File

VPD-158-0000340

DANA-304