

TABLE OF CONTENTS

	<u>Page No.</u>
1.1 Title	1
1.2 Summary	1
1.3 Process Technology	2
1.31 Process Description	2
1.32 Raw Materials	3
1.33 Products and By-Products	5
1.34 Waste Streams	7
1.35 Personnel, Property and Public Hazard	8
1.4 Manufacturing Facilities	9
1.41 Description	9
1.42 Design Capacity	13
1.43 Flexibility Requirements	16
1.44 Future Expansion	17
1.45 Physical Appearance	18
1.46 Storage and Shipping Requirements	19
1.5 Utilities and Services	20
1.51 Utility and Service Requirements	20
1.52 Utility and Service Facilities	20

APPENDICES

A. Equipment Flow Sheet	(9 pages)
B. Suggested Equipment Layout	(2 pages)
C. Equipment List	(13 pages)
D. Scope of Work, Anniston Storage Tank Farm	(9 pages)
E. Scope of Work, Anniston Drumming and Flaking	(6 pages)
F. Scope of Work, WGK, New 40M Pound Plant	(11 pages)
G. Scope of Work, WGK, Storage Tank Farm	(7 pages)
H. Preliminary Schedule	(2 pages)
I. Project Loss Prevention Report	(5 pages)

1.1 TITLE

Aroclors - Increase Aroclor Capacity - Organic Division

At Anniston Plant - CEA 1430
At W GK Plant - CEA 1800

1.2 SUMMARY

The objectives of this project are to,

- a) Provide adequate finished goods storage facilities at Anniston and W GK to assure a minimum inventory of the various Aroclors and Aroclor blends so that bulk shipments can be made on demand.
- b) Provide at Anniston for blending and drumming of the several Aroclors with other components without interfering with primary production facilities.
- c) Minimize potential for cross contamination of products.
- d) Provide loading facilities for tank trucks and tank cars and unloading facilities for raw materials in tank cars.
- e) Provide additional raw material storage at W GK for biphenyl and at Anniston for TCB and TTCB.
- f) Provide at Anniston new expanded facilities for flaking and bagging biphenyl and solid Aroclors.
- g) Provide new facilities at W GK to increase plant capacity from 29.5M lbs./year to 69.5M lbs./year.
- h) Provide an overall production capacity for liquid Aroclors of up to 30% more than indicated in the latest Sales forecasts.
- i) Provide for an orderly expansion of the W GK and Anniston Aroclor facilities.

Addition of these facilities will result in capacity increases over the present standard⁽¹⁾ capacity as follows:

At WGK,	Liquid	40.0M	lbs./year
At Anniston,	Liquid	5.7M	lbs./year
	Solid	1.0M	lbs./year

(1) Note - Standard capacities at present are:

At WGK,	Liquid	29.5M	lbs./year
At Anniston,	Liquid	48.0M	lbs./year
	Solid	10.02M	lbs./year

The installation at Anniston will include finished storage and blending tanks, two flakers for solid Aroclors and biphenyl, a drumming station, tank car spur and loading facilities and bagging station for solid Aroclors and biphenyl.

The installation at WGK will include a new continuous chlorination line, blow tank, intermediate storage, distillation equipment, continuous clay treatment facilities, finished storage tanks, and a biphenyl storage tank with additional rail spur and unloading docks.

Desired completion dates:

Tank farm at WGK	July 1, 1968
Tank farm at Anniston	August 1, 1968
Flaking facilities at Anniston	September 1, 1968
New production facilities at WGK	December 1, 1968

1.3 PROCESS TECHNOLOGY

1.31 Process Description

Aroclors are the reaction products formed by the chlorination of biphenyl and/or terphenyls using an iron catalyst. The by-product HCl gas produced is absorbed in water to produce muriatic acid.

Crude Aroclors are produced in chlorinator reaction vessels, air blown and distilled. Liquid Aroclors are earth treated, filtered and loaded for shipment. Solid Aroclors are drummed, flaked or flaked and milled and packaged for shipment.

Distillation residues are discarded as waste or sold as Montars.

A numerical system of nomenclature is used for identifying the various Aroclors.

0355810

TOWOLDMON0044715

Product yields are calculated on both chlorine and biphenyl and are different for each plant and for each Aroclor produced. They are recorded in the respective plant cost standards.

Process documents:

"Standard Operating Instructions for Aroclors - Anniston Plant" - April 1966 - M. J. Williams

"Standard Manufacturing Process for Aroclors - Anniston Plant" - September 1966 - M. J. Williams

"Process Description for the Manufacture of Aroclors - Department 246 - W GK Plant" - October 1966 - D. E. Harris

"Process Description for the Manufacture of Pyranols and Inerteens - Department A246 - W GK Plant" - October 1966 - D. E. Harris

"Standard Manufacturing Process for Pydraul A-200 - Department B-246 - W GK Plant" - October 1966 - D. E. Harris

"Operating Instructions - Aroclor and Pyranols - Departments 246 and A246 - W GK Plant" - August 1966 - V. Brawley

"Final Report on the Continuous Chlorination of Biphenyl" - June 4, 1957 - R. A. Simone

"Tentative Process for Continuous Chlorination of Biphenyl" - March 23, 1956 - R. A. Simone

"Final Report on the Continuous Chlorination of Aroclors - Plant Demonstration" - May 7, 1958 - R. A. Simone

1.32 Raw Materials

1.321 Specifications

Reference is made to the respective standard process manuals for raw material specifications. Raw materials at Anniston, for this project, are the Aroclors and additives used in blends and mixes and at the flakers. Raw materials at W GK are the materials used for the manufacture of Aroclors. A list of materials follows:

<u>Plant</u>	<u>Material Code</u>	<u>Date</u>	<u>Material</u>
WGK	82601	12/8/64	Diphenyl
(246)	33500	1/7/66	Ferric Chloride, Anhydride
	38800	7/21/66	Lime, Hydrated
	19409	1/21/66	Attapulugus Earth 200/UP
	43099	2/18/65	Nitrogen Gas
	81059	6/29/66	Chlorine, Liquid
Anniston	82612	6/17/66	Aroclor 1242 Electrical Grade
(27)	81102	1/10/64	Aroclor 1248 Electrical Grade
	82641	7/5/64	Aroclor 1248 Non-Electrical Grade
	82613	6/28/64	Aroclor 1254 Electrical Grade
	82613	7/15/64	Aroclor 1254 Non-Electrical Grade
	82614	2/7/62	Aroclor 1260 Electrical Grade
	82614	7/15/64	Aroclor 1260 Non-Electrical Grade
	82615	3/2/66	Aroclor 1262
	36100	5/26/66	Glycidyl Phenyl Ether (1)
	60200	6/3/65	Trichlorobenzene (1)
	58500	8/29/63	Tetrachlorobenzene (1)
	61320	12/23/63	Epoxide 201
	-	-	Toluene
	64010	12/18/64	Xylene

(1) WGK Specification

1.322 Sources

WGK

Biphenyl

Received from the Anniston Plant in 20,000 gallon unlined steel, steam heated tank cars. Transferred to an existing 25,000 gallon storage tank.

Chlorine

Received direct from WGK's Department 232 in a 4" transfer line. This line is being replaced by a 6" transfer line in the third quarter of 1967.

Ferric Chloride

Received from the warehouse in 2 lb. glass containers.

Lime, Hydrated

Received from the warehouse in 100 lb. bags.

0355812

TOWOLDMON0044717

Attapulqus Earth

Received from the warehouse in 50 lb. bags.

Nitrogen Gas

Supplied by a bulk station located in the tank farm area.

Anniston

Aroclors are transferred by pipeline direct from department to storage and from storage tanks to mix tanks, to drumming station and to flakers.

Glycidyl Phenyl Ether

Received from the warehouse in 55 gallon drums.

Trichlorobenzene

Received from Hooker Chemical Company in 8,000 gallon steel tank cars.

Tetrachlorobenzene

Received from Hooker Chemical in 8,000 gallon tank cars.

Epoxide 221

Received from warehouse in 55 gallon drums.

Toluene

Received from warehouse in 55 gallon drums.

Xylene

Received from warehouse in 55 gallon drums.

1.33 Products and By-Products

1.331 Quality Considerations

Marketing stresses that quality protection is the most effective means of protecting our present sales position of electrical grade Aroclors. Plant studies have shown that the use of aluminum tanks and aluminum transfer piping systems coupled with inert blanking of in-process and finished goods storage tanks will give us maximum protection.

1.332 Specifications

Reference is made to the respective standard process manuals for finished goods specifications. Finished products at Anniston, for this project, are the completed blends from mix tanks and solids from the flakers. At WGK, finished products, are the liquid Aroclors and Montars. A list of products follows:

Product Code Anniston	Date	Product Code WGK	Date	Product
82611	10/28/63	8115	4/7/64	Aroclor 1232
82612	6/17/66	81101	6/17/66	Aroclor 1242 Electrical Grade
82612	7/15/64	81101	7/15/64	Aroclor 1242 Non-Electrical Grade
81102	1/10/64	81102	1/10/64	Aroclor 1248 Electrical Grade
82641	7/15/64	81102	7/15/64	Aroclor 1248 Non-Electrical Grade
82613	6/28/65	81103	6/28/65	Aroclor 1254 Electrical Grade
82613	7/15/64	81103	7/15/64	Aroclor 1254 Non-Electrical Grade
82614	5/25/66	81105	5/25/66	Aroclor 1260 Electrical Grade
82614	6/15/64	81105	6/15/64	Aroclor 1260 Non-Electrical Grade
82615	3/2/66	81107	3/2/66	Aroclor 1262 Non-Electrical Grade
---	7/15/64	82868	7/15/64	Montars 1, 2
---	7/15/64	82868	7/15/64	Montars 314
82622	3/11/66			Aroclor 5460
82621	3/15/66			Aroclor 5442
82620	3/11/66			Aroclor 5060
82619	3/11/66			Aroclor 4465
82618	3/11/66			Aroclor 2565
82616	3/11/66			Aroclor 1268
82601	7/8/65			Biphenyl
82649	4/18/66			Inerteen PPO
82658	4/18/66			Al3B3B
82681	5/3/67			Inerteen 54201 KA
82659	3/11/66			Aroclor 1260 - 10% Toluene
82661	3/15/66			Aroclor 1262 - 10% Toluene
82685	3/9/66			Therminol FRO
82664	4/17/58			Aroclor 1254 - 10% Toluene

1.333 Packaging and Shipping

Liquid Aroclors

At both Anniston and WGK, liquid Aroclors are shipped in the following manner:

Tank Trucks

Size - 4,000 gallon

Materials of Construction - All electrical grade Aroclors are loaded into SS trailers. Non-electrical grade Aroclors may be shipped in steel trailer tanks.

0355814

Tank Cars

Size - 4,000 or 8,000 gallon

Materials of Construction - All electrical grade Aroclors are loaded into solid aluminum cars or in tin, zinc or aluminum spray-lined cars. Non-electrical grade Aroclors may be shipped in steel cars.

Drums and Cars

Size - 5, 30 or 55 gallon

Materials of Construction - Lacquer-lined containers.

Solid Aroclors

At Anniston, solid Aroclors are packaged in 5 and 40 gallon galvanized steel drums as a solid and in 41 gallon fibre drums as flakes. Biphenyl and Aroclor 5460 are packaged in bags as follows (major part of the production):

Bags

Aroclor 5460

Net weight - 100 lbs., St. Regis No. PCBG-32A.

Size - 18" X 6" X 34" with a 5" valve.

Type - Sewn Valve (SV).

Biphenyl

Net weight - 50 lbs., St. Regis No. PCBG-145A.

Size - 16-3/4" X 5" X 33" with 5-1/2" valve.

Type - Sewn Valve (SV).

HB-40

At Anniston, HB-40 is packaged in 5 and 55 gallon steel drums.

1.34 Waste Streams

WGK

1,250 lbs./day of HCl gas absorbed in a 50 GPM water stream (0.21%) will be discharged from the continuous blow tank into the plant sewer. Other process losses are of a minor nature.

Anniston

No change is expected in waste discharges as a result of this project. A dust collector will be installed to control Aroclor dusts from the milling operation of Aroclor 1268.

1.35 Personnel, Property and Public HazardsChlorine Gas

Causes eye, skin and mucous membrane irritation. In strong concentrations canister gas masks, Scott Air Paks, or oxygen breathing apparatus are required.

Biphenyl

Solid at normal temperatures. Fumes are toxic over a prolonged period of exposure. The flash point is 235°F.

HCl Gas

Fumes are very toxic and hazardous to teeth, skin, eyes and mucous membranes. In strong concentrations, rubber protective equipment and approved pack or cannister gas masks are required.

Ferric Chloride

Solid at normal temperatures. Material is not toxic but presents an eye hazard.

Xylene

Fumes are very toxic. Limiting explosion concentration is 1.27 to 7.0% by volume in air. The flash point is 40°F.

Trichlorobenzene

Solid at normal temperatures. Fumes are medium toxic. Fire point is above 210°F.

Crude Aroclors

During processing, Aroclors are generally hot, 100°C or above, and can cause serious thermal burns. Continuous or repeated skin contact must be avoided. Vapors at room temperatures should not be breathed in a confined space. At elevated temperatures, fumes are quite toxic. Continuous or repeated skin contact with Aroclor must be avoided by the use of gloves and protective garments.

1.4 MANUFACTURING FACILITIES

1.41 Description

1.411 General

The following information is included in the Appendix of this report:

Equipment Flow Sheets
Suggested Equipment Layout
Equipment Lists
Scopes of Work
Preliminary Schedule
Project Loss Prevention Report

1.412 For Anniston

New storage and blending tanks to be added:

Aroclor 1242	54,000 gallon	(2 - 27,000 gallon)
" 1248	18,000 "	
" 1254	54,000 "	(2 - 27,000 gallon)
" 1260	18,000 "	
" 1262	18,000 "	
" 1221/1232	18,000 "	
Inerteen PPO and		
Al3B	30,000 "	(1 - 12,000 gallon)
TCB	12,000 "	(1 - 18,000 gallon)
TTCB	12,000 "	

An existing 2,000 gallon mixing tank will be relocated.

One covered loading dock for tank cars.

One covered loading dock for tank cars and trailers.

A new railroad spur.

Four existing 12,000 gallon storage tanks with submerged pumps will be dismantled and scrapped.

New drumming facilities to be added include a high speed drumming scale and a conveyor system to bring empty drums to the scale and take filled drums away from the scale.

New flaking and bagging facilities to be added:

Storage for Aroclor 5460, 1268 and biphenyl

Flaker for solid Aroclors

0355817

TOWOLDMON0044722

Flaker for biphenyl

Mill for Aroclor 1268

High speed bagging machines for Aroclor
5460 flakes and biphenyl flakes

Conveyor system to take filled bags away
from bagging machines

Fume control system for Aroclor 1268

The existing Aroclor and biphenyl flakers
will be dismantled together with the present
Aroclor feed tank.

A suitable building (120' X 60') to house the
drumming and flaking operations.

Pipelines from Department 27 to tank farm as
follows:

One line for Aroclor 1242 from existing
12,000 gallon day tank

One line for Aroclor 1248 and 1221

One line for Aroclor 1254 from existing
12,000 gallon day tank

One line for Aroclor 1260

One line for Aroclor 1262

Pipelines from tank farm to mix tanks:

One line for Aroclor 1242

One line for Aroclor 1254

One line for Aroclor 1260

One line for Aroclor 1248 and 1262

Pipelines from tank farm to loading spots and
drum filling:

One line for A13B

One line for KA and PPO

One line for Xylene and Toluene blends
(drum filling only)

One line for HB-40 (drum filling only)

One line for Aroclor 1242

One line for Aroclor 1254

One line for Aroclor 1221, 1232, 1248, 1262

One line for Aroclor 1260

Pumps will be provided as follows:

One for Aroclor 1242 transfer at tank farm

One for Aroclor 1254 transfer at tank farm

One for Aroclor 1248/1221, 1232/1262 transfer at tank farm

One for Aroclor 1260 transfer at tank farm

One for Mix tank and PPO tank transfer

One for Xylene Mix tank transfer

One for TCB, TTCB tank car unloading

One for TCB, TTCB transfer to Mix tank

Three to transfer Aroclors from Building 27 to storage

1.413 For W. G. Krummrich

New storage tanks to be added:

Aroclor 1242	44,000 gallon (2 - 22,000 gallon)
Aroclor 1248	22,000 gallon
Aroclor 1254	22,000 gallon
Aroclor 1260	22,000 gallon
Biphenyl	100,000 gallon

A new railroad spur

Two unloading docks for biphenyl cars

Three existing 15,000 gallon storage tanks with submerged pumps will be dismantled.

Pipelines from day tanks to tank farm as follows:

One line for Aroclor 1242

One line for Aroclor 1248

One line for Aroclor 1254

One line for Aroclor 1260

Pipelines from tank farm to loading spots and drum filling:

One line for Aroclor 1242

One line for Aroclor 1248

One line for Aroclor 1254

One line for Aroclor 1260

Pumps will be added as follows:

One for Aroclor 1248 transfer

One for Aroclor 1254 transfer

One for Aroclor 1260 transfer

One for Aroclor 1242 transfer

Facilities to produce 40M lbs./year of Aroclor 1242:

A continuous chlorinator chain consisting of biphenyl mix and continuous feed tank, four chlorination tanks, four mass circulating pumps and four external air coolers.

A continuous blow tank and intermediate storage tank.

Two semi-continuous distillation systems consisting of still pot, external circulating system with therminol heating, entrainment separator, vapor condenser, receiver and vacuum steam ejector.

Two continuous porocel treatment systems consisting of feed tank, absorber, cleanup filter and product receivers. One train will have two absorbers to provide flexibility.

0355820

TOWOLDMON0044725

A complete therminol heating, storage and circulating system.

Additions to the existing control room to provide space for a foreman and motor control center.

1.42 Design Capacity

1.421 Anniston

Finished Product Storage

Product	Recommended ⁽¹⁾ (gal.)	Provided (gal.)	Future Need (gal.) (1970)
1221	13,050	18,000	
1232	14,000		
1242	97,500	66,000 ⁽²⁾	27,000
1248	20,800	18,000	
1254	51,500	66,000 ⁽²⁾	
1260	20,900	18,000	
1262	5,550	18,000	
TOTAL	223,300	204,000	27,000

Increased flexibility in the storage area will allow a capacity increase of 5.7M lbs./year (from 48M to 53.7M).

Estimated tank car shipments for 1971:	372 (3)
Estimated tank trailer shipments for 1971:	66 (3)
Estimated drum shipments for 1971:	25,610 (3)
Estimated can shipments for 1971:	2,030 (3)

(1) Letter from HJD to RSY 5/18/67.

(2) Includes 12,000 gallon of day storage.

(3) Anniston Job No. 370-720 (1) by R. H. Taylor

Mixing and Drumming Area

A new 12,000 gallon mix tank, a relocated 2,000 gallon mix tank and an 18,000 gallon mix tank to provide for:

Estimated tank car shipments for 1971:	55 (3)
Estimated tank truck shipments for 1971:	1 (3)
Estimated drum shipments for 1971:	5,764 (3)
Estimated can shipments for 1971:	1,312 (3)

A new drumming station with associated conveyors to handle 150 drums/day. (Basis: 8 hrs./day, 260 days/year, 75% OST)

0355821

TOWOLDMON0044726

Flaking and Bagging

Aroclor flaking capacity (Aroclor 5460) 41,500 lbs./day (Basis: 8 hrs./day, 365 days/year, 75% OST)

Aroclor bagging capacity 2 bags/min.

Biphenyl flaking capacity 18,300 lbs./day (Basis: 8 hrs./day, 365 days/year, 75% OST)

Biphenyl bagging capacity 2 bags/min.

Flaking and bagging design will allow these operations to be carried out on a one-shift basis, seven days a week. Exception is Aroclor 1268 which will be flaked and packaged on a three-shift basis, seven days a week (3% of production).

Raw Material Storage

<u>Raw Material</u>	<u>Provided (gal.)</u>
TTCB	12,000
TCB	12,000

1.422 WGK

Finished Product Storage

<u>Product</u>	<u>Recommended⁽¹⁾ (gal.)</u>	<u>Provided (gal.)</u>	<u>Future Need (gal.) (1970)</u>
1242	132,000	84,000 ⁽²⁾	66,000
1248	25,200	42,000 ⁽³⁾	
1254	34,400	42,000 ⁽⁴⁾	
1260	20,200	22,000	
TOTAL	211,800	190,000	66,000

Estimated tank car shipments for 1971:	112
Estimated tank trailer shipments for 1971:	306
Estimated drum shipments for 1971:	12,200
Estimated can shipments for 1971:	765

- (1) Letter from HJD to RSY 5/18/67.
- (2) Includes 40M gallons on hand storage.
- (3) Includes 20M gallons on hand storage. Extra storage required for operating flexibility.
- (4) Include 20M gallons on hand storage.

Raw Material Storage

<u>Raw Material</u>	<u>Provided (gal.)</u>
Biphenyl	125,000 (5)

(5) Includes 25M gallons on hand storage.

Provides capacity for 4 - 20,000 gallon cars and six days' supply at increased rate.

New unloading track and docks provide four days turnaround time at increased rate.

New Manufacturing Facilities

Continuous chlorination:

Basis: Producing Aroclor 1142
OST: 7,950 hrs./year
Rate: 43M lbs./year

Semicontinuous distillation and earth treatment:

Basis: Producing Aroclor 1242
OST: 7,950 hrs./year
Rate: 40M lbs./year

For the overall product group, after these additions are completed, Anniston and WGK plant capacity will be as follows, M lbs./year:

	<u>Present Capacity</u>	<u>New Capacity</u>	<u>Increase in Capacity</u>
Anniston	48.0	53.7	5.7
WGK	<u>29.5</u>	<u>69.5</u>	<u>40.0</u>
TOTAL CAPACITY	77.5	123.2	45.7

Based on 1971 requirements for both plants (July 1967 Sales Forecast), excess capacity at that time will be:

New Capacity	123.2M lbs./year
Required in 1971	<u>99.2M lbs./year</u>
Excess Capacity	24.0M lbs./year
Excess Capacity	24.2%

1.43 Flexibility Requirements

1.431 Anniston

Increased storage capacity and blending facilities will allow for better utilization of present still capacity. This will be accomplished by longer runs on the same product and result in increased production capacity.

1.432 W GK

Based on the sales forecast of July 1967 for the Aroclor product group, batch units will produce Aroclors 1248, 1254 and 1260. The maximum capacity of these units is as follows for each Aroclor:

Aroclor 1248

8,750 hrs. X 7,200 lb./ba. X 5 chlor X 92% OST = 34.4 M lbs.
8.5 hrs./ba.

Aroclor 1254

8,750 hrs. X 8,040 lb./ba. X 5 chlor X 92% OST = 30.8 M lbs.
10.5 hrs./ba.

Aroclor 1260

8,750 hrs. X 9,100 lb./ba. X 5 chlor X 92% OST = 29.2 M lbs.
12.5 hrs./ba.

For the year 1971, the maximum batch capacity will be:

For Aroclor 1248: 34.4 M lbs. X 21%⁽¹⁾ = 7.25 M lbs..

For Aroclor 1254: 30.8 M lbs. X 35%⁽¹⁾ = 10.80 M lbs.

For Aroclor 1260: 29.2 M lbs. X 43%⁽¹⁾ = 12.60 M lbs.

Total Batch Capacity on this basis = 30.65 M lbs.

(1) From the July 1967 Sales Forecast for 1971.

Requirements for 1971 are 20.3M lbs., leaving an excess capacity of 51% at W GK.

For 1971, the continuous system capacity utilization will be 25.6M lbs., leaving an excess capacity of 56% at W GK.

Flexibility will be designed into the W GK distillation systems to allow for the following operations:

Still No. 1 (existing) Aroclor 1260, 1262

Still No. 2 (existing) Boil down still to separate Montars (residues) from all products, Aroclors 1242, 1248, 1254, 1260 and 1262.

Still No. 3 (New) Aroclor 1242 or 1254

Still No. 4 (New) Aroclor 1242 or 1254

1.44 Future Expansion


1.441 Anniston

At the completion of this expansion, space will be available to the north of Building 27 for the addition of a complete new solid Aroclor line. Space is available in the tank farm area for additional tankage.

Flaking and drumming capacity can be increased by adding additional personnel and operating on a 2 or 3 shift basis.

1.442 W GK

One of the objectives of this expansion is to provide 25-30% excess production capacity for Aroclors. As we use up the excess capacity provided in this project we must consider the next step in department expansion. If we assume the product split will increase proportionally according to the latest sales forecasts, we can postulate an operation diagrammed as follows:



The layout of the new chlorination-distillation facilities at WGK will allow space for the addition of another chlorination unit, intermediate storage tanks and two additional distillation chains. Aroclor 1248 and 1262, because of the smaller requirements, would continue to be made in the batch units.

On this basis, we can postulate a productive capacity as follows for liquid Aroclors, M lbs./year:

Anniston	53.7
WGK batch units	29.5
Cont. 1242 unit	40.0
Cont. 1254 unit	15.0
Cont. 1260 unit	15.0
TOTAL CAPACITY	153.2

1.45 Physical Appearance

1.451 Anniston

Tanks of different heights will be grouped together to provide standardization.

In the flaking and drumming area, provision will be made for moving finished products directly into a new warehouse facility (when built).

0355826

TOWOLDMON0044731

1.452 WGK

Tanks will be grouped together as an extension of the present tank farm.

The new facilities will be a separate structure to the south of the existing unit.

1.46 Storage and Shipping Requirements

1.461 Anniston

Facilities provided are noted in greater detail in other parts of this report. Provision is being made for:

Raw material storage of TTCB and TCB.

Finished product storage for all liquid Aroclors.

Loading docks for tank car and tank trailer loading of products.

Moving filled bags of solid Aroclors and biphenyl to palette loading station, then to warehouse storage.

Moving drums and cans to palette loading station, then to warehouse storage.

Storage in the drumming area of the new manufacturing facility for empty drums and containers.

1.462 WGK

Provision is being made for:

Raw material storage of biphenyl.

Finished product storage for all liquid Aroclors.

Unloading docks for tank cars.

Making an existing unloading dock a loading dock for tank cars of Aroclors.

No extensions or additions are being made to the present blending and drumming facilities. WGK technical service is modifying an existing storage tank to a blend tank and revamping piping in the drumming area.

0355827

TOWOLDMON0044732

1.5 UTILITIES AND SERVICES

1.51 Utility and Service Requirements

1.511 Anniston Additions

<u>Steam</u> - 100 psig-For Storage Tanks	2,000 lbs./hr.
- For Process	500 lbs./hr.
<u>Purchased Water</u> - For Process (Cleanup)	150 GPM
<u>Compressed Air</u> - For Storage Tanks	20 GPM
<u>Plant Water</u> - For Process (Flakers)	300 GPM
<u>Nitrogen</u> - For Storage Tanks	50 SCFM
<u>Electric</u> - Connected	300 HP
- Operating	200 HP

1.512 WGK Additions

<u>Steam</u> - 80 psig - For Storage Tanks	5,000 lbs./hr.
- For Process	3,000 lbs./hr.
200 psig-For Process	600 lbs./hr.
<u>Natural Gas</u> - For Process	1,800 SCFH
<u>Purchased Water</u> - For Process	150 GPM
<u>Compressed Air</u> - For Process	100 SCFM
- For Instruments	75 SCFM
<u>Electric</u> - Connected	315 HP
- Operating	250 HP
<u>Plant Water</u> - None Required	
<u>Nitrogen</u> - None Required	

1.52 Utility and Service Facilities

1.521 Anniston

A new spur track from main track at north of plant to 5th Street, 1700 ft. long.

0355828

TOWOLDMON0044733

A new 300 KVA pole line transformer to supply tank farm and warehouse requirements.

A new sewerage lift station to replace existing field which is in the proposed manufacturing area. The lift station will tie into an existing city sewerage line.

Relocating a 24" IPS VC acid sewer.

Installation of a steel frame prefab-type building, 120' long X 60' wide to house the flaking, drumming and bagging facilities. This building will be designed so that it can be attached to a new warehouse building which will be 120' wide X 240' long.

A 15' wide X 80' long tank truck loading station.

Relocation of existing plant parking facilities 70' wide X 120' long.

1.522 WGK

Extension of existing track 10A for 110 feet and installation of a turnover to tie existing track 10A into track 10.

Replace existing gas meter with a larger capacity meter.

Install new pump at department city water break tank with associated piping.

Install new 600 amp breaker in Sub #17. Install fans in Sub #17 transformer. Transfer feeder 8-1 from Sub #8 to Sub #17. Install an overhead feeder from Sub #17 to Building CF. Install feeder cables from breaker 8-1 to Department 246.

CEA 1430

Date: August 28, 1967

By: H. D. Gabelman

SCOPE OF WORK

Aroclor Expansion at Anniston

Storage Tank Farm and Mixing Station

General:

The facilities included in this project are intended to:

1. Assure storage capacity for minimum inventories of the various Aroclors and blends so that bulk shipments can be made on demand.
2. Provide for blending of several Aroclors with other components without holding up primary production facilities.
3. Minimize the potential for cross contamination of products.
4. Provide loading facilities for tank cars, tank trucks and unloading facilities for raw materials in tank cars.

Major Equipment Includes

- 2 - 27,000 gallon Aluminum Storage Tanks for 1242.
- 2 - 27,000 gallon Aluminum Storage Tanks for 1254.
- 1 - 18,000 gallon Aluminum Storage Tank for 1248.
- 1 - 18,000 gallon Aluminum Storage Tank for 1221/1232.
- 1 - 18,000 gallon Aluminum Storage Tank for 1260.
- 1 - 18,000 gallon Aluminum Storage Tank for 1262.
- 1 - 12,000 gallon Steel Storage Tank for TCB.
- 1 - 12,000 gallon Steel Storage Tank for TTCB.
- 1 - 11,500 gallon Aluminum Day Tank for 1242 (Existing).
- 1 - 11,500 gallon Aluminum Day Tank for 1254 (Existing).
- 1 - 12,000 gallon Aluminum Blend Tank for A13B.
- 1 - 18,000 gallon Aluminum Storage Tank for KA-PPO.
- 1 - Existing and relocated 2,000 gallon Aluminum Blend Tank for Toluene and Xylene Blends.

All storage tanks to have plate coil heaters and to be insulated on lower half. Existing day tanks will be left "as is". The 2,000 gallon blend tank will be left "as is" except it will be relocated. The 12,000 gallon Aluminum Blend Tank for A13B will have plate coils, heaters, insulation and an agitator. The 18,000 gallon Aluminum Blend Tank will have plate coil heaters and insulation.

Pumps

All 316 SS except TCB and TTCB which are cast iron.

1242 - Common loading pump for 2 storage tanks to loading spots; existing transfer pump from day tank to storage. See Code 93 paragraph 5 concerning pumps.

1254 - Common loading pump for 2 storage tanks to loading spots; existing transfer pump from day tank to storage. See Code 93 paragraph 5 concerning pumps.

1248/1221 - Existing transfer pump from receiver to storage - common pump. See Code 93 paragraph 5 concerning pumps.

1262 - Existing transfer pump from receiver to storage. See Code 93 paragraph 5 concerning pumps.

1248/1221/1232/1262 - Common loading pump from storage to loading spot.

1260 - Existing transfer pump from receiver to storage - loading pump from storage to loading spot. See Code 93 paragraph 5 concerning pumps.

TCB and TTCB have one common pump for unloading from tank cars and one common pump for transfer to blend tanks.

Blend tank for Al3B and storage tank for KA-PPO will have common transfer pump from tanks to loading spot or drumming.

Blend tank for Toluene and Xylene blends will have a transfer pump from tank to drumming.

Filters

All 316 SS or 304 SS.

Separate filters (Alsop) are provided for 1242, 1254, 1260 and 1248/1262/1221/1232.

A new filter (Sparkler) is provided for Al3B/KA-PPO from mix and finished blend storage tanks. An existing Sparkler filter will be relocated for the Toluene and Xylene blends.

Piping

Separate transfer lines are provided for:

1242 - From day tank to storage to loading docks.

1254 - From day tank to storage to loading docks.

1260 - From receiver to storage to loading docks.

0355832

1262 - From receiver to storage to loading docks.

1221/1248 - Common line from receiver to storage to loading docks.

All above lines are 3" aluminum, traced and insulated.

Piping is provided for circulating the contents of each finished goods tank.

Piping from tank cars for TCB and TTCB to storage and from storage to mix tanks will be steel.

Utilities

1. Spur track from main track to 5th Street with 2 covered loading docks for tank cars. One of these will be used for unloading TCB and TTCB.
2. One covered loading dock on 5th Street for loading tank trucks.
3. 6" steam main from Building 27 to tank farm.
4. 2" N₂ transfer line from existing N₂ storage tank to tank farm (all tanks except TCB and TTCB are N₂ blanketed.)
5. Electrical:

Existing HB40 transformer will be dismantled and scrapped; HB40 load will be picked up on Aroclor motor control center. New load in the tank farm-warehouse area will be supplied from pole line transformer supplied from the existing HB40 overhead feeder.

Roads

An approximate 80' X 15' wide loading area at side of 5th Street will be provided as a loading area for tank trucks.

Structures and Foundations

Two tank car spots and one tank truck loading spot are weather protected by roofing.

All storage tanks will be on ring walls with compacted sand fill except the 2000 gallon blend tank which will be on a concrete pad. Area between tanks will be covered with chat.

01 - Equipment

As per Equipment List and Summary.

02 - Instruments

As per Instrument List and Summary.

03 - Setting and Testing Equipment

Tank farm is immediately adjacent to 5th Street and east of Aroclor office. Truck deliveries can be made directly to site.

04 - Setting and Testing Instruments

Nothing unusual.

05 - Piling

None allowed for.

06 - Excavation

For railroad spur track	=	7,000 yd ³
Tank foundations - 12 @ 9-1/4 yd ³ each	=	111 yd ³
Tank pad for 2000 gallon mix tank	=	15 yd ³
Pump foundations - 8 @ 1 yd ³ each	=	8 yd ³
Filter foundations - 6 @ 2/3 yd ³ each	=	4 yd ³
2 Tank car loading docks @ 2 yd ³ each	=	4 yd ³
1 Tank truck loading dock	=	2 yd ³
Pipe support foundations	=	15 yd ³

All excavated earth will be spoiled in immediate area.

07 - Foundations

Tanks

12 ring walls @ 3 yd ³ each	=	36 yd ³ conc.
Forms 155 ft ² each	=	1860 ft ²
Crushed rock and sand fill	=	95 yd ³
Pad for mix tank	=	15 yd ³ conc.
Form	=	80 ft ²

Pipe Support Foundations

6 @ 2-1/2 yd ³ each	=	15 yd ³
Forms @ 100 ft ² each	=	600 ft ²

0355834

TOWOLDMON0044739

<u>3 Loading Docks</u>	=	6 yd ³ conc.
Forms	=	120 ft ²
<u>8 Pump Foundations @ 1 yd³ each</u>	=	8 yd ³ conc.
Forms @ 60 ft ²	=	480 ft ²
<u>6 Filter Foundations @ 2/3 yd³ each</u>	=	4 yd ³ conc.
Forms @ 20 ft ² each	=	120 ft ²

Approximately 6 borings for soil bearing determination will be made.

08 - Supports, Platforms and Structures

1 Pipe bridge over 5th Street	=	3-1/2 ton steel
Pole supports to loading dock structure	=	3 ton steel
Miscellaneous steel at ground level pipe supports	=	2 ton steel
2 - 20' high ladders with safety cages.		

Platforms over tanks in farm

Platform	=	5 ton steel
Stair Treads		50
Grating	=	1050 ft ²
Double pipe hand rail	=	750 ft
Toe plate	=	700 ft
3 loading docks (with covers over)	=	6 ton steel
Galbestos roofing	=	600 ft ²

10 - Sprinklers and Fire Protection

None

11 - Piping - Process and Service

- 750' - For 1242 - From Bldg. 27 to storage tanks to loading docks
A-11 const. - 3" Sch. 40 - I.P.S. - Aluminum
- 750' - For 1254 - From Bldg. 27 to storage tanks to loading docks
A-11 const. - 3" Sch. 40 - I.P.S. - Aluminum
- 750' - For 1260 - From Bldg. 27 to storage tanks to loading docks
A-11 const. - 3" Sch. 40 - I.P.S. - Aluminum
- 600' - For 1262 - From Bldg. 27 to storage tanks to loading docks
A-11 const. - 3" Sch. 40 - I.P.S. - Aluminum
- 700' - 1221/1248/1232 - From Bldg. 27 to storage tanks to loading docks

All above 3" aluminum pipe to be single traced with 1/2" copper tubing. Trap condensate each 200' of tracing.

- 300' - 125# steam from Bldg. 27 - F-41 const. - 6" Sch. 40 steel pipe
- 300' - 125# steam - F-41 const. - 2" Sch. 40 steel pipe
- 500' - N₂ Nitrogen unit east of Chlorine - 2" vinyl covered
Sch. 40 steel

For TCB and TTCB from loading dock to storage - F-11 const. 350'
Sch. 40 3" steel pipe

For TCB and TTCB from storage to mix tanks - F-11 const. - 100'
Sch. 40 3" steel pipe

Toluene to mix tank - A-11 const. - 20' - 3" Sch. 40 I.P.S. Aluminum

Xylene to mix tank - A-11 const. - 20' - 3" Sch. 40 I.P.S. Aluminum

KA-PPO to loading dock A-11 const. - 320' - 3" Sch. 40 I.P.S. Aluminum

Al3B to loading dock A-11 const. - 320' - 3" Sch. 40 I.P.S. Aluminum

12 - Ductwork

None

13 - Electrical

Yard lighting for tank farm area - 13 tanks - approx. 60' X 100' area.

Lighting for two tank car loading docks and one tank truck loading dock area.

6 - Street light type Mercury Arc fixtures for loading dock and tank farm perimeter plus 8 - 175 watt Mercury Arc lighting fixtures over tank farm area.

8 - 15 HP motors on pumps

2 - 7½ HP motors on agitators

Pushbuttons at each pump and at remote location.

Install 300 KVA pole type transformer for warehouse and tank farm load.

14 - Site Preparation

Grade area east of Aroclor office to an elevation of 746'±. Area equals approx. 120' north from 5th Street X 60' east of Aroclor office.

Terrace down from 746' elevation to 742' immediately to east of leveled area.

Earth moved approximates 300 yd³ and will be spoiled in immediate area.

15 - Sewers and Drains

None required.

16 - Underground Mains

None required.

17 - Yards and Roads

1. Establish tank truck loading spot on 5th Street adjacent to tank farm. Area approx. 1200 ft² (80' X 15').

Grade off approx. 50 yd³ earth.

Crushed rock ballast for loading spot (8" thick) = 35 yd³

1200 ft² 2" thick asphalt paving.

2. Tank Farm Area (120' X 60')

Crushed Rock = 70 yd³

0355837

3. Repair construction damage to 5th Street.
Assume resurfacing of 3000 ft² (30' x 100')
2" asphalt paving.

18 - Railroads

Install approximately 1700' rail spur from main line at north side of plant. Spur to extend along west side of Parkwin to 7th Street. Then offset to west approximately 130' and extend to 5th Street. This includes switch, bumper, ties, track, ballast and 4 crossings. Excavation for this spur is included in Code 06.

19 - Insulation

Tank insulation to be 1-1/2" thick calcium silicate - Std K11.2
Std 100 with weather barrier.

Tanks as follows:

- 4 - 13' diameter @ 600 ft² each = 2400 ft²
- 5 - 12' diameter @ 400 ft² each = 2000 ft²
- 2 - 11' diameter @ 300 ft² each = 600 ft²

Pipe insulation to be the same spec Std as tanks.

For 1242	1-1/2"	-	100 - 750'	-	4" pipe
For 1254	1-1/2"	-	100 - 750'	-	4" pipe
For 1260	1-1/2"	-	100 - 750'	-	4" pipe
For 1262	1-1/2"	-	100 - 600'	-	4" pipe
For 1221/1248	1-1/2"	-	100 - 700'	-	4" pipe
For Steam	1-1/2"	-	100 - 300'	-	6" pipe
For Steam	1-1/2"	-	100 - 300'	-	2" pipe

Pump and filter insulation to be same K11.2 Std 100 insulating system with weather barrier.

6 - Pumps to be traced and insulated.

5 - Filters to be traced and insulated @ 25 ft² = 125 ft²

20 - Painting

All structural steel to be hot dipped galvanized. Touch-up damaged areas with inorganic zinc coatings in field. (Carbo Zinc #11)

0355838

90 - Dismantling

Remove and scrap 3 X 15,000 gallon and 1 X 11,000 gallon horizontal storage tanks and 1 X 10,000 gallon vertical mix tank:

<u>Item No.</u>	<u>Equipment No.</u>	<u>Description</u>
201	22-0077	10' X 26' long horizontal tank
202	22-0089	8' X 30' long horizontal tank
203	22-0076-01	10' X 26' long horizontal tank
204	-	10' X 26' long horizontal tank
205	22-0108	14' X 10' high tank
208	-	Taber vertical subm. pump
209	-	Taber vertical subm. pump
214	-	Taber vertical subm. pump
215	-	Taber vertical subm. pump

Remove and scrap existing HB-40 transformer.

93 - Relocations and Modifications Expense

1. Existing feeder cable from existing HB-40 transformer to Aroclor motor control center.
2. 360' of 8' high cyclone fencing.
3. Existing Sparkler filter (18"), from building 27 to new tank farm.
4. Existing 2000 gallon jacketed SS mix tank with agitator, from building 27 to new tank farm.
5. Money for replacing three existing transfer pumps is to be included in this scope. The existing pumps referred to are those noted in the "General" section of this scope under "Pumps" for transferring 1248/1221, 1262 and 1260 from existing day tanks and/or receivers to new storage facilities.

CEA 1430
Date: August 28, 1967
By: H. D. Gabelman

SCOPE OF WORK

Aroclor Expansion at Anniston

Drumming and Flaking

Appendix "E"

0355840

TOWOLDMON0044745

General

This scope covers the installation of drumming and flaking facilities in a new prefab structure north of 5th Street and at eastern boundary of block 4 (east of tank farm, see Appendix D). Space and detail design will allow for attaching a warehouse to the north of this structure. The warehouse is a separate project covered by CEA 1452.

These facilities are intended to

1. Provide for drumming and flaking in an area, removed, but adjacent to the manufacturing area, so as to allow for greater efficiency in use of manpower, both in the manufacturing area and in packaging and warehousing.
2. Rail and truck loading and unloading facilities at point of packaging to minimize handling will be provided (see Appendix D).
3. Provide storage space for bags and a limited number of drums both empty and full.

01 - Equipment

See Drumming and Flaking equipment lists.

02 - Instruments

See Instrument list.

03 - Set and Test Equipment

04 - Set and Test Instruments

05 - Piling

None

06 - Excavation

Building foundation = 80 yd³

Intermediate building foundations = 40 yd³

Pipe Supports

15 @ 2-1/3 yd³ each = 35 yd³

City Water - 50' @ 6 ft³/ft = 300 ft³ = 11 yd³

C.T.W. - 30' @ 12 ft³/1 = 360 ft³ = 14 yd³

Fire Water - 120' @ 6 ft³/1 = 720 ft³ = 45 yd³

0355841

TOWOLDMON0044746

Backfill (CW, CTW, FW) - 70 yd³
Spoil in immediate area - 177 yd³ (use for building fill)
Building fill - 1600 yd³ (needed fill available from)
(R.R. excavation for tank farm)
Excavation and backfill for 500' of 4" pressure sewer - 225 yd³ each
Excavation for sewage ejector - 14' deep - 52 yd³
Excavation and backfill for 4" connecting sewers - 93 yd³ each

07 - Foundations

Building Foundations and Floor - 300 yd³ concrete
Forms - 5000 ft²
Pipe Supports - 35 yd³ concrete
Forms - 750 ft²

6 Borings for soil bearing analysis.

Drumming: Air Compressor - 2 yd³ concrete
Pad for sewage ejector - 1.5 yd³
Concrete fill around ejector - 2000 psi concrete 7 yd³

08 - Supports, Platforms and Structures

Flaking: - Structural Steel - 30 ton
- Grating - 1800 ft²
- Stair Treads - 80
- Double Pipe Handrail - 150 ft.
- Toe Plate - 90 ft.
- Miscellaneous Steel - 2 ton
Drumming: - Miscellaneous Steel - 2 ton

All structural steel to be hot dipped galvanized; building steel to be painted (see Code 20).

09 - Building

A 120' clear span structure 60' long with 23' eave height will be provided. A canopy will be extended over the railroad tracks. The side next to tracks will be open for loading and unloading rail cars. One half of south side will be open to serve as a truck loading and unloading dock. East, north and part of south side will be covered with corrugated transite and corrugated vinyl.

Walls

Corrugated transite - 5000 ft²
Corrugated vinyl - 1200 ft²

0355842

TOWOLDMON0044747

Roof and Roofing

Corrugated "Galbestos" and Vinyl panels with 8' overhang over rail-road tracks and 6' canopy over truck loading area.

Corrugated Galbestos = 7500 ft²
Corrugated Vinyl = 1000 ft²

Gutters and Downspouts

240' - 6" Aluminum guttering
120' - 6" Aluminum downspouts

10 - Sprinklers and Fire Protection

Structure - Provide an automatic dry pipe sprinkler fire protection system designed for extra hazard spacing and pipe sizing for approximately 7200 ft² (1 head each 100 ft²) = 72 heads.

11 - Piping

Drumming

- 2" parallel traced and insulated aluminum for 1242, 1254, 1248/1221/1232/1262, 1260, blend Al3B, blend KA-PPO all originating at battery limits (connected to lines running to loading docks) - 6 lines @ 120' each = 720'.
- 2" parallel traced and insulated aluminum for Xylene and Toluene blends - 1 line = 300'
- 3" steel insulated line for HB-40 = 600'
- 4" steel insulated line for steam = 200'
- 2" steel miscellaneous piping (for Jet, air comp. etc.) = 200' assumed

Flaking

- 3" X 2" jacketed steel line for 1168 & 5460 = 450'
- 2" steel traced and insulated for Biφ = 500'
- 3" steel insulated line for Therminol = 900'
- 4" steel for CTW, S&R - 2 lines @ 150' each = 300'
- 2" steel insulated steam for Biφ surge tank = 200'
- 2" steel insulated steam for Miscellaneous piping = 200'

12 - Ductwork

Flaking

12" φ - 304 SS 18 gauge = 100 ft.

0355842.01

13 - Electrical

Power from pole line transformer into motor control center in building (approx. 50' distance).

Power from motor control center to following motors:

Drumming:

- 1 - 25 HP Air Compressor Motor

Flaking:

- 1 - 15 HP 1268 Mill
- 1 - 10 HP Aroclor Flaker Motor
- 1 - 5 HP Biφ Flaker Motor
- 1 - 3 HP Bag Flattenor Motor
- 2 - 5 HP Fluidizing Air Blower Motors
- 2 - 5 HP Suction Blower Motors
- 2 - 3 HP Transfer Pump Motors
- 3 - 3 HP Conveyor Motors
- 1 - 3/4 HP Shaker Motor
- 2 - 1 1/2 HP Ejector Compressor Motors

Lighting for ground level - area 120' X 60' (7200 ft²)
18 - 175 watt mercury arc lights

Lighting for 14' level - area 30' X 60' (1800 ft²)
5 - 175 watt mercury arc lights

14 - Site Preparation

Grade truck loading and unloading area at southeast corner of drumming and flaking structure.

40' X 50' area - Move approx. 80 yd³ earth.

15 - Sewers and Drains

- 300' - 12" V.C. storm sewer
(Along east side of structure to Snow Creek)
- 200' - 8" V.C. storm sewer for gutters
- 3 - Floor Drains
- 200' - 4" V.C. connecting sewers to floor drains.
- Provide 30 GPM sewage ejector with tank, controls, etc.
- 500 lineal feet 4" CI pressure sewage line from ejector to pipe shop service line.
- 140 lineal feet of 4" CI sewer to connect existing sewers to ejector.
- 1 manhole at ejector, 10' deep with cover. 1 manhole at pipe shop. 5' deep.

0355443

16 - Underground Mains

50' 2" C.I. City Water Main
60' 12" C.I. Fire Main
60' 6" C.I. Fire Main
60' 4" Steel C.T.W. - Supply and Return

17 - Yards and Roads

2000 ft² X 8" thick concrete truck pad = 50 yd³ concrete.
700 ft² asphalt - street repair at sewage ejector.

18 - Railroads

None

19 - Insulation

Pipe insulation to be 1½" thick calcium silicate K11.2 Std 100 with weather barrier. Quantities as follows:

Drumming:

4" - 200'
3" - 1620'
2" - 200'

Flaking:

3" - 1400'
2" - 400'

20 - Painting

Building steel to have 3 coat vinyl system.

90 - Dismantling

Disconnect and remove 4 septic tanks.

<u>Item No.</u>	<u>Equipment No.</u>	<u>Description</u>
631	22-0700	Flaker hold tank with agitator, drive and motor.
690	14-0031	Model VMG 5-56, Flaker, size 24" X 48" with 5HP motor.
-	-	Biphenyl Flaker 0355844
646	17-0027	2DH Micro Pulverizer with 1/3HP motor

93 - Relocation

1. Relocate 520' of existing 24" acid sewer. Excavate and install new V.C. sewer between two existing manholes.
2. Relocate parking lot, extend to north of existing parking lot, 70' X 120', 8400 ft.² of asphalt paving with parking stalls.

CEA 1800

Date: August 28, 1967

By: R. S. Yates

SCOPE OF WORK

Aroclor Expansion at W. G. Krummrich

New 40 M lbs./yr. Plant

General

The facilities included in this project are

1. Installation of a new continuous chlorination system.
2. Installation of two distillation units with a capacity of 25 M lbs./yr. in each system.
3. Porocel/bauxite treatment for four different Aroclors.
4. Replacement of present off-gas recovery system with a new system.

Major Equipment Includes

A biphenyl mix (2000 gallon) and feed tank (2000 gallon) to supply continuous chlorinator line.

- 4 - 1200 gallon (4' Dia. X 20') chlorinator units with attached coolers, pumps and entrainment system.
- 1 - 2500 gallon continuous blow tank.
- 1 - 15,000 gallon intermediate storage tank.
- 2 - Flash distillation systems consisting of still pot, entrainment separator, condenser, receiver, and external therminol heater.

Off-gas system consisting of gas cooler-condenser, surge tank (3000 gallon).

Therminol cooling system for still condensers.
- 4 - Fixed bed absorbers (3' Dia. X 15') with associated tankage, filters and pumps.

External therminol heating system for supplying therminol to the still pot heaters.

01 - Equipment

See Equipment List and Summary.

02 - Instrument Items

See Instrument List and Summary.

03 - Setting and Testing Equipment

Area is accessible for truck and train unloading. High lift can be used advantageously.

04 - Setting and Testing Instruments

A control room is available for the instruments and panel.

05 - Piling

For Structural Steel

14 Concrete piles X 3 cu.yds. Size 24" dia. X 25' long	42 cu.yds.
---	------------

For Blow Tank, Item 422

4 Concrete piles X 3 cu.yds.	12 cu.yds.
------------------------------	------------

For Inter Storage Tank, Item 424

7 Concrete piles X 3 cu.yds.	21 cu.yds.
------------------------------	------------

For Aroclor Surge Tank, Item 586

4 Concrete piles X 3 cu.yds.	12 cu.yds.
------------------------------	------------

06 - Excavation

For Floor of Operating Area	85 cu.yds.
-----------------------------	------------

2300 ft² X 1' deep

For Motor Control Center and Foreman' Office	5 cu.yds.
6' deep X 5' wide X 40'	

07 - Foundations

For Structural Steel	4.2 cu.yds.
----------------------	-------------

14-20" square pads 3' deep

For Blow Tank	1.75 cu.yds.
1 - 1' X 3' high X 7' long support	
1 - 1½' X 2' deep X 8' long support	
For Inter Storage Tank, Item 424	6.4 cu.yds.
18" thick X 12' dia.	
For Floors	85 cu.yds.
Miscellaneous Supports, etc.	5 cu.yds.
Pipe Supports 6 X 2 cu.yds.	12 cu.yds.
For Motor Control Center & Foreman's Office	6 cu.yds.
Support 5' X 1.5' X 80' = 600 ft ²	
Floor 800 ft ²	

08 - Supports

Structure Supports	65 tons
Grating	4500 sq.ft.
Handrail	500 ft.
Toe Plate	500 ft.
Stairway (15 ft. elev.)	4
For Motor Control Center & Foreman's Office	5 tons
For Item 545	5 tons

09 - Building Items

5 unit heaters with associated piping for operating structure.

For Motor Control Center and Foreman's office

2 personnel doors (3' X 6'8")

Windows for office, 3 units 4' X 10'

10 - Sprinklers

None

11 - Piping

- Note: * With 2 - 1/2" O.D. copper tracers and insulated
- 1-1/2" thick insulation.
- ** With 1 - 1/2" O.D. copper tracer and insulated
- 1-1/2" thick insulation.

Item 403 - Biphenyl Mix

- * Charge - 50 ft. of 2" IPS C.S. pipe with 2 No. CD3 valves.
- * Overflow - 50 ft. of 3" IPS C.S. pipe.
- * Vent - 15 ft. of 3" IPS C.S. pipe with spark arrestor jacketed.
- Steam - 30 ft. of 1" IPS C.S. pipe to coil with 2 valves.
 - 30 ft. of 1" IPS C.S. pipe from coil with 2 valves.

Item 404 - Biphenyl Feed

- * Charge - 20 ft. of 2" IPS C.S. pipe with 1 No. CD3 valve.
- * Overflow - 25 ft. of 2" IPS C.S. pipe.
- * To Item 405 - 20 ft. of 3" IPS C.S. pipe with 2 No. CD3 valves.

Items 406, 410, 414 and 418 - Continuous Chlorinators

- | | |
|------------------------|--|
| Chlorine Charge Line | 200 ft. of 4" IPS C.S. pipe with
6 DE6 valves. |
| * Circ. lines | 280 ft. of 3" IPS C.S. pipe with
28 CD3 valves. |
| * Transfer to Item 422 | 75 ft. of 3" IPS C.S. pipe with
4 CD3 valves. |
| Vent Lines | 50 ft. of 3" IPS C.S. pipe with
2 CD3 valves. |

Trace chlorinators to allow for winter operation - 400 ft. of 1/2" copper tracing per chlorinator.

Item 405 - Biphenyl Feed Pump

- * Chlorinator Charge - 80 ft. of 2" IPS C.S. pipe with 4
No. CD3 valves.
- * Chlorinator Return - 70 ft. of 2" IPS C.S. pipe with 1
No. CD3 valve.

Item 422 - Blow Tank

- * Charge 30 ft. of 4" IPS C.S. pipe with 1 No. CD3 valve.
- Vent 35 ft. of 6" IPS Saran lined steel pipe.
- Blow Line 30 ft. of 2" IPS C.S. pipe with 4 valves.
- ** To Item 423 10 ft. of 3" IPS C. S. pipe with 1 No. CD3 valve.

Item 424 - Intermediate Storage

- ** From Item 423 75 ft. of 2" IPS C.S. pipe with 1 No. CD3 valve.
- ** Overflow 25 ft. of 3" IPS C.S. pipe.
- Vent 10 ft. of 3" IPS C.S. pipe.
- ** To Item 425 10 ft. of 3" IPS C.S. pipe.

Item 425 - Transfer Pump

- ** To Item 502 & 511 - 50 ft. of 2" IPS C.S. pipe with 2 No. CD3 valves.
- ** To Existing Chlorinators - 75 ft. of 2" IPS C.S. pipe with 3 No. CD3 valves.

Off-Gas System

Present HCl header at southwest section of 12 ft. level to be modified and new line run from this header to new off-gas condenser, Item 427.

- ** Piping Required 30 ft. of 6" IPS C.S. pipe.
- ** From Chlor. 6-9 100 ft. of 6" IPS C.S. pipe with 2 CD3 valves.
- Circ. Water System 75 ft. of 3" IPS C.S. pipe.
- Drain From Item 427 15 ft. of 4" IPS C.S. pipe.
- To HCl Recovery 40 ft. of 6" IPS C.S. pipe.
- HCl Transfer 1300 ft. of 8" IPS C.S. pipe
from Dept. 246 to Dept. 218.
- Steam to Item 429 60 ft. of 2" IPS C.S. pipe.
- ** To Item 431 20 ft. of 3" IPS C.S. pipe.
- ** From Item 431 90 ft. of 2" IPS C.S. pipe.

Aroclor Circulating System

To Items 504 & 526 125 ft. of 4" IPS C.S. pipe.
From Items 504 & 526 125 ft. of 4" IPS C.S. pipe
With 4 valves.

Item 502 - Still PotItem 511 - Still Pot

Montar Drawoff 2 - 15 ft. of 2" IPS C.S. pipe = 30 ft.
With 4 valves

To Items 505 & 512

2 - 15 ft. of 14" IPS C.S. pipe = 30 ft.

From Items 505 & 512

2 - 25 ft. of 10" IPS C.S. pipe = 50 ft.

Above lines insulated with 2" thick insulation.

Item 506 - Still CondenserItem 513 - Still Condenser

To Item 508 & 515

2 - 15 ft. of 3" IPS S.S. pipe = 30 ft.

Item 508 & 515 - Still Receivers

To Items 523 & 524

2 - 30 ft. of 4" IPS C.S. pipe = 60 ft. with 2 valves

** To Items 510 & 517

2 - 15 ft. of 3" IPS S.S. pipe = 30 ft. with 1 valve

Item 523 & 524 - Catch Tanks

Drain Lines 2 - 35 ft. of 2" IPS C.S. pipe = 70 ft.
with 2 valves

To Ejectors) 2 - 15 ft. of 4" IPS C.S. pipe = 30 ft.
Items 509 & 516) with 2 valves.

Item 509 & 516 - Ejectors

Steam Lines 60 ft. of 1-1/2" IPS C.S. pipe

Drain Line 30 ft. of 3" IPS C.S. pipe

Item 518, 519 & 520 - Aroclor Cooling System

From Item 519 to Item 520	30 ft. of 2" IPS C.S. pipe with 2 valves.
From Item 520 to Items 506 & 513	60 ft. of 2" IPS C.S. pipe with 2 valves.
From Items 506 & 513 to Item 518	30 ft. of 2" IPS C.S. pipe
From Item 518 to Item 519	30 ft. of 2" IPS C.S. pipe

Item 503 & 525 - Circulating Pumps

- ** 2 - 15 ft. of 4" IPS C.S. pipe = 30 ft. with 4 valves
- ** 2 - 10 ft. of 4" IPS C.S. pipe = 20 ft. with 2 valves
- * 1 - 150 ft. of 2" IPS C.S. pipe for transfer to Still No. 2.

Item 530 & 537 - Surge Tanks

** From Items 510 & 517	2 - 25 ft. of 2" IPS Al pipe with 2 valves
** To Items 531 & 538	2 - 20 ft. of 2" IPS Al pipe with 2 valves
Water/Steam	100 ft. of 2" IPS C.S. pipe
Overflow	2 - 15 ft. of 3" IPS Al pipe
From #2 Still Receiver	200 ft. of 2" IPS Al pipe with 2 valves

Items 532, 539 & 540 - Absorbers

- * To Absorbers 100 ft. of 2" IPS Al pipe with 5 valves
- * From Absorbers 100 ft. of 2" IPS Al pipe with 5 valves

Items 541 & 533 - Filters

- ** 75 ft. of 2" IPS Al pipe with 4 valves

Items 534 & 535 - Surge Tanks

* Vent Lines	2 - 25 ft. of 3" IPS Al pipe
* To Item 544	20 ft. of 3" IPS Al pipe
* To Item 536	20 ft. of 3" IPS Al pipe
* From Item 544	100 ft. of 3" IPS Al pipe
* From Item 536	125 ft. of 3" IPS Al pipe
Steam Line	100 ft. of 1-1/2" IPS C.S. pipe

Items 426 & 433 - Scrubbers

Water Inlet	100 ft. of 2" C.S. pipe with 3 valves
Drain Line	30 ft. of 8" Saran lined steel pipe
	30 ft. of 12" Saran lined steel pipe

0355853

TOWOLDMON0044759

Miscellaneous

Feed line from batch blow tank to Items 502 & 511
** 125 ft. of 2" C.S. pipe with 4 valves
To Item 434 - 20 ft. of 3" C.S. pipe with 1 valve

12 - Ductwork

None required.

13 - Electrical

Motors to be installed and wired

5	-	2 HP
1	-	3 HP
7	-	5 HP
1	-	7½ HP
7	-	10 HP
6	-	15 HP
2	-	20 HP
1	-	50 HP

Allow for remote pushbuttons and alarms for 15 motors.

Lighting required:

Operating area: 16 - 20 ft. X 20 ft. bays

Foreman's office: 225 ft²

Motor Control Center: 225 ft²

Install 600 ampere breaker in Sub. No. 17.

Install fans in Sub. No. 17 transformer.

Transfer feeder 8-1 from Sub. #8 to #17.

Install overhead feeder cable from Sub. #17 to Bldg. CF, capacity
600 amperes, length 400 ft.

Install 400 ft. of feeder cable from breaker 8-1 to Dept. 246,
capacity 600 amperes.

14 - Site Preparation

None allowed for.

15 - Sewers

- Floor drains - 6 surface drains.
- Sewer pipe - 130 ft. of 4" permanite sewer pipe with two tie-ins to existing 8" sewer which runs directly south of Dept. 246.
- Excavation - 2 ft. X 4 ft. X 130 ft. = 40 cu.yds.
- Sewer tie-in - Two for scrubbers.
- Drinking fountains - Two required.

16 - Underground Mains

None allowed for.

17 - Yards

Allow for gravel surfacing approximately 2000 ft² of access areas.

18 - Railroads

None allowed for.

19 - Insulation

- Piping - Refer to Code 11.
- Equipment - As below - Material Std #100, Weather-proof Std #65.

	<u>Item</u>	<u>Area</u>	<u>Thickness</u>
<u>Vessels</u>	403	235 ft ²	1½"
	404	235 ft ²	1½"
	422	540 ft ²	1½"
	424	855 ft ²	1½"
	429	428 ft ²	1½"
	430	100 ft ²	1½"
	500	20 ft ²	1½"
	501	20 ft ²	1½"
	502	330 ft ²	2"
	505	130 ft ²	2"
	508	205 ft ²	1½"
	511	330 ft ²	2"
	512	130 ft ²	2"
	515	205 ft ²	1½"
	519	100 ft ²	1½"

0355855

<u>Item</u>	<u>Area</u>	<u>Thickness</u>
537	205 ft ²	1½"
539	160 ft ²	1½"
540	160 ft ²	1½"
541	50 ft ²	1½"
542	330 ft ²	1½"
543	330 ft ²	1½"
530	205 ft ²	1½"
532	160 ft ²	1½"
533	50 ft ²	1½"
534	330 ft ²	1½"
535	330 ft ²	1½"
585	120 ft ²	3"
586	200 ft ²	2½"
409	60 ft ²	1½"
413	60 ft ²	1½"
417	60 ft ²	1½"
421	60 ft ²	1½"
504	100 ft ²	1½"
526	100 ft ²	1½"
545	160 ft ²	1½"
20 Pumps	--	1½"

20 - Painting

Coating Std #502, Epoxy system

Supports for Items 408, 412, 416, 420, 426, 433, 427, 509, 516, 518, 523 and 524.

Items 406, 410, 414, and 418

Uninsulated piping - air, water, gas

21 - Walls, Masonry, Roofs

Concrete block structure attached to existing control room.
Allow for 4 walls 15' X 20' high, total area - 1200 ft².

Concrete roof deck with tar paper coating - area 250 ft².

90 - Dismantling

<u>Item No.</u>	<u>Equipment No.</u>	<u>Description</u>
172	21-5150	Mist eliminator, 30" X 13' Brinks unit
173	38-5588	Heat exchanger, 16" O.D. X 8' long

Present 6" HCl line to Dept. 218 will be dismantled.

93 - Relocations and Modifications Expense

Move and relocate one power line pole and electric wires now in conflict with the new structure.

Move and relocate the following pipe lines which are south of the existing plant and which will interfere with the new structure.

Air line	- 40 ft. of 4" C.S. pipe
Chlorine line	- 40 ft. of 4" C.S. pipe
Instrument air line	- 40 ft. of 1½" C.S. pipe
Water line	- 40 ft. of 3" city water line

CEA 1800

Date: August 28, 1967

By: R. S. Yates

SCOPE OF WORK

Aroclor Expansion at W. G. Krummrich

Storage Tank Farm

Appendix "G"

0355858

TOWOLDMON0044764

General

The facilities included in this project are intended to:

1. Insure adequate supply of biphenyl.
2. Assure storage capacity for minimum inventories of various Aroclors so that bulk shipments can be made on demand.
3. Minimize the potential for cross contamination.
4. Provide additional unloading facilities for biphenyl.
5. Remove existing underground storage tanks.

Major Equipment Includes

- 1 - 100,000 gallon Steel Tank for Biphenyl.
- 2 - 22,000 gallon Aluminum Tanks for Aroclor 1242.
- 1 - 22,000 gallon Aluminum Tank for Aroclor 1254.
- 1 - 22,000 gallon Aluminum Tank for Aroclor 1260.
- 1 - 22,000 gallon Aluminum Tank for Aroclor 1248.

All storage tanks to have plate coil heaters and to be insulated over the lower half. Tank for 1260 to be completely insulated.

Pumps

- All 316 SS.
- 1242 - Common pump for two storage tanks.
- 1254 - Pump for two storage tanks.
- 1260 - Pump for one storage tank.
- 1248 - Pump for one storage tank.

Filters

- All 316 SS.
- Separate filters for 1242, 1254, 1260.

Piping

Separate transfer lines from existing transfer pump (Item 144) to each tank and to truck dock as follows:

0355859

TOWOLDMON0044765

- 112 - From day tank to storage - to manifold station
- 114 - From day tank to storage - to manifold station
- 160 - From day tank to storage - to manifold station
- 1248 - From day tank to storage - to manifold station

Separate circulating lines on each tank.

Lines to be 2" & 3" IPS aluminum with single 1/2" copper tracer and insulated.

Railroad

1. Extend spur track #10A, 125 feet and tie into existing track 10.

01 Equipment

See Equipment List and Summary

02 Instrument Items

See Instrument List and Summary

03 Setting and Testing Equipment

Area is accessible for truck and train unloading. High lift can be used advantageously.

04 Setting and Testing Instruments

Normal conditions.

05 Excavations

For 100,000 gallon tank - 25' x 30' high

For good soil (30'Ø x 15 feet deep)	400 cu yds
Ring Wall (25'Ø)	10 cu yds
Sandfill	19 cu yds

Pump Foundations

3 x 2 cu yds	6 cu yds
--------------	----------

Pipe Supports

9 x 3 cu yds	27 cu yds
--------------	-----------

For 5 storage tanks

For good soil

880 cu yds

$$\begin{aligned} 35' \times 35' \times 15' &= 18,400 \text{ ft}^3 \\ 20' \times 18' \times 15' &= \underline{5,400 \text{ ft}^3} \\ &23,800 \end{aligned}$$

Total Excavation

Spoil
Backfill

1,369 cu yds
1,300 cu yds

07 Foundations

Pumps 4 x 2' x 3' x 2'

2 cu yds

Pipe Supports 9 x 2-1/2 cu yds

25 cu yds

Loading Dock

5 cu yds

Miscellaneous

5 cu yds

Base for 5 tanks

55 cu yds

$$\begin{aligned} 5 \times .78 \times 14^2 \times 10/12 &= 635 \text{ ft}^3 \\ 5 \times 3.14 \times 14 \times 4' \times 10/12 &= \underline{735 \text{ ft}^3} \\ &1370 \text{ ft}^3 \end{aligned}$$

Soil tests will be required.

08 Supports, Platforms and Structures

Loading Dock - (2 required for biphenyl cars)

2 ton

Tank Platforms

4 ton

Ladder to top of biphenyl storage tank - 30 ft

Grating

700 sq ft.

Handrail

350 lin ft

Toe Plate

350 lin ft

09 Building Items

None

10 Sprinklers and Fire Protection

None required.

0355861

TOWOLDMON0044767

Piping

Item 401 - Biphenyl Storage Tank

15 ft of 4" IPS CS pipe for pump suction with one valve.

10 ft of 2" IPS CS pipe for circ. line with one valve.

100 ft of 2" IPS CS pipe from unloading spot to tank with two valves.

200 ft of 2" IPS CS pipe from pump discharge to Item 102, existing biphenyl storage tank, with two valves.

200 ft of 3" IPS CS pipe from Building CR to storage tank with two valves for steam supply.

200 ft of 1" IPS CS pipe for miscellaneous steam services at storage tank.

Process Piping - 1 x 1/2" OD copper tubing tracers with 2-1/2" insulation, 2" thick.

Steam Piping - 2" thick insulation.

Storage Tanks (Item 558-562)

5 Circ. Lines - 250 ft of 2" IPS A12 pipe with 5 AL valves.

5 Vent Lines - 50 ft of 3" IPS A12 pipe with 5 AL valves.

200 ft of 1-1/2" IPS CS pipe for steam to plate coils with 16 valves.

Piping - 1 x 1/2" OD copper tubing tracer with 2-1/2" & 3-1/2" diameter insulation 2" thick. Steam piping - 2" insulation.

Nitrogen Piping

250 ft of 1-1/2" IPS CS pipe with 10 valves from existing nitrogen station.

Instrument Air Piping

200 ft of 1-1/2" IPS galvanized pipe with 16 valves.

Transfer Piping to Storage Tanks

Tie into existing lines at Tanks 9, 10, 11, (Items 117, 118, 119).

Piping required:

200 ft of 2" IPS aluminum pipe with 8 valves.

(Note for 1254, 1242, 1262)

0355862

TOWOLDMON0044768

New 1248 line from existing transfer pump (Item 144) piping required:

150 ft of 2" IPS aluminum pipe with 2 valves.

Piping: 1 x 1/2" OD copper tubing tracer with 2-1/2" diameter insulation 2" thick.

Transfer Piping to Loading Station (Tank Car)

For 1242: 225 ft of 3" IPS aluminum pipe with 3 valves and aluminum loading arm for tank cars.

For 1254: 225 ft of 3" IPS aluminum pipe with 3 valves and aluminum loading arm for tank cars.

For 1260: 250 ft of 3" IPS aluminum pipe with 3 valves.

For 1248: 250 ft of 3" IPS aluminum pipe with 3 valves.

Piping: 1 x 1/2" OD copper tubing tracer with 3-1/2" diameter insulation 2" thick.

Transfer Piping to Loading Station (Truck Dock)

For 1242: 100 ft of 3" IPS aluminum pipe with 1 valve.

For 1254: 100 ft of 3" IPS aluminum pipe with 1 valve.

For 1260: 100 ft of 3" IPS aluminum pipe with 1 valve.

For 1248: 100 ft of 3" IPS aluminum pipe with 1 valve.

Piping: 1 x 1/2" OD copper tubing tracer with 3-1/2" diameter insulation 2" thick.

Transfer Piping to Drumming Station

For 1242: 100 ft of 2" IPS aluminum pipe with 2 valves.

For 1254: 100 ft of 2" IPS aluminum pipe with 2 valves.

For 1260: 100 ft of 2" IPS aluminum pipe with 2 valves.

For 1248: 100 ft of 2" IPS aluminum pipe with 2 valves

Piping: 1 x 1/2" OD copper tubing tracer with 2-1/2" diameter insulation 2" thick.

Rest Work

None

13 Electrical

Install 4 x 15 HP motors for pumps.

No interlocks or alarms required.

Install 8 street light type, 400 watt mercury arc fixtures for loading dock, tank farm perimeter and area lighting.

Install 8-175 watt mercury arc fixtures over tank farm area.

14 Site Preparation

None

15 Sewers and Drains

None

16 Underground Mains

None

17 Yards, Roads, Fencing

Chat will be placed around storage tank area, depth 12".

For Item 401 $2,500 \text{ ft}^2$

For 5 Storage Tanks $1,600 \text{ ft}^2$

18 Railroads

Spur track #10A will be extended 125 ft and a switch installed at the end to bring the spur back into main track #10. Existing bumper will be removed.

19 Insulation

Piping: Insulation is covered in the category #11 - Piping.

Tanks:

Item 401 - Thick, 1-1/2", Insul. Spec. No. 100 (Calc. Silicate) with weather barrier.

Side Wall - $\pi DH = 3.14 \times 25' \times 30' = 2,360 \text{ ft}^2$

Top $-\frac{\pi D^2}{4} = \frac{3.14 \times (25')^2}{4} = \frac{490 \text{ ft}^2}{2,850 \text{ ft}^2}$

Item 558 - Thick, 1-1/2", Insul. Spec. No. 100 (Calc. Silicate) with weather barrier.

Side Wall - $\pi DH = 3.14 \times 13' \times 12' = 490 \text{ ft}^2$

Remaining area to be spray covered with cork filled asphalt mastic, Spec. No. 700

0355864

$$\begin{array}{rcl} \text{Side Wall} & & 490 \text{ ft}^2 \\ \text{Top} & \frac{\pi D^2}{4} = .78 \times (13)^2 & \underline{132 \text{ ft}^2} \\ & & 622 \text{ ft}^2 \end{array}$$

Item 559 - Same as Item 558

Item 560 - Same as Item 558

Item 562 - Same as Item 558

Item 561 - Thick, 1-1/2", Insul. Spec. No. 100 (Calcium Silicate) with weather barrier.

$$\text{Side Wall} - \pi DH = 3.14 \times 13 \times 24 = 980 \text{ ft}^2$$

Top area to be spray covered with cork filled asphalt mastic, Spec. #700.

$$\text{Top} \quad \underline{132 \text{ ft}^2}$$

20 Painting

Spec 502 for all steel items.

90 Dismantling

Remove pump 4247 and motor 9905 now on Tank #10, (Item 118).

Dismantle 3 X 14,000 gallon underground storage tanks and associated equipment:

<u>Item No.</u>	<u>Equipment No.</u>	<u>Description</u>
148	21-0768	10' Dia. X 26' long U.G. Hor. Tank
149	19-0585, 66-0853	Pump and Motor
150	21-0769	10' Dia. X 26' long U.G. Hor. Tank
151	19-0584, 66-1501	Pump and Motor
152	21-1310	10' Dia. X 26' long U.G. Hor. Tank
153	19-0929, 66-0856	Pump and Motor

93 Relocation

Replace two existing pipe supports going out to present tank car loading dock.

Monsanto

FROM (NAME & LOCATION) W. B. Howard - St. Louis

DATE August 28, 1967

cc:

R. E. Doerr
R. E. Howard
J. L. Mathews
H. B. Patrick - WGK
S&PP Project File
S&PP Location File

SUBJECT PROJECT LOSS PREVENTION REPORT 67-65

REFERENCE CEA-1800

TO : R. S. Yates (Project Manager)

COPIES TO THOSE PRESENT

J. R. Fullgraf
H. D. Gabelman
R. J. Green
W. B. Howard
J. MacPherson - Anniston
M. J. Pistek - WGK
H. F. Ray - WGK
R. P. Stevens
R. S. Yates

DATE AND PLACE OF MEETING August 15, 1967, Creve Coeur, Missouri.

CEA-1800 Increase Liquid Aroclors' Capacity, WGK Plant, Sauget, Illinois.

This project is for installing a new aroclor manufacturing plant and a tank farm. The capacity will be 40M ppy. The capital is approximately \$1.4M; completion target is approximately January, 1969.

The project includes installation of a 100M gallon biphenyl storage tank and extension of trackage for access to this tank. Two biphenyl unloading docks will be provided. The drainage from the 100M gallon biphenyl tank will be away from the process.

PROCESS

1. Biphenyl Storage Tank This storage tank will be air blanketed; it was stated that contact of the biphenyl with air will not result in deleterious effects on the biphenyl. The flash point of biphenyl is 235°F. It was therefore agreed that low pressure steam (5 psig max.) would be used for heating the large storage tank, the 25,000 gallon tank, and tank cars, in order to avoid heating above the flash point.

APPENDIX I (1)

0355866

TOWOLDMON0044772

2. Addition of Ferric Chloride to Biphenyl Mix Tanks The ferric chloride is added batchwise to the mix tanks by opening the tanks and dropping in the solid. It was agreed that, in order to prevent formation of any flammable mixtures above the biphenyl in these tanks (Nos. 403 and 404), the temperature of material in the mix tanks will be held below the flash point.
3. Chlorination System The chlorination proceeds at a temperature of about 150°C; approximately 550 BTU's are evolved per pound of chlorine added. Heat removal is accomplished by circulating batch material through an external air cooler and back into the chlorinator. Safety provisions include the following:
 - (a) A high temperature sensing element in the chlorinator mass detects high temperature, shuts off chlorine, and alarms.
 - (b) Circulating pump shutdown (motor circuit detection) shuts off chlorine feed.
 - (c) A temperature detector in the circulating line is used for temperature control in the system. When this element detects low temperature it alarms and also shuts off the air cooler fan.
 - (d) A temperature detector in the chlorinator mass (separate from No. a. above) alarms at a high temperature which is lower than the temperature at which the element in a. alarms and shuts off chlorine.

FIRE PROTECTION A new open type structure will be erected adjacent to Building CR.

No automatic sprinkler protection is required for this structure. It should be noted, however, that a spill of biphenyl at a temperature above its flash point (235°F) has resulted in fires.

The existing hydrant protection is considered adequate to extinguish such a fire.

LOSS EXPOSURE The therminol furnace consists primarily of a cylindrical combustion chamber containing finned tubes. Although an explosion in the combustion chamber is possible, the combustion chamber could in all probability contain the explosion pressure. There appears to be no major hazard from this source. The stack might of course be blown off.

APPENDIX I (2)

0355867

TOWOLDMON0044773

A more likely source of loss exposure would appear to be the burning of a tube in the therminol furnace. A tube could be replaced within about two days if one is in stock. On a sold-out basis the business interruption loss would be approximately \$20M. The repair cost was approximated at \$3M.

LOSS PREVENTION GUIDE Attached to R. S. Yates' copy of this report is a copy of Form G-1425, Loss Prevention Review Guide, which can be used as a safety checklist for this project.

LOSS PREVENTION REVIEW BY PLANT The S&PP Branch of CED does not plan a complete review of design prints for safety provisions. S&PP requests plant personnel, including plant safety personnel, to follow the development of design prints and to check the progress of construction with particular emphasis on personnel safety and loss prevention.

SAFETY MANAGER R. J. Green will be Safety Manager for this project. Please contact him for reviews during the design phase of this project.

R. J. Green
R. J. Green

W. B. Howard
W. B. Howard *WJH*

j's

APPENDIX "I" (3)

0355868

TOWOLDMON0044774

DATE

August 29, 1967

CC:

R. E. Doerr
R. E. Howard
J. L. Mathews
P. K. Ward - Anniston
S&PP Project File
S&PP Location File

SUBJECT

PROJECT LOSS PREVENTION REPORT 67-64

REFERENCE

CEA-1430

TO

: Mr. R. S. Yates (Project Manager)

COPIES TO THOSE PRESENT

J. R. Fullgraf
H. D. Gabelman
R. J. Green
W. B. Howard
J. MacPherson - Anniston
M. J. Pistek - WGK
H. F. Ray - WGK
R. P. Stevens
R. S. Yates

DATE AND PLACE OF MEETINGAugust 15, 1967, Creve Coeur,
Missouri.

CEA-1430 Increase Liquid Aroclors Capacity, Anniston
Plant, Anniston, Alabama.

This project is for a new tank farm, mixing area, flaking area, and drumming area. Capital will be approximately \$1.6M; completion target is January, 1969. Although no additional capacity is claimed under this project, the operation will be changed from three shift, seven day, to one shift, seven day.

A flaker will be added for solid aroclors and another flaker for biphenyl. Exhaust systems will be provided to remove fumes from the flakers.

PROCESS

1. Mix Tank Solutions of aroclors are prepared in toluene and xylene in a mix tank. The toluene and xylene used for this purpose are pumped from drums directly into the 2,000 gallon mix tank. This tank is jacketed for steam and for water. The tank will be nitrogen padded.
2. Biphenyl Surge Tank The flash point of biphenyl is 235°F. The biphenyl surge tank in the flaking area will be heated, but only to approximately 80°C. The biphenyl will thus be below the flash point.

APPENDIX I (4)

0355869

TOWOLDMON0044775

August 29, 1967

3. Scale-up of Flaker Size The new flakers will be of significantly larger size than the present flakers. The aroclors are expected to perform on the new flakers as well as, or better than, they do on the present flakers. The biphenyl gives some problems in flaking with the present flakers, and some of these problems may continue with the new flakers. Although there is a scale-up factor with the new flakers, no significant scale-up problems are anticipated.

FIRE PROTECTION A 120' x 60' x 1 story metal siding on steel frame prefabricated type building will be erected north of Bldg. 27 for flaking and drumming of aroclors.

It is recommended that this building be provided with an ordinary hazard wet pipe system of automatic sprinklers. The system should be supplied from a feed connected to the fire main in Fifth Street with a post indicator type shut-off valve located at least 25 ft. from the proposed building.

LOSS EXPOSURE The maximum probable loss is anticipated to occur from the scarring of an aroclor flaker roll. Resurfacing of the roll would require about one month. On this basis the BI loss would be approximately \$100M. Equipment repair costs for the resurfacing would be approximately \$4,000.

LOSS PREVENTION GUIDE Attached to R. S. Yates' copy of this report is a copy of Form G-1425, Loss Prevention Review Guide, which can be used as a safety check list for this project.

LOSS PREVENTION REVIEW BY PLANT The S&PP Branch of CED does not plan a complete review of design prints for safety provisions. S&PP requests plant personnel, including plant safety personnel, to follow the development of design prints and to check the progress of construction with particular emphasis on personnel safety and loss prevention.

SAFETY MANAGER R. J. Green will be Safety Manager for this project. Please contact him for reviews during the design phase of this project.

R. J. Green

R. J. Green

W. B. Howard

W. B. Howard

ps

APPENDIX I (5)

0355870

TOWOLDMON0044776