

Region 6 Compliance Assurance and Enforcement Division

INSPECTION REPORT

Inspection Date(s):	10/22/2018		
Media:	Water		
Regulatory Program(s)	Clean Water Act		
Company Name:	City of Kenner		
Facility Name:	City of Kenner		
Facility Physical Location:	1 W 30 th Street		
(city, state, zip code)	Kenner, LA 70065		
Mailing address:	P.O. Box 730		
(city, state, zip code)	Kenner, LA 70063		
County/Parish:	Jefferson Parish		
Facility Contact:	Joanne Massony	Plant Manager / Wastewater Director	
	504-468-7292		
FRS Number:			
Identification/Permit Number:	LA0066800		
Media Number:			
NAICS:			
SIC:	4952		
Personnel participating in inspection:			
Michael Williams	EPA/ 6EN-WMH	Inspector	281-983-2150
Tom Aepelbacher	LDEQ	Inspector	504-736-7752
Joanne Massony	VEOLIA	Wastewater Director	504-468-7292
EPA Lead Inspector Signature/Date			
	Michael D. Williams		Date
Supervisor Signature/Date			
	Carol Peters		Date

Section I - Introduction

PURPOSE OF THE INSPECTION

EPA Region 6 inspector, Michael Williams and LDEQ Inspector, Tom Aepelbacher, arrived at the City of Kenner at 10:20 am on October 22, 2018 for an unannounced inspection. We met with Wastewater Director, Joanne Massony. I presented my credentials to Ms. Massony and informed her that this was an EPA lead Compliance Evaluation inspection to determine compliance with the facility's National Pollutant Discharge Elimination System (NPDES) permit and the Clean Water Act. The scope of the inspection was with permit LA0066800, facility operations and maintenance under the Clean Water Act. The inspection was conducted under the authority of the NPDES permit program, in accordance with the Federal CWA.

The information presented in this report is based on the materials and information supplied by City of Kenner (Owner) and Veolia (Operator), representatives (the permittee), observations made during the inspection and records and reports maintained by the permittee.

FACILITY DESCRIPTION

Treatment

The City of Kenner facility in Kenner, Louisiana has one treatment plant. It is a 15.2 MGD activated sludge treatment plant. The plant consists of the original older 5.25 MGD activated sludge treatment plant (North Plant) that was opened in 1985, a 3.3 MGD activated sludge treatment plant (South Plant) that was opened in 1996. The North Plant was expanded by 5 MGD, during 2004 – 2006, with the addition of two (2) aeration basins and two (2) clarifiers. The site disinfects with sodium hypochlorite. The facility discharges to the Mississippi River via Outfall 001.

Collection

The City of Kenner collection system consists of gravity sewer pipes that discharge into 79 lift stations, of which six (6) directly discharge into the plant. The collection system has approximately 182 miles of 8-inch gravity sewer pipe, 178 miles of 6-inch gravity sewer pipe, 31 miles of force main pipes and greater than 4,000 manholes.

Section II- Observations

This inspection revealed the following observations:

- On the day of the inspection the South Plant was down. The expected turnaround is 30 days from the day of the inspection.
- There has not been any exceedance of effluent limitation since 2014. The facility has sanitary overflows in the collection system and at the plant, summarized on the monthly discharge monitoring reports.

Section III- Areas of Concerns

This inspection revealed the following areas of concerns:

- No major areas of concern at the plant. The site still has an ongoing problem with sanitary overflows in the collection system. (See Appendix A &B)

Section IV – LIST OF APPENDICES

- Appendix A – Capital Improvements
- Appendix B - Sanitary Overflows 2006-Oct 2018

Appendix A

Capital Improvements

WASTEWATER CAPITAL IMPROVEMENTS

PROJECT NAME	BRIEF PROJECT DESCRIPTION
39th and California Lift Station	New Submersible Lift Station
Vintage and Medoc Lift Station	Rehabilitate Lift Station
33rd and Connecticut Lift Station	New Submersible Lift Station
42nd and Erlanger Lift Station	Rehabilitate Lift Station
35th and Ole Miss Lift Station	New Submersible Lift Station
15th and Webster Lift Station	Rehabilitate Lift Station
Chateau Magdelaine Lift Station	New Submersible Lift Station
42nd and Illinois Lift Station	Rehabilitate Lift Station
Montrachet Lift Station and Force Main	New Submersible Lift Station and 8-inch Diameter Force Main
27th and Salem Force Main	New 16-inch Diameter Force Main
39th and Arkansas (formerly California) Force Main	New 16-inch Diameter Force Main
42nd and Illinois Force Main	New 12-inch Diameter Force Main
42nd and Erlanger Force Main	New 8-inch Diameter Force Main
15th and Webster Force Main	New 12-inch Diameter Force Main
Generators	Generators for Backup Power at Lift Stations
33rd and Hans Lift Station and Force Main	Rehabilitate Lift Station and New 12-inch Diameter Force Main
24th and Delaware Lift Station	Rehabilitate Lift Station
10th and Maria Lift Station	Rehabilitate Lift Station
27th and Salem Lift Station	New Submersible Lift Station with Dedicated Portable Generator
WWTP Underground Storage Tank Closure	Closure of Abandoned Underground Storage Tank at WWTP
GIS Mapping	Develop GIS System for Sewer Infrastructure in the City of Kenner
Effluent Pump Station Study	Study to Determine the Required Capacity of the WWTP Effluent Pump Station
WWTP Hydraulic Study	Model and Study to Determine the Required Piping and Hydraulic Improvements Needed at the WWTP
Chateau Transfer Station Force Main Study	Preliminary Alignment Report for the New 30-inch Diameter Force Main from Chateau Transfer Station to the WWTP
10th and Maria Modeling	Hydraulic Model Development of 10th and Maria Sub-basin
Vintage and Medoc Generator	Permanent Generator for Lift Station
W. Stanford and W. Loyola Force Main	New 18-inch Diameter Force Main
10th and Maria Force Main	Force Main Replacement
31st and Jasper Lift Station	Lift Station Replacement
31st and Washington Lift Station	Lift Station Replacement
Chateau Palmer Lift Station	Lift Station Replacement
Granada and Martinique Lift Station and Force Main	Lift Station Replacement and Partial Force Main Replacement
Rhone Lift Station	Lift Station Replacement
Veterans and Indiana Lift Station and Force Main	Lift Station and Force Main Replacement
Yellowstone and Platt Lift Station and Force Main	Lift Station and Force Main Replacement
Canary Ansas Lift Station and Force Main	Lift Station Upgrade and Force Main Replacement
Cattle Farm Lift Station and Force Main	Lift Station Upgrade and Force Main Replacement
Vintage and Medoc Force Main	Force Main Replacement
WWTP Effluent Pump Station	Upgrade Effluent Pump Station
WWTP Improvements	Two new Clarifiers, 1 New Headworks, and Miscellaneous Pipe Work
Hanson and Firehouse Lift Station Task 1	Airline and Minden and Firehouse Road Lift Station Upgrades
Hanson and Firehouse Lift Station Task 2	Force Main Replacement
Gravity Sewer CCTV	Examination of Specified Gravity Sewer Lines

WASTEWATER CAPITAL IMPROVEMENTS

PROJECT NAME	BRIEF PROJECT DESCRIPTION
Iowa Avenue Sewer Repair	Replacement of Gravity Main Line
10th and Maria Force Main	Force Main Replacement
WWTP Effluent Pump Station	Upgrade Effluent Pump Station
Chateau Transfer Station to WWTP Force Main Project 1	New Force Main
Chateau Transfer Station to WWTP Force Main Project 2	New Force Main
Chateau Transfer Station to WWTP Force Main Project 3	New Force Main
Effluent Force Main Study	Study to determine alternatives to replace the aging force main
Demolition of the WWTP No. 2	Demolish abandoned facilities at WWTP No. 2
Vintage and Medoc Odor Control Improvements	Installation of a carbon adsorption system to control odors
WWTP Emergency Generator Improvements	Installation of a new generator banking system to improve emergency power at the WWTP
35th and Ole Miss Lift Station Improvements	Electrical Improvements

	Completed Projects
	Planning Projects
	Design Phase
	Bid Phase
	Construction Phase

Appendix B

Sanitary Overflow 2006-Oct 2018

CITY OF KENNER WASTEWATER DEPARTMENT
LPDES PERMIT NO. LA0066800, AI NO. 19066
OVERFLOW REPORT

Year 2006

PLANT #2

Date Event Began	Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	Time	Possible volume of event (gallons)	Duration	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
01/13/06	15:59	2453 TAFFY DRIVE	MANHOLE	01/13/06	18:18	50	2:19	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
01/16/06	12:50	16 CHATEAU TRIANON	MANHOLE	01/16/06	13:45	200	0:55	LAKE PONTCHARTRAIN	STATION OUTAGE	TURNED STATION BACK ON
01/16/06	15:37	4 CHATEAU HAUT BRION	MANHOLE	01/16/06	17:15	100	1:38	LAKE PONTCHARTRAIN	STATION OUTAGE	TURNED STATION BACK ON
02/03/06	11:18	3800 WILLIAMS BLVD.	PRIVATE L/S STRIP MALL	02/03/06	11:45	1,000	0:27	LAKE PONTCHARTRAIN	PRIVATE L/S OVERFLOW	TURNED OVER TO 4476
02/22/06	13:05	91 CHATEAU DULAC	MANHOLE	02/22/06	14:00	500	0:55	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
03/01/06	7:05	3025 PALM VISTA	MANHOLE	03/01/06	8:35	300	1:30	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
04/05/06	12:46	ST. JULIEN and PARADIS	LIFT Station Out	04/05/06	16:23	1,200	3:37	LAKE PONTCHARTRAIN	Lift Station Out/Mechanical	STATION BACK ON LINE
05/31/06	8:12	197 CHATEAU LA TOUR DRIVE	MANHOLE	05/31/06	10:00	200	1:48	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
06/13/06	8:08	Across from 2305 44th Street	MANHOLE	06/13/06	9:15	200	1:07	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
06/19/06	14:50	4 CHATEAU HAUT BRION	MANHOLE	06/19/06	16:17	600	1:27	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	Re-set pumps/Chat. Magdelaine
07/18/06	22:40	4MGD (LIFT STATION)	LIFT STATION	07/19/06		4,000		LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	LIFT STATION BACK ON LINE
07/20/06	11:38	Driftwood & Williams Blvd.	MANHOLE	07/20/06	12:41	300	1:03	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
07/24/06	8:05	44th & WILLIAMS BLVD.	MANHOLE	07/24/06	9:08	500	1:03	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE

SubTotal 13 overflows

PLANT #3

Date Event Began	Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	Time	Possible volume of event (gallons)	Duration	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
02/02/06	4:00	#1 W. 30TH--(PLT 3)	Aeration tank/splitter box			200,000		LAKE PONTCHARTRAIN	Aeration tank & splitter box	
02/02/06	8:45	FILMORE & CORWIN ST.	MANHOLE	02/02/06	10:05	100	1:20	LAKE PONTCHARTRAIN	SYSTEM UP/OUTAGE& RAIN	Power Restored/pumping down
02/05/06	16:38	2601 MARIETTA STREET	L/S 27th & DAWSON	02/05/06	18:00	1,500	1:22	LAKE PONTCHARTRAIN	L/S OFF	TURNED L/S BACK ON
02/24/06	12:07	2841 LOYOLA DRIVE	MANHOLE	02/24/06	13:40	200	1:33	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
03/01/06	8:10	BEHIND 1029 MINDEN ST.	MANHOLE	03/01/06	10:14	800	2:04	LAKE PONTCHARTRAIN	DEBRIS IN MANHOLE	REMOVED DEBRIS FROM M/H
03/01/06	15:33	2417 W. METAIRIE	MANHOLE	03/01/06	17:37	200	2:04	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
03/09/06	14:00	4MGD (LS)	LIFT STATION	03/09/06	15:01	1,000	1:01	LAKE PONTCHARTRAIN	Lift station out/Power failure	Power on/LS BACK IN SERVICE
03/11/06	15:57	16 FURMAN CIRCLE	MANHOLE	03/11/06	18:00	1,200	2:03	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
03/14/06	11:50	1029 MINDEN STREET	MANHOLE	03/14/06	13:22	1,000	1:32	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	Scheduled for vacuum & repair
03/14/06	13:45	1003 MINDEN STREET	MANHOLE	03/14/06	14:30	1,300	0:45	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	Scheduled for vacuum & repair
03/21/06	11:59	16 FURMAN CIRCLE	M/H (03213061)	03/21/06	13:45	1,000	1:46	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
03/21/06	11:59	16 FURMAN CIRCLE	M/H (03211001)	03/21/06	13:45	1,200	1:46	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
03/21/06	14:46	511 FILMORE STREET	MANHOLE	03/21/06	15:20	600	0:34	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
03/26/06	18:43	1016 ST. JULIEN DRIVE	MANHOLE	03/27/06	8:00	800	13:17	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
04/13/06	12:55	65 CHATEAU MAGDELAINE	MANHOLE	04/13/06	15:24	800	2:29	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
04/18/06	8:20	2841 LOYOLA DRIVE	MANHOLE	04/18/06	8:38	500	0:18	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
04/18/06	21:48	2500 GAY LYNN DRIVE	MANHOLE	04/18/06	23:15	200	1:27	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
04/19/06	15:45	35th and OLE MISS	MANHOLE	04/19/06	16:49	2,200	1:04	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	ENTERGY RESTORED POWER
05/10/06	18:35	3403 E. LOYOLA DRIVE	MANHOLE	05/10/06	20:20	500	1:45	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
05/22/06	19:29	3403 E. LOYOLA DRIVE	MANHOLE	05/22/06	20:47	300	1:18	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
05/23/06	8:48	3403 E. LOYOLA DRIVE	MANHOLE	05/23/06	9:08	100	0:20	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED DOWN AREA
06/18/06	17:21	2801 LOYOLA DRIVE	MANHOLE	06/18/06	18:50	300	1:29	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
07/05/06	7:20	2907 TEXAS AVENUE	Lift Station Out	07/05/06	8:10	300	0:50	LAKE PONTCHARTRAIN	Lift Station Out/Electrical	ENTERGY RESTORED POWER
07/05/06	10:00	3420 DAVID DRIVE	Lift Station Out	07/05/06	10:50	500	0:50	LAKE PONTCHARTRAIN	Lift Station Out/Electrical	ENTERGY RESTORED POWER
07/05/06	10:00	3617 DAVID DRIVE	Lift Station Out	07/05/06	11:30	600	1:30	LAKE PONTCHARTRAIN	Lift Station Out/Electrical	ENTERGY RESTORED POWER
07/11/06	9:52	27TH & SALEM (L/S)	Force main from L/S	07/11/06	10:50	3,000	0:58	LAKE PONTCHARTRAIN	Force main need to be repaired	Force main scheduled for repairs
07/14/06	13:04	33rd & Connecticut L/S F/M	Force main from L/S			8,000		LAKE PONTCHARTRAIN	Force main need to be repaired	REPAIRED FORCE MAIN
07/27/06	9:46	3011 LOYOLA DRIVE	MANHOLE	07/27/06	10:11	500	0:25	LAKE PONTCHARTRAIN	Lift Station Out/Mechanical	RESET PUMP IN STATION
07/28/06	15:18	10TH & MARIA L/S F/M	10th & MARIA F/M	07/28/06	16:15	6,000	0:57	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	Force main scheduled for repairs
07/31/06	14:15	1004 SOUTH BAYOU ROAD	MANHOLE	07/31/06	15:25	300	1:10	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE

Date Event Began	Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	Time	Possible volume of event (gallons)	Duration	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
08/22/06	6:49	2401 Connecticut Avenue	MANHOLE	08/22/06	11:00	1,200	4:11	LAKE PONTCHARTRAIN	Lift Station Outage (Electrical)	POWER BACK ON (ENTERGY)
08/22/06	6:49	2401 Connecticut Avenue	LIFT STATION	08/22/06	11:00	3,000	4:11	LAKE PONTCHARTRAIN	Lift Station Outage (Electrical)	POWER BACK ON (ENTERGY)
08/24/06	15:33	1021 SOUTH BAYOU ROAD	MANHOLE	08/24/06	17:23	600	1:50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
08/24/06	19:34	3709 MARTINIQUE AVENUE	MANHOLE	08/24/06	20:46	500	1:12	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
08/28/06	9:00	2301 IDAHO AVENUE	MANHOLE	08/28/06	9:48	300	0:48	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
08/31/06	16:15	1638 AIRLINE DRIVE	MANHOLE	08/31/06	17:34	200	1:19	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
09/10/06	14:34	CHATEAU and VINTAGE	LS/41st and MEDOC	09/11/06	12:05	8,000	9:31	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN AT L/S	
10/09/06	11:59	2722 WILLIAMS BLVD.	MANHOLE	10/09/06	13:15	50	1:16	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
10/11/06	21:16	Canary Ansas Lift Station	MANHOLE	10/11/06	22:07	600	0:51	LAKE PONTCHARTRAIN	Lift Station OUT/Mechanical	STATION BACK IN SERVICE
10/17/06	7:30	4MGD Lift Station	LIFT STATION	10/17/06		6,000		LAKE PONTCHARTRAIN	Lift Station OUT/ELECTRICAL	STATION BACK IN SERVICE
10/19/06	13:52	4325 LOIRE DRIVE	MANHOLE	10/19/06	20:30	9,000	6:38	LAKE PONTCHARTRAIN	Lift Station OUT/ELECTRICAL	Entergy to replace transformer
10/19/06	16:01	2722 WILLIAMS BLVD.	MANHOLE	10/19/06	18:01	600	2:00	LAKE PONTCHARTRAIN	Main Lift Up due to Heavy Rain	SYSTEM GOING DOWN
11/01/06	11:46	2305 44th STREET	MANHOLE	11/01/06	12:23	200	0:37	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
11/01/06	15:25	2125 VETERANS BLVD.	MANHOLE	11/01/06	16:10	300	0:45	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
11/14/06	13:03	201 AUBURN PLACE	LS4336 FORCE MAIN	11/14/06	14:16	55,000	1:13	LAKE PONTCHARTRAIN	LS4336 FORCE MAIN	REPAIRING FORCE MAIN
11/25/06	10:21	3285 CHATEAU BLVD.	MANHOLE	11/25/06	12:00	1,200	1:39	LAKE PONTCHARTRAIN	LIFT STATION OUT	STATION NOW PUMPIN DOWN
11/29/06	15:58	3285 CHATEAU BLVD.	MANHOLE	11/29/06	16:50	1,000	0:52	LAKE PONTCHARTRAIN	LIFT STATION OUT	STATION NOW PUMPIN DOWN
12/06/06	8:30	1605 42nd STREET	MANHOLE	12/06/06	9:38	200	1:08	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
12/10/06	10:36	1605 42nd STREET	MANHOLE	12/10/06	12:50	300	2:14	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
12/14/06	12:15	1605 42nd STREET	MANHOLE	12/14/06	13:45	500	1:30	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
12/14/06	14:36	2841 LOYOLA DRIVE	MANHOLE	12/14/06	15:00	400	0:24	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
12/15/06	7:45	527 W. ESPLANADE AVENUE	MANHOLE	12/15/06	8:37	300	0:52	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
12/18/06	6:49	33rd and WILLIAMS	MANHOLE	12/18/06	7:40	600	0:51	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
12/21/06	7:35	100 W. ESPLANADE AVENUE	LIFT STATION	12/21/06	8:00	1,200	0:25	LAKE PONTCHARTRAIN	L/S out due to heavy rain	STATION PUMPING DOWN
12/21/06	8:37	27 CLEVNER STREET	MANHOLE	12/21/06	9:50	1,000	1:13	LAKE PONTCHARTRAIN	L/S out due to heavy rain	STATION PUMPING DOWN
12/26/06	20:07	3252 CASTLE DRIVE	MANHOLE	12/26/06	0:01	1,000	3:54	LAKE PONTCHARTRAIN	SYSTEM UP/HEAVY RAIN	L/S PUMPING DOWN/WASH AREA
12/27/06	15:40	250 AVANT GARDE	MANHOLE	12/27/06	16:28	1,000	0:48	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE

Sub total 57 overflows

Total Overflows
2006 70

CITY OF KENNER WASTEWATER DEPARTMENT
LPDES PERMIT NO. LA0066800, AI NO. 19066
OVERFLOW REPORT

Year 2007

Date Event Began	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
01/01/07	9:09	197 CHATEAU LA TOUR	MANHOLE	01/01/07	15:30	6:21	600	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
01/01/07	11:33	54 CHATEAU MOUTON	MANHOLE	01/01/07	15:30	3:57	500	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
01/01/07	10:15	50 CHATEAU MOUTON	MANHOLE	01/01/07	15:30	5:15	500	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
01/01/07	15:30	2 MOSELLE DRIVE	MANHOLE	01/01/07	15:30	0:00	300	LAKE PONTCHARTRAIN	STATION UP/RAIN	WASH DOWN AREA
01/02/07	8:00	27th and ABERDEEN	MANHOLE	01/04/07	10:00	2:00	4,000	LAKE PONTCHARTRAIN	FORCE MAIN BROKEN	REPAIRED FORCE MAIN
01/02/07	11:37	4032 LAKE TRAIL DRIVE	MANHOLE	01/02/07	14:18	2:41	1,200	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	system going dwn/washed area
01/02/07	15:54	1016 ST. JULIEN	MANHOLE	01/02/07	16:56	1:02	300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
01/02/07	8:50	3208 CASTLE DRIVE	MANHOLE	01/02/07	10:55	2:05	600	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	system going dwn/washed area
01/05/07	16:44	MEDOC and VINTAGE	L/S PUMPED OUT	01/05/07	17:33	0:49	10,000	LAKE PONTCHARTRAIN	Station need to be pumped out	Pumped out L/S/Medoc & Vintage
01/17/07	10:36	Veterans/Salem/N.E. corner	MANHOLE	01/17/07	10:44	0:08	500	LAKE PONTCHARTRAIN	STATION UP/ELECTRICAL	STATION GOING DOWN
01/27/07	16:50	16 MERCUREY DRIVE	MANHOLE	01/27/07	19:00	2:10	300	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM PUMPING DOWN
01/27/07	16:59	4032 LAKE TRAIL DRIVE	MANHOLE	01/27/07	18:00	1:01	500	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM PUMPING DOWN
01/28/07	18:23	3420 DAVID DRIVE	MANHOLE	01/28/07	19:35	1:12	300	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM PUMPING DOWN
01/29/07	7:52	2 MOSELLE DRIVE	MANHOLE	01/29/07	9:05	1:13	200	LAKE PONTCHARTRAIN	System was up/heavy rain	WASHED DOWN AREA
02/12/07	15:00	1629-1633 42ND STREET	MANHOLE	02/12/07	16:06	1:06	300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
02/23/07	17:23	1638 AIRLINE HIGHWAY	MANHOLE	02/23/07	18:46	1:23	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
03/05/07		#1 W. 30TH (PLANT III)	INFLUENT SPILL	03/05/07		0:00	100	LAKE PONTCHARTRAIN	cleaning grit chamber	CLEANED GRIT CHAMBER
03/07/07		#1 W. 30TH (PLANT III)	INFLUENT SPILL	03/07/07		0:00	100	LAKE PONTCHARTRAIN	overflow from grit chamber	sent flow to south plant
03/07/07	9:29	20th and COLORADO	F/M 10th & MARIA	03/07/07			60,000	LAKE PONTCHARTRAIN	FORCE MAIN BROKEN	Need to repair F/M-03/08/07
03/12/07	10:03	1600 JOE YENNI BLVD.	MANHOLE	03/12/07	13:32	3:29	125	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE ON PP	WASHED OUT MAIN LINE
03/16/07	14:50	3409 WILLIAMS BLVD.	BROKEN LINE	03/16/07	14:50	0:00	200	LAKE PONTCHARTRAIN	MAIN LINE BROKEN	LINE BEING REPAIRED
03/21/07	18:49	2725 TUPELO STREET	MANHOLE	03/21/07	19:31	0:42	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
03/28/07	7:30	3601 LOYOLA DRIVE	MANHOLE	03/28/07	9:50	2:20	300	LAKE PONTCHARTRAIN	Station Outage/Electrical	STATION BACK ON LINE
04/11/07	11:22	4345 FLORIDA AVENUE	MANHOLE	04/11/07	12:30	1:08	300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
04/24/07	13:55	2601 MARIETTA STREET	MANHOLE	04/24/07	14:40	0:45	300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
05/04/07	13:20	4032 LAKE TRAIL DRIVE	MANHOLE	05/04/07	14:35	1:15	300	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM PUMPING DOWN
05/04/07	14:46	50 BIMINI AVENUE	MANHOLE	05/04/07	15:03	0:17	300	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM PUMPING DOWN
05/04/07	15:15	3702 CONNECTICUT AVENUE	MANHOLE	05/04/07	15:42	0:27	200	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM PUMPING DOWN
05/06/07	13:51	5412 COCOS PLUMOSA	MANHOLE	05/06/07	14:15	0:24	300	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM PUMPING DOWN
05/06/07	18:21	5408 COCOS PLUMOSA	MANHOLE	05/06/07	19:00	0:39	400	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	ENTERGY CALLED OUT
05/06/07	19:53	5409 COCOS PLUMOSA	MANHOLE	05/06/07	20:30	0:37	400	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	ENTERGY CALLED OUT
05/06/07	20:26	CANARY ANSAS	MANHOLE	05/06/07	22:45	2:19	400	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	ENTERGY CALLED OUT
05/07/07	9:30	2 MOSELLE	MANHOLE	05/07/07	10:08	0:38	300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED DOWN AREA
05/07/07	16:14	4032 LAKE TRAIL DRIVE	MANHOLE	05/07/07	19:31	3:17	300	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM PUMPING DOWN
05/08/07	10:48	3801 E. LA. STATE DRIVE	LIFT STATION	05/09/07			4,000	LAKE PONTCHARTRAIN	FORCE MAIN LEAKING	REPAIRING F/M ON 05/10/07
05/14/07	9:32	2913 TENNESSEE AVENUE	MANHOLE	05/14/07	10:45	1:13	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
05/16/07	12:55	5332 COCOS PLUMOSAS	MANHOLE	05/16/07	15:53	2:58	400	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
05/24/07	6:36	27th and DELAWARE	MANHOLE	05/24/07	7:40	1:04	600	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	STATION PUMPING DOWN
06/05/07	7:55	2701 FLORIDA AVENUE	MANHOLE	06/05/07	9:15	1:20	300	LAKE PONTCHARTRAIN	Lift Station Outage/Mechanical	Repairing problem at L/S
06/05/07	7:55	2701 FLORIDA AVENUE	LIFT STATION	06/05/07	9:15	1:20	1,500	LAKE PONTCHARTRAIN	Lift Station Outage/Mechanical	Repairing problem at L/S
06/07/07	8:48	44th and WILLIAMS	MANHOLE	06/07/07	9:43	0:55	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
06/20/07	8:20	4032 LAKE TRAIL DRIVE	MANHOLE	06/20/07	12:09	3:49	300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED DOWN AREA
06/30/07	14:37	37th and WILLIAMS	MANHOLE	06/30/07	20:00	5:23	600	LAKE PONTCHARTRAIN	L/S OUTAGE/ELECTRICAL	STATION BACK ON LINE
07/18/07	9:43	509 JOE YENNI BLVD.	MANHOLE	07/18/07	10:57	1:14	300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
08/13/07	16:11	26 Chateau Pontet Canet	MANHOLE	08/13/07	18:06	1:55	300	LAKE PONTCHARTRAIN	Lift Station Outage/Electrical	STATION BACK ON LINE
08/13/07	18:00	945 VINTAGE DRIVE	MANHOLE	08/13/07	18:26	0:26	500	LAKE PONTCHARTRAIN	Lift Station Outage/Electrical	STATION BACK ON LINE
08/13/07	17:06	933 VINTAGE DRIVE	MANHOLE	08/13/07	18:17	1:11	300	LAKE PONTCHARTRAIN	Lift Station Outage/Electrical	STATION BACK ON LINE
08/14/07	7:28	945 VINTAGE DRIVE	MANHOLE	08/14/07	8:15	0:47	150	LAKE PONTCHARTRAIN	Lift Station Outage/Electrical	WASHED DOWN AREA
08/14/07	9:10	24 PONTET CANET	MANHOLE	08/14/07	0:00	14:50	150	LAKE PONTCHARTRAIN	Lift Station Outage/Electrical	WASHED DOWN AREA
09/08/07	11:32	527 W. ESPLANADE	MANHOLE	09/08/07	12:30	0:58	200	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	STATION BACK ON LINE
09/08/07	15:15	527 W. ESPLANADE	MANHOLE	09/08/07	16:50	1:35	50	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	WASHED DOWN AREA
09/08/07	16:34	3281 GLEN EAGLE LANE	MANHOLE	09/09/07	17:30	0:56	100	LAKE PONTCHARTRAIN	Main line from L/S outage	STATION BACK ON LINE
09/25/07	15:53	4207 Paradis & St. Julien	MANHOLE	09/25/07	18:55	3:02	400	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	ENTERGY CALL OUT
09/29/07	8:00	#1 W. 30th St. (PLANT 3)	PLANT 3 HEADWORKS	09/29/07	9:30	1:30	87,000	LAKE PONTCHARTRAIN	Mechanical barscreen failure	PROBLEM RESOLVED

Date Event Began	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
10/18/07	13:18	35th & OLE MISS L/S	LIFT STATION	10/18/07	14:10	0:52	2,000	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	STATION BACK ON LINE
10/19/07	10:25	LS4310-at 523 W. ESP.	FORCE MAIN REPAIR	10/19/07	20:00	9:35	4,000	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN
10/21/07	9:33	3872 E. LOYOLA DRIVE	MANHOLE	10/21/07	10:40	1:07	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
10/22/07	14:05	21 DAUTERIVE	MANHOLE	10/22/07	18:25	4:20	300	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM GOING DOWN
10/22/07	14:25	3608 E. GRANDLAKE BLVD.	MANHOLE	10/22/07	18:10	3:45	200	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM GOING DOWN
10/22/07	14:58	2606 HELENA STREET	MANHOLE	10/22/07	17:10	2:12	200	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM GOING DOWN
10/22/07	16:33	23 DAUTERIVE	MANHOLE	10/22/07	18:45	2:12	100	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM GOING DOWN
10/22/07	19:11	33rd and WILLIAMS	MANHOLE	10/22/07	20:15	1:04	200	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM GOING DOWN
10/23/07	11:55	3644 WILLIAMS BLVD.	MANHOLE	10/23/07	12:15	0:20	300	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM GOING DOWN
10/23/07	12:25	3712 WILLIAMS BLVD	MANHOLE	10/23/07	13:00	0:35	300	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM GOING DOWN
10/23/07	15:45	2 MOSELLE DRIVE	MANHOLE	10/23/07	16:10	0:25	200	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM GOING DOWN
10/23/07	16:30	3702 CONNECTICUT AVENUE	MANHOLE	10/23/07	16:54	0:24	300	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM GOING DOWN
10/23/07	10:03	3208 CASTLE DRIVE	MANHOLE	10/23/07	10:36	0:33	200	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	WASHED DOWN AREA
10/23/07	10:36	21 DAUTERIVE COURT	MANHOLE	10/23/07	11:40	1:04	300	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	WASHED DOWN AREA
10/23/07	17:00	3872 E. LOYOLA DRIVE	MANHOLE	10/23/07			500	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM STILL UP
10/23/07	17:00	3872 E. LOYOLA DRIVE	FORCE MAIN BROKEN				3,000	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRING FORCE MAIN
10/25/07	9:44	4032 LAKE TRAIL DRIVE	MANHOLE	10/25/07	11:23	1:39	150	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	WASHED DOWN AREA
11/18/07	16:08	4230 CHATEAU BLVD.	MANHOLE	11/18/07	17:49	1:41	300	LAKE PONTCHARTRAIN	LIFT STATION OUT	STATION BACK ON LINE
11/30/07	16:37	1303 W. ESPLANADE	MANHOLE	11/30/07	18:45	2:08	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
12/23/07	14:22	14 FURMAN CIRCLE	MANHOLE	12/23/07	15:35	1:13	300	LAKE PONTCHARTRAIN	Lift Station Outage/Electrical	STATION BACK ON LINE
12/25/07	11:12	19 BISTINEAU COURT	MANHOLE	12/25/07	15:11	3:59	400	LAKE PONTCHARTRAIN	Lift Station Outage/Electrical	STATION BACK ON LINE
12/25/07	13:33	13 S. CATAHOULA COURT	MANHOLE	12/25/07	15:41	2:08	100	LAKE PONTCHARTRAIN	Lift Station Outage/Electrical	STATION BACK ON LINE
Total Overflows 2007	76									

CITY OF KENNER WASTEWATER DEPARTMENT
LPDES PERMIT NO. LA0066800, AI NO. 19066
OVERFLOW REPORT

Year 2008

Date Event Began	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
01/25/08	12:40	1009 S. BAYOU ROAD	MANHOLE	01/25/08	14:46	2:06	250	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED & VACUUMED OUT LINE
01/28/08	8:50	3301 TULANE DRIVE	MANHOLE	01/28/08	11:06	2:16	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
02/01/08	7:20	1 DAUTERIVE COURT	MANHOLE	02/01/08	9:02	1:42	50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
02/01/08	17:23	3644 WILLIAMS BLVD.	MANHOLE	02/01/08	19:11	1:48	300	LAKE PONTCHARTRAIN	FORCE MAIN VALVE	NEED TO REPAIR VALVE
02/07/08	14:11	3400 W. LOUISIANA STATE	FORCE MAIN BROKEN	02/08/08			2,500	LAKE PONTCHARTRAIN	BROKEN VALVE ON F/M	REPAIRING FORCE MAIN
02/08/08	13:11	3640 WILLIAMS BLVD.	FORCE MAIN BROKEN	02/08/08	15:00	1:49	3,000	LAKE PONTCHARTRAIN	BROKEN VALVE ON F/M	REPAIRED VALVE ON F/M
02/18/08	9:04	VINTAGE AND WILLIAMS	LIFT STATION OUT	02/18/08	10:43	1:39	600	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	STATION BACK ON LINE
02/21/08	13:58	2649 DELAWARE AVENUE	MANHOLE	02/21/08	14:50	0:52	200	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM GOING DOWN
02/22/08	12:30	3901 WILLIAMS BLVD.	MANHOLE	02/22/08	14:40	2:10	150	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
03/05/08	7:58	1238 27th STREET	MANHOLE	03/05/08	8:53	0:55	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
03/05/08	21:30	1 LAKE BREEZE	MANHOLE	03/05/08	23:25	1:55	400	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	RESET PUMPS/BACK ON LINE
03/18/08	7:15	921 27th STREET	MANHOLE	03/18/08	8:30	1:15	500	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	ENTERGY CALLED OUT
03/18/08	7:15	921 27th STREET	LIFT STATION	03/18/08	8:30	1:15	3,000	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	ENTERGY CALLED OUT
03/18/08	21:23	4321 MACON DRIVE	MANHOLE	03/18/08	21:54	0:31	300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
03/20/08	9:10	4321 MACON DRIVE	MANHOLE	03/20/08	9:30	0:20	100	LAKE PONTCHARTRAIN	AREA WASH DOWN	WASHED DOWN AREA
04/05/08	9:03	26 RUE DIJON	LIFT STATION	04/05/08	14:00	4:57	1,500	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	ELECTRICAL PROBLEM
04/05/08	9:07	821 CHAMPAIGNE	LIFT STATION	04/05/08	14:00	4:53	1,500	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	ELECTRICAL PROBLEM
04/05/08	10:43	CHATEAU ROTHCHILD	LIFT STATION	04/05/08	14:00	3:17	1,000	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	ELECTRICAL PROBLEM
04/05/08	9:11	3701 CONNECTICUT AVE.	MANHOLE	04/05/08	12:00	2:49	1,000	LAKE PONTCHARTRAIN	SYSTEM UP/HEAVY RAIN	SYSTEM GOING DOWN
04/06/08	17:17	3702 CONNECTICUT	MANHOLE	04/06/08	18:00	0:43	500	LAKE PONTCHARTRAIN	STATION OUT	STATION BACK ON LINE
04/06/08	17:32	3703 CONNECTICUT	MANHOLE	04/06/08	18:00	0:28	500	LAKE PONTCHARTRAIN	STATION OUT	STATION BACK ON LINE
04/06/08	17:50	3705 CONNECTICUT	MANHOLE	04/06/08	18:00	0:10	500	LAKE PONTCHARTRAIN	STATION OUT	STATION BACK ON LINE
04/05/08	8:05	10 CHATEAU ROTHCHILD	LIFT STATION	04/05/08	14:00	5:55	1,000	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	ELECTRICAL PROBLEM
04/05/08	8:05	10 CHATEAU ROTHCHILD	LIFT STATION	04/05/08	14:00	5:55	500	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	ELECTRICAL PROBLEM
04/05/08	8:00	8 CHATEAU ROTHCHILD	LIFT STATION	04/05/08	14:00	6:00		LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	ELECTRICAL PROBLEM
04/05/08	8:16	933 VINTAGE	LIFT STATION	04/05/08	14:00	5:44	1,000	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	ELECTRICAL PROBLEM
04/05/08	11:54	1 BRITTANY	LIFT STATION	04/05/08	14:00	2:06	500	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	ELECTRICAL PROBLEM
04/07/08	7:50	3702 CONNECTICUT	MANHOLE	04/07/08	11:18	3:28	400	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	WASHED DOWN AREA
04/07/08	11:46	26 RUE DIJON	MANHOLE	04/07/08	12:05	0:19	300	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	WASHED DOWN AREA
04/09/08	6:14	716 VILLAGE ROAD	MANHOLE	04/09/08	8:02	1:48	400	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	STATION BACK ON LINE
04/11/08	7:15	34th and KENTUCKY	MANHOLE	04/11/08	9:00	1:45	500	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
05/06/08	8:12	2722 WILLIAMS BLVD.	MANHOLE	05/06/08	9:51	1:39	600	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
05/10/08	12:59	33rd and WILLIAMS	MANHOLE	05/10/08	14:00	1:01	500	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
05/13/08	9:14	3312 KENTUCKY AVENUE	MANHOLE	05/13/08	11:06	1:52	300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
05/13/08	10:37	521 TAYLOR STREET	STUB OUT TO DRAIN	05/13/08	14:30	3:53	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
05/16/08	16:29	2003 ILLINOIS AVENUE	MANHOLE	05/16/08	17:57	1:28	600	LAKE PONTCHARTRAIN	SYSTEM UP RAIN	SYSTEM GOING DOWN
05/17/08	10:13	3301-3325 TULANE DRIVE	MANHOLE	05/17/08	12:30	2:17	400	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
05/17/08	10:13	27th and ILLINOIS	MANHOLE	05/17/08	13:30	3:17	1,000	LAKE PONTCHARTRAIN	SYSTEM UP RAIN/OVERFLOW	WASHED DOWN AREA
05/22/08		33rd and WILLIAMS	MANHOLE	05/23/08	10:31	#VALUE!	600	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM PUMPING DOWN
05/22/08		2701 FLORIDA AVENUE	MANHOLE	05/23/08	13:57	13:57	1,000	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	SYSTEM PUMPING DOWN
06/16/08	22:40	108-104-132 DUKE DRIVE	MANHOLES	06/17/08	0:01		400	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
07/10/08	8:11	24TH AND CRESTVIEW	LIFT STATION	07/10/08	16:00	7:49	1,000	LAKE PONTCHARTRAIN	FORCE MAIN BROKEN	REPAIRED FORCE MAIN
07/22/08	12:05	2301 44th ST. (across from)	MANHOLE	07/22/08	12:22	0:17	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
08/11/08	10:20	F/M at Irish Bend L/S	FORCE MAIN	08/12/08			4,000	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN at L/S	REPAIRED FORCE MAIN
08/13/08	9:35	3321 TULANE DRIVE	MANHOLE	08/13/08	11:00	1:25	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
08/13/08	6:00	10th & Maria L/S to 24th & Delaware	Contractor put piling thru gravity line	08/14/08		0:00	5,000	LAKE PONTCHARTRAIN	Piling in line/System up	Contractor repairing line
08/14/08	7:00	421 FILMORE STREET	MANHOLE	08/14/08	8:25	1:25	400	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
08/14/08	11:14	2701 FLORIDA AVENUE	MANHOLE	08/14/08	12:10	0:56	1,000	LAKE PONTCHARTRAIN	SYSTEM UP/L/S OUT	STATION BEING WORKED ON
08/14/08	12:55	2400 block DELAWARE	MANHOLE	08/14/08	13:21	0:26	600	LAKE PONTCHARTRAIN	SYSTEM UP/L/S OUT	STATION BEING WORKED ON
08/14/08	16:19	2636 DELAWARE AVENUE	MANHOLE	08/14/08	17:05	0:46	2,000	LAKE PONTCHARTRAIN	SYSTEM UP/L/S OUT	WASHED OUT MAIN LINE
08/25/08	10:34	26th and ILLINOIS	MANHOLE	08/25/08	13:40	3:06	300	LAKE PONTCHARTRAIN	SYSTEM WAS UP/HEAVY RAIN	WASHED DOWN AREA
08/28/08	8:36	2722 WILLIAMS BLVD.	MANHOLE	08/28/08	9:15	0:39	300	LAKE PONTCHARTRAIN	BLOCKAGE IN MAIN LINE	WASHED OUT MAIN LINE

Date Event Began	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
09/01/08	7:22	VINTAGE and WILLIAMS	MANHOLE				1,000	LAKE PONTCHARTRAIN	HURRICANE GUSTAV/POWER OUTAGE	ENTERGY RESTORING POWER
09/01/08	7:50	E. LOYOLA/W. ESPLANADE	MANHOLE				1,000	LAKE PONTCHARTRAIN	HURRICANE GUSTAV/POWER OUTAGE	ENTERGY RESTORING POWER
09/02/08	10:36	VINTAGE and LAKE TRAIL	MANHOLE				1,000	LAKE PONTCHARTRAIN	HURRICANE GUSTAV/POWER OUTAGE	ENTERGY RESTORING POWER
09/02/08	14:49	3610 E. GRANDLAKE	MANHOLE				1,000	LAKE PONTCHARTRAIN	HURRICANE GUSTAV/POWER OUTAGE	ENTERGY RESTORING POWER
09/02/08	16:02	W. ESP. & CONTINENTAL	MANHOLE				1,000	LAKE PONTCHARTRAIN	HURRICANE GUSTAV/POWER OUTAGE	ENTERGY RESTORING POWER
09/04/08	16:47	27th and DAWSON	MANHOLE				2,000	LAKE PONTCHARTRAIN	HURRICANE GUSTAV/POWER OUTAGE	ENTERGY RESTORING POWER
09/05/08	10:32	3705 CONNECTICUT AVENUE	MANHOLE				500	LAKE PONTCHARTRAIN	HURRICANE GUSTAV/POWER OUTAGE	ENTERGY RESTORING POWER
09/05/08	18:30	14 E. LAFOURCHE	MANHOLE				1,000	LAKE PONTCHARTRAIN	HURRICANE GUSTAV/POWER OUTAGE	ENTERGY RESTORING POWER
09/05/08	10:25	IRISH BEND/CATTLE FARM	MANHOLE				1,000	LAKE PONTCHARTRAIN	HURRICANE GUSTAV/POWER OUTAGE	ENTERGY RESTORING POWER
09/06/08	14:48	128 DUKE DRIVE	MANHOLE				1,000	LAKE PONTCHARTRAIN	HURRICANE GUSTAV/POWER OUTAGE	ENTERGY RESTORING POWER
09/06/08	15:15	JOE YENNI and MOSELLE	MANHOLE				1,000	LAKE PONTCHARTRAIN	HURRICANE GUSTAV/POWER OUTAGE	ENTERGY RESTORING POWER
09/06/08	15:30	5300 CRAIG AVENUE	MANHOLE				1,000	LAKE PONTCHARTRAIN	HURRICANE GUSTAV/POWER OUTAGE	ENTERGY RESTORING POWER
09/10/08	10:50	5300 SHAMROPS	MANHOLE				1,000	LAKE PONTCHARTRAIN	HURRICANE GUSTAV/POWER OUTAGE	ENTERGY RESTORING POWER
09/12/08		27th & DAWSON L/S	LIFT STATION	09/12/08			18,000	LAKE PONTCHARTRAIN	HURRICANE IKE/POWER OUTAGE	ENTERGY RESTORING POWER
09/12/08	6:00	27th & DAWSON L/S	LIFT STATION	09/12/08	15:00	9:00			HURRICANE IKE/POWER OUTAGE	GENERATOR SET-UP AT L/S
09/20/08	15:41	3341 CANNES PLACE	MANHOLE	09/20/08	17:24	1:43	1,000	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
09/20/08	15:59	3361 CANNES PLACE	MANHOLE	09/20/08	17:45	1:46	500	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED DOWN AREA
09/21/08	8:55	3341 CANNES PLACE	MANHOLE	09/21/08	9:14	0:19	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED DOWN AREA
09/21/08	9:14	3361 CANNES PLACE	MANHOLE	09/21/08	9:23	0:09	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED DOWN AREA
09/21/08	10:59	2433 ILLINOIS AVENUE	MANHOLE	09/21/08	11:43	0:44	500	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO HEAVY RAIN	SYSTEM PUMPING DOWN
09/21/08	11:54	2453 TAFFY DRIVE	MANHOLE	09/21/08	12:22	0:28	1,000	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
09/22/08	8:13	3702 CONNECTICUT AVENUE	MANHOLE	09/22/08	12:52	4:39	800	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO HEAVY RAIN	WASHED DOWN AREA
09/22/08	9:25	DRIFTWOOD & WILLIAMS	MANHOLE	09/22/08	10:01	0:36	500	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
09/28/08	10:35	4032 TECHE	MANHOLE	09/29/08	8:56	22:39	2,000	LAKE PONTCHARTRAIN	STATION OUT/MECHANICAL	STATION NOW PUMPING
11/06/08	14:15	41ST AND MEDOC	BROKEN FORCE MAIN	11/06/08	21:00	6:45	5,000	LAKE PONTCHARTRAIN	PHONE CO. BROKE LINE	REPAIRED FORCE MAIN
11/26/08	14:52	3615-3617 W.GRANDLAKE	MANHOLE	11/26/08	18:00	3:08	300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
11/26/08	18:28	58 FURMAN CIRCLE	MANHOLE	11/26/08	21:00	2:32	400	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
12/05/08	4:40	#1 W. 30th ST. (PLANT 3)	North Plant RAS WELL	12/05/08	8:40	4:00	30,000	LAKE PONTCHARTRAIN	PLANT OPERATOR'S ERROR	AREA CLEANED UP BY CREW
12/11/08	3:00	#1 W. 30th ST. (PLANT 3)	PLANT HEADWORKS	12/11/08	5:00	2:00	50,000	LAKE PONTCHARTRAIN	HEADWORKS OVERFLOW	Overflow stopped at 5:00am
12/13/08	12:33	47 ANTIGUA DRIVE	MANHOLE	12/13/08	13:15	0:42	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
12/20/08	17:30	38th & MARTINIQUE	MANHOLE	12/20/08	18:22	0:52	300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
12/22/08	16:37	2604 ACRON STREET	MANHOLE	12/22/08	18:26	1:49	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
12/22/08	18:17	312-314 CLEMSON PLACE	MANHOLE	12/22/08	20:23	2:06	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
12/22/08	7:45	#1 W. 30TH ST. (PLANT 3)	SOUTH PLT. TANK 2 INFLUENT LINE	12/22/09	8:30	0:45	1,200	LAKE PONTCHARTRAIN	South Plt tank 2 influent line	Sand bagged storm drain and
12/30/08	12:35	91 CHATEAU du LAC	MANHOLE	12/30/08	13:37	1:02	300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE

Total Overflows 2008	87
-------------------------	----

CITY OF KENNER WASTEWATER DEPARTMENT
LPDES PERMIT NO. LA0066800, AI NO. 19066
OVERFLOW REPORT

Year 2009

Date Event Began	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
01/03/09	9:40	33rd and WILLIAMS	MANHOLE	01/04/09	10:00	0:20	4,000	LAKE PONTCHARTRAIN	SYSTEM UP RAIN /MAIN LINE BLOCKAGE	SYSTEM HAS PUMPED DOWN
01/03/09	9:40	33rd and ILLINOIS	MANHOLE	01/04/09	10:00	0:20	4,000	LAKE PONTCHARTRAIN	SYSTEM UP RAIN /MAIN LINE BLOCKAGE	SYSTEM HAS PUMPED DOWN
01/03/09	9:40	WILLIAMS and DRIFTWOOD	MANHOLE	01/04/09	10:00	0:20	5,000	LAKE PONTCHARTRAIN	SYSTEM UP RAIN /MAIN LINE BLOCKAGE	SYSTEM HAS PUMPED DOWN
01/04/09	13:58	19 VERRET COURT	MANHOLE	01/04/09	20:10	6:12	500	LAKE PONTCHARTRAIN	SYSTEM UP RAIN /MAIN LINE BLOCKAGE	SYSTEM HAS PUMPED DOWN
01/05/09	12:01	19 VERRET COURT	MANHOLE	01/05/09	12:34	0:33	100	LAKE PONTCHARTRAIN	SYSTEM UP RAIN /MAIN LINE BLOCKAGE	WASHED DOWN AREA
01/05/09	13:22	2 MOSELLE DRIVE	MANHOLE	01/05/09	13:52	0:30	300	LAKE PONTCHARTRAIN	SYSTEM UP RAIN /MAIN LINE BLOCKAGE	WASHED DOWN AREA
01/09/09	8:13	250 AVANT GARDE	MANHOLE	01/09/09	10:00	1:47	300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
01/11/09	18:06	316 CLEMSON PLACE	MANHOLE	01/12/09	20:20	2:14	300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
01/16/09	13:30	S. Canal bank/at w. 30th St.	AIR RELEASE VALVE FROM 33RD & CONNECTICUT FM	01/17/09	17:05	3:35	24,000	LAKE PONTCHARTRAIN	NEED TO REPLACE AIR RELEASE VALVE	REPLACED AIR RELEASE VALVE
01/16/09	16:49	316 CLEMSON PLACE	MANHOLE	01/16/09	17:40	0:51	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED DOWN AREA
01/26/09	9:00	23RD STREET	MANHOLE	01/26/09	10:33	1:33	800	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
02/03/09	9:00	1238 27th STREET	MANHOLE	02/03/09	9:32	0:32	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED DOWN AREA
02/03/09	11:50	3455 E. LOYOLA DRIVE	MANHOLE	02/03/09	13:00	1:10	500	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
02/14/09	8:00	#1 W. 30th	AERATION BASINS	02/14/09	13:00	5:00		LAKE PONTCHARTRAIN	SYSTEM UP/HEAVY RAIN	SYSTEM PUMPING DOWN
02/14/09	8:17	4301 LOIRE DRIVE	MANHOLE	02/14/09	8:32	0:15	200	LAKE PONTCHARTRAIN	SYSTEM UP/HEAVY RAIN	SYSTEM PUMPING DOWN
02/14/09	8:30	3701 CONNECTICUT AVE.	MANHOLE	02/14/09	9:30	1:00	800	LAKE PONTCHARTRAIN	SYSTEM UP/HEAVY RAIN	SYSTEM PUMPING DOWN
02/14/09	9:23	3405 TULANE DRIVE	MANHOLE	02/14/09	10:16	0:53	200	LAKE PONTCHARTRAIN	SYSTEM UP/HEAVY RAIN	WASHED DOWN AREA
02/14/09	12:56	33rd and WILLIAMS	MANHOLE	02/14/09	14:45	1:49	1,000	LAKE PONTCHARTRAIN	SYSTEM UP/HEAVY RAIN	SYSTEM PUMPING DOWN
02/14/09	14:34	27th and DELAWARE	MANHOLE	02/14/09	15:10	0:36	1,200	LAKE PONTCHARTRAIN	SYSTEM UP/HEAVY RAIN	SYSTEM PUMPING DOWN
02/16/09	9:39	#2 MOSELLE DRIVE	MANHOLE	02/16/09	9:58	0:19	100	LAKE PONTCHARTRAIN	SYSTEM UP/HEAVY RAIN	WASHED DOWN AREA
02/19/09	12:17	3300 LOYOLA DRIVE	MANHOLE	02/19/09	13:35	1:18	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
02/19/09	12:30	DRIFTWOOD & WILLIAMS	MANHOLE	02/19/09	14:22	1:52	800	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
02/19/09	15:40	3455 E. LOYOLA DRIVE	MANHOLE	02/19/09	17:05	1:25	500	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	Washed down area from overflow
02/24/09	15:19	4100 ALABAMA AVENUE	MANHOLE	02/24/09	16:40	1:21	300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
02/25/09	14:28	412 VETERANS BLVD.	MANHOLE	02/25/09	15:49	1:21	800	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
02/27/09	9:00	3455 E. LOYOLA DRIVE	MANHOLE	02/27/09	11:24	2:24	500	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
03/26/09	18:15	W. ESPLANADE & CONNECTICUT	MANHOLE	03/26/09	19:00	0:45	500	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	Tried to wash line/Follow-up
03/27/09	10:49	5216 WADE DRIVE	MANHOLE	03/27/09	11:28	0:39	500	LAKE PONTCHARTRAIN	SYSTEM UP/RAIN	WASHED DOWN AREA
03/26/09		W. ESPLANADE & CONNECTICUT	FORCE MAIN	03/27/09			500	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN
03/27/09	7:00	10th and MARIA	FORCE MAIN	04/01/09	9:00	2:00	18,000	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN
04/27/09	7:55	5412 COOCS PLUMOSAS	MANHOLE	04/27/09	8:54	0:59	500	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
04/27/09	8:18	LS KILGORE & TRINITY	LIFT STATION	05/01/09	10:00	1:42	50	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN
05/05/09	12:33	3712 WILLIAMS BLVD.	MANHOLE	05/05/09	13:20	0:47	300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
05/11/09	9:45	2841 LOYOLA DRIVE	MANHOLE	05/11/09	10:16	0:31	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
06/08/09	15:30	1101 SUNSET DR	MANHOLE	06/08/09	17:00	1:30	125	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAIN LINE
06/21/09	9:07	AIRPORT ACCESS RD	MANHOLE	06/21/09	10:50	1:43	200	LAKE PONTCHARTRAIN	LIFT STATION ELECTRICAL OUTAGE	RESET BREAKERS AND WASHED AND DISINFECTED AREA
06/23/09	16:20	CHATEAU TRANSFER STATION	LIFT STATION WET WELL	06/23/09	19:15	2:55	173,000	LAKE PONTCHARTRAIN	PHASE MONITOR FAILURE	REPLACED PHASE MONITOR AND WASHED AND DISINFECTED OVERFLOW AREA
06/27/09	17:07	1301 W. ESPLANADE AVE	IRISH BEND (CATTLE FARM RD) FORCE MAIN	06/28/09	6:00	12:53	2,000	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN
07/20/09	8:24	34 E. THIRD ST	MANHOLE	07/20/09	9:52	1:28	1,000	LAKE PONTCHARTRAIN	BLOCKED INVERT	CHOPPED UP GREASE
08/06/09	13:03	316 CLEMSON DR	MANHOLE	08/06/09	13:33	0:30	500	LAKE PONTCHARTRAIN	MAINLINE BLOCKAGE	WASHED MAINLINE
08/21/09	14:31	#16 MERCUREY	MANHOLE	08/21/09	15:13	0:42	500	LAKE PONTCHARTRAIN	SYSTEM UP/HEAVY RAIN	OPENED MANHOLE 03135026
08/21/09	15:03	#18 MERCUREY	MANHOLE	08/21/09	15:13	0:10	500	LAKE PONTCHARTRAIN	SYSTEM UP/HEAVY RAIN	OPENED MANHOLE 03135026
08/21/09	17:39	#14 MERCUREY	MANHOLE	08/21/09	18:15	0:36	10	LAKE PONTCHARTRAIN	SYSTEM UP/HEAVY RAIN	WASHED DOWN AREA
08/24/09	9:48	#2 MOSELLE	MANHOLE	08/24/09	10:35	0:47	100	LAKE PONTCHARTRAIN	SYSTEM UP/HEAVY RAIN	OVERFLOWING ON 8/21/09 RESIDENT DID
08/31/09	8:00	2649 DELAWARE	MANHOLE	08/31/09	8:32	0:32	500	LAKE PONTCHARTRAIN	SYSTEM UP/ONE PUMP OFF	WASHED DOWN AREA
09/01/09	12:00	#74 JOHN HOPKINS	MAINLINE	09/01/09	13:15	1:15	100	LAKE PONTCHARTRAIN	MAINLINE BLOCKAGE	WASHED MAINLINE
09/11/09	14:20	2649 DELAWARE	MANHOLE	09/11/09	14:57	0:37	500	LAKE PONTCHARTRAIN	SYSTEM UP/HEAVY RAIN	SYSTEM UP/HEAVY RAIN
09/13/09	18:18	10TH & MARIA	MANHOLE	09/13/09	19:20	1:02	1,500	LAKE PONTCHARTRAIN	LIFTSTATION OUTAGE	RESET BREAKER
09/14/09	8:30	2649 DELAWARE	MANHOLE	09/14/09	9:00	0:30	500	LAKE PONTCHARTRAIN	LIFTSTATION OUTAGE	PUMPS BACK ONLINE
09/14/09	12:34	1238 27TH STREET	MANHOLE	09/14/09	13:36	1:02	500	LAKE PONTCHARTRAIN	SYSTEM UP/HEAVY RAIN	SYSTEM UP/HEAVY RAIN
09/14/09	15:30	26TH & ILLINOIS STREET	MANHOLE	09/14/09	16:30	1:00	120	LAKE PONTCHARTRAIN	SYSTEM UP/HEAVY RAIN	SYSTEM UP/HEAVY RAIN
09/28/09	9:07	2827 TENNESEE	LIFT STATION	09/28/09	11:40	2:33	200	LAKE PONTCHARTRAIN	LIFTSTATION OUTAGE	PUMPS BACK ONLINE
10/05/09	13:51	27TH & DELAWARE	MANHOLE	10/05/09	14:10	0:19	100	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	TURNED ANOTHER PUMP ON
10/26/09	8:47	4032 TECHE	MANHOLE	10/26/09	11:10	2:23	50	LAKE PONTCHARTRAIN	BROKEN SUCTION LINE	REPAIRED SUCTION LINE
12/01/09	19:09	16 MERCUREY	MANHOLE	12/01/09	20:32	1:23	7	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/03/09	11:24	2 MOSELLE	MANHOLE	12/03/09	11:41	0:17	50	LAKE PONTCHARTRAIN	HEAVY RAINFALL	WASHED DOWN AREA
12/03/10		33RD AND WILLIAMS	MANHOLE			0:00		LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/03/09	7:08	2649 DELAWARE	MANHOLE	12/03/09	8:57	1:49	300	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/03/09	12:55	4077 TULANE	LIFT STATION	12/03/09	14:25	1:30	500	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	

Date Event Began	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
12/05/09	12:42	26 INCARNATE WORD	MANHOLE	12/05/09	13:55	1:13	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
12/06/09	10:07	233 GEORGETOWN	MANHOLE	12/06/09	11:28	1:21	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT LINE
12/08/09	7:03	3162 MARIETTA	MANHOLE	12/08/09	8:07	1:04	100	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/08/09	7:55	3610 E. GRANDLAKE	MANHOLE	12/08/09	8:29	0:34	100	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/08/09	8:41	508 FILMORE	MANHOLE	12/08/09	10:17	1:36	200	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/08/09	9:22	4234 INDIANA	MANHOLE	12/09/09	9:40	0:18	100	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/08/09	9:43	2600 KINGSTON	MANHOLE	12/09/09	11:18	1:35	100	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/08/09	9:51	137 EMERSON	MANHOLE	12/09/09	10:27	0:36	100	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/08/09	10:18	2600 SALEM	MANHOLE	12/08/09	11:18	1:00	3144	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/08/09	10:15	2729 GREENWOOD	MANHOLE	12/08/09	11:17	1:02	50	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/08/09	10:18	37 FURMAN	MANHOLE	12/09/09	10:37	0:19	100	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/08/09	10:20	3437 FLORIDA	MANHOLE	12/08/09	10:55	0:35	100	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/08/09	12:30	2609 KINGSTON	MANHOLE	12/08/09	12:40	0:10	50	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/08/09	14:11	305 FURMAN	MANHOLE	12/08/09	14:34	0:23	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	
12/08/09	16:55	308 FURMAN	MANHOLE	12/08/09	19:14	2:19	300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAINLINE
12/09/09	13:37	10TH & WILLIAMS	MANHOLE	12/09/09	14:00	0:23	50	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/09/09	14:00	2722 WILLIAMS	MANHOLE	12/09/09	14:29	0:29	100	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/09/09	15:25	929 COMPROMISE	MANHOLE	12/09/09	16:00	0:35	100	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/09/09	18:57	27TH & DELAWARE	MANHOLE	12/09/09	19:00	0:03	200	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/10/09	9:00	2649 DELAWARE	MANHOLE	12/10/09	9:20	0:20	200	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/12/09	17:40	23 VERETT	MANHOLE	12/12/09	18:00	0:20	200	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/13/09	10:00	4077 TULANE	MANHOLE	12/13/09	10:20	0:20	200	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/13/09	16:55	309 FURMAN	MANHOLE	12/13/09	17:26	0:31	500	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED OUT MAINLINE
12/14/09	10:00	33RD AND WILLIAMS	MANHOLE	12/14/09	10:19	0:19	500	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/15/09	7:16	4036 ARIZONA	MANHOLE	12/15/09	9:21	2:05	100	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/15/09	8:53	2621 GADSDEN	MANHOLE	12/15/09	10:27	1:34	500	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/15/09	11:32	19 VERRET	MANHOLE	12/15/09	11:50	0:18	100	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/15/09	8:45	3403 E. LOYOLA	MANHOLE	12/15/09	9:15	0:30	25	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/15/09	11:07	250 AVANT GARDE	MANHOLE	12/15/09	11:32	0:25	200	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/15/09	15:22	87 LISA	MANHOLE	12/15/09	15:38	0:16	25	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/16/09	14:51	3277 GLEN EAGLE	MANHOLE	12/16/09	15:40	0:49	500	LAKE PONTCHARTRAIN	MANHOLE OVERFLOWED	WASHED DOWN AREA
12/17/09	16:18	2 MOSELLE	MANHOLE	12/17/09	16:39	0:21	50	LAKE PONTCHARTRAIN	MANHOLE OVERFLOWED	WASHED DOWN AREA
12/18/09	8:12	4077 TULANE	MANHOLE	12/18/09	8:30	0:18	200	LAKE PONTCHARTRAIN	MANHOLE OVERFLOWED	
12/18/09	9:30	TULANE & W. STANFORD	MANHOLE	12/18/09	9:55	0:25	750	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/18/09	12:24	2500 BLOCK OF DELAWARE	MANHOLE	12/18/09	12:35	0:11	200	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
12/18/09	13:56	2 MOSELLE	MANHOLE	12/18/09	14:07	0:11	100	LAKE PONTCHARTRAIN	MANHOLE OVERFLOWED	WASHED DOWN AREA
12/18/09	13:00	900 AIRLINE HWY	MANHOLE	12/18/09	13:14	0:14	200	LAKE PONTCHARTRAIN	MANHOLE OVERFLOWED	
12/24/09	10:20	3940 WILLIAMS	MANHOLE	12/24/09	10:45	0:25	1000	LAKE PONTCHARTRAIN	MANHOLE OVERFLOWED	WASHED DOWN AREA
12/25/09	0:46	35TH & OLE MISS	LIFT STATION	12/25/09	4:02	3:16	500	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	

Total Overflows
2009

98

CITY OF KENNER WASTEWATER DEPARTMENT
LPDES PERMIT NO. LA0066800, AI NO. 19066
OVERFLOW REPORT

Year 2010

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
01/04/10	LS-4344	8:27	2601 TUPELO	MANHOLE	01/04/10	9:16	0:49	100	LAKE PONTCHARTRAIN	MAINLINE BLOCKAGE	WASHED OUT LINE
01/06/10	LS-4341	13:47	27TH & SALEM	FORCE MAIN	01/06/10	14:43	0:56	300	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	W/O TO REPAIR FORCE MAIN
02/04/10	LS-4317	17:44	4077 TULANE	MANHOLE	02/04/10	18:02	0:18	100	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	CONNECTED A DIESEL PUMP TO THE STATION
02/04/10	LS-4317	14:12	4077 TULANE	MANHOLE	02/04/10	14:47	0:35	100	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	WASHED DOWN AREA
02/04/10	LS-4335	20:13	33RD & WILLIAMS	MANHOLE	02/04/10	20:36	0:23	400	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	WASHED DOWN AREA
02/12/10	LS-4317	7:38	4077 TULANE	MANHOLE	02/12/10	8:18	0:40	500	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	CONNECTED A DIESEL PUMP TO THE STATION
02/12/10	LS-4335	9:54	33RD & WILLIAMS	MANHOLE	02/12/10	10:09	0:15	300	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
02/19/10	LS-4339	12:00	2207 GREENWOOD	MANHOLE	02/19/10	12:25	0:25	50	LAKE PONTCHARTRAIN	MAINLINE BLOCKAGE	WASHED OUT MAINLINE
03/06/10	LS-4321	14:09	120 DUKE ST	MANHOLE	03/06/10	15:08	0:59	200	LAKE PONTCHARTRAIN	MAINLINE BLOCKAGE	WASHED OUT LINE
03/11/10	LS-4100	11:06	26TH & ILLINOIS	MANHOLE	03/11/10	11:19	0:13	100	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	WASHED DOWN AREA
03/12/10	LS-4200	10:56	1200 38TH	LIFT STATION	03/12/10	11:37	0:41	500	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	WASHED DOWN AREA
03/15/10	LS-4211	11:05	3901 WILLIAMS	MANHOLE	03/15/10	12:31	1:26	150	LAKE PONTCHARTRAIN	MAINLINE BLOCKAGE	WASHED OUT LINE
03/15/10	LS-4339	14:39	2207 GREENWOOD	MANHOLE	03/15/10	15:15	0:36	30	LAKE PONTCHARTRAIN	MAINLINE BLOCKAGE	WASHED OUT LINE
03/23/10	LS-4302	7:45	600 ST. JULIEN	MANHOLE	03/23/10	9:35	1:50	200	LAKE PONTCHARTRAIN	MAINLINE BLOCKAGE	WASHED OUT LINE
03/28/10	LS-4224	21:00	1021 S. BAYOU	MANHOLE	03/28/10	22:40	1:40	10	LAKE PONTCHARTRAIN	MAINLINE BLOCKAGE	WASHED OUT LINE
03/29/10	LS-4211	9:31	3901 WILLIAMS	MANHOLE	03/29/10	10:45	1:14	100	LAKE PONTCHARTRAIN	MAINLINE BLOCKAGE	WASHED OUT LINE
04/24/10	LS-4206	11:49	1705 42ND ST	MANHOLE	04/24/10	12:27	0:38	300	LAKE PONTCHARTRAIN	MAINLINE BLOCKAGE	WASHED OUT LINE
05/04/10	LS-4317	16:09	4049 W. LOYOLA	MANHOLE	05/04/10	16:50	0:41	50	LAKE PONTCHARTRAIN	M/H OVERFLOWED	WASHED DOWN AREA
06/06/10	LS-4100		27TH & DELAWARE	MANHOLE	06/08/10	2:57	2:57	21,600	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	WASHED AREA. THIS AREA OF THE CITY RECEIVED 2.41 INCHES OF RAIN IN APPROXIMATELY 1.5 HOURS THE DAY BEFORE (6/6/10). THIS STATION IS BEING UPGRADED AND RE-ENGINEERED FROM 6,750 GPM TO 10,100 GPM. BIDS ARE BEING ACCEPTED FOR THE CONSTRUCTION OF THE UPGRADE. THE CONSTRUCTION SHOULD BE COMPLETED BY MARCH 2011.
06/07/10	LS-4106	8:30	AIRPORT ACCESS RD. AT 18TH ST.	MANHOLE	06/07/10	9:00	0:30	14,700	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	WASHED AREA. THIS AREA OF THE CITY RECEIVED 2.41 INCHES OF RAIN IN APPROXIMATELY 1.5 HOURS THE DAY BEFORE (6/6/10). THIS STATION IS BEING UPGRADED AND RE-ENGINEERED FROM 2,800 GPM TO 3,100 GPM. BIDS ARE BEING ACCEPTED FOR THE CONSTRUCTION OF THE UPGRADE. THE CONSTRUCTION SHOULD BE COMPLETED BY MARCH 2011.
06/21/10	LS-4317	8:55	4070 WEST LOYOLA	MANHOLE	06/21/10	11:30	2:35	1,000	LAKE PONTCHARTRAIN	CONTRACTORS FOR THE NEW LIFT STATION BROKE THE 4" SUCTION LINE OF AN EXISTING PUMP WHICH PUMPS THE WASTEWATER FROM A MANHOLE TO THE EXISTING STATION	REPAIRED 4" SUCTION LINE.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
06/28/10	LS-4100	16:20	27TH & DELAWARE	MANHOLE	07/04/10	18:33	2:13	61,230	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN FROM TROPICAL STORM / HURRICANE ALEX	WASHED AREA. ALL AVAILABLE PUMPS WERE IN OPERATION. THIS STATION IS BEING UPGRADED AND RE-ENGINEERED FROM 6,750 GPM TO 10,100 GPM. BIDS ARE BEING ACCEPTED FOR THE CONSTRUCTION OF THE UPGRADE. THE CONSTRUCTION SHOULD BE COMPLETED BY MARCH 2011
06/28/10	LS-4335	16:00	33RD AND WILLIAMS	MANHOLE	06/28/10	17:00	1:00	300	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN FROM TROPICAL STORM / HURRICANE ALEX	ALL AVAILABLE PUMPS WERE IN OPERATION AT THE LIFT STATION. AN EVALUATION HAS BEEN CONDUCTED FOR THE UPGRADE OF THIS LIFT STATION. THE DESIGN ENGINEER HAS BEEN CHOSEN
06/28/10	LS-4335	16:00	33RD & WILLIAMS	MANHOLE	06/28/10	17:00	1:00	300	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN FROM TROPICAL STORM / HURRICANE ALEX	WASHED DOWN AREA. ALL AVAILABLE PUMPS WERE IN OPERATION AT THE LIFT STATION. AN EVALUATION HAS BEEN CONDUCTED FOR THE UPGRADE OF THIS LIFT STATION. THE DESIGN ENGINEER HAS BEEN CHOSEN
06/30/10	LS-4100	10:08	2705 FLORIDA	MANHOLE	06/30/10	10:30	0:22	300	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN FROM TROPICAL STORM / HURRICANE ALEX	
06/30/10	LS-4100	10:08	26TH & DELAWARE	MANHOLE	06/30/10	10:30	0:22	300	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN FROM TROPICAL STORM / HURRICANE ALEX	
06/30/10	LS-4335	11:31	33RD & WILLIAMS	MANHOLE	07/01/10	13:06	1:35	10,850	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN FROM TROPICAL STORM / HURRICANE ALEX	WASHED DOWN AREA. ALL AVAILABLE PUMPS WERE IN OPERATION AT THE LIFT STATION. AN EVALUATION HAS BEEN CONDUCTED FOR THE UPGRADE OF THIS LIFT STATION. THE DESIGN ENGINEER HAS BEEN CHOSEN
06/30/10	LS-4335	15:00	33RD & ILLINOIS	MANHOLE	06/30/10	18:00	3:00	900	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN FROM TROPICAL STORM / HURRICANE ALEX	
06/30/10	LS-4335	15:00	33RD & INDIANA	MANHOLE	06/30/10	18:00	3:00	900	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN FROM TROPICAL STORM / HURRICANE ALEX	
06/30/10	TREATMENT PLANT	13:30	1 WEST 30TH ST.	NORTH PLANT AERATION BASINS NOS. 1 - 4	06/30/10	17:30	4:00	250,000	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN FROM TROPICAL STORM / HURRICANE ALEX	THE CITY IS REVIEWING STATEMENTS OF QUALIFICATIONS OF ENGINEERING FIRMS FOR THE PERFORMANCE OF A HYDRAULIC SURVEY AND HYDRAULIC ANALYSIS OF THE PLANT.
07/01/10	LS-4100	8:28	2649 DELAWARE	MANHOLE	07/01/10	8:50	0:22	1,000	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
07/02/10	LS-4313	7:23	#2 MOSELLE	MANHOLE	07/02/10	7:38	0:15	25	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	WASHED DOWN AREA
07/02/10	LS-4335	6:50	33RD & WILLIAMS	MANHOLE	07/02/10	7:02	0:12	100	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	WASHED DOWN AREA
07/02/10	LS-4335	7:02	33RD & ILLINOIS	MANHOLE	07/02/10	7:07	0:05	25	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	WASHED DOWN AREA
07/02/10	LS-4335	7:07	33RD & INDIANA	MANHOLE	07/02/10	7:13	0:06	25	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	WASHED DOWN AREA
07/03/10	LS-4100	19:31	27TH & DELAWARE	MANHOLE	07/03/10	21:00	1:29	1500	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
07/11/10	LS-4209	14:00	GELPI & DRIFTWOOD	MANHOLE	07/11/10	15:16	1:16	25	LAKE PONTCHARTRAIN	BROKEN VALVE	FOLLOW UP TO REPAIR FORCEMAIN
07/12/10	LS-4113	14:31	1410 HICKMAN	MANHOLE	07/12/10	15:05	0:34	300	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	WASHED DOWN AREA
07/13/10	LS-4113	7:30	1410 HICKMAN	MANHOLE	07/13/10	8:05	0:35	100	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	WASHED DOWN AREA
07/21/10	LS-4110	11:21	2827 TENNESSEE	LIFTSTATION	07/21/10	11:56	0:35	100	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	REPRIMED PUMPS
07/21/10	LS-4110	11:56	2840 IDAHO	LIFTSTATION	07/21/10	12:26	0:30	25	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	REPRIMED PUMPS & WASHED DOWN AREA
08/24/10	LS-4209	9:03	DRIFTWOOD & GELPI	MANHOLE	08/24/10	9:28	0:25	100	LAKE PONTCHARTRAIN	BROKEN FORCEMAIN VALVE	FOLLOW UP TO REPAIR FORCEMAIN
08/27/10	LS-4100		27TH & DELAWARE	MANHOLE	08/27/10		0:00	567,000	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
08/27/10	LS-4100		26TH & DELAWARE	MANHOLE	08/27/10		0:00	189,000	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
08/27/10	LS-4100		WILLIAMS & VETERANS	MANHOLE	08/27/10		0:00	37,800	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
08/27/10	LS-4106		18TH & AIRPORT ACCESS RD	MANHOLE	08/27/10		0:00	99,000	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
08/27/10	LS-4323		E. GRANDLAKE & DAUTERIVE	MANHOLE	08/27/10		0:00	8500	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
08/27/10	LS-4335	15:07	33RD & ILLINOIS	MANHOLE	08/27/10			67,500	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
08/27/10	LS-4335	15:07	33RD & INDIANA	MANHOLE	08/27/10			22,500	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
08/27/10	LS-4335	15:07	33RD & WILLIAMS	MANHOLE	09/03/10			594,000	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
08/27/10	LS-4336	15:07	33RD & CONNECTICUT	MANHOLE	08/27/10			4500	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
08/27/10	LS-4100		27TH & FLORIDA	MANHOLE	08/27/10		0:00	113,400	LAKE PONTCHARTRAIN	SYSTEM UP DUE TO RAIN	
08/29/10	PLANT	9:00	#1 W. 30th St	Treatment Plant	08/30/10	1:00	16:00	2MGD	LAKE PONTCHARTRAIN	EXCESSIVE RAIN 8/27 -8/30	TURNED OFF BLOWERS
11/21/10	LS-4321	16:02	#14 FURMAN CIRCLE	MANHOLE	11/21/10	16:47	0:45	50	LAKE PONTCHARTRAIN	MAINLINE BLOCKAGE	UNBLOCKED & WASHED OUT THE LINE
11/24/10	PLANT	6:00	#1 W. 30TH ST	MANHOLE	11/24/10	6:30	0:30	500	LAKE PONTCHARTRAIN	BROKEN VALVE ON RAS/WAS LINE	VACUUMED AREA. VALVE IS BEING REPLACED.
11/28/10	LS-4206	20:06	1700 VINTAGE	MANHOLE	11/28/10	21:50	1:44	30	LAKE PONTCHARTRAIN	MANHOLE OVERFLOWED	WASHED DOWN AREA
12/07/10	LS-4341	12:30	2603 SALEM	MANHOLE	12/07/10	14:18	1:48	50	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	WASHED DOWN AREA
12/12/10	LS-4224	9:46	3341 CANNES	MANHOLE	12/12/10	10:22	0:36	25	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	WASHED DOWN AREA
12/12/10	LS-4305	13:16	#90 CHATEAU MOUTON	MANHOLE	12/12/10	14:35	1:19	50	LAKE PONTCHARTRAIN	MAINLINE BLOCKAGE	UNBLOCKED & WASHED OUT LINE
12/27/10	PLANT	8:00	1 WEST 30TH STREET	SOUTH PLANT RAS/WAS LINE	12/27/10	9:30	1:30	500	LAKE PONTCHARTRAIN	LINE BREAK	DETERMINED WHICH LINE WAS BROKEN AND TURNED OFF RAS STATION. LINE WAS REPAIRED ON 12/29/10.
Total Overflows 2010	60										

CITY OF KENNER WASTEWATER DEPARTMENT
LPDES PERMIT NO. LA0066800, AI NO. 19066
OVERFLOW REPORT

Year 2011

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
01/23/11	LS 4107	11:40	W. METAIRIE & TAYLOR	MANHOLE	01/23/11	12:06		5	LAKE PONTCHARTRAIN		UNBLOCKED & WASHED OUT THE LINE
01/25/11	LS 4209	17:32	DRIFTWOOD & ANTIGUA	MANHOLE	01/25/11	18:27		200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED & WASHED OUT THE LINE
01/26/11	LS 4112	10:21	2829 WILLIAMS BLVD.	MANHOLE	01/26/11	10:40		100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED & WASHED OUT THE LINE
02/07/11	LS 4344	8:56	2605 TIFTON	MANHOLE	02/07/11	9:50		100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AREA
03/05/11	LS 4224	15:55	3341 CANNES PLACE	MANHOLE	03/05/11	16:15		100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AREA
03/08/11	LS 4224	10:00	3341 CANNES PLACE	MANHOLE	03/08/11	10:47		13	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AREA
03/09/11	LS 4219	10:28	3143 AUGUSTA	MANHOLE	03/09/11	10:47		100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AREA
03/09/11	LS 4100	15:56	26TH & ILLINOIS	MANHOLE	03/09/11	16:06		200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AREA
03/09/11	LS 4108	16:57	2118 ILLINOIS	MANHOLE	03/09/11	17:13		6	LAKE PONTCHARTRAIN	SYSTEM UP. HEAVY RAINFALL (2.96 INCHES IN 74 MINUTES AT NEAREST RAIN GAUGE)	WASHED AREA
03/09/11	LS 4106	9:00	18TH AT AIRPORT ACCESS ROAD	MANHOLE	03/10/11	7:11		33,000	LAKE PONTCHARTRAIN	SYSTEM UP. HEAVY RAINFALL (3.27 INCHES IN 48 MINUTES AND 2.96 INCHES IN 74 MINUTES AT UPSTREAM LIFT STATION SUB-BASINS)	THE INTERMITTENT OVERFLOW WAS WASTEWATER DILUTED WITH RAIN WATER. WASHED AREA. THE LIFT STATION FOR THIS SUB-BASIN IS BEING UPGRADED FROM 2,800 GPM to 3,100 GPM.
03/09/11	LS 4335	6:52	33RD & WILLIAMS	MANHOLE	03/10/11	2:51		30,000	LAKE PONTCHARTRAIN	SYSTEM UP. HEAVY RAINFALL (2.54 INCHES IN 52 MINUTES)	THE INTERMITTENT OVERFLOW WAS WASTEWATER DILUTED WITH RAIN WATER. WASHED AREA. THE LIFT STATION AND FORCE MAIN FOR THIS SUB-BASIN ARE BEING UPGRADED. THE 100% DESIGN PLANS WILL BE SUBMITTED TO LDEQ ON 4/11/11 FOR THEIR REMOVAL AND APPROVAL.
03/11/11	LS 4108	14:54	2219 ILLINOIS	MANHOLE	03/11/11	16:15		20	LAKE PONTCHARTRAIN	SYSTEM UP. HEAVY RAINFALL (2.96 INCHES IN 74 MINUTES)	WASHED AREA
03/12/11	LS 4108	12:23	2204 ILLINOIS	MANHOLE	03/12/11	13:47		100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AREA
03/14/11	LS 4303	10:18	1101 SUNSET	MANHOLE	03/14/11	10:37		50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AREA
03/18/11		14:00	1 WEST 30TH (PLANT)	SOUTH PLANT CLARIFIER	03/18/11	14:15		100	LAKE PONTCHARTRAIN	DIESEL PUMP DISCHARGE HOSE BECAME DISLODGED FROM TANK DRAIN	THE SOUTH PLANT CLARIFIER WAS BEING DRAINED FOR REPAIR. THE DISCHARGE HOSE WAS RETURNED TO THE DRAIN AND RE-SECURED.
03/21/11			1 WEST 30TH (PLANT)	SOUTH PLANT WAS WELL	03/21/11			20	LAKE PONTCHARTRAIN	PUMPS TRIPPED	WASTING PROCESS WAS SHUT DOWN AND OVERFLOW IMMEDIATELY SUBSIDED. PUMPS WERE RESET AND NORMAL OPERATION RESUMED.
03/29/11	LS 4106	19:12	18TH AT AIRPORT ACCESS ROAD	MANHOLE	03/30/11	21:12		37,500	LAKE PONTCHARTRAIN	SYSTEM UP. HEAVY RAINFALL (3.47 TO 4.17 INCHES IN 17 HOURS FROM 3/29/11 - 3/30/11 AT UPSTREAM LIFT STATION SUB-BASINS)	THE INTERMITTENT OVERFLOW WAS WASTEWATER DILUTED BY RAIN WATER. WASHED AREA. THE LIFT STATION FOR THIS SUB-BASIN IS BEING UPGRADED FROM 2,800 GPM to 3,100 GPM.
03/30/11	LS 4106	16:28	1800 DUNCAN	MANHOLE	03/30/11	16:36		300	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AREA
04/01/11	LS 4302	17:27	621 VOURAY	MANHOLE	04/01/11	18:15		100	LAKE PONTCHARTRAIN	BLOCKAGE	UNBLOCKED LINE AND WASHED AREA
04/12/11	LS 4202	9:32	2500 GAY LYNN	MANHOLE	04/12/11	10:24		25	LAKE PONTCHARTRAIN	BLOCKAGE	UNBLOCKED LINE AND WASHED AREA
04/13/11	LS 4219	14:33	3128 UTAH	WASHED MAINLINE	04/13/11	14:48		Unknown	LAKE PONTCHARTRAIN	BLOCKAGE	MAINLINE SCHEDULED TO BE TELEVISED
04/17/11	LS 4321	13:07	104 DUKE DRIVE	MANHOLE	04/17/11	14:13		25	LAKE PONTCHARTRAIN	BLOCKAGE	UNBLOCKED LINE AND WASHED AREA

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
05/09/11	LS 4209	19:58	3701 MARTINIQUE	MANHOLE	05/09/11	21:50		15	LAKE PONTCHARTRAIN	BLOCKAGE	UNBLOCKED LINE AND WASHED AREA
05/13/11	LS 4224	10:12	1325 W. ESPLANADE	FORCE MAIN	05/13/11	11:12		6,000	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN-WO 38079
05/25/11	LS 4330	12:30	131 W. ESPLANADE	LIFT STATION	05/25/11	14:30		2,500	LAKE PONTCHARTRAIN	THE STATION WAS TURNED OFF IN ORDER TO LOWER THE LEVEL OF THE PLANT'S INFLUENT SPLITTER BOX TO PLUG A FORCE MAIN FOR A CITY CONTRACTOR TO CONNECT A FORCE MAIN AT THE 33RD AND CONNECTICUT LIFT STATION. A PRIVATE LIFT STATION FROM A MIDDLE SCHOOL UPSTREAM FROM THIS STATION WAS STILL IN OPERATION.	AREA WAS WASHED.
05/31/11	LS 4330	13:35	131 W. ESPLANADE	LIFT STATION	05/31/11	15:30		300	LAKE PONTCHARTRAIN	THE THIRD VARIABLE FREQUENCY DRIVE (VFD) FOR THE STATION'S PUMPS MALFUNCTIONED.	MAINTENANCE CREW MEN SWITCHED THE PUMPS OVER TO OPERATE ACROSS THE LINE. THE AREA WAS WASHED. TWO VFDS HAD BEEN ORDERED PRIOR TO THIS EVENT. A THIRD VFD HAS BEEN ORDERED. THE ELECTRIC MOTOR IS ALSO BEING INSPECTED AND REPAIRED DUE TO BEARING NOISE.
06/05/11	LS 4305	21:30	4000 BLOCK OF CHATEAU BOULEVARD	FORCE MAIN	06/06/11	12:15		6,000	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN
06/12/11	LS 4109	16:30	2400 25TH STREET	FORCE MAIN	06/12/11	17:15		2,250	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN -WO 38675
06/23/11	PLANT	4:00	1 WEST 30TH STREET	INFLUENT SPLITTER BOX	06/23/11	6:00		1,500	LAKE PONTCHARTRAIN	SURGE FROM THE 4 MGD LIFT STATION AFTER A RAIN EVENT OF 2.65 INCHES AND I/I. THE VARIABLE FREQUENCY DRIVES FOR THE THREE 200 HP PUMPS AT THE LIFT STATION ARE BEING REPLACED DUE TO AGE AND FAILURE. THE PUMPS WERE OPERATING AT FULL LOAD, WHICH CREATED THE SURGE IN THE INFLUENT SPLITTER BOX. TWO VFDS WERE REPLACED ON 7/1/11.	WASHED AREA
06/23/11	PLANT	4:00	1 WEST 30TH STREET	AERATION BASINS NOS. 1 - 4	06/23/11	6:00		8,000	LAKE PONTCHARTRAIN	SURGE FROM 4 MGD LIFT STATION AFTER RAIN EVENT. THE VARIABLE FREQUENCY DRIVES FOR THE THREE 200 HP PUMPS AT THE LIFT STATION WERE BEING REPLACED DUE TO AGE AND FAILURE. THE PUMPS WERE OPERATING AT FULL LOAD, WHICH CREATED THE SURGE IN THE INFLUENT SPLITTER BOX.	WASHED AND VACUUMED AREA

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
07/25/11	PLANT	14:20	1 WEST 30TH STREET	AERATION BASINS 1 - 4	07/25/11	19:50		1 MGD	LAKE PONTCHARTRAIN	HEAVY RAINFALL OF 2.08 INCHES AND 2.50 INCHES NEAR THE PLANT, WITH AN INTENSITY OF 1.95 INCHES IN ONE HOUR AND 2 INCHES IN 40 MINUTES, RESPECTIVELY. THIS RAINFALL WAS MEASURED AT THE GRANDLAKE AND CADDO AND LESAN LIFT STATIONS, RESPECTIVELY. SEVERE STREET FLOODING, GROUND SATURATION, AND HIGH WATER TABLE EXACERBATED THE INFLOW/INFILTRATION OF THE COLLECTION SYSTEM.	THE PLANT'S HIGH FLOW/RAIN EVENT PROCEDURES WERE IMPLEMENTED PRIOR TO THE EVENT. A HYDRAULIC PROFILE AND STUDY OF THE PLANT WAS PERFORMED IN 2010. A FEASIBILITY STUDY IS PRESENTLY BEING PERFORMED TO SELECT A TREATMENT PLANT UPGRADE OPTION. THE LPDES PERMIT APPLICATION FOR THE WETLANDS DISCHARGE WAS SUBMITTED TO THE LDEQ AND IS ADMINISTRATIVELY COMPLETE.
07/25/11	PLANT	17:00	1 WEST 30TH STREET	SOUTH PLANT SCUM WELL	07/25/11	18:00		100	LAKE PONTCHARTRAIN	THE SOUTH PLANT LOST ENTERGY POWER DURING THE RAIN EVENT. THE GENERATOR DID NOT OPERATE DUE TO DEAD BATTERIES. THE BATTERIES WERE REPLACED AND THE GENERATOR WAS STARTED. THE CITY'S GENERATOR MAINTENANCE CONTRACTOR WAS CONTACTED. UPON INSPECTION OF THE GENERATOR, THE GENERATOR TECH OBSERVED THAT A FUSE WAS BLOWN ON THE BATTERY CHARGER, WHICH HE REPLACED. WHEN THE PLANT LOST POWER, THE VALVES WERE SHUT TO THE SCUM WELLS. EVEN THOUGH THE FLOW WAS SHUT OFF, THE SCUM WELL OVERFLOWED SPORADICALLY DUE TO CRACKS IN THE JOINT, APPROXIMATELY 3 FEET FROM	THE SOUTH PLANT SCUM WELL, WAS WELL, AND VALVE PITS WERE SEALED ON THE INSIDE AND OUTSIDE.
07/27/11	PLANT	14:30	1 WEST 30TH STREET	AERATION BASINS 1 - 4	06/28/11	0:00			LAKE PONTCHARTRAIN	HEAVY RAINFALL OF 2.64 INCHES AT CHATEAU TRANSFER STATION IN 2 HOURS AND 5 MINUTES, WITH AN INTENSITY OF 1.8 INCHES IN 42 MINUTES. OTHER AREAS OF THE CITY EXPERIENCED 0.62 - 2.42 INCHES OF RAINFALL. CERTAIN AREAS OF THE CITY HAD SEVERE STREET FLOODING. FIFTEEN LIFT STATIONS WERE AT HIGH LEVEL ALARM WITHIN TWO	PLANT'S HIGH FLOW/HEAVY RAIN PROCEDURES WERE IMPLEMENTED BEFORE THE RAIN EVENT. A HYDRAULIC PROFILE AND STUDY OF THE PLANT WAS PERFORMED IN 2010. A FEASIBILITY STUDY IS PRESENTLY BEING PERFORMED TO SELECT A TREATMENT PLANT UPGRADE OPTION. THE LPDES PERMIT APPLICATION FOR THE WETLANDS DISCHARGE WAS SUBMITTED TO THE LDEQ AND IS ADMINISTRATIVELY COMPLETE.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
07/27/11	PLANT	17:00	1 WEST 30TH STREET	EFFLUENT PUMP STATION DIVERSION	07/27/11	19:30		4,552 MGD	LAKE PONTCHARTRAIN	HOURS OF THE RAIN EVENT. BY 4:45 PM, THE EFFLUENT PUMP STATION WAS WITHIN 6 INCHES OF OVERFLOWING. IN ORDER TO PREVENT PROPERTY/EQUIPMENT DAMAGE, A PORTION OF THE PLANT'S TREATED AND DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT THE MISSISSIPPI RIVER TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. SEVERE STREET FLOODING, GROUND SATURATION, AND HIGH WATER TABLE EXACERBATED THE INFLOW/INFILTRATION OF THE COLLECTION SYSTEM.	THE DIVERSION VALVE WAS CLOSED AT 7:30 PM.
07/27/11	LS 4305	8:20	3600 CHATEAU BLVD.	FORCE MAIN	07/30/11	6:00			LAKE PONTCHARTRAIN	ONE OF THE TWO FORCE MAINS FROM VINTAGE AND MEDOC LIFT STATIONS BROKE ON THE CHATEAU COUNTRY CLUB GOLF COURSE. THE FLOW FROM VINTAGE AND MEDOC WAS DIVERTED TO THE 35TH AND OLE MISS LIFT STATION. THERE WAS A SPORADIC FLOW FROM THE BREAK DUE TO BACK FLOW FROM THE CATTLE FARM ROAD LIFT STATION, WHICH MANIFOLDS INTO THE VINTAGE FORCE MAIN AT CHATEAU TRANSFER STATION.	DUE TO THE RAIN EVENTS AND THE MARKING OF THE UTILITY LINES, THE MAIN COULD NOT BE REPAIRED UNTIL 7/30/11.
07/27/11	LS 4309	10:15	OLE MISS AT WEST ESPLANADE	LIFT STATION WET WELL	07/27/11	10:45		2,000	LAKE PONTCHARTRAIN	ENTERGY WAS INSTALLING THE NEW ELECTRICAL SERVICE FOR THE NEW LIFT STATION. A PORTABLE GENERATOR WAS CONNECTED TO THE EXISTING LIFT STATION, IN ORDER TO OPERATE THE LIFT STATION. APPROXIMATELY 15 MINUTES AFTER THE GENERATOR WAS IN SERVICE A 600-VOLT FUSE WAS BLOWN. THIS LIFT STATION IS A TRANSFER STATION ONLY AND DOES NOT HAVE ITS OWN SUB-BASIN. THEREFORE, THE WET WELL OVERFLOWED IMMEDIATELY.	THE UPSTREAM STATIONS WERE TURNED OFF. ENTERGY COMPLETED THE INSTALLATION OF THE NEW ELECTRICAL SERVICE, SERVICE WAS RESTORED TO THE EXISTING STATION, AND THE UPSTREAM LIFT STATIONS WERE TURNED ON. THE NEW LIFT STATION WENT ON LINE ON THE EVENING OF 8/11/11.
07/27/11	LS 4335	15:00	33RD AND WILLIAMS	MANHOLE	07/31/11	20:00			LAKE PONTCHARTRAIN	SPORADIC OVERFLOWS DUE TO HEAVY, INTENSE RAIN EVENTS WITH SEVERE STREET FLOODING DURING THE PERIOD OF 7/27/11 - 7/29/11.	THE CONSTRUCTION OF THE NEW, UPGRADED LIFT STATION SHOULD COMMENCE IN SEPTEMBER.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
07/28/11	PLANT	14:25	1 WEST 30TH STREET	AERATION BASINS 1 - 4, CLARIFIERS 3 - 4, NORTH PLANT AND SOUTH PLANT HEADWORKS	07/28/11	21:30		1.918 MGD	LAKE PONTCHARTRAIN	HEAVY RAIN OF 2.74 INCHES IN 2 HOURS 45 MINUTES. THE NORTH PLANT HEADWORKS BEGAN TO LAP OVER AT 2:25 PM. THE AERATION BASINS BEGAN OVERFLOWING AT 3:30 PM SPORADICALLY. CLARIFIERS 3 AND 4, EFFLUENT PUMP STATION AND THE SOUTH PLANT HEADWORKS ALSO OVERFLOWED. SEVERE STREET FLOODING, GROUND SATURATION, AND HIGH WATER TABLE EXACERBATED THE INFLOW/INFILTRATION OF THE COLLECTION SYSTEM.	PLANT'S HIGH FLOW/HEAVY RAIN PROCEDURES WERE IMPLEMENTED BEFORE THE RAIN EVENT. A HYDRAULIC PROFILE AND STUDY OF THE PLANT WAS PERFORMED IN 2010. A FEASIBILITY STUDY IS PRESENTLY BEING PERFORMED TO SELECT A TREATMENT PLANT UPGRADE OPTION. THE LPDES PERMIT APPLICATION FOR THE WETLANDS DISCHARGE WAS SUBMITTED TO THE LDEQ AND IS ADMINISTRATIVELY COMPLETE.
07/29/11	PLANT	16:00	1 WEST 30TH STREET	AERATION BASINS 1 - 4	07/29/11	22:00		5.333 MGD	LAKE PONTCHARTRAIN	CITY-WIDE HEAVY INTENSE RAIN EVENT CAUSING THE COLLECTION SYSTEM TO BE AT HIGH ALARM STATUS. SEVERE STREET FLOODING, GROUND SATURATION, AND HIGH WATER TABLE EXACERBATED THE INFLOW/INFILTRATION OF THE COLLECTION SYSTEM.	PLANT'S HIGH FLOW/HEAVY RAIN PROCEDURES WERE IMPLEMENTED BEFORE THE RAIN EVENT. A HYDRAULIC PROFILE AND STUDY OF THE PLANT WAS PERFORMED IN 2010. A FEASIBILITY STUDY IS PRESENTLY BEING PERFORMED TO SELECT A TREATMENT PLANT UPGRADE OPTION. THE LPDES PERMIT APPLICATION FOR THE WETLANDS DISCHARGE WAS SUBMITTED TO THE LDEQ AND IS ADMINISTRATIVELY COMPLETE.
07/30/11	PLANT	6:00	1 WEST 30TH STREET	AERATION BASINS 1 - 4, CLARIFIERS 3 - 4, EFFLUENT PUMP STATION	07/30/11	14:00		7.307 MGD	LAKE PONTCHARTRAIN	CITY-WIDE HEAVY INTENSE RAIN EVENT DURING THE WEEK OF 7/25/11 CAUSED THE COLLECTION SYSTEM TO BE AT HIGH ALARM STATUS. GROUND SATURATION AND HIGH WATER TABLE EXACERBATED THE INFLOW/INFILTRATION OF THE COLLECTION SYSTEM. AERATION BASINS 1 - 4, CLARIFIERS 3 - 4, AND THE EFFLUENT PUMP STATION WERE OVERFLOWING. AT 9:30 AM, A PORTION OF THE PLANT'S TREATED AND DISINFECTED EFFLUENT WAS DIVERTED, FROM THE PERMITTED OUTFALL AT THE MISS. RIVER TO JEFFERSON PARISH DRAINAGE CANAL NO. 17, TO PREVENT PROPERTY/EQUIPMENT DAMAGE.	PLANT'S HIGH FLOW/HEAVY RAIN PROCEDURES WERE IMPLEMENTED BEFORE THE RAIN EVENT. THE DIVERSION VALVE WAS CLOSED AT 2:00 PM. A HYDRAULIC PROFILE AND STUDY OF THE PLANT WAS PERFORMED IN 2010. A FEASIBILITY STUDY IS PRESENTLY BEING PERFORMED TO SELECT A TREATMENT PLANT UPGRADE OPTION. THE LPDES PERMIT APPLICATION FOR THE WETLANDS DISCHARGE WAS SUBMITTED TO THE LDEQ AND IS ADMINISTRATIVELY COMPLETE.
08/15/11	LS 4112	15:05	1410 HICKMAN	MANHOLE	08/15/11	16:19		210	LAKE PONTCHARTRAIN	LIFT STATION MECHANICAL OUTAGE	REPRIMED PUMP.
08/26/11	LS 4112	9:56	1410 HICKMAN	MANHOLE	08/26/11	10:10		50	LAKE PONTCHARTRAIN	LIFT STATION MECHANICAL OUTAGE	INSTALLED A DIESEL PUMP AT THE STATION. TWO, NEW REPLACEMENT PUMPS HAVE BEEN ORDERED. THE PUMPS HAVE A 30- DAY DELIVERY.
09/03/11	LS 4308	7:35	3403 E. LOYOLA	MANHOLE	09/05/11	10:48		1,800	LAKE PONTCHARTRAIN	HEAVY RAIN DUE TO TROPICAL STORM LEE	THE DATE AND TIME COMPLETION IS WHEN THE LIFT STATION
09/03/11	LS 4330		W. ESPLANADE & GRANDWOOD	LIFT STATION	09/03/11	11:42		2,000	LAKE PONTCHARTRAIN	ELECTRICAL SURGE DUE TO TROPICAL STORM LEE	THE STATION EXPERIENCED AN ELECTRICAL SURGE THAT CAUSED IT TO TRIP AND OVERFLOW. HOWEVER, THE STATION DID NOT TRANSFER TO GENERATOR POWER..

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
09/03/11	PLANT	8:45	1 WEST 30TH STREET	NORTH PLANT AERATION BASINS 1 - 4 TROUGH	09/05/11	14:00		4,800,000	LAKE PONTCHARTRAIN	HEAVY RAIN DUE TO TROPICAL STORM LEE	WET WEATHER PLAN WAS IN PLACE BEFORE THE STORM. THE BLOWERS WERE TURNED OFF TO KEEP THE SOLIDS IN THE BASINS. THE OVERFLOW AREA WAS WASHED AND DISINFECTED THE WEEK OF 9/7/11. THE CITY HAS COMPLETED ITS FEASIBILITY STUDY FOR THE EFFLUENT PUMP STATION AND WASTEWATER PLANT IMPROVEMENTS. THE FINDINGS ARE BEING REVIEWED TO DETERMINE WHICH IMPROVEMENTS CAN BE PERFORMED BASED UPON THE AVAILABLE FUNDING.
09/03/11	LS 4313	10:15	2 ECHEZEAUX	MANHOLE	09/05/11	5:38		27,000	LAKE PONTCHARTRAIN	HEAVY RAIN DUE TO TROPICAL STORM LEE	THE DATE AND TIME COMPLETION IS WHEN THE LIFT STATION RETURNED TO NORMAL WET WELL LEVEL. WASHED AND DISINFECTED OVERFLOW AREA THE WEEK OF 9/7/11. THE PUMPS FOR THE SYLVANER LIFT STATION ARE SCHEDULED TO BE UPGRADED.
09/03/11	LS 4313	10:15	16 MERCUREY	MANHOLE	09/05/11	5:38		18,000	LAKE PONTCHARTRAIN	HEAVY RAIN DUE TO TROPICAL STORM LEE	THE DATE AND TIME COMPLETION IS WHEN THE LIFT STATION RETURNED TO NORMAL WET WELL LEVEL. WASHED AND DISINFECTED OVERFLOW AREA THE WEEK OF 9/7/11. THE PUMPS FOR THE SYLVANER LIFT STATION ARE SCHEDULED TO BE UPGRADED.
09/03/11	LS 4313	10:15	SYLVANER & CABERNET	MANHOLE	09/05/11	5:38		900	LAKE PONTCHARTRAIN	HEAVY RAIN DUE TO TROPICAL STORM LEE	THE DATE AND TIME COMPLETION IS WHEN THE LIFT STATION RETURNED TO NORMAL WET WELL LEVEL. WASHED AND DISINFECTED OVERFLOW AREA THE WEEK OF 9/7/11. THE PUMPS FOR THE SYLVANER LIFT STATION ARE SCHEDULED TO BE UPGRADED.
09/03/11	LS 4323	10:40	#21 DAUTERIVE	MANHOLE	09/05/11	17:40		4,500	LAKE PONTCHARTRAIN	HEAVY RAIN DUE TO TROPICAL STORM LEE	THE DATE AND TIME COMPLETION IS WHEN THE LIFT STATION RETURNED TO NORMAL WET WELL LEVEL. WASHED AND DISINFECTED OVERFLOW AREA THE WEEK OF 9/7/11.
09/03/11	PLANT	10:45	1 WEST 30TH STREET	SOUTH PLANT HEADWORKS	09/05/11	8:30		1,000,000	LAKE PONTCHARTRAIN	HEAVY RAIN DUE TO TROPICAL STORM LEE	THE OVERFLOW AREA WAS WASHED AND DISINFECTED THE WEEK OF 9/7/11. THE CITY HAS COMPLETED ITS FEASIBILITY STUDY FOR THE EFFLUENT PUMP STATION AND WASTEWATER PLANT IMPROVEMENTS. THE FINDINGS ARE BEING REVIEWED TO DETERMINE WHICH IMPROVEMENTS CAN BE PERFORMED BASED UPON THE AVAILABLE FUNDING.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
09/03/11	PLANT	10:45	1 WEST 30TH STREET	EFFLUENT PUMP STATION	09/05/11	14:00		3,000	LAKE PONTCHARTRAIN	HEAVY RAIN DUE TO TROPICAL STORM LEE	THE EFFLUENT PUMP STATION WET WELL OVERFLOWED (APPROXIMATELY 3,000 GALLONS) ON 9/3/11 FROM 10:45 AM UNTIL 11:00 AM, AT WHICH TIME THE TREATED AND DISINFECTED EFFLUENT WAS DIVERTED FROM THE PERMITTED OUTFALL AT THE MISSISSIPPI RIVER TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE TOTAL EFFLUENT FLOW FOR 9/3/11 WAS 48 MGD, WHICH WAS 3.5 TIMES THE DESIGN CAPACITY OF THE PLANT. THE CITY HAS COMPLETED ITS FEASIBILITY STUDY FOR THE EFFLUENT PUMP STATION AND WASTEWATER PLANT IMPROVEMENTS. THE FINDINGS ARE BEING REVIEWED TO DETERMINE WHICH IMPROVEMENTS CAN BE PERFORMED BASED UPON THE AVAILABLE FUNDING.
09/03/11	LS 4323	11:10	COCODRIE CT. & GRANDLAKE	MANHOLE	09/05/11	17:40		4,500	LAKE PONTCHARTRAIN	HEAVY RAIN DUE TO TROPICAL STORM LEE	THE DATE AND TIME COMPLETION IS WHEN THE LIFT STATION RETURNED TO NORMAL WET WELL LEVEL. WASHED AND DISINFECTED OVERFLOW AREA THE WEEK OF 9/7/11.
09/03/11	LS 4202	12:00	4032 LAKE TRAIL	MANHOLE	09/05/11	10:49		7,200	LAKE PONTCHARTRAIN	HEAVY RAIN DUE TO TROPICAL STORM LEE	THE DATE AND TIME COMPLETION IS WHEN THE LIFT STATION RETURNED TO NORMAL WET WELL LEVEL. WASHED AND DISINFECTED OVERFLOW AREA THE WEEK OF 9/7/11.
09/03/11	LS 4335		33RD & WILLIAMS (SE CORNER)	MANHOLE	09/07/11	2:45		108,000	LAKE PONTCHARTRAIN	HEAVY RAIN DUE TO TROPICAL STORM LEE	THE DATE AND TIME COMPLETION IS WHEN THE LIFT STATION RETURNED TO NORMAL WET WELL LEVEL. WASHED AND DISINFECTED OVERFLOW AREA THE WEEK OF 9/7/11. THE CITY COUNCIL APPROVED THE CONSTRUCTION OF THE LIFT STATION AND FORCE MAIN UPGRADE ON 10/6/11. CONSTRUCTION SHOULD BEGIN IN NOVEMBER.
09/03/11	LS 4335		33RD & INDIANA	MANHOLE	09/07/11	2:45		7,200	LAKE PONTCHARTRAIN	HEAVY RAIN DUE TO TROPICAL STORM LEE	THE DATE AND TIME COMPLETION IS WHEN THE LIFT STATION RETURNED TO NORMAL WET WELL LEVEL. WASHED AND DISINFECTED OVERFLOW AREA THE WEEK OF 9/7/11. THE CITY COUNCIL APPROVED THE CONSTRUCTION OF THE LIFT STATION AND FORCE MAIN UPGRADE ON 10/6/11. CONSTRUCTION SHOULD BEGIN IN NOVEMBER.
09/12/11	LS 4305	8:48	925 CHAMPAIGNE	FORCE MAIN	09/14/11	8:30		2,000	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	THE FORCE MAIN FROM THE MONTRACHET LIFT STATION BROKE AT THE REFERENCED ADDRESS. THE UTILITY LINES HAD TO BE MARKED AND A TREE HAD TO BE REMOVED BEFORE THE BROKEN FORCE MAIN SEGMENT COULD BE REPLACED (WORK ORDER 39004). CONSTRUCTION IS BEGINNING ON THE UPGRADE TO THIS LIFT STATION AND FORCE MAIN.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
09/14/11	LS 4301	9:40	CHATEAU & NORMANDY	MANHOLE	09/14/11	10:17		1,850	LAKE PONTCHARTRAIN	BRITTANY LIFT STATION OUTAGE	THE CONTACTORS FOR THE STARTER FOR BRITTANY LIFT STATION FAILED. THE CONTACTORS HAVE BEEN ORDERED.
09/26/11	LS 4113	12:30	1410 HICKMAN	MANHOLE	09/26/11	14:00		2,000	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	THE STATION'S PUMPS ARE WORN. NEW PUMPS HAVE BEEN ORDERED (4 - 6 WEEK DELIVERY). A DIESEL PUMP HAS BEEN INSTALLED AT THE STATION. THE OVERFLOW AREA WAS WASHED AND DISINFECTED.
09/10/11	LS 4312		3416 OLE MISS	FORCE MAIN	09/12/11	12:00		3,000	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	THE JOHN HOPKINS AND OLE MISS ASBESTOS CEMENT FORCE MAIN BROKE AT THE ENTRANCE TO THE NEW 35TH AND OLE MISS LIFT STATION. THE UTILITY LINES HAD TO BE MARKED BEFORE THE FORCE MAIN WAS REPAIRED (WORK ORDER 39003). 3416 WAS THE CLOSEST ADDRESS TO THE BREAK.
09/19/11	LS 4312	9:00	3416 OLE MISS	FORCE MAIN	09/21/11	9:30		2,000	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	THE JOHN HOPKINS AND OLE MISS ASBESTOS CEMENT FORCE MAIN BROKE NEAR 3416 OLE MISS, WHICH IS THE CLOSEST ADDRESS TO THE BREAK. THE FORCE MAIN WAS REPAIRED (WORK ORDER 39061). DUE TO A RAIN EVENT ON 9/19/11, THE REPAIR COULD NOT BE MADE UNTIL 9/21/11.
10/08/11	LS 4100	10:18	AIRPORT ACCESS RD.	FORCE MAIN	10/08/11	10:45		2,700	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN - WO 39197
10/10/11	LS 4221	7:31	#2 RUE DU JARDIN	MANHOLE	10/10/11	8:06		5	LAKE PONTCHARTRAIN	LIFT STATION OUT	PULLED UP FLOATS
10/11/11	LS 4339	14:18	#18 23RD ST.	MANHOLE	10/11/11	14:48		3,000	LAKE PONTCHARTRAIN	LIFT STATION OUT	THE STATION'S PUMPS LOST PRIME CAUSING THE LOWEST MANHOLE IN THE SUB-BASIN TO OVERFLOW. THE PUMPS WERE RE-PRIMED.
10/19/11	LS 4112	14:42	2829 WILLIAMS BLVD.	MANHOLE	10/19/11	15:00		25	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED DOWN AREA
10/22/11	N/A	11:00	1 WEST 30TH ST.	SOUTH PLANT RAS WELL	10/22/11	11:15		25	LAKE PONTCHARTRAIN	DURING THE CLEANING OF THE SOUTH PLANT NORTH AERATION BASIN/CLARIFIER TANK, THE RAS WELL OVERFLOWED.	25 GALLONS REACHED THE STORM DRAIN BEFORE THE REMAINING VOLUME WAS VACUUMED.
10/25/11	LS 4203	13:37	4340 WILLIAMS BLVD.	MANHOLE	10/25/11	14:48		50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED DOWN AREA
11/09/11	LS 4321	9:09	316 CLEMSON	MANHOLE	11/09/11	9:45		25	LAKE PONTCHARTRAIN	BLOCKAGE	UNBLOCKED LINE AND WASHED AREA
12/09/12	LS 4212	12:21	3723 ARKANSAS	FORCE MAIN	12/09/12	13:32		3,550	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN -WO 39424
12/16/12	LS 4323	14:14	#20 EAST GRANDLAKE	FORCE MAIN	12/16/12	14:30		80	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN -WO 39445
12/30/12	LS 4221	14:00	#16 CHATEAU TRIANON	MANHOLE	12/30/12	14:45		25	LAKE PONTCHARTRAIN	LIFT STATION OUT	ENTERGY ELECTRICAL OUTAGE. ELECTRICAL LINE WAS REPAIRED.
Total Overflows 2011	70										

CITY OF KENNER WASTEWATER DEPARTMENT
LPDES PERMIT NO. LA0066800, AI NO. 19066
OVERFLOW REPORT

Year 2012

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
01/02/12	LS 4209	13:05	3600 WILLIAMS BLVD.	MANHOLE	01/02/12	13:40		5	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED & WASHED OUT THE LINE
01/04/12	LS 4321	13:12	316 CLEMSON	MANHOLE	01/04/12	14:04		50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED & WASHED OUT THE LINE
01/20/12	LS 4436	13:30	JEFFERSON PARISH SOUTH CANAL BANK AT 30TH AND UTAH	FORCE MAIN AIR RELEASE VALVE	01/20/12	17:00		2,000	LAKE PONTCHARTRAIN	JEFFERSON PARISH DRAINAGE DEPT. GRASS CUTTER HIT THE AIR RELEASE VALVE PIT COVER AND DAMAGED AIR RELEASE VALVE	REPAIRED AIR RELEASE VALVE AND VALVE PIT COVER.
02/17/12	LS 4336	11:45	CANAL NO. 13 CROSSING 30TH ST.	FORCE MAIN	02/22/12	17:45		80	LAKE PONTCHARTRAIN	FORCE MAIN SEEPAGE	A TEMPORARY REPAIR OF THE 33RD AND CONNECTICUT FORCE MAIN WAS PERFORMED ON 2/17/12, WITHIN 2 HRS. A PERMANENT REPAIR MADE ON 2/22/12, AS SOON AS PARTS WERE AVAILABLE.
02/18/12	TREATMENT PLANT	19:00	#1 WEST 30TH ST.	AERATION BASIN 1-4	02/20/12	19:00		UNKNOWN	LAKE PONTCHARTRAIN	HEAVY RAIN FALL ON 02/18/2012	IN THE PROCESS OF DESIGNING A PLANT EXPANSION
02/19/12	LS 4313	7:32	#2 MOSELLE DR.	MANHOLE	02/19/12	7:45		5	LAKE PONTCHARTRAIN	MANHOLE OVERFLOW	MANHOLE OVERFLOWED DUE TO HEAVY RAIN ON 02/18/2012. AREA WAS WASHED.
02/26/12	LS 4227	11:02	1600 JOE YENNI	MANHOLE	02/26/12	11:38		25	LAKE PONTCHARTRAIN	MANHOLE OVERFLOW	THERE WAS AN OUTAGE AT THE CONVENTION CENTER LIFT STATION. THE PUMPS WERE RESET, AND THE STATION WAS RETURNED TO SERVICE.
02/26/12	LS4318	13:25	ST JUDE LIFT STATION	LIFT STATION	02/26/12	19:15		8,750	LAKE PONTCHARTRAIN	PUMP PROBLEMS AT ST. JUDE LIFT STATION	CALLED MECHANIC. THE STATION WAS RETURNED TO SERVICE AT 7:15 P.M.
03/12/12	LS 4206	8:59	4233 ARIZONA	MANHOLE	03/12/12	10:18		25	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA.
03/13/12	LS 4209	16:45	WILLIAMS AND DRIFTWOOD	MANHOLE	03/13/12	17:48		3,150	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA.
03/17/12	LS 4310	19:50	3281 GLEN EAGLE	MANHOLE	03/23/12	20:15		2,500	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	ONE PUMP WAS OUT OF SERVICE FOR REPAIR. THE PUMP IN SERVICE BECAME CLOGGED. THE PUMP WAS REPAIRED AND RE-INSTALLED ON 4/11/12; HOWEVER, THE PUMP HAD AN ADDITIONAL ISSUE AND WAS RETURNED TO THE REPAIR SHOP.
03/21/12	LS 4320	9:25	3301 TULANE	MANHOLE	03/25/12	3:00		1,000	LAKE PONTCHARTRAIN	HEAVY RAIN FALL FROM 3/21/12 3/23/12 (7.21 INCHES)	WASHED AND SANITIZED OVERFLOW AREA.
03/21/12	LS 4321	15:00	DUKE AND TRINITY LS	LIFT STATION	03/21/12	15:30		1,000	LAKE PONTCHARTRAIN	HEAVY RAIN FALL FROM 3/21/12 3/23/12 (7.21 INCHES)	PUMP 1 RAN CONTINUOUSLY FROM 3:00 PM ON 3/21/12 TO 5:00 AM ON 3/26/12. PERSONNEL VERIFIED PUMP 2'S OPERATION; HOWEVER, THE SCADA DID NOT REGISTER THE PUMP'S RUN TIME. THE OVERFLOW AREA WAS WASHED AND SANITIZED.
03/21/12	TREATMENT PLANT	19:00	#1 WEST 30TH ST.	AERATION BASIN 1-4	03/23/12	19:00		2.3 MILLION	LAKE PONTCHARTRAIN	HEAVY RAIN FALL FROM 3/21/12 3/23/12 (7.21 INCHES), COLLECTION SYSTEM I&I, AND 12 UPGRADED LIFT STATIONS AND 6 UPGRADED FORCE MAINS WERE THE ROOT CAUSES OF PLANT OVERFLOW. THE UPGRADED STATIONS AND FORCE MAINS TRANSPORTS THE RAIN DILUTED WASTEWATER TO THE PLANT MUCH FASTER.	THE PLANT'S WET WEATHER OPERATION PLAN WAS IMPLEMENTED PRIOR TO THE RAIN EVENT. THE DIGESTERS WERE LOWERED TO HANDLE POTENTIAL OVERFLOW FROM THE AERATION BASINS. THE LAST ROW OF AERATORS WERE TURNED OFF TO ALLOW SOLIDS TO SETTLE IN THE TANK. IN ADDITION, THE PLANT'S TREATED AND DISINFECTED EFFLUENT WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17, IN AN EFFORT TO REDUCE THE VOLUME IN THE AERATION BASINS AND CLARIFIERS. THE CITY IS IN THE PROCESS OF DESIGNING A PLANT EXPANSION, WHICH INCLUDES AN UPGRADE TO THE EFFLUENT PUMP STATION AND A FORCE MAIN TO DISCHARGE THE TREATED EFFLUENT TO THE LE BRANCHE WETLANDS.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
03/22/12	LS 4313	7:32	#2 MOSELLE DR.	MANHOLE	03/23/12	18:00		3,000	LAKE PONTCHARTRAIN	HEAVY RAIN FALL FROM 3/21/12 3/23/12 (7.21 INCHES)	THE SYLVANER LS HAD ONE PUMP OUT OF SERVICE FOR REPAIR. THE PUMP IN SERVICE RAN CONTINUOUSLY FROM 8:00 AM ON 3/22/12 TO 6:00 PM ON 3/23/12. THE PUMP WAS REPAIRED AND RETURNED TO SERVICE ON 4/11/12. THE CITY IS IN THE PROCESS OF UPGRADING THE PUMPING CAPACITY OF THE STATION. THE OVERFLOW AREA WAS WASHED AND SANITIZED ON 3/26/12.
03/22/12	LS 4320	10:00	KILGORE AND TRINITY LS	LIFT STATION	03/22/12	10:30		1,000	LAKE PONTCHARTRAIN	HEAVY RAIN FALL FROM 3/21/12 3/23/12 (7.21 INCHES)	BOTH PUMPS RAN CONTINUOUSLY FROM 10:00 AM ON 3/22/12 TO 3:00 AM ON 3/25/12. THE OVERFLOW AREA WAS WASHED AND SANITIZED.
03/22/12	LS 4313	8:00	SYLVANER LS	LIFT STATION	03/22/12	8:30		1,000	LAKE PONTCHARTRAIN	HEAVY RAIN FALL FROM 3/21/12 3/23/12 (7.21 INCHES)	THE SYLVANER LS HAD ONE PUMP OUT OF SERVICE FOR REPAIR. THE PUMP IN SERVICE RAN CONTINUOUSLY FROM 8:00 AM ON 3/22/12 TO 6:00 PM ON 3/23/12. THE PUMP WAS REPAIRED AND RETURNED TO SERVICE ON 4/11/12. THE CITY IS IN THE PROCESS OF UPGRADING THE PUMPING CAPACITY OF THE STATION. THE OVERFLOW AREA WAS WASHED AND SANITIZED.
03/22/12	LS 4209	14:30	WILLIAMS AND DRIFTWOOD	MANHOLE				5,000	LAKE PONTCHARTRAIN	HEAVY RAIN FALL FROM 3/21/12 3/23/12 (7.21 INCHES)	BOTH PUMPS AT GELPI AND OSBORNE LIFT STATION RAN CONTINUOUSLY FROM 10:00 AM ON 3/22/12 TO 1:00 AM ON 3/25/12.
03/23/12	LS 4342		2314 DAWSON	MANHOLE	03/23/12	7:00		500	LAKE PONTCHARTRAIN	HEAVY RAIN FALL FROM 3/21/12 3/23/12 (7.21 INCHES)	BOTH PUMPS RAN CONTINUOUSLY FROM MIDNIGHT TO 7:00 AM ON 3/23/12. THE
03/23/12	LS 4332		2913 TENNESSEE	MANHOLE	03/23/12			200	LAKE PONTCHARTRAIN	HEAVY RAIN FALL FROM 3/21/12 3/23/12 (7.21 INCHES)	BOTH PUMPS RAN CONTINUOUSLY FROM 1:00 PM ON 3/23/12 TO 6:00 AM ON 3/24/12. PERSONNEL VERIFIED THE OPERATION OF PUMP 2 EVEN THOUGH THE SCADA DID NOT REGISTER ITS OPERATION. THE OVERFLOW AREA WAS WASHED AND SANITIZED.
03/23/12	LS 4335		33RD AND WILLIAMS	MANHOLE	03/24/12			10,000	LAKE PONTCHARTRAIN	HEAVY RAIN FALL FROM 3/21/12 3/23/12 (7.21 INCHES)	THIS STATION IS BEING UPGRADED AND IS UNDER CONSTRUCTION. THE STATION IS CURRENTLY RUNNING ON BYPASS PUMPS; HOWEVER, THE DISCHARGE LINES FOR THESE PUMPS HAVE NOT BEEN CONNECTED TO THE NEW UPGRADED FORCE MAIN. AREA WAS WASHED AND SANITIZED.
03/23/12	LS 4307		3500 E. LOYOLA	MANHOLE	03/23/12			100	LAKE PONTCHARTRAIN	HEAVY RAIN FALL FROM 3/21/12 3/23/12 (7.21 INCHES)	ALL AVAILABLE PUMPS WERE IN OPERATION. AREA WAS WASHED AND SANITIZED.
03/23/12	LS 4307		3533 E. LOYOLA	MANHOLE	03/23/12			100	LAKE PONTCHARTRAIN	HEAVY RAIN FALL FROM 3/21/12 3/23/12 (7.21 INCHES)	ALL AVAILABLE PUMPS WERE IN OPERATION. AREA WAS WASHED AND SANITIZED.
03/23/12	LS 4307		3609 E. LOYOLA	MANHOLE	03/23/12			100	LAKE PONTCHARTRAIN	HEAVY RAIN FALL FROM 3/21/12 3/23/12 (7.21 INCHES)	ALL AVAILABLE PUMPS WERE IN OPERATION. AREA WAS WASHED AND SANITIZED.
03/23/12	LS 4307		4077 TULANE	MANHOLE	03/23/12			1,000	LAKE PONTCHARTRAIN	HEAVY RAIN FALL FROM 3/21/12 3/23/12 (7.21 INCHES)	THE PUMPS RAN CONTINUOUSLY FROM 1:00 AM TO 9 PM ON 3/23/12, FROM NOON TO 8:00 PM ON 3/24/12, AND FROM 11:00 AM TO MIDNIGHT ON 3/25/12.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
03/23/12	LS 4324		23 DAUTERIVE	MANHOLE	03/23/12			100	LAKE PONTCHARTRAIN	HEAVY RAIN FALL FROM 3/21/12 3/23/12 (7.21 INCHES)	CREW MAN OBSERVED THAT THE MANHOLE HAD OVERFLOWED. THEY RAKED THE SOLIDS INTO THE MANHOLE AND WASHED AND SANITIZED THE AREA.
03/26/12	LS 4313	9:54	2 MOSELLE	MANHOLE	03/26/12	10:12		10	LAKE PONTCHARTRAIN	HEAVY RAIN FALL FROM 3/21/12 3/23/12 (7.21 INCHES)	WASHED AND SANITIZED OVERFLOW AREA AFTER OVERFLOW ON 3/23/12.
03/31/12	LS 4313		2 MOSELLE	MANHOLE	03/31/12				LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	THE SYLVANER LS HAD ONE PUMP OUT OF SERVICE FOR REPAIR. THE PUMP WAS REPAIRED AND RETURNED TO SERVICE ON 4/11/12. THE CITY IS IN THE PROCESS OF UPGRADING THE PUMPING CAPACITY OF THE STATION. THE OVERFLOW AREA WAS WASHED AND SANITIZED ON 3/26/12.
04/03/12	LS 4201	8:27	5332 COCOS PLUMOSAS	MANHOLE	04/03/12	9:37		1,520	LAKE PONTCHARTRAIN	ONE LIFT STATION PUMP HAD A BLOCKAGE, AND THE SECOND PUMP WAS OUT OF SERVICE FOR REPLACEMENT. THERE IS A 4-WEEK DELIVERY PERIOD FOR THE NEW PUMP.	THE TECHNICIAN REMOVED THE BLOCKAGE FROM THE PUMP. THE AREA WAS WASHED AND SANITIZED.
04/04/12	PLANT	4:00	1 WEST 30TH STREET	TROUGH FOR AERATION BASINS 1 - 4	04/06/12	7:00		2.25 MGD	LAKE PONTCHARTRAIN	THE OVERFLOW WAS DUE TO RAIN THE PREVIOUS WEEK AND LIGHT RAIN THE PREVIOUS 2 DAYS CAUSING SATURATED GROUND CONDITIONS THROUGH THE PLANT FROM THE RAIN EVENT, FOLLOWED BY EXCESSIVE RAIN ON 4/4/12 (3.22 INCHES). DUE TO THE INFLOW/INFILTRATION IN THE CITY'S COLLECTION SYSTEM, THE RAIN INUNDATED THE SYSTEM AND SUBSEQUENTLY THE PLANT.	THE PLANT'S WET WEATHER OPERATION WAS ENACTED BEFORE THE RAIN EVENT, WHEREBY THE LAST ROW OF AERATORS IN THE AERATION BASINS IS TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE TANKS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. DIGESTERS NOS. 2 AND 3 WERE LOWERED TO REDUCE ANY POTENTIAL OVERFLOWS FROM THE AERATION BASINS. DUE TO THE INCREASED FLOW THROUGH THE PLANT FROM THE RAIN EVENT, THE TREATED AND DISINFECTED EFFLUENT DISCHARGE FROM THE PLANT'S EFFLUENT PUMP STATION WAS DIVERTED FROM THE PERMITTED OUTFALL AT THE MISSISSIPPI RIVER TO JEFFERSON PARISH DRAINAGE CANAL NO. 17, IN ORDER TO LOWER THE LEVELS IN THE AERATION BASINS AND CLARIFIERS, AND TO PREVENT PROPERTY DAMAGE FROM THE AERATION BASIN TROUGH OVERFLOW. THE DIVERSION OCCURRED FROM 8:45 AM ON 4/4/12 TO 7:00 AM ON 4/6/12. LDEQ PERSONNEL WERE NOTIFIED OF THE DIVERSION VIA

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
											SUBMITTAL OF AN ONLINE INCIDENT REPORT ON THE LDEQ WEBSITE. PRIOR TO THE DIVERSION, THE NORTH SIDE OF THE PLANT SITE WAS FLOODED DUE TO THE OVERFLOW OF CANAL NO. 17, WHICH WAS CAUSED BY ISSUES WITH THE JEFFERSON PARISH DRAINAGE PUMP STATION. SOURCES OF I&I IN THE COLLECTION SYSTEM ARE BEING IDENTIFIED AND CORRECTED THROUGH SANITARY SEWER EVALUATION SURVEYS. THE CITY HAS UPGRADED 12 LIFT STATIONS AND 6 FORCE MAINS. THESE UPGRADED LIFT STATIONS NOW TRANSPORT THE WASTEWATER TO THE PLANT MORE RAPIDLY, WHICH LEADS TO PLANT OVERFLOWS DURING MODERATE TO HEAVY RAIN EVENTS. THE CITY IS CURRENTLY IN THE DESIGN STAGE FOR THE UPGRADE OF NUMEROUS LIFT STATIONS AND FORCE MAINS. FURTHERMORE, THE CITY IS PRESENTLY IN THE DESIGN STAGE OF ANOTHER PLANT EXPANSION, WHICH WILL PROVIDE FOR UPGRADED TREATMENT AND DISCHARGE CAPACITY AND FOR DISCHARGE OF 10 MGD TO THE WETLANDS.
04/04/12	LS 4311	9:40	3212 CASTLE DRIVE	MANHOLE	04/04/12	9:55		100	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT. ONE OF THE MOTORS BURNED UP.	THE MOTOR WAS REPLACED ON 4/4/12 AND THE AREA WAS WASHED & SANITIZED.
04/04/12	LS 4335		33RD AND WILLIAMS	MANHOLE	04/04/12			36,000	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT. THIS STATION'S UPGRADE IS UNDER CONSTRUCTION. THE BYPASS PUMPS WERE NOT CONNECTED TO THE NEW FORCE MAIN.	THE AREA WAS WASHED AND SANITIZED.
04/04/12	LS 4313		2 MOSELLE DRIVE	MANHOLE	04/04/12			1,200	LAKE	HEAVY RAIN EVENT. THIS	THIS STATION IS BEING UPGRADED TO PUMP
04/04/12	LS4311	16:05	3208 CASTLE DRIVE	MANHOLE	04/04/12	16:13		120	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT. ONE OF THE MOTORS BURNED UP.	THE MOTOR WAS REPLACED ON 4/4/12 AND THE AREA WAS WASHED & SANITIZED.
04/11/12	LS4102	8:43	#34 E. 3RD STREET	DRAINAGE CANAL	04/11/12	9:45		100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	THE AREA WAS WASHED AND SANITIZED.
05/09/12	LS4339	10:13	22ND & GREENWOOD	MANHOLE	05/09/12	10:39		5	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA
05/10/12	LS4210	12:00	3640 DELAWARE	MANHOLE	05/10/12	13:33		5	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA. WO 40022 TO VACUUM OUT M/H
05/15/12	LS4303	11:21	901 SUNSET AVENUE	MANHOLE	05/15/12	11:53		200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA
05/22/12	LS4333	13:09	2909 IOWA AVENUE	MANHOLE	05/22/12	14:13		100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
06/18/12	LS4339	11:38	#14 23RD STREET	MANHOLE	06/18/12	12:26		100	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE DUE TO GREASE DISCHARGE	JACKSON GREASE TRAP SERVICE HAS HAD A PROBLEM WITH GREASE DISCHARGES. IN MAY 2012, THE CITY ISSUED THE FACILITY AN ADMINISTRATIVE ORDER REQUESTING WRITTEN PROCEDURES ON THE OPERATION OF THEIR TREATMENT SYSTEM AND EVALUATIONS AS TO WHETHER A GREASE TRAP NEEDED TO BE INSTALLED IN THE DISCHARGE PIPE OF THE FLOOR DRAIN IN THEIR TREATMENT AREA AND IN THE DISCHARGE PIPE FROM THEIR TREATED EFFLUENT HOLDING TANK. IN RESPONSE TO THE ADMINISTRATIVE ORDER, THE FACILITY INSTALLED NEW TREATMENT EQUIPMENT, WHICH IS BEING TESTED. THE GREASE DISCHARGE FROM THEIR FACILITY CAUSED THE LIFT STATION FLOATS TO NOT OPERATE. THE GREASE WAS REMOVED FROM THE FLOATS AND THE STATION'S WET WELL WAS PUMPED DOWN. JACKSON GREASE TRAP SERVICE REMOVED THE REMAINING GREASE IN THE WET WELL. JACKSON GREASE TRAP SERVICE VACUUMS THE CITY'S LIFT STATION WET WELL TO WHICH ITS FACILITY'S WASTEWATER DISCHARGE FLOWS. JACKSON ALSO VACUUMS THE DOWNSTREAM LIFT STATION WET WELL.
07/01/12	LS4224	20:08	3341 CANNES PLACE	MANHOLE	07/01/12	20:51		25	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED LINE AND SANITIZED AREA
07/07/12	LS4312	9:30	3414 OLE MISS	FORCE MAIN	07/07/12	9:45		50	LAKE PONTCHARTRAIN	FORCE MAIN LEAKING	REPAIRED FORCE MAIN (WO 40286)
07/19/12	N/A	5:00	1 WEST 30TH STREET	AERATION BASINS 1 - 4 TROUGH	07/19/12	7:00		125,000	LAKE PONTCHARTRAIN	PERIODIC OVERLAPPING OF THE TROUGH FOR AERATION BASINS NOS. 1-4, DUE TO HIGH FLOW CONDITIONS FROM EXTENSIVE RAIN AND COLLECTION SYSTEM INFLOW-INFILTRATION	AN ON-LINE INCIDENT REPORT WAS FILED ON 7/20/12. THE AREA WAS CLEANED. PLANT HYDRAULIC IMPROVEMENTS (UPGRADE) ARE CURRENTLY BEING DESIGNED.
07/19/12	LS4110	14:08	2216 27TH STREET	FORCE MAIN	07/19/12	14:27		5	LAKE PONTCHARTRAIN	FORCE MAIN BROKEN	REPAIRED FORCE MAIN (WO 40329)
07/19/12	LS4206	14:45	1705 42ND STREET	MANHOLE	07/19/12	15:30		50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED LINE AND SANITIZED AREA
07/20/12	LS4224	16:23	1033 SOUTH BAYOU RD.	MANHOLE	07/20/12	16:50		175	LAKE PONTCHARTRAIN	MANHOLE SURCHARGED	SYSTEM SURCHARGED DUE TO HEAVY RAIN
07/22/12	LS4310	9:00	3281 GLEN EAGLE	LIFT STATION	07/22/12	9:27		325	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	WASHED AND SANITIZED AREA
07/23/12	LS4339	8:55	#14 23RD STREET	LIFT STATION	07/23/12	9:16		100	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE DUE TO AN EXCESSIVE GREASE DISCHARGE INTO THE LIFT STATION.	WASHED AND SANITIZED AREA
07/25/12	LS4339	6:35	#14 23RD STREET	LIFT STATION	07/25/12	7:03		100	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE DUE TO AN EXCESSIVE GREASE DISCHARGE INTO THE LIFT STATION.	WASHED AND SANITIZED AREA AND VACUUMED WET WELL.
07/30/12	LS4207	12:05	5216 TOBY LANE	MANHOLE	07/30/12	12:33		25	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
07/30/12	LS4209	14:03	WILLIAMS & DRIFTWOOD	MANHOLE	07/30/12	14:46		125	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED LINE. HOWEVER, UNABLE TO WASH DOWN AREA DUE TO TRAFFIC.
07/31/12	LS4107	8:50	2425 W. METAIRIE	MANHOLE	07/31/12	9:32		25	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
07/31/12	N/A		1 W. 30TH	PLANT MANHOLE	08/03/12			750	LAKE PONTCHARTRAIN	INFLUENT FLOW SURGES AT THE PLANT FLOWED INTO THE GRIT CHAMBER, WHICH WAS DRAINED FOR REPAIRS. THE DRAIN LINE FOR THE GRIT CHAMBER WAS BROKEN IN THE OPEN POSITION. INTERMITTENT OVERFLOW OF THE MANHOLE OCCURRED UNTIL THE INFLUENT FLOW DECREASED.	THE DRAIN VALVE WAS REPAIRED. THE OVERFLOW WAS CLEANED.
08/19/12	N/A	8:00	1 W. 30TH	PLANT AERATION BASIN TROUGH	08/19/12	19:00		85,000	LAKE PONTCHARTRAIN	AERATION BASINS NOS. 1-4 TROUGH	THE OPERATIONS STAFF IMPLEMENTED THE WET WEATHER PROCEDURE BY: LOWERING THE LEVELS IN DIGESTERS NOS. 2 AND 3 TO HANDLE ANY POTENTIAL OVERFLOWS FROM THE AERATION BASINS; TURNED OFF THE LAST ROW OF AERATORS IN THE AERATION BASINS IN ORDER TO RETAIN SOLIDS; DIVERTED MAXIMUM FLOW TO AERATION BASINS 5 AND 6.
08/20/12	LS4339	8:41	2321 SALEM	MANHOLE	08/20/12	9:09		25	LAKE PONTCHARTRAIN	LIFT STATION OUT	AREA WAS WASHED AND SANITIZED
08/20/12	LS4313	11:45	#2 MOSELLE	MANHOLE	08/20/12	11:54		20	LAKE PONTCHARTRAIN	HEAVY RAINFALL	WASHED AND SANITIZED AREA
08/20/12	LS4311	15:53	3208 CASTLE DR	MANHOLE	08/20/12	16:00		N/A	LAKE PONTCHARTRAIN	HEAVY RAINFALL	UNABLE TO WASH DOWN (WILL RETURN IN MORNING)
08/21/12	LS4311	9:19	3208 CASTLE DR	MANHOLE	08/21/12	9:30		25	LAKE PONTCHARTRAIN	HEAVY RAINFALL	WASHED OUT LINE & SANITIZED AREA
08/23/12	LS4332	18:00	3412 DAVID DRIVE	MANHOLE	08/23/12	19:00		75	LAKE PONTCHARTRAIN	HEAVY RAINFALL	REPAIRED PUMP CONTROL
08/23/12	LS4332	18:00	3508 DAVID DRIVE	MANHOLE	08/23/12	19:00		75	LAKE PONTCHARTRAIN	HEAVY RAINFALL	REPAIRED PUMP CONTROL
08/23/12	LS4332	18:00	3617 DAVID DRIVE	MANHOLE	08/23/12	19:00		75	LAKE PONTCHARTRAIN	HEAVY RAINFALL	REPAIRED PUMP CONTROL
08/30/12	LS4302	13:00	4261 LOIRE	MANHOLE	08/30/12	13:15		100	LAKE PONTCHARTRAIN	POWER OUTAGE DUE TO HURRICANE ISAAC	VACUUMED MANHOLE TO PROVIDE RELIEF.
08/30/12	LS4311	10:30	909 CAMERON COURT	LIFT STATION	08/30/12	11:00		3,000	LAKE PONTCHARTRAIN	POWER OUTAGE DUE TO HURRICANE ISAAC CAUSED FAILURE OF THE DRY WELL SUMP PUMP. THE DRY WELL FLOODED, DAMAGING THE MOTORS.	VACUUMED THE WET WELL AND THE DRY WELL AT THE LIFT STATION UNTIL THE MOTORS AND PUMP ROTATING ASSEMBLIES COULD BE REPLACED.
08/30/12	N/A	15:00	1 WEST 30TH	PLANT EFFLUENT PUMP STATION	08/30/12	21:05		3.78 MGD	LAKE PONTCHARTRAIN	THE EMERGENCY GENERATOR FOR THE EFFLUENT PUMP STATION RAN OUT OF FUEL. THE TREATED AND DISINFECTED EFFLUENT WAS DIVERTED FROM THE PERMITTED OUTFALL AT THE MISSISSIPPI RIVER TO JEFFERSON PARISH DRAINAGE CANAL NO. 17, IN ORDER TO PREVENT PROPERTY AND EQUIPMENT DAMAGE.	THE OPERATIONS STAFF IMPLEMENTED THE WET WEATHER PROCEDURE BY: LOWERING THE LEVELS IN DIGESTERS NOS. 2 AND 3 TO HANDLE ANY POTENTIAL OVERFLOWS FROM THE AERATION BASINS; TURNED OFF THE LAST ROW OF AERATORS IN THE AERATION BASINS IN ORDER TO RETAIN SOLIDS; DIVERTED MAXIMUM FLOW TO THE AERATION BASINS 5 AND 6.
08/30/12	LS4303	21:30	42ND AND WILLIAMS	MANHOLE	08/31/12	16:00		20,000	LAKE PONTCHARTRAIN	POWER OUTAGE DUE TO HURRICANE ISAAC CAUSED THE MOTOR SOFT STARTS TO FAIL.	REPLACED MOTOR SOFT STARTS THAT WERE DAMAGED BY POWER OUTAGE.
08/31/12	LS4324	23:35	#23 DAUTERIVE	MANHOLE	09/01/12	12:00		625	LAKE PONTCHARTRAIN	POWER OUTAGE DUE TO HURRICANE ISAAC	VACUUMED WET WELLS UNTIL A GENERATOR COULD BE PLACED AT THIS STATION.
08/31/12	LS306	23:40	E. LOYOLA & E. STANFORD	MANHOLE	09/01/12	12:05		125	LAKE PONTCHARTRAIN	POWER OUTAGE DUE TO HURRICANE ISAAC	WASHED DOWN & SANITIZED AREA
09/01/12	LS4314	12:20	141 WOODLAKE BOULEVARD	MANHOLE	09/01/12	12:45		125	LAKE PONTCHARTRAIN	POWER OUTAGE DUE TO HURRICANE ISAAC	WASHED DOWN & SANITIZED AREA
09/01/12	LS4320	14:07	3269 TULANE DRIVE	MANHOLE	09/01/12	15:00		50	LAKE PONTCHARTRAIN	POWER OUTAGE DUE TO HURRICANE ISAAC	WASHED DOWN & SANITIZED AREA

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Duration (hr:min)	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
09/01/12	LS4305	15:21	3600 CHATEAU BOULEVARD	LIFT STATION	09/01/12	15:58		N/A	LAKE PONTCHARTRAIN	POWER OUTAGE DUE TO HURRICANE ISAAC	
09/01/12	LS4310	16:09	3286 VALMONT	MANHOLE	09/01/12	16:34		30	LAKE PONTCHARTRAIN	POWER OUTAGE DUE TO HURRICANE ISAAC	
09/01/12	LS4311	20:50	3208 CASTLE DRIVE	MANHOLE	09/01/12	21:10		500	LAKE PONTCHARTRAIN	HEAVY RAINFALL DUE TO HURRICANE ISAAC	ON 9/11/12, NOTICED SPILL HAD ALREADY BEEN CLEANED UP
09/05/12	LS4306	10:18	E. LOYOLA & 41ST STREET	FORCE MAIN	09/05/12	11:40		8,200	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN - WO 40451
09/07/12		12:30	1 WEST 30TH STREET	PLANT RAS WELL	09/07/12			800	LAKE PONTCHARTRAIN	RAS PUMP OPERATION MALFUNCTION	THE RAS PUMPS WERE RUNNING; HOWEVER, THE WELL WAS HIGH. OPERATIONS PERSONNEL TRIED TO REPRIME THE PUMPS, BUT TO NO AVAIL. THEY REMOVED THE PUMPS FOR REPAIR AND CONNECTED A DIESEL PUMP TO OPERATE THE STATION. THE PUMPS WERE RETURNED INTO OPERATION ON THE SAME DAY
09/09/12	LS4340	14:13	2841 LOYOLA DRIVE	MANHOLE	09/09/12	15:03		100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED DOWN & SANITIZED AREA
09/10/12	LS4227	12:09	1600 JOE YENNI	MANHOLE	09/10/12	12:35		100	LAKE PONTCHARTRAIN	LIFT STATION OUT	PUMPED WELL DOWN, SPRAYED FLOATS
09/19/12	LS4200	17:01	1200 38TH STREET	GRAVITY PIPE FROM INFLUENT FORCE MAIN TROUGH TO WET WELL					CONTAINED IN EARTHEN PIT CREATED BY THE LEAKING PIPE	DIFFERENTIAL SOIL SETTLING AGGRAVATED BY SATURATED GROUND CONDITIONS FROM HURRICANE ISAAC	BLD SERVICES (CITY CONTRACTOR) REPLACED AND REPAIRED THE PIPE. DUE TO THE CONDITION OF THE REMAINING PIPE, THE CITY IS INVESTIGATING THE POSSIBILITY OF LINING THE REMAINING PORTION OF THE EXISTING PIPE.
09/24/12	LS4312	7:15	3306 OLE MISS	FORCE MAIN	09/24/12	8:36		7000	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN - WO 40484
10/03/12	N/A		1 WEST 30TH STREET	MANHOLE	10/03/12			SEWERAGE - 20 SLUDGE - 50	LAKE PONTCHARTRAIN	TWO OF THE THREE IN-PLANT LIFT STATION PUMPS FAILED. PUMP 1 EXPERIENCED A SEAL FAILURE AND PUMP 2 EXPERIENCED A CHECK VALVE FAILURE	IN ORDER TO LESSEN THE OVERFLOW VOLUME, THE BELT PRESS FILTRATE FEED WAS SHUT DOWN COMPLETELY, UNTIL THE WET WELL LEVEL RETURNED TO NORMAL. TEN 5-GALLON BUCKETS OF SLUDGE WERE REMOVED FROM THE STORM DRAIN AND DISPOSED. IN-PLANT LIFT STATION PUMP 1 WAS REPAIRED AND RE-INSTALLED ON 10/31/12. PUMP 2 WAS REPAIRED AND RETURNED TO SERVICE ON 10/4/12. PUMP 3 WAS DISCONNECTED ON 11/6/12 AND IS BEING REHABILITATED. WEEKLY CLEANING OF THE WET WELL IS BEING PERFORMED UNTIL ALL OF THE PUMPS HAVE BEEN REHABILITATED.
10/08/12	N/A		1 WEST 30TH STREET	CLEANOUT	10/08/12			14,857	LAKE PONTCHARTRAIN	THE PLUG IN THE NORTH PLANT NORTH GRIT CHAMBER DRAIN CLEANOUT STAND PIPE BLEW OUT. IN ORDER FOR A NEW PLUG TO BE INSTALLED THE GRIT CHAMBER HAD TO BE DRAINED. APPROX. 75% OF THE GRIT CHAMBER VOLUME OVERFLOWED IN THE IN-PLANT LIFT STATION SYSTEM.	FLOW TO THE GRIT CHAMBER WAS SHUT OFF. ON 10/25/12 AND 10/26/12, THE NORTH PLANT NORTH GRIT CHAMBER VALVE AND THE NORTH PLANT SOUTH GRIT CHAMBER VALVE WERE REPLACED.
11/20/12	LS4209	9:15	WILLIAMS & DRIFTWOOD	MANHOLE	11/20/12	9:58		125	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND SANITIZED AREA
11/27/12	LS4310	22:27	HOLLY HEIGHTS & SAXONY	LIFT STATION	11/27/12	23:25		450	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	RESET PUMP
12/17/13	LS4112	21:00	2829 WILLIAMS	MANHOLE	12/17/13	21:26		200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND DISINFECTED AREA
Total Overflows 2012	83										

CITY OF KENNER WASTEWATER DEPARTMENT
LPDES PERMIT NO. LA0066800, AI NO. 19066
OVERFLOW REPORT

Year 2013

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
01/10/13	PLANT 3	14:30	#1 W. 30TH STREET	NORTH PLANT AND SOUTH PLANT HEADWORKS, NORTH PLANT TROUGH FOR AERATION BASINS NOS. 1 - 4, NORTH PLANT CLARIFIER NO. 1 EFFLUENT PIPE, AND EFFLUENT PUMP STATION	01/11/13	17:00	7,000,000	LAKE PONTCHARTRAIN	INCREASED FLOWS DUE TO A HEAVY RAIN EVENT, WHICH CAUSED THE NORTH PLANT NORTH BAR SCREEN TO SHEAR A PIN, THE NORTH PLANT SOUTH BAR SCREEN BREAKERS TO TRIP, AND THE AERATION BASIN TROUGH, CLARIFIER NO. 1 EFFLUENT PIPE TO OVERFLOW AND THE EFFLUENT DOCK TO TRICKLE OVER. RAIN DILUTED UNTREATED, PARTIALLY TREATED, AND TREATED AND DISINFECTED WASTEWATER OVERFLOWED ONTO THE PLANT GROUNDS AND INTO THE PLANT STORM DRAINS.	IN ORDER TO REDUCE THE OVERFLOWS AT THE AERATION BASINS' TROUGH, CLARIFIER NO. 1 EFFLUENT PIPE, AND THE EFFLUENT PUMP STATION DOCK AND TO PROTECT THE PROPERTY AND EQUIPMENT FROM DAMAGE, THE PLANT'S TREATED AND DISINFECTED EFFLUENT WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17 FROM 5:15 PM ON 1/10/13 TO 8:30 AM ON 1/11/13. IN ORDER TO REDUCE THE OVERFLOW FROM THE NORTH PLANT HEADWORKS, THE SOUTH BAR SCREEN WAS RESET ON 1/10/13. DUE TO THE SHEARED PIN ON THE NORTH BAR SCREEN AND THE VOLUME OF FLOW AT THE HEADWORKS, THE SCREEN COULD NOT BE REMOVED FROM THE CHANNEL WITH THE BOOM TRUCK (CRANE) ON-SITE. A CRANE WAS RENTED ON 1/11/13 TO REMOVE THE NORTH BAR SCREEN FROM THE CHANNEL, IN ORDER TO ALLOW THE INFLUENT TO FLOW THROUGH THE CHANNEL UNHINDERED.
01/20/13	LS 4224	12:11	IRISH BEND & CATTLE FARM RD	FORCE MAIN	01/20/13	12:57	2,300	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN - WORK ORDER 40944
01/28/13	LS 4206	18:35	VINTAGE & CALIFORNIA	MANHOLE	01/28/13	19:12	5	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED DOWN AND SANITIZED AREA
02/07/13	PLANT 3	6:00	#1 W. 30TH STREET	PLANT	02/07/13	14:00		LAKE PONTCHARTRAIN	EXTENSIVE RAIN OF 2.2 INCHES OCCURRED OVERNIGHT. THE NORTH AND SOUTH HEADWORKS, AERATION BASIN WALLS 1-4; IN-PLANT WELLS WERE OVERFLOWING. THE EFFLUENT PUMP STATION WET WELL WAS NEAR CAPACITY WITH TWO (2) PUMPS TRIPPED OUT.	THE PUMPS WERE RESET; HOWEVER, THE WELL LEVEL DID NOT RECEDE AND THE CLARIFIERS BEGAN TO OVERTOP THE WEIRS (NOT THE WALLS). TO PREVENT FURTHER DAMAGE TO EQUIPMENT AND PROPERTY THE TREATED AND DISINFECTED EFFLUENT WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION OCCURRED FROM 12:00 PM TO 3:00 PM. DURING THIS TIME, THE WELL RETURNED TO NORMAL LEVEL AND THE PLANT OVERFLOW CONDITIONS SUBSIDED. A PLANT AND EFFLUENT PUMP STATION UPGRADE IS UNDER DESIGN TO INCREASE THE HYDRAULIC CAPACITY OF THE PLANT.
02/16/13	LS4321	14:20	341 CLEMSON	MANHOLE	02/16/13	15:26	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
02/25/13	PLANT 3	6:00	#1 W. 30TH STREET	PLANT	02/25/13	13:00		LAKE PONTCHARTRAIN	RAINSTORM STARTED MID-DAY ON 2/24 AND LASTED THROUGHOUT THE NIGHT. OVERFLOW CONDITIONS WERE ANTICIPATED AND THE HIGH FLOW SOP WAS ENACTED THE MORNING OF 2/24. UPON ARRIVAL OF THE FIRST SHIFT OPERATORS ON 2/25: SOUTH HEADWORKS WAS OVERFLOWING; AND AERATION BASIN WALLS 1-4 WERE SPLASHING OVER THE WALLS. THE EFFLUENT DOCK WAS NEAR CAPACITY WITH ALL 6 OF THE PUMPS RUNNING. THE EFFLUENT WELL LEVEL DID NOT DROP AND THE WATER LEVEL IN ALL CLARIFIERS ROSE ABOVE THE WEIRS (NOT THE WALLS).	TO PREVENT FURTHER DAMAGE TO EQUIPMENT AND PROPERTY, THE TREATED AND DISINFECTED EFFLUENT WAS DIVERTED FROM MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17 AT 11:00 AM ON 2/25/13. RAIN, HIGH WELL LEVELS AND HIGH FLOWS CONTINUED THROUGHOUT THE DAY BUT THE OVERFLOWS SUBSIDED AT APPROXIMATELY 2:00 PM. ON 2/26/13, THE SOUTH HEADWORKS WAS OVERFLOWING, HIGH WELL LEVELS AND HIGH FLOWS CONTINUED. RAIN/STORM CONDITIONS WERE ANTICIPATED AND RESUMED AROUND 2:00 PM AND LASTED UNTIL 6:00 PM, BUT NO OVERFLOWS WERE OBSERVED. TANK AND WELL LEVELS REMAINED HIGH ALONG WITH HIGH FLOWS SO THE DIVERSION VALVE REMAINED OPEN TO PREVENT OVERFLOW CONDITIONS AND ANY FURTHER DAMAGE TO EQUIPMENT. ON 2/27/13, NO OVERFLOWS WERE OBSERVED; TANK AND WELL LEVELS WERE NORMAL WITH HIGH FLOWS. THE DIVERSION VALVE WAS CLOSED AT 7:00 AM ON 2/27/13. NORMAL PLANT CONDITIONS RESUMED THROUGHOUT THE DAY. A PLANT AND EFFLUENT PUMP STATION UPGRADE IS UNDER DESIGN TO INCREASE THE HYDRAULIC CAPACITY.
02/26/13	LS4310	17:18	809 DOLPHIN COURT	MANHOLE	02/26/13	17:29	5	LAKE PONTCHARTRAIN	M/H 03104041 SEEPAGE	WASHED AND SANITIZED AREA
03/05/13	LS 4201	13:31	3132 PALM VISTA	MANHOLE	03/05/13	14:02	10	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED THE LINE AND WASHED AND SANITIZED AREA.
03/18/13	LS 4303	16:58	901 SUNSET	MANHOLE	03/18/13	17:25	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED THE LINE. CREWMEN WERE UNABLE TO WASH AND SANITIZE AREA DUE TO TRAFFIC. WHEN CREWMEN RETURNED, THE AREA HAD ALREADY BEEN CLEANED.
04/14/13	PLANT	7:00	#1 W. 30TH ST.	INFLUENT SPLITTER BOX (11A - 3P) SOUTH PLANT HEADWORKS (7A - 9A, 10A - 11A) SCUM SYSTEM (7A - 3P) NORTH PLANT (NP) CLARIFIER NO. 1 EFFLUENT PIPE (12P - 3P) NP CLARIFIER NO. 2 (10A - 3P) AERATION BASINS NOS. 1 - 4 (10A - 3P)	04/14/13	15:00		LAKE PONTCHARTRAIN	A TWO-DAY RAIN EVENT (4/13 - 4/14/13) CAUSED HIGH FLOW CONDITIONS AT THE PLANT. INTERMITTENT OVERFLOWS OCCURRED.	THE HIGH FLOW STANDARD OPERATING PROCEDURE WAS ENACTED MINIMIZE SOLIDS CONTENT AND VOLUME OF ANY OVERFLOWS. ALL BAR SCREENS AND EFFLUENT PUMPS WERE IN OPERATION THROUGHOUT THE OVERFLOW PERIOD. DUE TO THE HIGH WATER LEVEL IN THE EFFLUENT PUMP STATION WET WELL, THE CLARIFIER LEVELS ROSE ABOVE THE DESIGNED TREATMENT CAPACITY AND WERE OVERLOADED. THE OVERFLOW AREAS WERE CLEANED.
04/28/13	PLANT	14:00	#1 W. 30TH ST.	SOUTH PLANT HEADWORKS AERATION BASINS NOS. 1 - 4 SCUM WELLS FOR AERATION BASINS NOS. 5 AND 6 NORTH PLANT SCUM SYSTEM MANHOLES EFFLUENT PUMP STATION WET WELL SAMPLE SITE FOR EFFLUENT DIVERSION PIPE	04/29/13	11:00		LAKE PONTCHARTRAIN	A RAIN EVENT OF 2.57 INCHES MEASURED AT THE PLANT AND 3.13 INCHES MEASURED IN THE COLLECTION SYSTEM ON 04/28/13 CAUSED HIGH FLOW CONDITIONS AT THE PLANT.	OPERATORS OBSERVED THAT THE EFFLUENT PUMP STATION WET WELL WAS OVERFLOWING AT 5:30 AM ON 4/29/13. THEY PUT EFFLUENT PUMP 3 IN SERVICE. THE OVERFLOW CEASED AT 5:40 AM. OPERATIONS PERSONNEL RAKED THE SOUTH PLANT BAR SCREEN. THE HEADWORKS OVERFLOW CEASED AT 7:10 AM. THE PLANT SAMPLE SITE FOR THE EFFLUENT DIVERSION PIPE CEASED OVERFLOWING AT 11:00 AM. AERATION BASINS NOS. 1 - 4, THE SCUM WELLS, AND PLANT SCUM SYSTEM MANHOLES WERE NOT OVERFLOWING WHEN OPERATIONS PERSONNEL ARRIVED. THE OVERFLOW AREAS WERE CLEANED.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
05/01/13	LS 4323	17:12	#21 DAUTERIVE CT.	MANHOLE	05/01/13	17:52	100	LAKE PONTCHARTRAIN	HEAVY RAINFALL	WASHED DOWN AND SANITIZED AREA
05/17/13	LS 4110	10:18	2712 VETERANS	MANHOLE	05/17/13	13:30	960	LAKE PONTCHARTRAIN	MAIN LINE BROKEN	VACUUMED M/H NO. 01103011 UNTIL THE MAIN LINE WAS REPAIRED.
05/29/13	PLANT	19:00	1 W. 30TH ST.	- o AERATION BASINS NOS. 1-4 TROUGH - o EFFLUENT PUMP STATION WET WELL - o SOUTH PLANT HEADWORKS - o SOUTH PLANT SCUM WELL	5/29/2013 21:30 5/30/13 08:00 5/29/13 18:00 5/29/13 18:00			LAKE PONTCHARTRAIN	SEVERE RAIN EVENT OF 4.73 INCHES IN 2 HOURS, STREET FLOODING, AND POWER OUTAGES	ALL AVAILABLE PUMPS WERE IN OPERATION AT THE LIFT STATIONS. DUE TO HIGH INFLUENT FLOWS, THE SOUTH PLANT (SP) HEADWORKS AND SCUM WELL OVERFLOWED. THE SP BAR SCREENS WERE RAKED TO CEASE THE OVERFLOW. DUE TO THE OVERFLOWING EFFLUENT PUMP STATION WET WELL, THE TREATED AND DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17 AT 8:00 PM. AN ONLINE INCIDENT REPORT WAS FILED ON THE LDEQ WEBSITE, PRIOR TO DIVERSION. THIS DIVERSION WAS PERFORMED TO PROTECT THE PROPERTY AND EQUIPMENT, AND TO LOWER THE WATER LEVELS IN THE CLARIFIERS AND AERATION BASINS. THE AERATION BASIN TROUGH CEASED OVERFLOWING AT 9:30 PM. THE DIVERSION ENDED ON 5/30/13 AT 8:00 AM.
06/01/13	LS4305	14:40	933 VINTAGE	FORCE MAIN	06/01/13	15:15	150	LAKE PONTCHARTRAIN	FORCE MAIN BROKEN AFTER BEING DISTURBED BY ROAD CONSTRUCTION.	REPAIRED BROKEN FORCE MAIN (RHONE DR. L/S4302) WORK ORDER 41420
06/02/13	LS4211	18:41	39TH & ARKANSAS	LIFT STATION	06/02/13	20:30	500	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE DUE TO BIRDS HITTING TRANSFORMER CAUSING THE LOSS OF TWO PHASES OF THE THREE PHASE COMMERCIAL ENERGY SUPPLY.	ENTERGY REPAIRED THE ELECTRICAL LINE AND RESTORED THREE-PHASE POWER TO THE SITE. THE AREA WAS WASHED AND SANITIZED.
06/03/13	LS4318	11:14	3601 LOYOLA DRIVE	MANHOLE	06/03/13	11:38	20	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE DUE TO A MALFUNCTIONING FLOAT AND PUMP CONTROLLER FOR THE ALTERNATOR SWITCH.	THE STATION WAS RETURNED TO SERVICE. UNABLE TO WASH DOWN AREA DUE TO ROAD CONSTRUCTION
06/03/13	LS4309	17:29	3416 OLE MISS	LIFT STATION	06/03/13	18:02	300	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE DUE TO A CONTROL PANEL FAULT.	THE STATION WAS INSPECTED TO ENSURE THAT THE PUMPS WERE OPERATING ON THE ROUTINE CYCLE. THE AREA WAS WASHED AND SANITIZED. A MEETING WAS HELD WITH THE CONTROL PANEL REPRESENTATIVE ON 6/11/13 CONCERNING THE FAILURE OF THE CONTROL PANEL TO ACTIVATE THE PUMPS AS EXPECTED. A HIGH-HIGH FLOAT WAS INSTALLED ON 6/21/13 TO OVERRIDE THE CONTROL PANEL AND OPERATE ALL PUMPS TO AVOID A FUTURE OVERFLOW.
06/19/13	LS4340	12:35	2841 LOYOLA DRIVE	MANHOLE	06/19/13	12:49	20	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED DOWN AND SANITIZED AREA
06/20/13	LS4309	22:38	3419 OLE MISS 3423 OLE MISS	LIFT STATION	06/21/13	0:24	450	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE DUE TO LEVEL CONTROL FAULTS.	A MEETING WAS HELD WITH THE CONTROL PANEL REPRESENTATIVE ON 6/11/13 CONCERNING THE FAILURE OF THE CONTROL PANEL TO ACTIVATE THE PUMPS AS EXPECTED. A HIGH-HIGH FLOAT WAS INSTALLED ON 6/21/13 TO OVERRIDE THE CONTROL PANEL AND OPERATE ALL PUMPS TO AVOID A FUTURE OVERFLOW. THE AREA WAS WASHED DOWN AND SANITIZED.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
08/13/13	LS4100	15:53	2705 FLORIDA	MANHOLE	08/13/13	16:52	50	LAKE PONTCHARTRAIN	DURING A RAIN EVENT, PUMP 4 (300 HP) HAD A FAILURE AND PUMP 1 (150 HP) HAD A SEAL FAILURE. PUMP 4 WAS RESET AND RETURNED TO OPERATION.	COLLECTION SYSTEM PERSONNEL WASHED AND SANITIZED THE OVERFLOW AREA ON FLORIDA AVENUE, AND SANITIZED THE AREA ON 24TH STREET BECAUSE THERE WAS NO STORM DRAIN PRESENT. PUMP 4'S POWER HEAD IS BEING REPAIRED BY A VENDOR. REPLACEMENT CABLES AND CONDUIT WILL BE INSTALLED UPON COMPLETION OF THE PUMP REPAIR.
			24TH AT CONNECTICUT				200			
08/14/13	PLANT	14:00	#1 W. 30TH	N. PLANT AERATION BASINS 1-4	08/14/13	19:00	0.8 MGD	LAKE PONTCHARTRAIN	THE AERATION BASINS 1-4 TROUGH OVERFLOWED ITS WALLS DUE TO INCREASED FLOWS FOR CONTINUOUS RAIN (1.49 INCHES). IN ADDITION, THE SOUTH PLANT HEADWORKS OVERFLOWED BRIEFLY. DUE TO THE INFLOW/INFILTRATION IN THE CITY'S COLLECTION SYSTEM, THE RAIN INUNDATED THE SYSTEM AND SUBSEQUENTLY THE PLANT.	THE PLANT'S WET WEATHER PLAN WAS ENACTED, WHEREAS THE LAST ROW OF AERATORS ARE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE IN THE TANK. FURTHERMORE, THE DIGESTERS ARE LOWERED IN ORDER TO HANDLE ANY POTENTIAL OVERFLOWS FROM THE AERATION BASINS. IN ORDER TO RELIEVE THE OVERFLOW CONDITIONS AND TO PREVENT DAMAGE TO UPSTREAM EQUIPMENT, THE TREATED AND DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM ITS PERMITTED OUTFALL AT THE MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION VALVE WAS OPENED AT 17:30PM. THE OVERFLOW AREAS WERE VACUUMED, WASHED, AND SANITIZED.
				S. PLANT HEADWORKS						
08/15/13	LS4209	10:40	#47 ANTIGUA	MANHOLE	08/15/13	12:45	450	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
08/16/13	LS4100	12:20	2301 IDAHO	MANHOLE	08/16/13	14:15	600	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
08/19/13	LS4100	10:05	2301 IDAHO	MANHOLE	08/19/13	10:40	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
08/21/13	PLANT	14:30	#1 W. 30TH	N. PLANT AERATION BASINS 1-4	08/21/13	23:45	1.2 MGD	LAKE PONTCHARTRAIN	NORTH PLANT TROUGH/WALL FOR AERATION BASINS 1 - 4 BEGAN OVERFLOWING ITS WALLS INTERMITTENTLY FROM INCREASED FLOWS DUE TO A RAIN EVENT OF 1.74 INCHES IN A SHORT SPAN OF TIME. DUE TO THE INFLOW/INFILTRATION IN THE CITY'S COLLECTION SYSTEM, THE RAIN INUNDATED THE SYSTEM AND SUBSEQUENTLY THE PLANT.	THE PLANT'S WET WEATHER PLAN WAS ENACTED, WHEREAS THE LAST ROW OF AERATORS ARE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE IN THE TANK. FURTHERMORE, THE DIGESTERS ARE LOWERED IN ORDER TO HANDLE ANY POTENTIAL OVERFLOWS FROM THE AERATION BASINS. THE OVERFLOW AREAS WERE VACUUMED, WASHED, AND SANITIZED.
08/26/13	LS4310	14:57	HOLLY HEIGHTS & SAXONY	LIFT STATION	08/26/13	17:04	250	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE (BOTH PUMPS OUT)	CREWMAN RESET THE PUMPS AND WASHED AND SANITIZED AREA
09/03/13	LS4317	9:04	4105 BAYOU CASTINE	MANHOLE	09/03/13	10:29	20	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED DOWN AREA
09/03/13	LS4317	10:35	4104 BAYOU SAVAGE	MANHOLE	09/03/13	10:45	10	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE AT 4104 BAYOU CASTINE	WASHED AND SANITIZED AREA
09/08/13	LS4112	10:25	2829 WILLIAMS BOULEVARD	MANHOLE	09/08/13	10:50	50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
09/09/13	LS4100	13:09	2413 ILLINOIS	MANHOLE	09/09/13	13:55	25	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
09/09/13	LS4100	14:00	26TH AND ILLINOIS	MANHOLE	09/09/13	14:15	20	LAKE PONTCHARTRAIN	EARLIER MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
09/12/13	LS4223	7:57	716 VILLAGE RD.	MANHOLE	09/12/13	9:05	20	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE DUE TO PAPER TOWELS FROM AN AREA BUSINESS CLOGGING THE PUMPS.	WASHED AND SANITIZED AREA. PRETREATMENT PERSONNEL SPOKE WITH THE MANAGEMENT OF THE BUSINESS AND HAVE INSTALLED PROHIBITED DISCHARGE SIGNS IN THE BUSINESS AND REQUESTED THAT THE BUSINESS REMOVES THE TOWELS.
09/16/13	PLANT	13:00	#1 W. 30TH STREET	SOUTH PLANT SCUM WELL	09/16/13	13:15	50	LAKE PONTCHARTRAIN	THE SCUM WELL OVERFLOWED DUE TO RECEIVING EXCESSIVE FLOW FROM THE DIESEL PUMP USED TO DRAIN SOUTH PLANT CLARIFIER NO. 2.	THE DIESEL PUMP WAS TURNED OFF. THE OVERFLOW AREA WAS VACUUMED, WASHED, AND SANITIZED. IN ADDITION, THE SCUM PIT WAS VACUUMED.
09/21/13	PLANT	9:00	#1 W. 30TH STREET	NORTH PLANT TROUGH FOR AERATION BASINS NOS. 1 - 4.	09/22/13		4.32 MG	LAKE PONTCHARTRAIN	SYSTEM-WIDE RAIN EVENT OF 2.78 INCHES	OPERATIONS PERSONNEL IMPLEMENTED THE PLANT'S WET WEATHER PLAN, INCLUDING TURNING THE LAST ROW OF AERATORS OFF IN AERATION BASINS NOS. 1 - 4 TO ALLOW THE SOLIDS TO SETTLE IN THE BASINS. AFTER THE EVENT, THE OVERFLOW AREAS WERE WASHED AND SANITIZED.
09/21/13	LS4100	10:00	2621 DELAWARE	MANHOLE	09/21/13	11:05	1,625	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
09/23/13	LS4100	10:10	27TH & DELAWARE	MANHOLE	09/23/13	10:15	100	LAKE PONTCHARTRAIN	ONE OF THE THREE AVAILABLE PUMPS TRIPPED. THE PUMP WAS RESET AND RETURNED TO SERVICE. PUMP 4 WAS BEING REPAIRED.	WASHED AND SANITIZED AREA
09/23/13	LS4100	10:22	24TH & CONNECTICUT	MANHOLE	09/23/13	11:30	1,000	LAKE PONTCHARTRAIN		WASHED AND SANITIZED AREA
09/23/13	LS4100	14:06	2600 ILLINOIS	MANHOLE	09/23/13	14:16	50	LAKE PONTCHARTRAIN		WASHED AND SANITIZED AREA
10/07/13	PLANT	9:00	#1 W. 30TH	SOUTH PLANT RAS WELL	10/07/13	9:10	50	LAKE PONTCHARTRAIN	DURING THE AREA POWER OUTAGE (CENTRAL WEST SIDE OF THE CITY), THE SOUTH PLANT GENERATOR AUTOMATIC TRANSFER SWITCH MALFUNCTIONED AND DID NOT TRANSFER.	THE MAINTENANCE MANAGER MANUALLY ACTIVATED THE GENERATOR. THE OVERFLOW AREA WAS WASHED AND SANITIZED. THE CITY'S GENERATOR CONTRACTOR INSPECTED AND REPAIRED THE TRANSFER SWITCH.
10/07/13	LS4330	12:56	GRANDWOOD AT W. ESPLANADE	LIFT STATION	10/07/13	13:58	4,000,000	LAKE PONTCHARTRAIN	AFTER THE AREA POWER OUTAGE, THE GENERATOR'S AUTOMATIC TRANSFER SWITCH MALFUNCTIONED NOT ALLOWING THE STATION TO RETURN TO COMMERCIAL POWER. FURTHERMORE, THE FLOAT SWITCH FOR THE FUEL DAY TANK MALFUNCTIONED GIVING A FALSE READING OF FULL TO THE DAY TANK FUEL PUMP.	THE AUTOMATIC TRANSFER SWITCH WAS TURNED OFF MANUALLY. THE STATION AND AREA WAS WASHED AND SANITIZED. THE AUTOMATIC TRANSFER SWITCH AND THE FUEL PUMP WERE INSPECTED BY THE GENERATOR CONTRACTOR. THE AUTOMATIC TRANSFER SWITCH IS BEING REPLACED. THE FUEL PUMP IS FULLY OPERATIONAL.
10/09/13	LS4223	11:01	716 VILLAGE RD.	MANHOLE	10/09/13	12:15	100	LAKE PONTCHARTRAIN	THE LIFT STATION PUMPS LOST PRIME DUE TO RAGS IN THE SUCTION CHECKS.	MAINTENANCE PERSONNEL REMOVED THE RAGS AND RE-PRIMED THE PUMPS. COLLECTION SYSTEM PERSONNEL WASHED AND SANITIZED AREA. THE SUCTION CHECKS WERE REPLACED.
10/17/13	LS4318	9:30	LOYOLA BETWEEN W. ESPLANADE AND AMELIE	MANHOLE	10/17/13	12:30	10	LAKE PONTCHARTRAIN	THE LIFT STATION PUMPS LOST PRIME	MAINTENANCE PERSONNEL RE-PRIMED THE PUMPS. THE LIFT STATION'S SCADA WAS INSPECTED ON 10/16/13. THE SCADA WET WELL MODULE NEEDS REPLACEMENT.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
10/23/13	LS4209	13:32	47 ANTIGUA	MANHOLE	10/23/13	14:17	20	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	COLLECTION SYSTEM PERSONNEL WASHED AND SANITIZED THE AREA.
10/27/13	LS4223	10:39	716 VILLAGE	MANHOLE	10/27/13	11:15	100	LAKE PONTCHARTRAIN	THE LIFT STATION PUMPS LOST PRIME	THE COLLECTION SYSTEM CREWMAN RE-PRIMED THE PUMPS. THERE WERE NO SOLIDS IN THE OVERFLOW. HE WASHED AND SANITIZED THE AREA.
10/28/13	LS4303	9:24	1016 ST. JULIEN	MANHOLE	10/28/13	10:27	20	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	COLLECTION SYSTEM PERSONNEL WASHED AND SANITIZED THE AREA.
11/06/13	LS 4223	10:20	716 VILLAGE RD.	MANHOLE	11/06/13	11:00	10	LAKE PONTCHARTRAIN	LIFT STATION PUMPS LOST PRIME DUE TO RAGS DISCHARGED FROM AREA BUSINESS	THE PUMPS WERE REPRIMED, AND THE AREA WAS WASHED AND SANITIZED. THE FLOATS IN THE STATION WERE ADJUSTED.
11/13/13	LS 4223	7:53	716 VILLAGE RD.	MANHOLE	11/13/13	8:00	10	LAKE PONTCHARTRAIN	LIFT STATION PUMPS LOST PRIME DUE TO RAGS DISCHARGED FROM AREA BUSINESS	THE PUMPS WERE REPRIMED, AND THE AREA WAS WASHED AND SANITIZED. THE FLOATS IN THE STATION WERE ADJUSTED.
12/02/13	LS4302	13:54	717 VOURAY DRIVE	MANHOLE	12/02/13	14:15	10	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AREA (12/2/13), SANITIZED AREA (12/3/13)
12/03/13	LS4304	7:36	3600 CHATEAU BOULEVARD	MANHOLE	12/03/13	7:56	10	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
12/10/13	LS4321	16:45	341 CLEMSON PLACE	MANHOLE	12/10/13	19:11	75	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
12/12/13	LS4206	20:13	1752 NEWPORT PLACE	MANHOLE	12/12/13	21:18	40	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
12/16/13	LS4315	8:32	4111 ST. JAMES DRIVE	MANHOLE	12/16/13	9:00	5	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
12/22/13	PLANT	AFTER 17:00	#1 WEST 30TH STREET	NORTH PLANT AERATION BASINS 1-4 DISCHARGE TROUGH	12/23/13	6:00	113,900	LAKE PONTCHARTRAIN	A RAIN EVENT OF 1.34 INCHES (MEASURED BY SCADA AT THE JACKSON LIFT STATION) CAUSED INCREASED INFLUENT FLOWS.	WASHED AND SANITIZED AREA
12/23/13	LS4105	9:48	421 FILMORE STREET	MANHOLE	12/23/13	10:44	50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
12/24/13	LS4312	12:08	3306 OLE MISS	FORCE MAIN	12/24/13	14:27	80	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	THE FORCE MAIN WAS REPAIRED (WORK ORDER 41928) AND THE AREA WAS WASHED AND SANITIZED.
12/28/13	PLANT	10:30	#1 W. 30TH STREET	NORTH PLANT AERATION BASINS 1-4 DISCHARGE TROUGH	12/29/14	6:00	342,840	LAKE PONTCHARTRAIN	A RAIN EVENT OF 1.22 INCHES (MEASURED BY SCADA AT CHATEAU TRANSFER STATION) CAUSED INCREASED INFLUENT FLOWS.	OPERATIONS PERSONNEL IMPLEMENTED THE PLANT'S WET WEATHER PLAN TO RETAIN SOLIDS IN THE AERATION BASINS. THE AREA WAS WASHED AND SANITIZED. EARTHEN BERMS HAVE BEEN INSTALLED TO RETAIN OVERFLOWS AND PREVENT THEM FROM REACHING THE STORM DRAINS.
Total Overflows 2013	58									

CITY OF KENNER WASTEWATER DEPARTMENT
LPDES PERMIT NO. LA0066800, AI NO. 19066
OVERFLOW REPORT

Year 2014

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
01/03/14	LS4303	13:00	SUNSET & MACON DRIVE	MANHOLE	01/03/14	15:09	50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED MAIN LINE AND WASHED AND SANITIZED AREA.
01/05/14	LS4321	12:13	316 CLEMSON PLACE	MANHOLE	01/05/14	13:40	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED MAIN LINE AND WASHED AND SANITIZED AREA.
01/13/14	PLANT	13:30	#1 W. 30TH STREET	NORTH PLANT AERATION BASINS NOS. 1-4 DISCHARGE TROUGH	01/13/14	17:00	189,000	LAKE PONTCHARTRAIN	RAIN EVENT CAUSED INCREASED INFLUENT FLOWS TO THE PLANT	THE CITY'S WET WEATHER PLAN WAS IMPLEMENTED. THE BLOWERS WERE TURNED OFF TO RETAIN SOLIDS IN THE TANKS. FURTHERMORE, THE DIGESTER LEVELS WERE LOWERED. PRIOR TO THIS EVENT, AN EARTHEN BERM WAS INSTALLED BETWEEN AERATION BASINS NOS. 1 - 4 AND CLARIFIERS NOS. 1 - 4, TO CAPTURE OVERFLOWS. DURING THIS RAIN EVENT A SECTION OF THE BERM FAILED. AFTER THE EVENT, THE BERM WAS REPAIRED AND THE OVERFLOW AREA WAS CLEANED AND SANITIZED.
02/07/14	LS 4321	17:40	341 CLEMSON	MANHOLE	02/07/14	18:33	30	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED DOWN AND SANITIZED AREA
02/12/14	PLANT	5:30	1 W. 30TH	o NORTH PLANT AERATION BASIN DISCHARGE TROUGH WALL o SOUTH PLANT HEADWORKS	02/12/14	o 11:30 o 5:55		LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 1.85 INCHES CAUSED INCREASED FLOWS TO THE PLANT DUE TO COLLECTION SYSTEM INFLOW AND INFILTRATION	THE BLOWERS WERE TURNED OFF TO RETAIN THE SOLIDS IN THE AERATION BASINS. AN EARTHEN BERM IS INSTALLED AROUND THE AERATION BASINS' NORTH WALL TO CONTAIN OVERFLOWS OF PARTIALLY TREATED WASTEWATER. THE AREAS OF THE OVERFLOWS WERE CLEANED.
02/14/14	LS 4312	9:40	3400 OLE MISS	MANHOLE	02/14/14	13:00	3,600	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	INTERMITTENT OVEFLOW. THE FORCE MAIN WAS REPAIRED ON 2/14/14. THE OVERFLOW AREA WAS WASHED AND SANITIZED AFTER THE REPAIR.
02/14/14	LS 4303	15:45	1101 SUNSET	MANHOLE	02/14/14	19:09	325	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	THE MAIN LINE WAS UNBLOCKED AND THE OVERFLOW AREA WAS WASHED AND SANITIZED.
02/21/14	PLANT	2:13	1 W. 30TH	NORTH PLANT AERATION BASIN DISCHARGE TROUGH WALL	02/21/14	11:00		LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 1.47 INCHES CAUSED INCREASED FLOWS TO THE PLANT DUE TO COLLECTION SYSTEM INFLOW AND INFILTRATION	THE BLOWERS WERE TURNED OFF TO RETAIN THE SOLIDS IN THE AERATION BASINS. AN EARTHEN BERM IS INSTALLED AROUND THE AERATION BASINS' NORTH WALL TO CONTAIN OVERFLOWS OF PARTIALLY TREATED WASTEWATER. THE AREAS OF THE OVERFLOWS WERE CLEANED.
02/23/14	PLANT	13:30	1 W. 30TH	NORTH PLANT AERATION BASIN DISCHARGE TROUGH WALL	02/24/14	3:36		LAKE PONTCHARTRAIN	RAIN EVENT OF 0.64 INCHES CAUSED INCREASED FLOWS TO THE PLANT DUE TO COLLECTION SYSTEM INFLOW AND INFILTRATION AND SATURATED GROUND CONDITIONS.	THE BLOWERS WERE TURNED OFF TO RETAIN THE SOLIDS IN THE AERATION BASINS. AN EARTHEN BERM IS INSTALLED AROUND THE AERATION BASINS' NORTH WALL TO CONTAIN OVERFLOWS OF PARTIALLY TREATED WASTEWATER. THE AREAS OF THE OVERFLOWS WERE CLEANED.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
02/26/14	LS4100	11:00	27th & DELAWARE	MANHOLE	02/26/14	11:30	150	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 1.43 INCHES OF RAIN WITH 0.5 INCHES IN 10 MINUTES	ALL AVAILABLE PUMPS WERE IN OPERATION AT THE LIFT STATION. THE OVERFLOW AREA WAS WASHED AND SANITIZED.
02/26/14	PLANT	3:00	1 W. 30TH	- NORTH PLANT AERATION BASIN DISCHARGE TROUGH WALL - EFFLUENT PUMP STATION DISCHARGE DIVERSION FROM PERMITTED OUTFALL	02/26/14 02/27/14	14:00 4:00		LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 1.43 INCHES OF RAIN WITH A 0.5 INCH IN 10 MINUTES. THIS EVEN CAUSED INCREASED FLOWS TO THE PLANT DUE TO COLLECTION SYSTEM INFLOW AND INFILTRATION	THE BLOWERS WERE TURNED OFF TO RETAIN THE SOLIDS IN THE AERATION BASINS. AN EARTHEN BERM IS INSTALLED AROUND THE AERATION BASINS' NORTH WALL TO CONTAIN OVERFLOWS OF PARTIALLY TREATED WASTEWATER. THE WATER LEVELS IN THE CLARIFIERS WERE ABOVE THE WEIRS. IN ORDER TO DECREASE THE AMOUNT OF PARTIALLY TREATED WASTEWATER OVERFLOWING AND THE WATER LEVELS IN THE CLARIFIERS, AND TO PREVENT EQUIPMENT AND PROPERTY DAMAGE, THE EFFLUENT PUMP STATION'S TREATED AND DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE AREAS OF THE OVERFLOWS WERE CLEANED.
03/10/14	LS4200	10:40	3530 OLE MISS	AIR RELEASE VALVE ON CANAL #16 AERIAL CROSSING	03/11/14	11:30	400	LAKE PONTCHARTRAIN	BROKEN AIR RELEASE VALVE ON CHATEAU TRANSFER STATION FORCE MAIN	REPAIRED THE AIR RELEASE VALVE (WORK ORDER 42189)
03/18/14	LS4203	17:27	2305 44TH STREET	MANHOLE	03/18/14	18:13	50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA
03/28/14	LS4105	12:55	421 FILMORE	MANHOLE	03/28/14	14:08	40	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 4.95 INCHES	WASHED AND SANITIZED AREA
03/28/14	LS4320	14:30	3321 TULANE	MANHOLE	03/28/14	14:50	25	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 4.95 INCHES	WASHED AND SANITIZED AREA

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
03/28/14	PLANT	11:30	#1 W. 30TH STREET	NORTH PLANT AERATION BASINS 1-4 DISCHARGE TROUGH	03/30/14	10:00	500,000	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 4.95 INCHES	THE AERATION BLOWERS WERE TURNED OFF TO RETAIN THE SOLIDS IN THE TANK. EARLIER IN THE YEAR, AN EARTHEN BERM WAS INSTALLED BETWEEN AERATION BASINS NOS. 1-4 AND CLARIFIERS NOS. 1-4, IN ORDER TO CONTAIN THE OVERFLOW FROM THE AERATION BASIN DISCHARGE TROUGHS. DUE TO THE HEAVY RAINS AND INCREASED INFLUENT FLOWS, PARTIALLY TREATED WASTEWATER OVERFLOWED THE TOP OF THE BERM. FURTHERMORE, THE WASTEWATER LEVELS IN CLARIFIERS NOS. 2-3 WERE ONE FOOT FROM THE TOP, AND SIX INCHES TO ONE FOOT FROM THE TOP OF THE EFFLUENT PUMP STATION WET WELL. IN ORDER TO DECREASE THE OVERFLOW OF PARTIALLY TREATED WASTEWATER, TO DECREASE THE WATER LEVELS IN THE CLARIFIERS, AND TO PREVENT EQUIPMENT AND PROOPERTY DAMAGE, THE TREATED AND DISINFECTED EFFLUENT WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION VALVE OPENED ON 3/29/14 AT 5:10AM AND CLOSED ON 3/30/14 AT 1:30PM. AN ON-LINE INCIDENT REPORT WAS FILED ON THE
03/29/14	LS4310	6:30	HOLLY HEIGHTS & SAXONY	LIFT STATION	03/29/14	8:00	500	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 4.95 INCHES	THE PUMPS TRIPPED DURING THE RAIN EVENT. MAINTENANCE PERSONNEL RESET THE PUMPS AND RETURNED THE STATION TO SERVICE. THE OVERFLOW AREA WAS WASHED AND SANITIZED.
03/30/14	LS4105	10:34	421 FILMORE	MANHOLE	03/30/14	11:50	100	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 4.95 INCHES	WASHED DOWN AND SANITIZED AREA
04/11/14	LS 4100	9:49	2301 IDAHO AVENUE	MANHOLE	04/11/14	11:12	20	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	THE LINE WAS UNBLOCKED, AND THE AREA WAS WASHED AND SANITIZED.
04/15/14	LS 4100	12:08	1901 24TH STREET	LIFT STATION	04/16/14	2:47	33,000	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	THE PUMPS WERE RESET, AND THE AREA WAS WASHED AND SANITIZED.
04/24/14	LS 4201	19:15	RECLANADA & VINTAGE	LIFT STATION	04/24/14	21:00	25	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	THIS LIFT STATION IS BEING UPGRADED BY CITY CONTRACTORS, AND IS OPERATING ON A DIESEL PUMP. VEOLIA PERSONNEL NOTIFIED THE CONTRACTORS THAT THE DIESEL PUMP WAS NOT OPERATING. THE CONTRACTORS RESPONDED AND RETURNED THE DIESEL PUMP TO OPERATION.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
05/31/14	PLANT	6:30	1 W. 30TH ST.	AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH	06/02/14	20:34		LAKE PONTCHARTRAIN	HEAVY INTENSE RAIN EVENT OF 4 INCHES FROM 5/31/14 - 6/1/14, WHICH CAUSED STREET FLOODING. THE DISCHARGE TROUGH OVERFLOWED INTERMITTENTLY.	THE PLANT'S WET WEATHER PLAN WAS ACTIVATED. THE BLOWERS WERE TURNED OFF TO ALLOW SOLIDS TO SETTLE IN THE AERATION BASINS AND TO REDUCE THE POTENTIAL VOLUME OF SOLIDS OVERFLOWING THE TROUGH WALL. THE TREATED AND DISINFECTED PLANT EFFLUENT DISCHARGE WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 070301 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17, IN ORDER TO REDUCE THE OVERFLOW AND TO PREVENT PROPERTY AND EQUIPMENT DAMAGE. IN JANUARY 2014, AN EARTHEN BERM WAS INSTALLED BETWEEN AERATION BASINS NOS. 1 - 4 AND CLARIFIERS NOS. 1 - 4, TO RETAIN OVERFLOWS FROM THE TROUGH.
05/31/14	LS 4339	20:55	23RD ST. AT ABERDEEN ST.	MANHOLE	05/31/14	22:10	50	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT	UNBLOCKED MAIN LINE AND SANITIZED AREA.
06/01/14	LS 4320	13:55	3301 TULANE DRIVE	MANHOLE	06/01/14	14:20	50	LAKE PONTCHARTRAIN	HEAVY RAIN	PUT SECOND PUMP ON AUTO
06/01/14	LS 4207	16:20	5212 JANICE AVENUE	MANHOLE	06/01/14	16:50	3,000	LAKE PONTCHARTRAIN	HEAVY RAIN	CREATED WORK ORDER TO TELEWISE THE 6" LINE (WORK ORDER 42477)
06/25/15	PLANT	19:45	#1 W. 30TH STREET	NORTH PLANT AERATION BASIN 1-4 DISCHARGE TROUGH	06/28/14	11:00		LAKE PONTCHARTRAIN	HEAVY RAIN EVENTS FROM 6/22/14 - 6/27/14 TOTALING 11.08 INCHES IN A 6-DAY PERIOD. ON 6/22/14, 6/23/14, AND 6/25/14, RESPECTIVELY, THE RAIN EVENTS WERE GREATER THAN 2.5 INCHES.	THE PLANT'S WET WEATHER PLAN WAS ENACTED. THE BLOWERS WERE TURNED OFF SO THAT THE SOLIDS IN THE AERATION BASINS WOULD SETTLE TO LESSEN THE VOLUME OF SOLIDS OVERFLOWING THE TOP OF THE DISCHARGE TROUGH. IN ADDITION, THE TREATED EFFLUENT WAS DIVERTED AT THE EFFLUENT PUMP STATION WET WELL FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION BEGAN ON 6/26/14 AT 4:35 AM AND ENDED ON 6/26/14 AT 4:00 PM. THE DIVERSION WAS PERFORMED TO PREVENT PROPERTY AND EQUIPMENT DAMAGE AND TO LESSEN THE OVERFLOW OF PARTIALLY TREATED WASTEWATER FROM THE AERATION BASINS. ON 6/27/14,

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
06/28/14		3:30		NORTH PLANT CLARIFIERS NOS. 2 - 4						THE CITY HAD A HEAVY RAIN EVENT OF 1.23 INCHES. IN ADDITION, THE TREATED EFFLUENT WAS DIVERTED AT THE EFFLUENT PUMP STATION WET WELL FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION BEGAN ON 6/28/14 AT 7:15 AM AND ENDED ON 6/28/14 AT 11:00 AM. THE DIVERSION WAS PERFORMED TO PREVENT PROPERTY AND EQUIPMENT DAMAGE AND TO LESSEN THE OVERFLOW OF PARTIALLY TREATED WASTEWATER FROM THE AERATION BASINS AND CLARIFIERS.
06/25/14	LS 4313	20:15	#2 MOSELLE DRIVE	MANHOLE	06/26/14	2:36		LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 3.19 INCHES WITH 2.64 INCHES IN ONE HOUR AND GROUND SATURATION FROM THE 3.14 INCHES OF RAIN RECEIVED FROM 6/22/14 TO 6/24/14.	ALL PUMPS WERE IN CONTINUOUS OPERATION FROM 8:00 PM ON 6/25/14 TO 5:00 AM ON 6/26/14. FLOW MODELING OF THIS SUB-BASIN BEGAN IN MAY OF 2014 TO DETERMINE THE SOURCES OF INFLOW /INFILTRATION.
07/02/14	LS4307	17:51	3423 OLE MISS	LIFT STATION	07/02/14	20:02	7,200	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE DUE TO A CONTROL PANEL ALARM ACKNOWLEDGMENT ISSUE	CLEANED AREA
07/09/14	LS4109	9:53	25TH & IDAHO (SOUTHEAST)	FORCE MAIN	07/09/14	11:05	12,450	LAKE PONTCHARTRAIN	THE FORCE MAIN WAS BROKEN BY A CONTRACTOR INSTALLING FIBER OPTIC LINES	THE FORCE MAIN REPAIR WAS PERFORMED BY BLD SERVICES, LLC ON 7/9/14.
07/18/14	PLANT	16:00	1 W. 30TH	NORTH PLANT AERATION BASINS 1 - 4 DISCHARGE TROUGH	07/18/14	20:00	780,000	LAKE PONTCHARTRAIN	RAIN EVENT OF 1.44 INCHES WITH 0.65 INCHES FALLING IN 30 MINUTES	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS WERE TURNED OFF TO ALLOW SOLIDS TO SETTLE IN THE AERATION BASINS IN ORDER TO REDUCE THE POTENTIAL AMOUNT OF SOLIDS THAT COULD OVERFLOW THE TOP OF THE WALL. FURTHERMORE, THE DIGESTERS LEVELS WERE LOWERED AND THE BAR SCREENS PUT ON HAND. IN JANUARY 2014, AN EARTHEN BERM WAS INSTALLED AROUND THE NORTH PLANT AERATION BASINS 1 - 4 AND CLARIFIERS 1 - 4 TO CAPTURE AND RETAIN OVERFLOWS.
10/05/14	LS4303	17:50	1101 SUNSET BOULEVARD	MANHOLE	10/05/14	18:45	65	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA
10/15/14	LS4209	12:15	CORNER OF DRIFTWOOD & WILLIAMS	MANHOLE	10/15/14	12:49	20	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA

CITY OF KENNER WASTEWATER DEPARTMENT
LPDES PERMIT NO. LA0066800, AI NO. 19066
OVERFLOW REPORT

Year 2015

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
01/02/15	LS 4314	18:14	113 WOODLAKE BOULEVARD	LIFT STATION	01/02/15	21:33	50	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	UNCLOGGED PUMPS AND WASHED AND SANITIZED AREA
01/04/15	LS 4320	13:00	#10 INCARNATE WORD	MANHOLE	01/04/15	13:26	20	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA
01/10/15	LS 4304	8:20	141 CHATEAU ST. MICHEL	FORCE MAIN	01/10/15	8:33	100	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN (WORK ORDER 43009)
01/13/15	LS 4209	15:14	WILLIAMS & DRIFTWOOD	MANHOLE	01/13/15	16:10	70	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND SANITIZED AREA
01/13/15	LS 4335	17:26	33RD & WILLIAMS	MANHOLE	01/13/15	18:11	40	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA
01/22/15	LS 4311	12:51	PRESIDENTIAL & SESSIONS	MANHOLE	01/22/15	13:39	80	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA
01/22/15	PLANT	19:48	1 W. 30TH	o N. PLT. AERATION BASINS 1-4 o N. PLT. CLARIFIERS 1-4 o EFF. PUMP STATION WET WELL	01/23/15	19:15		LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 3.43 INCHES CAUSED UPSET CONDITIONS AT THE PLANT	ENACTED WET WEATHER PLAN BY TURNING BLOWERS OFF TO ALLOW SOLIDS TO SETTLE TO BOTTOM OF AERATION BASINS, AND LOWERED THE LEVELS IN DIGESTERS NOS. 2 AND 3 TO HANDLE ANY POTENTIAL OVERFLOW FROM THE AERATION BASINS. IN JANUARY 2014, AN EARTHEN BERM WAS INSTALLED TO CAPTURE AND CONTAIN OVERFLOWS FROM THE N. PLT. AERATION BASINS 1 - 4. ON 01/23/15 AT 8:00 AM, THE TREATED AND NONDISINFECTED PLANT EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH, TO PREVENT PROPERTY DAMAGE, AND TO REDUCE THE OVERFLOW OF PARTIALLY TREATED WASTEWATER. THE EFFLUENT FLOW WAS 50 MGD OR GREATER FROM 7:48 PM ON 01/22/15 TO APPROX. 7:00 PM ON 01/23/15.
01/23/15	PLANT	8:00	1 W. 30TH	EFFLUENT PUMP STATION	01/23/15	19:15	5,034,719	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 3.43 INCHES CAUSED UPSET CONDITIONS AT THE PLANT	ENACTED WET WEATHER PLAN BY TURNING BLOWERS OFF TO ALLOW SOLIDS TO SETTLE TO BOTTOM OF AERATION BASINS, AND LOWERED THE LEVELS IN DIGESTERS NOS. 2 AND 3 TO HANDLE ANY POTENTIAL OVERFLOW FROM THE AERATION BASINS. IN JANUARY 2014, AN EARTHEN BERM WAS INSTALLED TO CAPTURE AND CONTAIN OVERFLOWS FROM THE N. PLT. AERATION BASINS 1 - 4. ON 01/23/15 AT 8:00 AM, THE TREATED AND NONDISINFECTED PLANT EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH, TO PREVENT PROPERTY DAMAGE, AND TO REDUCE THE OVERFLOW OF PARTIALLY TREATED WASTEWATER. THE EFFLUENT FLOW WAS 50 MGD OR GREATER FROM 7:48 PM ON 01/22/15 TO APPROX. 7:00 PM ON 01/23/15.
01/28/15	LS 4206	10:00	43RD & CALIFORNIA L/S	LIFT STATION	01/27/15	11:00	10	LAKE PONTCHARTRAIN	VALVE PIT DRAIN LINE BLOCKAGE	INTERMITTENT OVERFLOW. UNBLOCKED DRAIN LINE AND WASHED AND SANITIZED AREA
01/29/15	LS 4335	18:31	3110 GEORGIA AVENUE	MANHOLE	01/29/15	19:02	5	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA
02/04/15	LS4330	11:15	131 W. ESPLANADE (4 MGD LS)	LIFT STATION	02/04/15	11:30	150	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	REPLACED TRANSDUCER. WASHED AND SANITIZED AREA
02/05/15	LS4319	14:17	3405 TULANE	MANHOLE	02/05/15	14:43	30	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
02/19/15	LS4209	16:31	CORNER OF DRIFTWOOD & WILLIAMS	MANHOLE	02/19/15	17:22	50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
02/22/15	LS4206	13:24	1701 42ND STREET	MANHOLE	02/22/15	14:25	150	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
03/02/15	LS 4308	13:10	429 BARONI	MANHOLE	03/02/15	13:53	5	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
03/10/15	PLANT	14:00	1 W. 30TH	- NP AERATION BASIN 1-4 DISCHARGE TROUGH - NP CLARIFIERS 1-4 - EFFLUENT PUMP STATION WET WELL	03/11/15 03/10/15 03/10/15	6:00 15:00 15:00	UNKNOWN	LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY HEAVY INTENSE, RAIN EVENT OF 2.37 INCHES IN 2 HOURS (12:00 PM - 2:00 PM), WITH 1 INCH FALLING IN 0.5 HOURS, AND INFLOW AND INFILTRATION IN THE COLLECTION SYSTEM	ENACTED THE PLANT'S WET WEATHER PLAN WHEREBY THE BLOWERS WERE TURNED OFF SO THAT THE SOLIDS WOULD SETTLE TO THE BOTTOM OF THE AERATION TANK. DIGESTERS 2 AND 3 WERE WATER LEVELS WERE LOWERED TO CAPTURE ANY POTENTIAL OVERFLOW FROM THE AERATION BASINS DISCHARGE TROUGH. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE DISCHARGE TROUGH. AT 2:40 PM, THE TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AS MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PREVENT PROPERTY DAMAGE, PROTECT EMPLOYEE HEALTH, AND TO DECREASE THE OVERFLOW VOLUME OF PARTIALLY TREATED WASTEWATER. AT THE TIME OF THE DIVERSION, THE EFFLUENT FLOW WAS 50 MGD, WHICH IS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. THE DIVERSION ENDED AT 6:20 PM
03/10/15	PLANT	14:40	1 W. 30TH	EFFLUENT PUMP STATION DISCHARGE DIVERSION	03/10/15	18:20	2,548,609			
03/10/15	LS 4330	15:06	4MGD LS	LIFT STATION	03/10/15	15:30	300	LAKE PONTCHARTRAIN	PUMP NO. 1 VFD FAILURE AFTER HEAVY RAIN EVENT OF 2.37 INCHES IN 2 HOURS (12:00 PM - 2:00 PM). THE STATION OVERFLOWED WITH 5 MINUTES OF FAILURE NOTIFICATION	PUMP 1 CONTROLS WERE CHANGED TO FULL OPERATION. THE OVERFLOW AREA WAS WASHED AND SANITIZED.
03/10/15	LS 4310	20:25	3361 CONTINENTAL	MANHOLE	03/10/15	21:25	1,500	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA ON 3/11/15
03/11/15	LS 4310	9:42	3361 CONTINENTAL	MANHOLE	03/11/15	10:48	50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
03/11/15	LS 4310	9:42	3413 CONTINENTAL	MANHOLE	03/11/15	10:48	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
03/13/15	LS 4311	7:39	3237 CONTINENTAL	MANHOLE	03/13/15	8:58	40	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
03/13/15	LS 4330	9:08	4MGD LS	LIFT STATION	03/13/15	10:13	700	LAKE PONTCHARTRAIN	PUMP NO. 1 VFD FAILURE AFTER HEAVY RAIN EVENT OF 1.34 INCHES (12:00 AM - 10:00 AM). THE STATION OVERFLOWED WITH 5 MINUTES OF FAILURE NOTIFICATION	PUMP 1 CONTROLS WERE CHANGED TO FULL OPERATION. THE OVERFLOW AREA WAS WASHED AND SANITIZED.
03/13/15	PLANT	10:00	1 W. 30TH	- NP AERATION BASIN 1-4 DISCHARGE TROUGH - NP CLARIFIERS 1-4 - EFFLUENT PUMP STATION WET WELL	03/13/15 03/13/15 03/13/15	19:30 11:00 11:00	UNKNOWN	LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY HEAVY RAIN EVENT OF 1.34 INCHES IN 2 HOURS (12:00 AM - 10:30 AM), INFLOW AND INFILTRATION IN THE COLLECTION SYSTEM, AND GROUND SATURATION CAUSED BY THE PREVIOUS DAYS' RAIN EVENTS.	ENACTED THE PLANT'S WET WEATHER PLAN WHEREBY THE BLOWERS WERE TURNED OFF SO THAT THE SOLIDS WOULD SETTLE TO THE BOTTOM OF THE AERATION TANK. DIGESTERS 2 AND 3 WERE WATER LEVELS WERE LOWERED TO CAPTURE ANY POTENTIAL OVERFLOW FROM THE AERATION BASINS DISCHARGE TROUGH. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE DISCHARGE TROUGH. AT 10:30 AM, THE TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AS MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PREVENT PROPERTY DAMAGE, PROTECT EMPLOYEE HEALTH, AND TO DECREASE THE OVERFLOW VOLUME OF PARTIALLY TREATED WASTEWATER. AT THE TIME OF THE DIVERSION, THE EFFLUENT FLOW WAS 50 MGD, WHICH IS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. THE DIVERSION ENDED AT 12:30 PM.
03/13/15	PLANT	10:30	1 W. 30TH	EFFLUENT PUMP STATION DISCHARGE DIVERSION	03/13/15	12:30	1,388,888	LAKE PONTCHARTRAIN		
03/18/15	LS 4200	8:04	CHATEAU TRANSFER STATION	LIFT STATION	03/18/15	8:35	100	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE DUE TO THE MAIN BREAKER BEING TRIPPED WHEN THE GENERATOR WAS TRANSFERRING BACK TO COMMERCIAL (ENTERGY) POWER WITH ALL PUMPS IN OPERATION.	THE BREAKER WAS RESET, AND THE OVERFLOW AREA WAS WASHED AND SANITIZED.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
04/01/15	LS 4323	16:41	20 BISTINEAU	LIFT STATION	04/01/15	16:58	2	LAKE PONTCHARTRAIN	LIFT STATION DISCHARGE PIPE ELBOW RUPTURED	PIPE ELBOW WAS REPLACED. THE OVERFLOW AREA WAS WASHED AND SANITIZED.
04/13/15	LS 4200	6:35	3600 CHATEAU	LIFT STATION	04/13/15	9:28	57,200	LAKE PONTCHARTRAIN	PUMP NO. 1 TRIPPED AT THE MAIN BREAKER SWITCH. SCADA UNIT HAD A COMMUNICATION ISSUE; THEREFORE, NO ALARM NOTICE WAS ISSUED.	PUMP NO. 1 WAS RESET. THE OVERFLOW AREA WAS WASHED AND SANITIZED AREA
04/14/15	LS 4207	11:38	5212 JANICE	MANHOLE	04/14/15	12:15	50	LAKE PONTCHARTRAIN	HEAVY RAINFALL OF 2.19 INCHES AND GROUND SATURATION FROM PREVIOUS RAIN EVENTS.	ALL PUMPS WERE IN OPERATION AT THE LIFT STATION.
04/14/15	LS 4308	12:00	285 W. ESPLANADE	MANHOLE	04/14/15	12:30	2,400	LAKE PONTCHARTRAIN	HEAVY RAINFALL OF 2.19 INCHES AND GROUND SATURATION FROM PREVIOUS RAIN EVENTS.	ALL PUMPS WERE IN OPERATION AT THE LIFT STATION. THE OVERFLOW WAS CLEAR WATER WITH NO ODOR. WASHED AND SANITIZED AREA.
04/14/15	LS 4303	13:00	908 VINTAGE	MANHOLE	04/14/15	13:25	2,250	LAKE PONTCHARTRAIN	HEAVY RAINFALL OF 2.19 INCHES AND GROUND SATURATION FROM PREVIOUS RAIN EVENTS.	ALL PUMPS WERE IN OPERATION AT THE LIFT STATION. THE OVERFLOW WAS CLEAR WATER WITH NO ODOR. WASHED AND SANITIZED AREA.
04/14/15	PLANT	10:45	#1 W. 30TH STREET	NP AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH	04/15/15	7:20		LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY HEAVY RAINFALL OF 2.19 INCHES AND GROUND SATURATION FROM PREVIOUS RAIN EVENTS.	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 10:45 AM, ON 04/14/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE DIVERSION ENDED ON 04/15/15 AT 7:15 AM. THE TOTAL RAINFALL FOR 04/14/15 WAS 2.99 INCHES.
04/14/15	PLANT	10:45	#1 W. 30TH STREET	EFFLUENT PUMP STATION	04/15/15	7:15	14,236,102	LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY HEAVY RAINFALL OF 2.19 INCHES AND GROUND SATURATION FROM PREVIOUS RAIN EVENTS.	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 10:45 AM, ON 04/14/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE DIVERSION ENDED ON 04/15/15 AT 7:15 AM.
04/14/15	LS 4100	14:11	2649 DELAWARE	MANHOLE	04/14/15	14:20	25	LAKE PONTCHARTRAIN	HEAVY RAINFALL OF 2.19 INCHES AND GROUND SATURATION FROM PREVIOUS RAIN EVENTS.	ALL AVAILABLE PUMPS WERE IN OPERATION. WASHED AND SANITIZED AREA.
04/14/15	LS 4313	14:28	#1 MOSELLE	MANHOLE	04/14/15	14:34	1,200	LAKE PONTCHARTRAIN	HEAVY RAINFALL OF 2.19 INCHES AND GROUND SATURATION FROM PREVIOUS RAIN EVENTS.	ALL PUMPS WERE IN OPERATION AT THE LIFT STATION. THE OVERFLOW WAS CLEAR WATER WITH NO ODOR. WASHED AND SANITIZED AREA.
04/15/15	LS4313	6:42	CORNER OF SUNSET & MOSELLE	MANHOLE	04/15/15	6:54	20	LAKE PONTCHARTRAIN	HEAVY RAINFALL OF 0.44 INCHES AND GROUND SATURATION FROM PREVIOUS RAIN EVENTS.	WASHED AND SANITIZED AREA
04/15/15	LS 4207	7:26	5220 JANICE	MANHOLE	04/15/15	7:41	20	LAKE PONTCHARTRAIN	HEAVY RAINFALL OF 0.46 INCHES AND GROUND SATURATION FROM PREVIOUS RAIN EVENTS.	WASHED AND SANITIZED AREA

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
04/15/15	PLANT	17:45	#1 W. 30TH STREET	NP AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH	04/16/15	4:00		LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY A STORM EVENT WITH INTENSE RAIN (0.8 INCHES IN 12 MINUTES AND HAIL	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 5:45 PM, ON 04/15/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE DIVERSION ENDED ON 04/16/15 AT 4:00 AM.
04/15/15	PLANT	17:45	#1 W. 30TH STREET	EFFLUENT PUMP STATION	04/16/15	4:00	7,291,662	LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY A STORM EVENT WITH INTENSE RAIN (0.8 INCHES IN 12 MINUTES) AND HAIL	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 5:45 PM, ON 04/15/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE DIVERSION ENDED ON 04/16/15 AT 4:00 AM.
04/17/15	PLANT	0:15	#1 W. 30TH STREET	NP AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH	04/17/15	6:10		LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY A HEAVY RAIN EVENT OF 0.88 INCHES, AND GROUND SATURATION DUE TO PREVIOUS RAIN EVENTS.	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED TWICE FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE FIRST DIVERSION WAS FROM 12:15 AM TO 6:10 AM ON 04/17/15. THE SECOND DIVERSION WAS FROM 7:40 AM TO 9:30 AM.
04/17/15	PLANT	0:15	#1 W. 30TH STREET	EFFLUENT PUMP STATION	04/17/15	6:10	4,111,108	LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY A HEAVY RAIN EVENT OF 0.88 INCHES, AND GROUND SATURATION DUE TO PREVIOUS RAIN EVENTS.	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED TWICE FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE FIRST DIVERSION WAS FROM 12:15 AM TO 6:10 AM ON 04/17/15. THE SECOND DIVERSION WAS FROM 7:40 AM TO 9:30 AM.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
04/17/15	PLANT	7:40	#1 W. 30TH STREET	NP AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH	04/17/15	9:30		LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY A HEAVY RAIN EVENT OF 0.88 INCHES, AND GROUND SATURATION DUE TO PREVIOUS RAIN EVENTS.	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED TWICE FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE FIRST DIVERSION WAS FROM 12:15 AM TO 6:10 AM ON 04/17/15. THE SECOND DIVERSION WAS FROM 7:40 AM TO 9:30 AM.
04/17/15	PLANT	7:40	#1 W. 30TH STREET	EFFLUENT PUMP STATION	04/17/15	9:30	1,270,883	LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY A HEAVY RAIN EVENT OF 0.88 INCHES, AND GROUND SATURATION DUE TO PREVIOUS RAIN EVENTS.	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED TWICE FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE FIRST DIVERSION WAS FROM 12:15 AM TO 6:10 AM ON 04/17/15. THE SECOND DIVERSION WAS FROM 7:40 AM TO 9:30 AM.
04/18/15	PLANT	9:30	#1 W. 30TH STREET	NP AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH	04/18/15	14:40		LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY A HEAVY RAIN EVENT OF 1.13 INCHES, AND GROUND SATURATION DUE TO PREVIOUS RAIN EVENTS.	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED TWICE FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE FIRST DIVERSION WAS FROM 9:30 AM AM TO 2:40 PM ON 04/18/15. THE SECOND DIVERSION WAS FROM 4:00 PM TO 5:00 PM.
04/18/15	PLANT	9:30	#1 W. 30TH STREET	EFFLUENT PUMP STATION	04/18/15	14:40	3,590,275	LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY A HEAVY RAIN EVENT OF 1.13 INCHES, AND GROUND SATURATION DUE TO PREVIOUS RAIN EVENTS.	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED TWICE FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE FIRST DIVERSION WAS FROM 9:30 AM AM TO 2:40 PM ON 04/18/15. THE SECOND DIVERSION WAS FROM 4:00 PM TO 5:00 PM.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
04/18/15	PLANT	16:00	#1 W. 30TH STREET	NP AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH	04/18/15	17:00		LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY A HEAVY RAIN EVENT OF 1.13 INCHES, AND GROUND SATURATION DUE TO PREVIOUS RAIN EVENTS.	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED TWICE FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE FIRST DIVERSION WAS FROM 9:30 AM AM TO 2:40 PM ON 04/18/15. THE SECOND DIVERSION WAS FROM 4:00 PM TO 5:00 PM.
04/18/15	PLANT	16:00	#1 W. 30TH STREET	EFFLUENT PUMP STATION	04/18/15	17:00	694,444	LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY A HEAVY RAIN EVENT OF 1.13 INCHES, AND GROUND SATURATION DUE TO PREVIOUS RAIN EVENTS.	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED TWICE FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE FIRST DIVERSION WAS FROM 9:30 AM AM TO 2:40 PM ON 04/18/15. THE SECOND DIVERSION WAS FROM 4:00 PM TO 5:00 PM.
04/25/15	PLANT	16:45	#1 W. 30TH STREET	EFFLUENT PUMP STATION	04/25/15	18:20	1,097,222	LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY A HEAVY RAINFALL EVENT OF 0.83 INCHES IN 2.67 HOURS AND GROUND SATURATION	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE DIVERSION WAS FROM 4:45 PM TO 6:20 PM ON 04/25/15.
04/27/15	LS 4330		131 W. ESPLANADE	4 MGD LIFT STATION	04/27/15			LAKE PONTCHARTRAIN	STORM EVENT WITH RAINFALL OF 1.23 INCHES IN 55 MINUTES, HEAVY WINDS, A TORNADO, AND CITY-WIDE POWER OUTAGES	
04/27/15	PLANT	14:56	#1 W. 30TH STREET	EFFLUENT PUMP STATION	04/28/15	5:00	9,722,216	LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY A STORM EVENT WITH RAINFALL OF 1.23 INCHES IN 55 MINUTES, HEAVY WINDS, A TORNADO, AND CITY-WIDE POWER OUTAGES.	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FOUR TIMES FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
										PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE FIRST DIVERSION WAS ON 04/27/15 AT 2:56 PM TO 04/28/15 AT 5:00 AM. THE SECOND DIVERSION WAS ON 04/28/15 FROM 6:50 AM TO 9:00 AM. THE THIRD DIVERSION WAS ON 04/28/15 FROM 10:00 AM TO 12:10 PM. THE FINAL DIVERSION WAS ON 04/28/15 AT 1:10 PM TO 04/29/15 AT 6:30 AM.
04/28/15	PLANT	6:50	#1 W. 30TH STREET	EFFLUENT PUMP STATION	04/28/15	9:00	812,499	LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY A STORM EVENT WITH RAINFALL OF 1.23 INCHES IN 55 MINUTEES, HEAVY WINDS, A TORNADO, AND CITY-WIDE POWER OUTAGES.	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FOUR TIMES FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE FIRST DIVERSION WAS ON 04/27/15 AT 2:56 PM TO 04/28/15 AT 5:00 AM. THE SECOND DIVERSION WAS ON 04/28/15 FROM 6:50 AM TO 9:00 AM. THE THIRD DIVERSION WAS ON 04/28/15 FROM 10:00 AM TO 12:10 PM. THE FINAL DIVERSION WAS ON 04/28/15 AT 1:10 PM TO 04/29/15 AT 6:30 AM.
04/28/15	PLANT	10:00	#1 W. 30TH STREET	EFFLUENT PUMP STATION	04/28/15	12:10	1,506,943	LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY A STORM EVENT WITH RAINFALL OF 1.23 INCHES IN 55 MINUTEES, HEAVY WINDS, A TORNADO, AND CITY-WIDE POWER OUTAGES.	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FOUR TIMES FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE FIRST DIVERSION WAS ON 04/27/15 AT 2:56 PM TO 04/28/15 AT 5:00 AM. THE SECOND DIVERSION WAS ON 04/28/15 FROM 6:50 AM TO 9:00 AM. THE THIRD DIVERSION WAS ON 04/28/15 FROM 10:00 AM TO 12:10 PM. THE FINAL DIVERSION WAS ON 04/28/15 AT 1:10 PM TO 04/29/15 AT 6:30 AM.
04/28/15	PLANT	13:10	#1 W. 30TH STREET	EFFLUENT PUMP STATION	04/29/15	6:30	4,559,523	LAKE PONTCHARTRAIN	PLANT UPSET CAUSED BY A STORM EVENT WITH RAINFALL OF 1.23 INCHES IN 55 MINUTEES, HEAVY WINDS, A TORNADO, AND	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FOUR TIMES FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
									CITY-WIDE POWER OUTAGES.	PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE FIRST DIVERSION WAS ON 04/27/15 AT 2:56 PM TO 04/28/15 AT 5:00 AM. THE SECOND DIVERSION WAS ON 04/28/15 FROM 6:50 AM TO 9:00 AM. THE THIRD DIVERSION WAS ON 04/28/15 FROM 10:00 AM TO 12:10 PM. THE FINAL DIVERSION WAS ON 04/28/15 AT 1:10 PM TO 04/29/15 AT 6:30 AM.
05/01/15	LS4330	6:42	131 W. ESPLANADE	LIFT STATION	05/01/15	7:45	500	LAKE PONTCHARTRAIN	LIFT STATION OVERFLOWED ON 04/27/15	WASHED AND SANITIZED AREA
05/05/15	LS4203	10:41	4520 WILLIAMS BLVD.	MANHOLE	05/05/15	11:32	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
05/12/15	LS4339	13:30	120 22ND ST	MANHOLE	05/12/15	14:18		LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
05/15/15	PLANT	23:00	1 W. 30TH ST	NP AERATION BASINS NOS. 1-4 DISCHARGE TROUGH	05/16/15	3:30		LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 4.53 INCHES, WITH A TOTAL OF 5.58 INCHES ON 05/15/15 AND 1.55 INCHES OR RAIN ON 05/16/15 CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 10:00 PM, ON 05/15/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. INTERMITTENT DIVERSION OCCURRED UNTIL 10:00 AM ON 05/16/15. THE FIRST DIVERSION ENDED AT 11:45 PM ON 05/15/15. THE SECOND DIVERSION WAS FROM 12:45 AM - 2:30 AM ON 05/16/15. THE THIRD DIVERSION WAS FROM 3:30 AM - 5:00 AM ON 05/16/15. THE FINAL DIVERSION WAS FROM 8:30 AM - 10:30 AM ON 05/16/15.
05/15/15	PLANT	22:00	1 W. 30TH ST	EFFLUENT PUMP STATION DIVERSION	05/15/15	23:45	1,215,277	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 4.53 INCHES, WITH A TOTAL OF 5.58 INCHES ON 05/15/15 AND 1.55 INCHES OR RAIN ON 05/16/15 CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 10:00 PM, ON 05/15/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. INTERMITTENT DIVERSION OCCURRED UNTIL 10:00 AM ON 05/16/15. THE FIRST DIVERSION ENDED AT 11:45 PM ON 05/15/15. THE SECOND DIVERSION WAS FROM 12:45 AM - 2:30 AM ON 05/16/15. THE THIRD DIVERSION WAS FROM 3:30 AM - 5:00 AM ON 05/16/15. THE FINAL DIVERSION WAS FROM 8:30 AM - 10:30 AM ON 05/16/15.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
05/16/15	PLANT	0:45	1 W. 30TH ST	EFFLUENT PUMP STATION DIVERSION	05/16/15	2:30	1,041,666	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 4.53 INCHES, WITH A TOTAL OF 5.58 INCHES ON 05/15/15 AND 1.55 INCHES OR RAIN ON 05/16/15 CAUSED PLANT UPSET CONDCTIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 10:00 PM, ON 05/15/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. INTERMITTENT DIVERSION OCCURRED UNTIL 10:00 AM ON 05/16/15. THE FIRST DIVERSION ENDED AT 11:45 PM ON 05/15/15. THE SECOND DIVERSION WAS FROM 12:45 AM - 2:30 AM ON 05/16/15. THE THIRD DIVERSION WAS FROM 3:30 AM - 5:00 AM ON 05/16/15. THE FINAL DIVERSION WAS FROM 8:30 AM - 10:30 AM ON 05/16/15.
05/16/15	PLANT	3:30	1 W. 30TH ST	EFFLUENT PUMP STATION DIVERSION	05/16/15	5:00	1,041,666	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 4.53 INCHES, WITH A TOTAL OF 5.58 INCHES ON 05/15/15 AND 1.55 INCHES OR RAIN ON 05/16/15 CAUSED PLANT UPSET CONDCTIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 10:00 PM, ON 05/15/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. INTERMITTENT DIVERSION OCCURRED UNTIL 10:00 AM ON 05/16/15. THE FIRST DIVERSION ENDED AT 11:45 PM ON 05/15/15. THE SECOND DIVERSION WAS FROM 12:45 AM - 2:30 AM ON 05/16/15. THE THIRD DIVERSION WAS FROM 3:30 AM - 5:00 AM ON 05/16/15. THE FINAL DIVERSION WAS FROM 8:30 AM - 10:30 AM ON 05/16/15.
05/16/15	PLANT	8:30	1 W. 30TH ST	EFFLUENT PUMP STATION DIVERSION	05/16/15	10:30	1,388,888	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 4.53 INCHES, WITH A TOTAL OF 5.58 INCHES ON 05/15/15 AND 1.55 INCHES OR RAIN ON 05/16/15 CAUSED PLANT UPSET CONDCTIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 10:00 PM, ON 05/15/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. INTERMITTENT DIVERSION OCCURRED UNTIL 10:00 AM ON 05/16/15. THE FIRST DIVERSION ENDED AT 11:45 PM ON 05/15/15. THE SECOND DIVERSION WAS FROM 12:45 AM - 2:30 AM ON 05/16/15. THE THIRD DIVERSION WAS FROM 3:30 AM - 5:00 AM ON 05/16/15. THE FINAL DIVERSION WAS FROM 8:30 AM - 10:30 AM ON 05/16/15.
05/19/15	LS4207	17:54	2800 STAHL	MANHOLE	05/19/15	18:28	30	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
05/21/15	PLANT	18:00	1 W. 30TH ST	NP AERATION BASINS NOS. 1- 4 DISCHARGE TROUGH	05/22/15	4:45		LAKE PONTCHARTRAIN	HEAVY, INTENSE RAIN EVENT OF 3.88 INCHES, ON 05/21/15 FROM 4:40 PM - 7:00 PM, CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 7:05 PM, ON 05/21/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. INTERMITTENT DIVERSION OCCURRED UNTIL 12:00 PM ON 05/22/15. THE FIRST DIVERSION ENDED AT 1:00 AM ON 05/22/15. THE SECOND DIVERSION WAS FROM 3:10 AM - 5:15 AM ON 05/22/15. THE THIRD DIVERSION WAS FROM 8:00 AM - 9:00 AM ON 05/22/15. THE FINAL DIVERSION WAS FROM 11:30 AM - 12:00 PM ON 05/22/15.
05/21/15	PLANT	19:05	1 W. 30TH ST	EFFLUENT PUMP STATION DIVERSION	05/22/15	1:00	4,111,108	LAKE PONTCHARTRAIN	HEAVY, INTENSE RAIN EVENT OF 3.88 INCHES, ON 05/21/15 FROM 4:40 PM - 7:00 PM, CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 7:05 PM, ON 05/21/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. INTERMITTENT DIVERSION OCCURRED UNTIL 12:00 PM ON 05/22/15. THE FIRST DIVERSION ENDED AT 1:00 AM ON 05/22/15. THE SECOND DIVERSION WAS FROM 3:10 AM - 5:15 AM ON 05/22/15. THE THIRD DIVERSION WAS FROM 8:00 AM - 9:00 AM ON 05/22/15. THE FINAL DIVERSION WAS FROM 11:30 AM - 12:00 PM ON 05/22/15.
05/22/15	PLANT	3:10	1 W. 30TH ST	EFFLUENT PUMP STATION DIVERSION	05/22/15	5:15	1,444,444	LAKE PONTCHARTRAIN	HEAVY, INTENSE RAIN EVENT OF 3.88 INCHES, ON 05/21/15 FROM 4:40 PM - 7:00 PM, CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 7:05 PM, ON 05/21/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. INTERMITTENT DIVERSION OCCURRED UNTIL 12:00 PM ON 05/22/15. THE FIRST DIVERSION ENDED AT 1:00 AM ON 05/22/15. THE SECOND DIVERSION WAS FROM 3:10 AM - 5:15 AM ON 05/22/15. THE THIRD DIVERSION WAS FROM 8:00 AM - 9:00 AM ON 05/22/15. THE FINAL DIVERSION WAS FROM 11:30 AM - 12:00 PM ON 05/22/15.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
05/22/15	PLANT	8:00	1 W. 30TH ST	EFFLUENT PUMP STATION DIVERSION	05/22/15	9:00	694,444	LAKE PONTCHARTRAIN	HEAVY, INTENSE RAIN EVENT OF 3.88 INCHES, ON 05/21/15 FROM 4:40 PM - 7:00 PM, CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 7:05 PM, ON 05/21/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. INTERMITTENT DIVERSION OCCURRED UNTIL 12:00 PM ON 05/22/15. THE FIRST DIVERSION ENDED AT 1:00 AM ON 05/22/15. THE SECOND DIVERSION WAS FROM 3:10 AM - 5:15 AM ON 05/22/15. THE THIRD DIVERSION WAS FROM 8:00 AM - 9:00 AM ON 05/22/15. THE FINAL DIVERSION WAS FROM 11:30 AM - 12:00 PM ON 05/22/15.
05/22/15	PLANT	11:30	1 W. 30TH ST	EFFLUENT PUMP STATION DIVERSION	05/22/15	12:00	347,222	LAKE PONTCHARTRAIN	HEAVY, INTENSE RAIN EVENT OF 3.88 INCHES, ON 05/21/15 FROM 4:40 PM - 7:00 PM, CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 7:05 PM, ON 05/21/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. INTERMITTENT DIVERSION OCCURRED UNTIL 12:00 PM ON 05/22/15. THE FIRST DIVERSION ENDED AT 1:00 AM ON 05/22/15. THE SECOND DIVERSION WAS FROM 3:10 AM - 5:15 AM ON 05/22/15. THE THIRD DIVERSION WAS FROM 8:00 AM - 9:00 AM ON 05/22/15. THE FINAL DIVERSION WAS FROM 11:30 AM - 12:00 PM ON 05/22/15.
05/25/15	PLANT	15:30	1 W. 30TH ST	EFFLUENT PUMP STATION DIVERSION	05/25/15	21:00	19,097,210	LAKE PONTCHARTRAIN	HEAVY, INTENSE RAIN EVENT OF 5.10 INCHES OF RAIN ON 05/25/15 AND 0.05 INCHES ON 05/26/15 CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 3:30 PM, ON 05/25/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE DIVERSION OCCURRED UNTIL 9:00 PM ON 05/26/15. A SECOND DIVERSION WAS PERFORMED FROM 12:05 AM - 2:10 AM ON 05/27/15.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
05/26/15	PLANT	1:15	1 W. 30TH ST	NP AERATION BASINS NOS. 1-4 DISCHARGE TROUGH	05/26/15	14:00		LAKE PONTCHARTRAIN	HEAVY, INTENSE RAIN EVENT OF 5.10 INCHES OF RAIN ON 05/25/15 AND 0.05 INCHES ON 05/26/15 CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 3:30 PM, ON 05/25/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE DIVERSION OCCURRED UNTIL 9:00 PM ON 05/26/15. A SECOND DIVERSION WAS PERFORMED FROM 12:05 AM - 2:10 AM ON 05/27/15.
05/26/15	PLANT	4:45	1 W. 30TH ST	INFLUENT SPLITTER BOX (INTERMITTENT SPLASHING OVER)	05/26/15	5:15		LAKE PONTCHARTRAIN	HEAVY, INTENSE RAIN EVENT OF 5.10 INCHES OF RAIN ON 05/25/15 AND 0.05 INCHES ON 05/26/15 CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 3:30 PM, ON 05/25/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE DIVERSION OCCURRED UNTIL 9:00 PM ON 05/26/15. A SECOND DIVERSION WAS PERFORMED FROM 12:05 AM - 2:10 AM ON 05/27/15.
05/27/15	PLANT	0:05	1 W. 30TH ST	EFFLUENT PUMP STATION DIVERSION	05/26/15	2:10	750,000	LAKE PONTCHARTRAIN	HEAVY, INTENSE RAIN EVENT OF 5.10 INCHES OF RAIN ON 05/25/15 AND 0.05 INCHES ON 05/26/15 CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 3:30 PM, ON 05/25/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE DIVERSION OCCURRED UNTIL 9:00 PM ON 05/26/15. A SECOND DIVERSION WAS PERFORMED FROM 12:05 AM - 2:10 AM ON 05/27/15.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
05/27/15	PLANT	17:00	1 W. 30TH ST	EFFLUENT PUMP STATION DIVERSION	05/27/15	21:40	3,243,053	LAKE PONTCHARTRAIN	HEAVY, INTENSE RAIN EVENT OF 5.10 INCHES OF RAIN ON 05/25/15, 0.05 INCHES ON 05/26/15, AND 0.3 INCHES ON 05/27/15 CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATORS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS, SO THAT THEY ARE NOT DISCHARGED OVER THE WALLS. AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW FROM THE AERATION BASINS. THE PLANT'S EFFLUENT FLOW WAS 50 MGD. AT 5:00 PM, ON 05/27/15, THE TREATED AND NON-DISINFECTED EFFLUENT WAS DIVERTED FROM ITS PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE DIVERSION OCCURRED UNTIL 9:40 PM ON 05/27/15.
07/05/15	Plant	19:30	#1 W. 30TH STREET	EFFLUENT PUMP STATION	07/05/15	22:00	1,736,110	LAKE PONTCHARTRAIN	PLANT UPSET DUE TO INTENSE RAIN EVENT OF 0.79 INCHES ON 07/05/15 FROM 5:47 PM – 6:17 PM (0.5 HOURS). THIS EVENT, IN ADDITION TO THE COLLECTION SYSTEM INFLOW AND INFILTRATION, CAUSED UPSET CONDITIONS AT THE PLANT AND POWER OUTAGES AT SEVERAL LIFT STATIONS IN NORTHEAST KENNER.	AT 7:30 PM, THE PLANT'S EFFLUENT FLOW WAS 50 MGD, WHICH IS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. NORTH PLANT CLARIFIERS' WATER LEVELS WERE SEVERAL FEET ABOVE THE WEIRS. THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND TO PREVENT PROPERTY AND EQUIPMENT DAMAGE. THE EFFLUENT DIVERSION ENDED AT 10:00 PM ON 07/05/15. LDEQ ONLINE INCIDENT REPORT NO. QJ6K 14365 WAS FILED ON 07/05/15.
08/11/15	LS4303	9:51	1101 SUNSET	MANHOLE	08/11/15	10:23	50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED DOWN AND SANITIZED AREA
08/25/15	LS4301	7:17	#91 CHATEAU DU LAC	MANHOLE	08/25/15	7:48	30	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	WASHED DOWN AND SANITIZED AREA
08/27/15	LS4331	0:00	421 CHAMP ELYEES	LIFT STATION	08/27/15	15:15		LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN (WORK ORDER 43607)
09/02/15	LS 4203	10:13	4520 WILLIAMS BLVD.	MANHOLE	09/02/15	10:32	10	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA
09/08/15	LS 4112	16:30	2829 WILLIAMS BLVD.	MANHOLE	09/08/15	17:06	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA
09/30/15	LS 4220	17:13	455 31ST ST.	MANHOLE	09/30/15	18:00	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA
10/15/15	LS4335	8:27	33RD & WILLIAMS	MANHOLE	10/15/15	8:55	60	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	COULD NOT WASH AREA DUE TO TRAFFIC
10/25/15	PLANT	9:30	#1 W. 30TH STREET	o NP AERATION BASINS NOS. 1-4 DISCHARGE TROUGH o INFLUENT SPLITTER BOX (INTERMITTENT) o NP CLARIFIERS 5 - 6 SCUM WELL AND CENTER SECTION	10/27/15	4:20		LAKE PONTCHARTRAIN	HEAVY RAINFALL (8.65 INCHES ON 10/25/15 AND 1.41 INCHES ON 10/26/15) FROM TROPICAL STORM PATRICIA CAUSED UPSET CONDITIONS AT THE PLANT	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATION BLOWERS WERE TURNED OFF SO THE SOLIDS WOULD SETTLE IN THE BASINS AND NOT OVERFLOW THE TOP OF THE DISCHARGE TROUGH WALL. THE EFFLUENT FLOW WAS 50 MGD, WHICH WAS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. AT 9:30 AM ON 10/25/15, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND TO PREVENT PROPERTY AND EQUIPMENT DAMAGE.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
10/25/15	PLANT	9:30	#1 W. 30TH STREET	PLANT EFFLUENT PUMP STATION DIVERSON	10/27/15	4:20	29,687,481	LAKE PONTCHARTRAIN	HEAVY RAINFALL (10 INCHES) FROM TROPICAL STORM PATRICIA	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATION BLOWERS WERE TURNED OFF SO THE SOLIDS WOULD SETTLE IN THE BASINS AND NOT OVERFLOW THE TOP OF THE DISCHARGE TROUGH WALL. THE EFFLUENT FLOW WAS 50 MGD, WHICH WAS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. AT 9:30 AM ON 10/25/15, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND TO PREVENT PROPERTY AND EQUIPMENT DAMAGE.
10/26/15	LS4311	8:25	3208 CASTLE	MANHOLE	10/26/15	8:40	60	LAKE PONTCHARTRAIN	HEAVY RAINFALL (8.65 INCHES ON 10/25/15 AND 1.41 INCHES ON 10/26/15) FROM TROPICAL STORM PATRICIA CAUSED UPSET CONDITIONS AT CHATEAU CAMERON LIFT STATION	WASHED AND SANITIZED AREA ON 10/27/15
10/26/15	LS4311	8:25	937 RONSON	MANHOLE	10/26/15	8:40	60	LAKE PONTCHARTRAIN	HEAVY RAINFALL (8.65 INCHES ON 10/25/15 AND 1.41 INCHES ON 10/26/15) FROM TROPICAL STORM PATRICIA CAUSED UPSET CONDITIONS AT CHATEAU CAMERON LIFT STATION	WASHED AND SANITIZED AREA ON 10/27/15
10/26/15	LS 4311	13:42	913 RONSON	MANHOLE	10/26/15	14:09	25	LAKE PONTCHARTRAIN	HEAVY RAINFALL (8.65 INCHES ON 10/25/15 AND 1.41 INCHES ON 10/26/15) FROM TROPICAL STORM PATRICIA CAUSED UPSET CONDITIONS AT CHATEAU CAMERON LIFT STATION	WASHED AND SANITIZED AREA ON 10/27/15
10/27/15	PLANT	9:20	#1 W. 30TH STREET	o NP AERIATION BASINS NOS. 1-4 DISCHARGE TROUGH	10/27/15	12:30		LAKE PONTCHARTRAIN	HEAVY RAINFALL (8.65 INCHES ON 10/25/15 AND 1.41 INCHES ON 10/26/15) FROM TROPICAL STORM PATRICIA CAUSED UPSET CONDITIONS AT THE PLANT	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATION BLOWERS WERE TURNED OFF SO THE SOLIDS WOULD SETTLE IN THE BASINS AND NOT OVERFLOW THE TOP OF THE DISCHARGE TROUGH WALL. AT 9:20 AM ON 10/27/15, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND TO PREVENT PROPERTY AND EQUIPMENT DAMAGE.
10/27/15	PLANT	9:20	#1 W. 30TH STREET	PLANT EFFLUENT PUMP STATION DIVERSON	10/27/15	12:30	29,687,481	LAKE PONTCHARTRAIN	HEAVY RAINFALL (8.65 INCHES ON 10/25/15 AND 1.41 INCHES ON 10/26/15) FROM TROPICAL STORM PATRICIA CAUSED UPSET CONDITIONS AT THE PLANT	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE AERATION BLOWERS WERE TURNED OFF SO THE SOLIDS WOULD SETTLE IN THE BASINS AND NOT OVERFLOW THE TOP OF THE DISCHARGE TROUGH WALL. AT 9:20 AM ON 10/25/15, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17. THE DIVERSION WAS PERFORMED TO PROTECT EMPLOYEE HEALTH AND TO PREVENT PROPERTY AND EQUIPMENT DAMAGE.
10/27/15	LS 4344	13:00	27TH STREET AT DAWSON	LIFT STATION	10/27/15	13:30	4,000	LAKE PONTCHARTRAIN	HEAVY RAINFALL (8.65 INCHES ON 10/25/15 AND 1.41 INCHES ON 10/26/15) FROM TROPICAL STORM PATRICIA CAUSED UPSET CONDITIONS AT 27TH AND DAWSON LIFT STATION	PUMP NO. 1 FAILED AND PUMP NO. 2 BECAME CLOGGED. THE WET WELL LEVEL WAS TO THE TOP. SUBMERSIBLE PUMP NO. 1 WAS REMOVED FROM THE WET WELL FOR REPAIR, AND PUMP NO. 2 WAS UNCLOGGED AND RETURNED TO SERVICE.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
11/01/15	PLANT	6:25	#1 W. 30TH STREET	N. PLANT AERATION BASINS NOS. 1-4 DISCHARGE TROUGH	11/02/15	7:15		LAKE PONTCHARTRAIN	HEAVY RAIN EVENTS OF 0.81 INCHES ON 10/31/15 AND 1.48 INCHES ON 11/01/15, AS WELL AS INFLOW AND INFILTRATION AND GROUND SATURATION FROM 10 INCHES OF RAIN ON 10/25/15 AND 10/26/15, CAUSED UPSET CONDITIONS AT THE PLANT	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS ARE TURNED OFF TO ALLOW SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS AND NOT TO BE DISCHARGED OVER THE WALLS. AT 6:25 AM, THE NORTH PLANT AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH BEGAN OVERFLOWING ITS WALLS. FURTHERMORE, THE NORTH PLANT CLARIFIERS' WATER LEVELS WERE ABOVE THE WEIRS. THE EFFLUENT FLOW WAS 50 MGD, WHICH IS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. IN ORDER TO PROTECT EMPLOYEE HEALTH AND PREVENT EQUIPMENT AND PROPERTY DAMAGE, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17.
11/01/15	PLANT	6:25	#1 W. 30TH STREET	EFFLUENT PUMP STATION DIVERSION	11/02/15	7:15	17,187,489	LAKE PONTCHARTRAIN	HEAVY RAIN EVENTS OF 0.81 INCHES ON 10/31/15 AND 1.48 INCHES ON 11/01/15, AS WELL AS INFLOW AND INFILTRATION AND GROUND SATURATION FROM 10 INCHES OF RAIN ON 10/25/15 AND 10/26/15, CAUSED UPSET CONDITIONS AT THE PLANT	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS ARE TURNED OFF TO ALLOW SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS AND NOT TO BE DISCHARGED OVER THE WALLS. AT 6:25 AM, THE NORTH PLANT AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH BEGAN OVERFLOWING ITS WALLS. FURTHERMORE, THE NORTH PLANT CLARIFIERS' WATER LEVELS WERE ABOVE THE WEIRS. THE EFFLUENT FLOW WAS 50 MGD, WHICH IS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. IN ORDER TO PROTECT EMPLOYEE HEALTH AND PREVENT EQUIPMENT AND PROPERTY DAMAGE, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17.
11/02/15	LS 4345	11:23	1354 CARROLL @ BAINBRIDGE AERIAL CROSSING	FORCE MAIN	11/02/15	11:38	180	LAKE PONTCHARTRAIN	AIR RELEASE VALVE ON FORCE MAIN BROKEN	WORK ORDER TO REPAIR AIR RELEASE VALVE (WORK ORDER 43867)
11/07/15	PLANT	19:00	#1 W. 30TH STREET	N. PLANT AERATION BASINS NOS. 1-4 DISCHARGE TROUGH	11/09/15	5:00		LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 2.72 INCHES FROM 11:35 AM - MIDNIGHT ON 11/07/15, WITH THE LARGEST VOLUME FROM 4:00 PM - 7:00 PM AND 0.34 INCHES ON 11/08/15, ALONG WITH INFLOW AND INFILTRATION IN THE COLLECTION SYSTEM CAUSED HIGH INFLUENT FLOWS AT THE PLANT, WHICH RESULTED IN UPSET CONDITIONS.	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS ARE TURNED OFF TO ALLOW SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS AND NOT TO BE DISCHARGED OVER THE WALLS. AT 7:00 PM, AFTER 1.72 INCHES OF RAIN, THE NORTH PLANT AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH BEGAN OVERFLOWING ITS WALLS. FURTHERMORE, THE NORTH PLANT CLARIFIERS' WATER LEVELS WERE ABOVE THE WEIRS. THE EFFLUENT FLOW WAS 50 MGD, WHICH IS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. IN ORDER TO PROTECT EMPLOYEE HEALTH AND PREVENT EQUIPMENT AND PROPERTY DAMAGE, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
11/07/15	PLANT	19:00	#1 W. 30TH STREET	EFFLUENT PUMP STATION DIVERSION	11/09/15	5:00	22,916,652	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 2.72 INCHES FROM 11:35 AM - MIDNIGHT ON 11/07/15, WITH THE LARGEST VOLUME FROM 4:00 PM - 7:00 PM AND 0.34 INCHES ON 11/08/15, ALONG WITH INFLOW AND INFILTRATION IN THE COLLECTION SYSTEM CAUSED HIGH INFLUENT FLOWS AT THE PLANT, WHICH RESULTED IN UPSET CONDITIONS.	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS ARE TURNED OFF TO ALLOW SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS AND NOT TO BE DISCHARGED OVER THE WALLS. AT 7:00 PM, AFTER 1.72 INCHES OF RAIN, THE NORTH PLANT AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH BEGAN OVERFLOWING ITS WALLS. FURTHERMORE, THE NORTH PLANT CLARIFIERS' WATER LEVELS WERE ABOVE THE WEIRS. THE EFFLUENT FLOW WAS 50 MGD, WHICH IS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. IN ORDER TO PROTECT EMPLOYEE HEALTH AND PREVENT EQUIPMENT AND PROPERTY DAMAGE, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17.
11/11/15	LS 4307	16:17	3404 E. LOYOLA DRIVE	MANHOLE	11/11/15	16:51	30	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA
11/15/15	LS 4112	8:23	2829 WILLIAMS	MANHOLE	11/15/15	8:52	50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA
11/18/15	PLANT	6:05	#1 W. 30TH STREET	N. PLANT AERATION BASINS NOS. 1-4 DISCHARGE TROUGH	11/18/15	21:30		LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 2.00 INCHES FROM 2:18 AM - 6:15 AM, ALONG WITH INFLOW AND INFILTRATION IN THE COLLECTION SYSTEM CAUSED HIGH INFLUENT FLOWS AT THE PLANT, WHICH RESULTED IN UPSET CONDITIONS.	ON 11/18/15, THE CITY RECEIVED 2.00 INCHES OF RAIN SINCE 2:18 AM, AS MEASURED BY SCADA AT GRANDLAKE AND CADDO LIFT STATION. THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS ARE TURNED OFF TO ALLOW SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS AND NOT TO BE DISCHARGED OVER THE WALLS. AT 6:05 AM, THE NORTH PLANT AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH BEGAN OVERFLOWING ITS WALLS. FURTHERMORE, THE NORTH PLANT CLARIFIERS' WATER LEVELS WERE ABOVE THE WEIRS. THE EFFLUENT FLOW WAS 50 MGD, WHICH IS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. IN ORDER TO PROTECT EMPLOYEE HEALTH AND PREVENT EQUIPMENT AND PROPERTY DAMAGE, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17.
11/18/15	PLANT	6:05	#1 W. 30TH STREET	EFFLUENT PUMP STATION DIVERSION	11/18/15	21:30	10,590,271	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 2.00 INCHES FROM 2:18 AM - 6:15 AM, ALONG WITH INFLOW AND INFILTRATION IN THE COLLECTION SYSTEM CAUSED HIGH INFLUENT FLOWS AT THE PLANT, WHICH RESULTED IN UPSET CONDITIONS.	ON 11/18/15, THE CITY RECEIVED 2.17 INCHES OF RAIN FROM 2:18 AM - 9:36 AM, AS MEASURED BY SCADA AT GRANDLAKE AND CADDO LIFT STATION. THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS ARE TURNED OFF TO ALLOW SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS AND NOT TO BE DISCHARGED OVER THE WALLS. AT 6:05 AM, THE NORTH PLANT AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH BEGAN OVERFLOWING ITS WALLS. FURTHERMORE, THE NORTH PLANT CLARIFIERS' WATER LEVELS WERE ABOVE THE WEIRS. THE EFFLUENT FLOW WAS 50 MGD, WHICH IS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. IN ORDER TO PROTECT EMPLOYEE HEALTH AND PREVENT EQUIPMENT AND PROPERTY DAMAGE, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17.
11/19/15	LS 4311	12:06	3208 CASTLE DRIVE	MANHOLE	11/19/15	12:28	100	LAKE PONTCHARTRAIN	HEAVY RAINFALL	WASHED AND SANITIZED AREA
11/23/15	LS 4100	9:58	2301 IDAHO	MANHOLE	11/23/15	10:58	150	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
12/05/15	LS4110	11:25	2150 VETERANS	MANHOLE	12/05/15	13:25	30	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
12/17/15	LS4206	10:41	4300 ARIZONA	MANHOLE	12/17/15	11:26	10	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
12/19/15	LS4319	11:55	3716 TULANE DRIVE	MANHOLE	12/19/15	13:07	30	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
12/21/15	PLANT	21:55	#1 W. 30TH STREET	NP AERATION BASINS 1- 4 DISCHARGE TROUGH	12/22/15	5:30		LAKE PONTCHARTRAIN	HEAVY RAINFALL OF 2.35 INCHES CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS ARE TURNED OFF TO ALLOW SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS AND NOT TO BE DISCHARGED OVER THE WALLS. AT 9:55 PM, THE NORTH PLANT AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH BEGAN OVERFLOWING ITS WALLS. FURTHERMORE, THE NORTH PLANT CLARIFIERS' WATER LEVELS WERE ABOVE THE WEIRS. THE EFFLUENT FLOW WAS 50 MGD, WHICH IS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. IN ORDER TO PROTECT EMPLOYEE HEALTH AND PREVENT EQUIPMENT AND PROPERTY DAMAGE, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17.
12/21/15	PLANT	21:55	#1 W. 30TH STREET	EFFLUENT PUMP STATION	12/22/15	5:30	5,847,218	LAKE PONTCHARTRAIN	HEAVY RAINFALL OF 2.35 INCHES CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS ARE TURNED OFF TO ALLOW SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS AND NOT TO BE DISCHARGED OVER THE WALLS. AT 9:55 PM, THE NORTH PLANT AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH BEGAN OVERFLOWING ITS WALLS. FURTHERMORE, THE NORTH PLANT CLARIFIERS' WATER LEVELS WERE ABOVE THE WEIRS. THE EFFLUENT FLOW WAS 50 MGD, WHICH IS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. IN ORDER TO PROTECT EMPLOYEE HEALTH AND PREVENT EQUIPMENT AND PROPERTY DAMAGE, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17.
12/23/15	PLANT	0:20	#1 W. 30TH STREET	NP AERATION BASINS 1- 4 DISCHARGE TROUGH	12/23/15	15:30		LAKE PONTCHARTRAIN	HEAVY RAINFALL EVENTS OF 0.25 INCHES ON 12/23/15, 0.75 ON 12/22/15, AND 2.35 INCHES ON 12/21/15 CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS ARE TURNED OFF TO ALLOW SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS AND NOT TO BE DISCHARGED OVER THE WALLS. AT 12:20 AM, THE NORTH PLANT AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH BEGAN OVERFLOWING ITS WALLS. FURTHERMORE, THE NORTH PLANT CLARIFIERS' WATER LEVELS WERE ABOVE THE WEIRS. THE EFFLUENT FLOW WAS 50 MGD, WHICH IS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. IN ORDER TO PROTECT EMPLOYEE HEALTH AND PREVENT EQUIPMENT AND PROPERTY DAMAGE, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
12/23/15	PLANT	0:20	#1 W. 30TH STREET	EFFLUENT PUMP STATION	12/23/15	15:30	10,534,715	LAKE PONTCHARTRAIN	HEAVY RAINFALL EVENTS OF 0.25 INCHES ON 12/23/15, 0.75 ON 12/22/15, AND 2.35 INCHES ON 12/21/15 CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS ARE TURNED OFF TO ALLOW SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS AND NOT TO BE DISCHARGED OVER THE WALLS. AT 12:20 AM, THE NORTH PLANT AERATION BASINS NOS. 1 – 4 DISCHARGE TROUGH BEGAN OVERFLOWING ITS WALLS. FURTHERMORE, THE NORTH PLANT CLARIFIERS' WATER LEVELS WERE ABOVE THE WEIRS. THE EFFLUENT FLOW WAS 50 MGD, WHICH IS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. IN ORDER TO PROTECT EMPLOYEE HEALTH AND PREVENT EQUIPMENT AND PROPERTY DAMAGE, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17.
12/28/15	PLANT	8:40	#1 W. 30TH STREET	NP AERATION BASINS 1- 4 DISCHARGE TROUGH	12/28/15	15:40		LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 1.0 INCHES CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS ARE TURNED OFF TO ALLOW SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS AND NOT TO BE DISCHARGED OVER THE WALLS. AT 8:40 AM, THE NORTH PLANT AERATION BASINS NOS. 1 – 4 DISCHARGE TROUGH BEGAN OVERFLOWING ITS WALLS. FURTHERMORE, THE NORTH PLANT CLARIFIERS' WATER LEVELS WERE ABOVE THE WEIRS. THE EFFLUENT FLOW WAS 50 MGD, WHICH IS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. IN ORDER TO PROTECT EMPLOYEE HEALTH AND PREVENT EQUIPMENT AND PROPERTY DAMAGE, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17.
12/28/15	PLANT	8:40	#1 W. 30TH STREET	EFFLUENT PUMP STATION	12/28/15	15:40	4,861,108	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 1.0 INCHES CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS ARE TURNED OFF TO ALLOW SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS AND NOT TO BE DISCHARGED OVER THE WALLS. AT 8:40 AM, THE NORTH PLANT AERATION BASINS NOS. 1 – 4 DISCHARGE TROUGH BEGAN OVERFLOWING ITS WALLS. FURTHERMORE, THE NORTH PLANT CLARIFIERS' WATER LEVELS WERE ABOVE THE WEIRS. THE EFFLUENT FLOW WAS 50 MGD, WHICH IS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. IN ORDER TO PROTECT EMPLOYEE HEALTH AND PREVENT EQUIPMENT AND PROPERTY DAMAGE, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17.

Date Event Began	Lift Station - Sub Basin	Start Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	End Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
12/30/15	PLANT	6:40	#1 W. 30TH STREET	NP AERATION BASINS 1- 4 DISCHARGE TROUGH	12/30/15	17:20		LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 1.06 INCHES IN 2.5 HOURS CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS ARE TURNED OFF TO ALLOW SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS AND NOT TO BE DISCHARGED OVER THE WALLS. AT 9:55 PM, THE NORTH PLANT AERATION BASINS NOS. 1 – 4 DISCHARGE TROUGH BEGAN OVERFLOWING ITS WALLS. FURTHERMORE, THE NORTH PLANT CLARIFIERS' WATER LEVELS WERE ABOVE THE WEIRS. THE EFFLUENT FLOW WAS 50 MGD, WHICH IS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. IN ORDER TO PROTECT EMPLOYEE HEALTH AND PREVENT EQUIPMENT AND PROPERTY DAMAGE, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17.
12/30/15	PLANT	6:40	#1 W. 30TH STREET	EFFLUENT PUMP STATION	12/30/15	17:20	7,409,717	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 1.06 INCHES IN 2.5 HOURS CAUSED PLANT UPSET CONDITIONS	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS ARE TURNED OFF TO ALLOW SOLIDS TO SETTLE TO THE BOTTOM OF THE AERATION BASINS AND NOT TO BE DISCHARGED OVER THE WALLS. AT 9:55 PM, THE NORTH PLANT AERATION BASINS NOS. 1 – 4 DISCHARGE TROUGH BEGAN OVERFLOWING ITS WALLS. FURTHERMORE, THE NORTH PLANT CLARIFIERS' WATER LEVELS WERE ABOVE THE WEIRS. THE EFFLUENT FLOW WAS 50 MGD, WHICH IS 3.7 TIMES THE PLANT'S DESIGN FLOW CAPACITY. IN ORDER TO PROTECT EMPLOYEE HEALTH AND PREVENT EQUIPMENT AND PROPERTY DAMAGE, THE PLANT'S TREATED AND NON-DISINFECTED EFFLUENT DISCHARGE WAS DIVERTED FROM THE PERMITTED OUTFALL AT MISSISSIPPI RIVER SEGMENT 0703 TO JEFFERSON PARISH DRAINAGE CANAL NO. 17.
12/30/15	LS4209	8:33	CORNER OF DRIFTWOOD & WILLIAMS BOULEVARD	MANHOLE	12/30/15	10:30	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
12/30/15	LS4311	10:45	3208 CASTLE DRIVE	MANHOLE	12/30/15	11:06	25	LAKE PONTCHARTRAIN	HEAVY RAINFALL	WASHED AND SANITIZED AREA
Total Overflows 2015	112									

CITY OF KENNER WASTEWATER DEPARTMENT
LPDES PERMIT NO. LA0066800, AI NO. 19066
OVERFLOW REPORT

YEAR 2016

Date Event Began	Lift Station Sub Basin	Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
01/15/16	LS4206	9:11	1800 VINTAGE	MANHOLE	01/15/16	9:40	60	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE DUE TO TRIPPING OF BREAKER	WASHED AND SANITIZED AREA
01/31/16	LS4305	14:57	VINTAGE & MEDOC	LIFT STATION	01/31/16	17:30	1,000	LAKE PONTCHARTRAIN	SEAL GASKET FOR PUMP NO. 2 FAILED AND THE DRY PIT SUMP PUMP COULD NOT HANDLE THE AMOUNT OF SEWERAGE.	PUMP NO. 2 WAS REMOVED FROM SERVICE, AND THE OVERFLOW AREA WAS WASHED AND SANITIZED.
02/01/16	LS4302	19:34	4301 LOIRE DRIVE	MANHOLE	02/01/16	20:50	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
02/08/16	LS4100	8:35	2301 IDAHO AVENUE	MANHOLE	02/08/16	9:01	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
02/20/16	LS4206	10:30	1800 VINTAGE	MANHOLE	02/20/16	12:04	50	LAKE PONTCHARTRAIN	LIFT STATION OUTAGE	UNABLE TO WASH AREA DUE TO HEAVY TRAFFIC
02/20/16	LS4207	16:50	5212 TOBY LANE	MANHOLE	02/20/16	19:07	110	LAKE PONTCHARTRAIN	SANDBAG CAUGHT IN MANHOLE	WASHED AND SANITIZED AREA
03/11/16	LS 4330	7:18	25 W. ESPLANADE	LIFT STATION	03/11/16	8:00	50	LAKE PONTCHARTRAIN	AREA POWER OUTAGE CAUSED THE GENERATOR BATTERY TERMINAL TO MALFUNCTION.	THE BATTERY TERMINAL WAS REPLACED. WASHED AND SANITIZED AREA
04/13/16	PLANT	11:45	1 W. 30TH ST.	NORTH PLANT AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH	04/13/16	14:00		LAKE PONTCHARTRAIN	HEAVY, INTENSE RAIN EVENT OF 1.81 INCHES CAUSED A PLANT UPSET	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE IN THE AERATION BASINS AND TO NOT OVERFLOW THE WALLS. IN ADDITION, AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW. THE PLANT EXPANSION AND IMPROVEMENTS ARE UNDER CONSTRUCTION AND WILL BE COMPLETED IN 2017. THE EFFLUENT PUMP STATION UPGRADE WAS COMPLETED IN FEBRUARY 2016.
04/30/16	PLANT	17:00	1 W. 30TH ST.	NORTH PLANT AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH	04/30/16	21:00	5,000	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 1.91 INCHES CAUSED A PLANT UPSET	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE IN THE AERATION BASINS AND TO NOT OVERFLOW THE WALLS. IN ADDITION, AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW. THE PLANT EXPANSION AND IMPROVEMENTS ARE UNDER CONSTRUCTION AND WILL BE COMPLETED IN 2017. THE EFFLUENT PUMP STATION UPGRADE WAS COMPLETED IN FEBRUARY 2016.
05/01/16	PLANT	12:45	1 W. 30TH ST.	NORTH PLANT AERATION BASINS NOS. 1 - 4 DISCHARGE TROUGH	05/02/16	0:00	5,000	LAKE PONTCHARTRAIN	HEAVY RAIN EVENT OF 2.20 INCHES AND GROUND SATURATION FROM THE 1.91 INCH RAIN EVENT ON 04/30/16 CAUSED A PLANT UPSET	THE PLANT'S WET WEATHER PLAN WAS ENACTED WHEREBY THE BLOWERS WERE TURNED OFF TO ALLOW THE SOLIDS TO SETTLE IN THE AERATION BASINS AND TO NOT OVERFLOW THE WALLS. IN ADDITION, AN EARTHEN BERM WAS INSTALLED IN JANUARY 2014 TO CAPTURE THE OVERFLOW. THE PLANT EXPANSION AND IMPROVEMENTS ARE UNDER CONSTRUCTION AND WILL BE COMPLETED IN 2017. THE EFFLUENT PUMP STATION UPGRADE WAS COMPLETED IN FEBRUARY 2016.
05/04/16	LS 4314	10:49	32 PLATT	MANHOLE	05/04/16	12:13	50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
05/06/16	LS 4318	15:56	5 OAKLAND RD.	MANHOLE	05/06/16	18:30	10	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA

Date Event Began	Lift Station Sub Basin	Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
06/05/16	4106	10:33	900 AIRLINE	MANHOLE	06/05/16	16:50	6,000	LAKE PONTCHARTRAIN	FAILED FORCE MAIN CONNECTION FROM FIRE HOUSE ROAD LIFT STATION AT THE SUBJECT MANHOLE, WHICH CAUSED A CAVITY AROUND THE MANHOLE	THE FORCE MAIN CONNECTION AND MANHOLE WERE REPAIRED, AND THE CAVITY WAS FILLED. A NEW FORCE MAIN FOR THE FIRE HOUSE ROAD LIFT STATION IS IN THE FINAL STAGES OF DESIGN.
07/11/16	LS 4339	8:00	326 22ND ST.	MANHOLE	07/11/16	8:40	10	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
07/14/16	LS 4339	7:50	326 22ND ST.	MANHOLE	07/14/16	8:00	20	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
07/26/16	LS 4339	15:12	2207 GREENWOOD	MANHOLE	07/26/16	15:53	10	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
08/01/16	LS 4333	8:56	KENTUCY AT TAMMY	MANHOLE	08/01/16	10:03	5	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA.
08/10/16	LS 4106	22:30	14TH AT MARIA	MANHOLE	08/11/16	8:30	220,000	LAKE PONTCHARTRAIN	FORCE MAIN WAS BROKEN BY CONTRACTORS	THE FORCE MAIN WAS REPAIRED.
11/05/16	N/A	9:02	JEFFERSON PARISH DRAINAGE CANAL NO. 10 NEAR 36TH AND OLE MISS	CHATEAU TRANSFER STATION EFFLUENT FORCE MAIN AERIAL CROSSING	11/07/16	17:00	391,000	LAKE PONTCHARTRAIN	STRESS FRACTURES IN THE 31-YEAR OLD 36-INCH (OUTER DIAMETER) PRICE BROTHERS FORCE MAIN PIPE CAUSED INTERMITTENT OVERFLOWS	TARPS AND EMERGENCY REPAIR CLAMPS WERE INSTALLED ON THE AERIAL CROSSING TO REDUCE THE OVERFLOW SPRAY ONTO RESIDENTS' YARDS AND TO STOP THE OVERFLOW UNTIL THE REQUIRED PIPE MATERIAL COULD BE DELIVERED FOR THE AERIAL CROSSING REPLACEMENT. THE PUMPS WERE TURNED OFF AT 12:30 AM ON 11/15/16. THE REPLACEMENT WAS COMPLETED AT 11:00 AM ON 11/15/16.
11/14/16	LS4341	10:05	2740 GADSEN	CLEANOUT	11/14/16	11:35	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
11/26/16	LS4332	10:17	2907 TEXAS	CLEANOUT	11/26/16	13:20	5	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
11/26/16	LS4332	10:17	2916 TEXAS	CLEANOUT	11/26/16	13:20	25	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
12/12/16	LS 4109	14:33	2601 - 2603 KANSAS	MANHOLE	12/12/16	16:16	6	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
12/16/16	LS 4109	14:19	2714 ROOSEVELT	MANHOLE	12/16/16	15:00	50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
12/20/16	LS 4307	8:51	3873 E. LOYOLA	MANHOLE	12/20/16	10:16	25	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
12/23/16	LS 4304	2:52	77 CHATEAU PALMER	MANHOLE	12/24/16	15:15	25	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN.

Total
Overflows
2016

26

CITY OF KENNER WASTEWATER DEPARTMENT
LPDES PERMIT NO. LA0066800, AI NO. 19066
OVERFLOW REPORT

YEAR 2017

Date Event Began	Lift Station Sub Basin	Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
01/18/17	LS 4335	12:38	3300 WILLIAMS	MANHOLE	01/18/17	15:50	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA.
01/23/17	LS 4336	10:12	3335 WILLIAMS	MANHOLE	01/23/17	11:07	50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA.
01/26/17	PLANT	14:30	1108 MINDEN	EFFLUENT FORCE MAIN AIR RELEASE VALVE	01/26/17	15:30	33,150	LAKE PONTCHARTRAIN	AIR RELEASE VALVE MALFUNCTIONED	REPAIRED THE VALVE.
04/19/17	LS 4330	20:44	131 W. ESPLANADE	LIFT STATION	04/19/17	21:19	15,000	LAKE PONTCHARTRAIN	FAILURE OF THE TRANSDUCER QUAD CONTROL BOARD	PUMPS WERE OPERATED MANUALLY AND THE BOARD WAS REPLACED. THE OVERFLOW AREA WAS WASHED AND SANITIZED.
04/30/17	LS 4200	12:00	1200 38TH STREET	LIFT STATION	04/30/17	12:45	25,568	LAKE PONTCHARTRAIN	LIGHTNING STRIKE DURING RAIN EVENT CAUSED ELECTRICAL DAMAGE AND RENDERED PUMPS NOS. 1 AND 3 INOPERABLE.	PUMP NO. 2 WAS IN OPERATION AND AN EMERGENCY DIESEL PUMP WAS INSTALLED TO AID IN PUMPING. AN INSPECTION OF THE ELECTRICAL DAMAGE HAS BEEN COMPLETED; HOWEVER, THE POSSIBLE DAMAGE TO THE MOTORS AND OTHER EQUIPMENT CANNOT BE ASSESSED UNTIL THE ELECTRICAL DAMAGE IS RESOLVED.
06/06/17	LS 4211	10:15	5212 JANICE	MANHOLE	06/06/17	20:00	200	LAKE PONTCHARTRAIN	INTENSE RAIN OF 1.2 INCHES IN 40 MINUTES (08:20 - 09:00) AND A TOTAL RAIN EVENT OF 1.69 INCHES FROM 07:30 - 9:20	WASHED AND SANITIZED AREA
06/06/17	LS 4323	9:38	3732 E. GRANDLAKE	CLEANOUT	06/06/17	9:50	40	LAKE PONTCHARTRAIN	INTENSE RAIN OF 0.95 INCHES IN 20 MINUTES (08:00 - 08:20) AND A TOTAL RAIN EVENT OF 1.96 INCHES FROM 06:45 - 10:43	WASHED AND SANITIZED AREA
06/06/17	LS 4323	9:38	3730 E. GRANDLAKE	CLEANOUT	06/06/17	9:50	20	LAKE PONTCHARTRAIN	INTENSE RAIN OF 0.95 INCHES IN 20 MINUTES (08:00 - 08:20) AND A TOTAL RAIN EVENT OF 1.96 INCHES FROM 06:45 - 10:43	WASHED AND SANITIZED AREA
06/06/17	LS 4323	10:35	3732 E. GRANDLAKE	CLEANOUT	06/06/17		40	LAKE PONTCHARTRAIN	INTENSE RAIN OF 0.95 INCHES IN 20 MINUTES (08:00 - 08:20) AND A TOTAL RAIN EVENT OF 1.96 INCHES FROM 06:45 - 10:43	WASHED AND SANITIZED AREA
06/06/17	LS 4323	10:35	3730 E. GRANDLAKE	CLEANOUT	06/06/17		20	LAKE PONTCHARTRAIN	INTENSE RAIN OF 0.95 INCHES IN 20 MINUTES (08:00 - 08:20) AND A TOTAL RAIN EVENT OF 1.96 INCHES FROM 06:45 - 10:43	WASHED AND SANITIZED AREA
06/06/17	LS 4323	10:35	E. GRANDLAKE AT DAUTERIVE	MANHOLE	06/06/17		30	LAKE PONTCHARTRAIN	INTENSE RAIN OF 0.95 INCHES IN 20 MINUTES (08:00 - 08:20) AND A TOTAL RAIN EVENT OF 1.96 INCHES FROM 06:45 - 10:43	WASHED AND SANITIZED AREA
06/06/17	LS 4323	18:15	3610 E. GRANDLAKE	CLEANOUT	06/06/17	18:23	20	LAKE PONTCHARTRAIN	INTENSE RAIN OF 0.95 INCHES IN 20 MINUTES (08:00 - 08:20) AND A TOTAL RAIN EVENT OF 1.96 INCHES FROM 06:45 - 10:43	WASHED AND SANITIZED AREA

CITY OF KENNER WASTEWATER DEPARTMENT
LPDES PERMIT NO. LA0066800, AI NO. 19066
OVERFLOW REPORT

YEAR 2017

Date Event Began	Lift Station Sub Basin	Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
06/06/17	LS 4307	12:49	3873 E. LOYOLA	CLEANOUT	06/06/17	14:15	20	LAKE PONTCHARTRAIN	INTENSE RAIN OF 1.95 INCHES IN ONE HOUR (08:10 - 09:10) AND A TOTAL RAIN EVENT OF 2.17 INCHES FROM 06:20 - 10:30. THE FORCE MAIN FROM FIREHOUSE NO. 5 LIFT STATION DISCHARGES INTO THIS STATION'S SUB-BASIN ACROSS FROM THIS ADDRESS. THE OVERFLOW WAS INTERMITTENT.	WASHED AND SANITIZED AREA
06/06/17	LS 4307	12:49	3873 E. LOYOLA	CLEANOUT	06/06/17	14:15	20	LAKE PONTCHARTRAIN	INTENSE RAIN OF 1.95 INCHES IN ONE HOUR (08:10 - 09:10) AND A TOTAL RAIN EVENT OF 2.17 INCHES FROM 06:20 - 10:30. THE FORCE MAIN FROM FIREHOUSE NO. 5 LIFT STATION DISCHARGES INTO THIS STATION'S SUB-BASIN ACROSS FROM THIS ADDRESS. THE OVERFLOW WAS INTERMITTENT.	WASHED AND SANITIZED AREA
06/06/17	LS 4332	17:00	2913 TENNESSEE	CLEANOUT	06/06/17	17:20	200	LAKE PONTCHARTRAIN	INTENSE RAIN OF 1.2 INCHES IN 40 MINUTES (08:20 - 09:00) AND A TOTAL RAIN EVENT OF 1.69 INCHES FROM 07:30 - 9:20	WASHED AND SANITIZED AREA
06/06/07	LS 4206	17:45	1405 43RD	CLEANOUT	06/06/17	17:51	15	LAKE PONTCHARTRAIN	INTENSE RAIN OF 1.95 INCHES IN ONE HOUR (08:10 - 09:10) AND A TOTAL RAIN EVENT OF 2.17 INCHES FROM 06:20 - 10:30 ON 06/06/17	WASHED AND SANITIZED AREA
06/07/17	LS 4323	9:50	3730 E. GRANDLAKE	CLEANOUT	06/07/17	10:05	30	LAKE PONTCHARTRAIN	INTENSE RAIN OF 0.95 INCHES IN 20 MINUTES (08:00 - 08:20) AND A TOTAL RAIN EVENT OF 1.96 INCHES FROM 06:45 - 10:43 ON 06/06/17	WASHED AND SANITIZED AREA
06/07/17	LS 4323	10:05	24 MAUREPAS	CLEANOUT	06/07/17	10:20	20	LAKE PONTCHARTRAIN	INTENSE RAIN OF 0.95 INCHES IN 20 MINUTES (08:00 - 08:20) AND A TOTAL RAIN EVENT OF 1.96 INCHES FROM 06:45 - 10:43 ON 06/06/17	WASHED AND SANITIZED AREA
06/07/17	LS 4323	14:22	14 MAUREPAS	CLEANOUT	06/07/17	15:45	20	LAKE PONTCHARTRAIN	INTENSE RAIN OF 0.95 INCHES IN 20 MINUTES (08:00 - 08:20) AND A TOTAL RAIN EVENT OF 1.96 INCHES FROM 06:45 - 10:43 ON 06/06/17	WASHED AND SANITIZED AREA
06/09/17	LS 4207	12:55	5212 TOBY	MANHOLE	06/09/17	13:25	15	LAKE PONTCHARTRAIN	INTENSE RAIN OF 1.2 INCHES IN 40 MINUTES (08:20 - 09:00) AND A TOTAL RAIN EVENT OF 1.69 INCHES FROM 07:30 - 09:30 ON 06/06/17	WASHED AND SANITIZED AREA
06/13/17	LS 4311	17:30	937 RONSON	CLEANOUT	06/13/17	21:00	20	LAKE PONTCHARTRAIN	INTENSE RAIN OF 0.34 INCHES IN 19 MINUTES (15:33 - 15:52) AND AN EMERGENCY PUMP REPAIR DURING THE RAIN EVENT	THE ROTATING ASSEMBLY FOR PUMP NO. 1 WAS REPLACED. THE OVERFLOW AREA WAS WASHED AND SANITIZED.
06/21/17	LS 4207	13:24	5212 JANICE	MANHOLE	06/21/17	19:00	100	LAKE PONTCHARTRAIN	HEAVY RAIN OF 1.42 INCHES ON 06/20/16 AND 1.79 INCHES ON 06/21/17 DUE TO TROPICAL STORM CINDY.	WASHED AND SANITIZED AREA

CITY OF KENNER WASTEWATER DEPARTMENT
LPDES PERMIT NO. LA0066800, AI NO. 19066
OVERFLOW REPORT

YEAR 2017

Date Event Began	Lift Station Sub Basin	Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
06/21/17	LS 4200	13:02	1200 38TH STREET	LIFT STATION	06/21/17	19:02	15,000	LAKE PONTCHARTRAIN	1.38 INCHES OF RAIN ON 06/20/17 AND 2.27 INCHES ON 06/21/17, DUE TO TROPICAL STORM CINDY. PUMP NO. 2 AND A 12-INCH BYPASS PUMP WERE IN SERVICE. PUMPS NOS. 1 AND 3 WERE OUT OF SERVICE FOR REPAIR DUE TO A PREVIOUS LIGHTNING STRIKE.	WASHED AND SANITIZED AREA
06/21/17	LS 4330	15:40	W. ESPLANADE AT GRANDWOOD	LIFT STATION	06/21/17	16:30	1,000	LAKE PONTCHARTRAIN	1.64 INCHES OF RAIN ON 06/20/17 AND 2.47 INCHES ON 06/21/17, DUE TO TROPICAL STORM CINDY. PUMP NO. 3'S VARIABLE FREQUENCY DRIVE (VFD) WAS OUT OF SERVICE FOR REPLACEMENT.	PUMP NO. 3 WAS PUT INTO SERVICE MANUALLY. THE WET WELL LEVEL RETURNED TO NORMAL. WASHED AND SANITIZED AREA
06/21/17	LS 4323	17:50	3610 E. GRANDLAKE	CLEANOUT	06/21/17	18:00	20	LAKE PONTCHARTRAIN	1.64 INCHES OF RAIN ON 06/20/17 AND 2.47 INCHES ON 06/21/17, DUE TO TROPICAL STORM CINDY	WASHED AND SANITIZED AREA
06/21/17	LS 4311	18:05	3208 CASTLE	MANHOLE	06/21/17	18:55	50	LAKE PONTCHARTRAIN	1.38 INCHES OF RAIN ON 06/20/17 AND 2.27 INCHES ON 06/21/17, DUE TO TROPICAL STORM CINDY	WASHED AND SANITIZED AREA
06/22/17	LS 4323	9:30	3732 E. GRANDLAKE	CLEANOUT	06/22/17	9:40	40	LAKE PONTCHARTRAIN	1.64 INCHES OF RAIN ON 06/20/17 AND 2.47 INCHES ON 06/21/17, DUE TO TROPICAL STORM CINDY	WASHED AND SANITIZED AREA
06/22/17	LS 4332	9:35	2913 TENNESSEE	CLEANOUT	06/22/17	10:20	200	LAKE PONTCHARTRAIN	1.64 INCHES OF RAIN ON 06/20/17 AND 2.47 INCHES ON 06/21/17, DUE TO TROPICAL STORM CINDY	WASHED AND SANITIZED AREA
06/27/17	LS 4318	10:12	3601 LOYOLA	MANHOLE	06/27/17	11:26	10	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
06/28/17	LS 4203	11:10	44TH AT WILLIAMS	MANHOLE	06/28/17	12:54	10	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
07/16/17	LS 4211	13:01	4041 DELAWARE	CLEANOUT	07/16/17	13:45	40	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
08/02/17	LS 4312	9:31	3400 OLE MISS	FORCE MAIN	08/02/17	9:53	200	LAKE PONTCHARTRAIN	BROKEN FORCE MAIN	REPAIRED FORCE MAIN AND WASHED AND SANITIZED AREA
08/24/17	LS 4339	11:06	2207 GREENWOOD	MANHOLE	08/24/17	11:50	10	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
08/29/17	LS 4200	7:00	1200 38TH	LIFT STATION	08/30/17	6:00	1,162,035	LAKE PONTCHARTRAIN	TROPICAL STORM HARVEY RAIN EVENTS ON AUGUST 27 - 30, 2017 (TOTAL RAINFALL OF 5.25 INCHES) CAUSED INTERMITTENT OVERFLOWS AT THE LIFT STATION	THE LIFT STATION SUSTAINED A LIGHTNING STRIKE ON APRIL 30, 2017. TWO OF THE THREE PUMPS WERE DAMAGED AND ARE BEING REPAIRED. THE ELECTRICAL DAMAGE REPAIR WILL BEGIN SHORTLY. FURTHERMORE, A LIGHTNING GRID WILL BE INSTALLED AT THE STATION SITE, IN ORDER TO REDUCE / PREVENT FUTURE LIGHTNING STRIKES. THE STATION IS OPERATING ON ONE 20-INCH 300 HORSE POWER PUMP AND ONE 12-INCH DIESEL PUMP.
10/04/17	LS 4104	14:30	KENNER AT HANSON	LIFT STATION	10/04/17	15:00	70	LAKE PONTCHARTRAIN	PUMP LOST PRIME	WASHED AND SANITIZED AREA
10/14/17	LS4105	9:00	421 FILMORE	MANHOLE	10/14/17	11:00	250	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
10/18/17	LS 4203	16:57	44th AT WILLIAMS	MANHOLE	10/18/17	18:30	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
10/21/17	LS 4321	13:42	26 INCARNATE WORD	MANHOLE	10/21/17	14:20	60	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
11/18/17	LS 4320	12:41	3279 TULANE	MANHOLE	11/18/17	13:28	50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA

CITY OF KENNER WASTEWATER DEPARTMENT
LPDES PERMIT NO. LA0066800, AI NO. 19066
OVERFLOW REPORT

YEAR 2017

Date Event Began	Lift Station Sub Basin	Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
11/30/17	LS 4206	14:30	4233 ARIZONA	CLEANOUT	11/30/17	15:32	25	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
11/30/17	LS 4304	18:30	#1 CHATEAU LATOUR	MANHOLE	11/30/17	21:45	20	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
12/08/17	LS 4206	19:45	4109 FLORIDA	MANHOLE	12/08/17	20:45	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
12/09/17	LS 4210	12:20	3601 CALIFORNIA	MANHOLE	12/09/17	13:30	70	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
12/13/17	LS 4307	15:05	3661 E. LOYOLA	CLEANOUT	12/13/17	18:35	30	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
12/18/17	LS 4211	22:20	3917 ARIZONA	MANHOLE	12/18/17	23:10	30	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA

Total Overflows 2017	45
----------------------	----

CITY OF KENNER WASTEWATER DEPARTMENT
LPDES PERMIT NO. LA0066800, AI NO. 19066
OVERFLOW REPORT

YEAR 2018

Date Event Began	Lift Station Sub Basin	Time	Reporting Address	Location of Event Cleanout / Manhole / Lift Station	Date Event Ended	Time	Possible volume of event (gallons)	Receiving Surface Water	Cause of Event (Main Line Blockage, Lift Station Outage, Etc.)	Resolution of Event (Washed Out Line, Repaired Force Main)
01/04/18	LS 4206	14:37	4205 FLORIDA	CLEANOUT	01/04/18	14:27	50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
01/19/18	LS 4324	18:42	12 VERRET		01/16/18	8:36	75	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
01/31/18	LS 4345	15:38	1359 VETERANS	MANHOLE	01/31/18	18:00	400	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
02/05/18	LS 4105	13:16	415 WILLIAMS	CLEANOUT	02/05/18	13:16	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
02/14/18	LS 4208	11:00	4057 IDAHO	MANHOLE	02/14/18	12:30	20	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
03/21/18	LS 4302	14:23	700 VOURAY	MANHOLE	03/21/18	15:08	30	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
03/23/18	LS 4105	17:52	421 FILMORE	MANHOLE	03/23/18	20:30	400	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
04/07/18	LS 4209	13:02	3700 MARTINIQUE	CLEANOUT	04/07/18	14:37	130	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
04/24/18	LS 4206	16:07	4109 FLORIDA	CLEANOUT	04/24/18	17:32	250	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
05/12/18	LS 4307	13:30	3672 E. LOYOLA	MANHOLE	05/12/18	14:45	100	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
05/12/18	LS 4203	15:05	4500 WILLIAMS	MANHOLE	05/12/18	16:15	60	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
05/22/18	LS 4203	10:45	44th AND WILLIAMS	MANHOLE	05/22/18	12:19	150	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
05/26/18	LS 4312	16:45	#4 RUTGERS	CLEANOUT	05/26/18	18:35	200	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
06/15/18	LS 4342	14:33	2400 MARIETTA	CLEANOUT	06/15/18	16:50	50	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	UNBLOCKED LINE AND WASHED AND SANITIZED AREA
07/02/18	LS 4203	14:53	44TH & WILLIAMS	MANHOLE	07/02/18	16:28	150	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
08/13/18	LS 4321	11:24	316 DUKE	MANHOLE	08/13/18	13:00	30	LAKE PONTCHARTRAIN	MAIN LINE BLOCKAGE	WASHED AND SANITIZED AREA
08/24/18	LS 4312	19:00	3412 OLE MISS	FORCE MAIN	08/24/18	19:00	500	LAKE PONTCHARTRAIN	THE JOHN HOPKINS AND OLE MISS LIFT STATION EFFLUENT FORCE MAIN WAS BROKEN.	THE FORCE MAIN WAS REPAIRED, AND THE AREA WAS WASHED AND SANITIZED.
08/27/18	LS 4312	7:30	3412 OLE MISS	FORCE MAIN	08/27/18	8:30	200	LAKE PONTCHARTRAIN	THE REPAIR CLAMP ON THE JOHN HOPKINS FORCE MAIN NEEDED TO BE TIGHTENED.	THE CLAMP WAS TIGHTENED, AND THE AREA WAS WASHED AND SANITIZED.

TOTAL
OVERFLOWS
01 - 09 2018

18