

S H E R W I N A S B E S T O S A I R S A M P L E S

DATE: March 31, 1997

TO: L. Maillet

FROM: *CK* Craig Kimmel

RE: Asbestos Ambient Air Samples Collected at Sherwin
Plant (February 1997).

PLAINTIFF'S EXHIBIT

RMC-695

During the month of February there were thirty six (36) asbestos area samples collected at the Sherwin Plant. The samples were collected and analyzed at the Sherwin Air Lab utilizing the NIOSH 7400 analytical method.

Thirty five (35) of the samples were below the detection limit of the method and the OSHA exposure limit of .1 f/cc (see the attached table). One (1) sample was occluded by the microscopist due to non-fibrous debris.

If you have any questions regarding this data please contact me at (512)777-2574.

*Ran. We've got it
in our database
per need to what will
Craig*

RMC080014010020816

February 1997

AREA SAMPLES

WORK ORDER	START DATE	COMPLETE DATE	PROJECT NAME Sample Date and Number	CONC. (#oc)	TECH INIT
61015	2/3/97	2/4/97	5 DIG. 5-1 HEATER VAPOR INLETS (TOP) 020397-5D51HTOPVI-JH-A3 020397-5D51HTOPVI-JH-A4	< .01 < .01	JEH
60996	2/4/97	2/10/97	5 DIG. 5-10 F.T. SLURRY LINES 020497-5D510FTSL-JH-A3 020497-5D510FTSL-JH-A4 020597-5D510FTSL-JH-A3 020597-5D510FTSL-JH-A4 020697-5D510FTSL-JH-A3 020697-5D510FTSL-JH-A4 021097-5D510FTSL-JH-A3 021097-5D510FTSL-JH-A4	< .01 < .01 < .01 < .01 < .01 < .01 < .01 < .01	JEH
8344	2/6/97	2/6/97	FACILITY 24 020697-24SE-DWB-A3 020697-24SE-DWB-A4	< .02 < .02	DWB
41616	2/10/97	2/10/97	FAC. 110 WEST 850/300 PRV 021097-110-DWB-A3 021097-110-DWB-A4	< .01 < .01	DWB
61035	2/10/97	2/10/97	5 DIG. 5-2 HEATER STEAM LINE INLET 90'S 021097-5D52HSLI90'S-JH-A3	< .01	RTS
60800	2/12/97	2/13/97	4 DIGESTER TRAIN CLEAN-UP SAFETY DECK 021297-4D-CU-RTS -A3	< .02	RTS
60800	2/12/97	2/13/97	4 DIGESTION UNIT SAFETY DECK 021297-4D-SD-RTS -A5 021297-WS-SD-RTS -A4	< .01 < .01	RTS
60800	2/13/97	2/13/97	4 UNIT/SAFETY DECK TAIL VALVE SLURRY LINE 021397-4SD-GB-A3 021397-4SD-GB-A4	< .02 < .02	RTS
60800	2/18/97	2/19/97	4 DIGESTER SAFETY DECK , VERTICAL STEAM LINES 021897-4SD-GB-RTS-A3 021897-4SD-GB-RTS-A4 021897-4SD-GB-RTS-A3 021897-4SD-GB-RTS-A4	< .01 < .01 < .01 < .01	RTS
60800	2/18/97	2/18/97	4 DIGESTER GLOVEBAG 4-3 HEATER VAPOR LINE (MEZZ. DECK) 021897-4DIG-GB-RTS A3 021897-4DIG-GB-RTS A4	< .01 < .01	RTS

February 1997

AREA SAMPLES

WORK ORDER	START DATE	COMPLETE DATE	PROJECT NAME Sample Date and Number	CONC. (%)	TECH INIT
77882	2/18/97	2/19/97	50 HEAD HOUSE ROOF & #4 KILN WIND BOX PIPING TO E.S.P. 021897-50HHR/4KWBP-JH-A3 021897-50HHR/4KWBP-JH-A4	< .01 < .01	JEH
60865	2/19/97	2/20/97	6" PIPE ABOVE 2-10 HEATER 021997-2 DIG-DWB-A4 021297-2 DIG-DWB-A6	< .01 < .01	
61042	2/20/97	2/20/97	#5-8 HEATER GLOVEBAG & MASTIC REPAIR 022097-5D-58HTR-RTS	< .01	
60800	2/25/97	2/25/97	4 DIGESTER MEZZANINE DECK GLOVEBAG WORK 022597-4DIG-MEZZ-JCJ-A3	< .02	JCJ
60885	2/26/97	2/27/97	DERBY ABOVE 2-9 HEATER 022697-2ME-RTS A3	< .01	RTS DWB
45854	2/26/97	2/27/97	15-1 SWITCH HOUSE 022697-151SW-JH-A4	Occluded	JEH
60800	2/26/97	3/3/97	#4 DIGESTER MINI- ENCLOSURE MEZZ. DECK ABOVE 4-7 HEATER 022697-4D-ME-JCJ A6 022697-4D-ME-JCJ A7	< .01 < .01	

2nd sample has
ID suggested
2/12/97, get the
sample start date
2/19/97 - 2/20/97

Why weren't
add'l samples
taken from 2/27
3/3/97?