

GLIDDEN-DURKEE

FROM: Mr. R. H. Ruzicka

Nov. 15, 1972

FOR: Mr. S. T. BoweIl

CITY: Strongsville, DPJRC

cc: Mr. R. P. Shong
Mr. F. G. Hidalgo
Mr. C. W. Wright - UCB
→ Mr. W. M. Tomc
Mr. J. E. Southwick
Mr. R. W. Green
Dr. H. J. Kiefer - UCB
Mr. G. L. Bechtel - UCB
Mr. H. G. Beck - UCB
Mr. E. B. Buchner

SUBJECT: LEAD-FREE DRIER SYSTEMS*
HOUSE PAINT

Six month check - TM-110B addendum.

The 6 month drier check was run only in the environmental room at 50° F. and 70% R.H. Loss of dry was proportional for both the standard and lead-free systems indicating good shelf stability.

Paints with Mooney feeder drier #30 were wet after 34 hours in the environmental room, while paints with E-399 (Troykyd Perma-Dry) dried in relation to their initial dry time rates. Further testing of Mooney #30 will be discontinued. Paint will be checked again after one year.

Roy H. Ruzicka

RHR/ab

GL0012145

N 2115