

Asbestos Removal, Renovation, and Demolition Checklist

Date: _____ Location: _____

Supervisor _____ Project # _____
Work Area (sq. ft.) _____

	Yes	No
I. Work site barrier		
Floor covered	_____	_____
Walls covered	_____	_____
Area ventilation off	_____	_____
All edges sealed	_____	_____
Penetrations sealed	_____	_____
Entry curtains	_____	_____
II. Negative Air Pressure		
HEPA Vac _____ Ventilation system _____		
Constant operation	_____	_____
Negative pressure achieved	_____	_____
III. Signs		
Work area entrance	_____	_____
Bags labeled	_____	_____
IV. Work Practices		
Removed material promptly bagged	_____	_____
Material worked wet	_____	_____
HEPA vacuum used	_____	_____
No smoking	_____	_____
No eating, drinking	_____	_____
Work area cleaned after completion	_____	_____
Personnel decontaminated each departure	_____	_____
V. Protective Equipment		
Disposable clothing used one time	_____	_____
Proper NIOSH-approved respirators	_____	_____
VII. Showers		
On site	_____	_____
Functioning	_____	_____
Soap and towels	_____	_____
Used by all personnel	_____	_____

Figure F-6. Checklist

BILLING CODE 4510-26-C