



INTERNAL
CORRESPONDENCE

IN FILE COPY

PLAINTIFF'S EXHIBIT

UC-2791

UNION CARBIDE CORPORATION TECHNICAL CENTER
PO BOX 8361, SOUTH CHARLESTON, WV 25303

To (Name) C. W. Wible
Division 770/162
Location 511
Area

Date July 15, 1987

Originating Dept EM&TS - HS&EA

Area Industrial Hygiene

Copy to P. D. Gossage - 701/4
C. P. Maxwell - 701/2
R. G. Rowe, M.D. - 791
R. E. Sergeant - 704

Subject Asbestos Exposure Monitoring

Attached are the results of the non-abatement asbestos exposure monitoring performed on J. A. Ingram and W. S. Ballingall while pulling computer cable above ceiling tile and through service shafts in Building 770. They were equipped with Half-face Willson R-12 HEPA filtered respirators.


The exposure monitoring indicates that the levels were well below the 0.1 fiber/cc Action Level, established by OSHA for an 8-hour workday (TWA₈). However, anyone working above or removing ceiling tile must continue to wear the protective equipment, mentioned above, until enough data is gathered to indicate a problem does not exist, whenever doing this type of work.


Please notify J. A. Ingram and W. S. Ballingall of their exposure monitoring results as soon as possible. Please have them sign and date this report and return to M. A. Patel at Building 701-330.

If we can be of further assistance, please feel free to call us on extension 4779 or 3750.

WORK BY:

APPROVED BY:


Vance E. Stover


Manhar A. Patel

Attachment
VES:MAP:rab
2488P

UCC 024822

ASBESTOS EXPOSURE MONITORING

<u>Date</u>	<u>Sample Type/ Employee Name</u>	<u>Sampling Time</u>	<u>Air Conc. Fibers/cc</u>	<u>TWAg Fibers/cc</u>	<u>COMMENTS</u>
7-2-87	Personal/ J. A. Ingram	7hrs 3 min	0.0375	0.033	Collected while pulling computer cable above ceiling tile and inside of service shafts in Building 770. Job took approx. 4 hours to complete.
7-2-87	Personal/ W. S. Ballingall	6hrs 56min	0.0148	0.0128	Collected while pulling computer cable above ceiling tile and inside of service shafts in Building 770. Job took approx. 4 hours to complete.

ASBESTOSPermissible Exposure Level

TWAg 0.2 fibers/cc OSHA
 Action Level 0.1 fibers/cc

2488P