



Mr. R. P. Wooldridge
Linde Division
Speedway Factory
4801 West 16th Street
Indianapolis, Indiana 46224

October 18, 1974
Medical Department

Mr. J. E. Bertrand
Mr. H. L. Phillips
Mr. L. G. Seulter
Mr. R. M. Neary
Dr. J. J. Welsh
Dr. K. S. Lane

Dear Mr. Wooldridge:

The ten air samples taken during September that you sent on the 30th have been evaluated using phase contrast microscopy with the following results.

Numbers 1, 4, and 5 all had less than one fiber per milliliter that were 5 microns or greater in length. No fibers were detected in any of the remaining seven samples taken at various operations.

Very truly yours,

Leo J. LaFrance
Industrial Hygienist

LJL;eg

A21692

UCC 009399

PLAINTIFF'S EXHIBIT

UC-4349



INTERNAL CORRESPONDENCE

LINDE DIVISION

SPEEDWAY FACTORY

4801 WEST 16th STREET, SPEEDWAY, INDIANAPOLIS, INDIANA 46224

To (Name) Mr. L. J. LaFrance
 Division UCC; Linde Division
 Location Medical Dept., 4th Floor
 New York Office

Date September 30, 1974
 Originating Dept. Acetylene Cylinders
 Quality Assurance
 Answering letter date

Copy to Mr. J. E. Bertrand
 Mr. H. L. Phillips
 Mr. L. G. Suelter

Subject Air Samples - September

Ten air samples were taken for the month of September at various work stations throughout the Acetylene Cylinder Operations. The following is a list of samples taken and the pertinent data:

- <1/
1. Operation of cutting open a cylinder with filler material. The air sampler was worn by the bandsaw operator. Time interval was 23 minutes at a flow rate of 1 liter/minute. Date taken 9/11/74.
 2. Operation of cutting filler material sample blocks. The air sampler was worn by the bandsaw operator. Time interval was 17 minutes at a flow rate of 1 liter/minute. It was noted that due to draft conditions in the building, the majority of the dust generated by the operation appeared to be drifting away from the operator. Date taken 9/11/74.
 3. General area of the Partec Room. Time interval was 30 minutes at a flow rate of 1 liter/minute. Date taken 9/19/74.
 - <1/ 4. Asbestos Shredder Room (with exhaust blower operating). The air sampler was worn by the operator during the shredding operation. Time interval was 6 minutes at a flow rate of 1 liter/minute. Date taken 9/26/74.
 - <1/ 5. General area of Asbestos Shredder Room (with exhaust blower operating). Time interval was 13 minutes at a flow rate of 1 liter/minute. Date taken 9/30/74.
 6. Top of Mix Tank. Time interval 12 minutes at a flow rate of 1 liter/minute. Date taken 9/30/74.
 - all
other
no filter
seen 7. Valve well drilling operation. The air sampler was worn by the operator. Time interval was 10 minutes at a flow rate of 1 liter/minute. The operation included the removing of the autoclave fitting, drilling well, and vacuum clean up. The most dust appeared to be generated by removing the autoclave fitting. Date taken 9/24/74.
 8. Undercutting operation. The air sampler was worn by the operator. Time interval was 10 minutes at a flow rate of 1 liter/minute. Date taken 9/16/74.

A21693

Mr. L. J. LaFrance

- 2 -

September 30, 1974

9. Department 511 general area. Time interval 30 minutes at a flow rate of 1 liter/minute. Date taken 9/19/74.
10. General air - top of power cabinet below old rest-room. Time interval of 45 minutes at a flow rate of 1 liter/minute. Date taken 9/19/74.

Enclosed are the ten samples to be evaluated. If you have any questions or comments, please call.


R. P. Wooldridge

RPW:gh
Enclosure

A21694

UCC 009401

