

INTER-OFFICE MEMO TENNECO CHEMICALS, INC.

TO G.I. Rozand (2)
F.W. Kanzler
FROM R.A. Lojewski
SUBJECT VCM Personal Monitoring
Charcoal Tube Measurements
November, 1975

AT Piscataway
Burlington
AT Flemington

DATE December 4, 1975

COPY TO P.M. Reed
F.X. Ritter
P.R. Scarito - Burl da
J.T. Sweeney - Flem da
F. Toca
File

Attached are the VCM personal monitoring results for the Flemington and Burlington Resin Plants and the Burlington Compound Plant, by job description, for the month of November, 1975.


Paul H. Kough & R.A. Lojewski
F.W. Kanzler/R.A. Lojewski (JK)

Attachments

FWK-RAL/jst

*many
file*

*Paul
Copy
Return*



013212

Distribution:
P.M. Reed
G.I. Rozand
J.T. Sweeney
Q.C. File

FLEMINGTON RESIN PLANT PERSONNEL MONITORING SUMMARY

PPM VCM BY CHARCOAL TUBE METHOD
(8-Hour Sampling Period)

PERIOD: November, 1975

Job Classification:

RESIN PLANT

<u>Shift Foreman</u>	0.7, 1.7, 0.3, 0.7
<u>Polymerization Foreman</u>	0.7, 0.9
<u>Reactor Operator</u>	0.6, 0.9, 3.7, 8.7, 1.3, 1.0, 1.8, 2.7, 0.1
<u>Utility Operator</u>	0.6, 1.6, 0.3, 1.2
<u>Dryer Operator</u>	0.1

WAREHOUSE

<u>Warehouse Foreman</u>	0.3,
<u>Warehouseman</u>	0.2
<u>Bagger</u>	0.1

MAINTENANCE

<u>Maintenance Foreman</u>	0.1
<u>Maintenance Clerk</u>	0.1
<u>Mechanic</u>	0.1, 1.0

Q . C. LAB

<u>Q. C. Lab Supervisor</u>	0.2
<u>Q. C. Technician/Days</u>	0.1
<u>Q. C. Technician/Shift</u>	0.1
<u>Monitoring Analyst</u>	

BOILER HOUSE

<u>Boiler Lead Operator</u>	0.1
<u>Boiler Operator</u>	0.1

013213

R.A.L.
4/29/75

PILOT PLANT

<u>Pilot Plant Group Leader</u>	0.7
<u>Pilot Plant Engineer</u>	0.3
<u>Pilot Plant Technician</u>	0.5
<u>Pilot Plant Maintenance</u>	0.4

QUARTERLY

R. & D. Personnel

QUARTERLY

Office Personnel

013214

FLEMINGTON EIGHT-HOUR CHARCOAL TUBE TWA BY JOB CLASSIFICATION

NOVEMBER, 1975

<u>Job Classification</u>	<u>TWA</u> <u>ppm</u>	<u>Time in</u> <u>Air Mask</u>
<u>Resin Plant</u>		
Polyforeman	0.7	-
Shift Foreman	0.7	-
Reactor Operator - charging	3.7	-
Reactor Operator - dumping	0.9	15 mins
Reactor Operator - relief	0.6	-
Utility Operator	0.6	30 mins
Dryer Operator	0.1	-
Warehouse Supervisor	0.3	-
Warehouseman	0.2	-
Bagger	0.1	-
<u>General Area</u>		
Maintenance Foreman	0.1	-
Mechanic - shift	1.0	60 mins
Mechanic - day	0.1	-
Lead Boiler Operator	0.1	-
Boiler Operator	0.1	-
Maintenance Clerk	0.1	-
Effluent Man	1.9	-
Quality Control Technician - day	0.1	-
Quality Control Technician - shift	0.1	-
Quality Control Supervisor	0.2	-
<u>Pilot Plant</u>		
Group Leader	0.7	-
Engineer	0.3	-
Technologist	0.6	-
Technician	0.5	45 mins
Maintenance Technician	0.4	-

R.A. Lojewski
12/4/75

013215