

DUBBS 9 SHUTDOWN
JUNE , 1988

EQUIPMENT TO BE REMOVED

1. P-420 AND P-421

- A. ASBESTOES INSULATION WILL BE REMOVED FROM STEAM PIPING.
- B. ALL STEAM AND PRODUCT PIPING TO BE REMOVED VIA OPERATOR MAINTENANCE.
- C. PUMPS AND DRIVERS WILL BE REMOVED BY RIGGERS AND HEAVY EQUIPMENT IN AREA.
- D. LABORS TO CHIP OUT PUMP BASES AND REFINISH CONCRETE.

2. V-201 SEAL OIL TANK

- A. ELECTRICAL CONDUIT TO BE REMOVED BY ELECTRICIANS.
- B. LARGER PIPING TO BE REMOVED BY PIPE FITTERS.
- C. ACTUAL VESSEL REMOVAL BY RIGGERS AND HEAVY EQUIPMENT IN AREA.

3. E-281 CRACKED GAS CONDENSER

- A. PIPE FITTERS WILL REMOVAL COOLING WATER DETAILS AND INSTALL BLIND FLANGES.
- B. ACTUAL EXCHANGER REMOVAL BY RIGGERS AND HEAVY EQUIPMENT IN AREA.

4. P-380 AND P-985 SEAL OIL POTS

- A. ELECTRICAL CONDUIT REMOVED BY ELECTRICIANS.
- B. PIPING AND VESSEL REMOVAL BY OPERATOR MAINTENANCE.

5. OLD DOW CORNING SYSTEM REMOVAL

- A. OLD SYSTEM TO BE REMOVED VIA OPERATOR MAINTENANCE.

SHUTTLEWORTH REPORTS
THERMAL CRACKING TUBES 9
1988 221.6