

|               |       |
|---------------|-------|
| THORPE        |       |
| DEC 8 1966    |       |
| PLS           | MPP   |
| IDS           | KJ    |
| Th            | FT    |
| MKS           | WE    |
| YB            | JB    |
| WAC           |       |
| GW            | BMT   |
| WAB           | CC    |
| JP            |       |
| ELB           |       |
| JOB           | GEN   |
| JOB           | PURCH |
| JCB           | D & E |
| PROSPECT      |       |
| GENERAL FILES |       |

December 8, 1966

Berry Contracting, Inc.  
P. O. Box 1757  
Corpus Christi, Texas 78403

ATTENTION: Mr. Wes Plummer

SUBJECT: GUNITE FOR FIREPROOFING FOR ONE (1) VESSEL SKIRT AT  
SUNTIDE REFINERY - CORPUS CHRISTI, TEXAS

In accordance with our conversation on December 7, we are pleased to submit our additional lump sum price for installing 2" thick gunite fireproofing on one (1) additional vessel skirt at the ~~Suntide Refinery~~ in conjunction with the work previously quoted.

The skirt covered by this additional price is 12' diameter by 8'6" high and will be fireproofed inside and out. As we understand it, this vessel is approximately 800' from the site of the ultraformer unit.

We will install the fireproofing on this one (1) additional skirt for an additional \$751.00. All terms and conditions of our proposal dated December 6 for fireproofing five (5) skirts at the Suntide Refinery would apply for this work.

We trust our proposal for the fireproofing of this group of vessels at Suntide and Coastal States Petrochemical Corporation meets with your approval and hope to be favored with your order for this work. Please let us know if we can furnish you with any additional information or if you have any questions upon our proposal.

J T THORPE COMPANY

JACK PEIFFER  
JP/mc cc:file

12/7/66

Per Wes Plimmer

Extra Vessel @ Sundig

12' Dia x 8'-6" int out = 6416

800' From Ultraformer

Based on EST for premium Skirts:

$$\begin{array}{r} \text{mat'l} \\ 6416 \times \frac{1}{1.25} = 5132.8 \\ \text{Bases } 30\% \\ \hline 1540 \\ \hline 6672.8 \end{array}$$

$$\begin{array}{r} \text{Sand } 10 \text{ cu yd @ } 4.00 = 40 \\ \text{Cement } 60 \text{ pkts @ } 1.50 = 90 \\ \text{Misc } 10 \\ \hline 140 \\ \text{Total } 3 \\ \hline 143 \end{array}$$

$$\begin{array}{r} \text{Load } 175 = 263 \\ \text{Clear up etc } 37 \\ \hline 300 \end{array}$$

Total Vessel

$$\begin{array}{r} 1051 - 16786 \\ 641 \\ \hline 12926 \\ 2429 \\ \hline 15355 \end{array}$$

OK

Extra Ship

$$\begin{array}{r} \text{Summary mat'l } 143 \\ \text{Load } 300 \\ \text{Total } 300 \\ \text{Subs } 30 \\ \text{Equip } 75 \\ \hline 584 \\ \text{at } 2.0\% \\ \hline 117 \\ \hline 701 \\ \hline 584 \end{array}$$

12/13/66

UNITED STATES  
SHUTTLE REFINING  
FIRE PROOFING

INERT GAS SCRUBBER - P.R. 9126 - V-403

3'-0" X 31 1/8" O.D.

24.43 sq. ft.

SPONGE OIL ABSORBER - P.R. 9125 - V-300

12'-0" X 42 3/4" O.D.

154  
186.89 sq. ft.

FEED ABSORBER - P.R. 9127 V-300

14'-0" X 97 1/8" O.D.

358.50 sq. ft.

DEPENTANIZER - P.R. 9122 V-302

13'-6" X 85 1/2" O.D.

304  
301.99 sq. ft.

DEPROPANIZER - P.R. 9123 V-400

11'-0" X 62 1/4" O.D.

179.15 sq. ft.

TOTAL 1050.96 sq. ft.

+ One skirt 8'-6" X 12'-0" O.D.

11.11.11

11.11.11

FIRE-ARMING

A-VI - 4'-6" X 3'-1" O.D. - 43.56 sq. ft.

A-V5 - 3'-0" X 2'-6 3/4" O.D. - 24.13 sq. ft.

A-V6 - 11'-6" X 5'-7 1/8" O.D. - 201.96 sq. ft.

A-V9 - 4'-6" X 4'-7 3/8" O.D. - 65.20 sq. ft.

A-V15 - 2'-6" X 2'-0" O.D. - 15.70 sq. ft.

A-V19 - 2'-6" X 2'-6 3/4" O.D. - 20.11 sq. ft.

TOTAL 370.66 sq. ft.

DIAL TU 4-6651  
P. O. BOX 778

OSO AT POWERS  
STREETS

# **SOUTH TEXAS MATERIALS COMPANY**

## **INVOICE**

READY MIXED CONCRETE, TILE & MARBLE CONTRACTORS  
HARD BUILDING MATERIALS - WHOLESALE AND RETAIL

CORPUS CHRISTI, TEXAS

YOUR ORDER NO. 2072-2301

TERMS

INVOICE DATE 12/29/66

INVOICE NO. 21817

SOLD  
TO

J. T. THORPE COMPANY  
POST OFFICE BOX 33399  
HOUSTON, TEXAS

**JOB**

**2301**

SUNTIDE

| DESCRIPTION      | UNIT PRICE | AMOUNT | TOTAL   |
|------------------|------------|--------|---------|
| 5 YDS. FINE SAND | 4.00       | 20.00  |         |
| 30 BAGS CEMENT   | 1.35       | 40.50  |         |
| SALES TAX:       |            | .40    |         |
|                  |            |        | \$60.90 |

PRICE O. K. 1-722  
EXT. O. K.  
QUANTITY O. K.  
REC'D. 151 DATE  
CHGD.  
CR.  
JOB No. REG. No.

SENTRON & CO. INC. CORPUS CHRISTI, TEXAS 0-12323

ULTRAFINE  
SUMMIT REFINING  
FIRE PROOFING

INERT GAS SCRUBBER - P.R. 9126 - V-403

3'-0" x 31 1/8" O.D.

24.43 sq. ft

SPONGE OIL ABSORBER - P.R. 9125 - V-300

12'-0" x 48 3/4" O.D.

186.89 sq. ft

FEED ABSORBER - P.R. 9127 - V-300

14'-0" x 97 1/8" O.D.

358.50 sq. ft

DEPENTANIZER - P.R. 9122 - V-302

13'-6" x 85 1/2" O.D.

301.99 sq. ft

DEPROPANIZER - P.R. 9123 - V-400

11'-0" x 62 1/2" O.D.

179.15 sq. ft

TOTAL

1050.96 sq. ft

+ One skirt 8'-6" x 12'-0" O.D.