

THORPE	
DEC 8 1966	
PLS	MPP
IDS	KJ
Th	FT
M.S	WE
MS	JB
W.C	
GW	BMT
WAB	CC
JP	
ELB	
JOB	2301 GEN
JOB	PURCH
JCB	D & E
PROSPECT	Berry Contracting
GENERAL FILES	

December 8, 1966

Berry Contracting, Inc.
P. O. Box 1757
Corpus Christi, Texas 78403

ATTENTION: Mr. Wes Plummer

SUBJECT: GUNITE FOR FIREPROOFING FOR ONE (1) VESSEL SKIRT AT
SUNTIDE REFINERY - CORPUS CHRISTI, TEXAS

In accordance with our conversation on December 7, we are pleased to submit our additional lump sum price for installing 2" thick gunite fireproofing on one (1) additional vessel skirt at the Suntide Refinery in conjunction with the work previously quoted.

The skirt covered by this additional price is 12' diameter by 8'6" high and will be fireproofed inside and out. As we understand it, this vessel is approximately 800' from the site of the ultraformer unit.

We will install the fireproofing on this one (1) additional skirt for an additional \$751.00. All terms and conditions of our proposal dated December 6 for fireproofing five (5) skirts at the Suntide Refinery would apply for this work.

We trust our proposal for the fireproofing of this group of vessels at Suntide and Coastal States Petrochemical Corporation meets with your approval and hope to be favored with your order for this work. Please let us know if we can furnish you with any additional information or if you have any questions upon our proposal.

J T THORPE COMPANY

JACK PEIFFER
JP/mc cc:file

PLAINTIFF'S
EXHIBIT
KRC-335

12/7/66

Per Wes Plummer

Extra Vessel @ Sundid

12' Dia x 8'-6" in + out = 641 b

800' From Ultra Former

Based on EST for precast Skirts:

mat %

$$641 \text{ b} \times \frac{2}{12} \times 125 = 187 \text{ cr}$$

$$\text{Bases } 30\% \quad \underline{56}$$

$$243 \text{ cr}$$

Sand	10 cy @ 4.00	=	40
Cement	60 fkl @ 1.50	=	90
	mat		10
			140
	TOTAL		3
			143

CRSN $175 \times 263 = 46025$

Clear up etc $\underline{37}$

$\underline{46062}$

Summary mat % 143

CRSN 300

TOTAL 36

Subs 30

Equip 25

$\underline{584}$

at 12.0% 117

$\underline{701}$

EXTRA STOP = $\underline{701}$

OUTER 1.3/b

Total Sundid

1051	-	16786	
641		751	
16926	-	2429	= 144/b
		16926	OK

UNITED STATES
SUNDTON REFINING
FIRE PROOFING

INERT GAS SCRUBBER - P.R. 9126 - V-403

3'-0" X 31 1/8" O.D.

24.43 sq. ft.

SPONGE OIL ABSORBER - P.R. 9125 - V-300

12'-0" X 49 3/4" O.D.

154
186.89 sq. ft.

FEED ABSORBER - P.R. 9127 V-300

14'-0" X 97 1/8" O.D.

358.50 sq. ft.

DEPENTANIZER - P.R. 9122 V-302

13'-6" X 85 1/2" O.D.

304
301.99 sq. ft.

DEPROPANIZER - P.R. 9123 V-400

11'-0" X 62 1/4" O.D.

179.15 sq. ft.

TOTAL

1050.96 sq. ft.

+ One skirt 8'-6" X 12'-0" O.D.

11.11.1944

11.11.1944

FIRE-PROOFING

A-V1 - 4'-6" x 3'-1" O.D. - 43.56^v sq. ft.

A-V5 - 3'-0" x 2'-6³/₄" O.D. - 24.13 sq. ft.

A-V6 - 11'-6" x 5'-7¹/₈" O.D. - 201.96 sq. ft.

A-V9 - 4'-6" x 4'-7³/₈" O.D. - 65.20^v sq. ft.

A-V15 - 2'-6" x 2'-0" O.D. - 15.70^v sq. ft.

A-V19 - 2'-6" x 2'-6³/₄" O.D. - 20.11^v sq. ft.

TOTAL 370.66 sq. ft.

DIAL TU 4-6661
P. O. BOX 778

OSO AT POWERS
STREETS

SOUTH TEXAS MATERIALS COMPANY

INVOICE

READY MIXED CONCRETE, TILE & MARBLE CONTRACTORS
HARD BUILDING MATERIALS... WHOLESALE AND RETAIL

CORPUS CHRISTI, TEXAS

YOUR ORDER NO. 2072-2301

TERMS

INVOICE DATE 12/29/66

INVOICE NO. 21817

SOLD
TO

J. T. THORPE COMPANY
Post Office Box 33399
HOUSTON, TEXAS

SUNTIME

JOB 2301

DESCRIPTION

UNIT PRICE

AMOUNT

TOTAL

5 YDS. FINE SAND

4.00

20.00

30 BAGS CEMENT

1.35

40.50

SALES TAX:

.40

\$100.90

PRICE O. K.	777
EXT. O. K.	
QUANTITY O. K.	
REC'D.	
CHGD.	151
CR.	
DATE	
JOB No.	
REG. No.	

ULTRAFORMER
SUNLIGHT REFINING
FIRE PROOFING

INERT GAS SCRUBBER - P.R. 9126 - V-403

3'-0" X 31 1/8" O.D.

24.43 sq. ft.

SPONGE OIL ABSORBER - P.R. 9125 - V-300

12'-0" X 48 3/4" O.D.

154
186.89 sq. ft.

FEED ABSORBER - P.R. 9127 - V-300

14'-0" X 97 1/8" O.D.

358.50 sq. ft.

DEPENTANIZER - P.R. 9122 - V-302

13'-6" X 85 1/2" O.D.

304
301.99 sq. ft.

DEPROPANIZER - P.R. 9123 - V-400

11'-0" X 62 1/4" O.D.

179.15 sq. ft.

TOTAL 1050.96 sq. ft.

+ One skirt 8'-6" X 12'-0" O.D.