

Form 3101 REV. 6/1/62 PITTSBURGH CORNING CORPORATION
APPROPRIATION REQUEST

APPROPRIATION NO.

A1157

LOCATION

Port Allegany, Pa. - Plant #8

DATE

February 17, 1965

ESTIMATED COST

DISTRIBUTION OF EXPENDITURE

EQUIPMENT	\$ 3,258.86	INVESTMENT	\$ 12,602. - % 1550-27
COMPANY MATERIAL	675.02	EXPENSE	\$ %
LABOR	7,522.44		
HANDLING AND OTHER	1,145.60	SALVAGE VALUE \$	500.00
TOTAL	\$ 12,601.92 <i>1260</i>	ESTIMATED LIFE: (YRS)	15

DESCRIPTION OF PROPOSED WORK:

SPONSOR:

Manufacturing

Scrap collection system to run from the present UNIBESTOS scrap crusher to a #22 Rarefied Dust Collector, then through a rotary gate, into a new 21 foot diameter x 16 feet high storage bin (located near material feeders) where it is distributed by a power spreader. Exhaust air is then taken from the system and filtered through a bag collector located outside at the south end of Plant #8.

JUSTIFICATION SUMMARY: (Including estimates of annual savings and other benefits)

PLAINTIFF'S EXHIBIT

0404.00

The concentration of asbestos dust in the plant atmosphere is, in some areas, beyond the threshold limit and continued exposure could result in contraction of asbestosis by the workers. Dr. Gaze of Cape Asbestos was very critical of this situation, and the Pennsylvania Board of Health has made it clear that they expect us to improve the situation as soon as possible.

A better scrap handling system should yield better reclaimed scrap - it will be more uniform. Our present system runs the scrap through a fan and cuts it up too fine.

In view of the seriousness of the problem, we urge immediate approval of this request.

This equipment will replace present scrap handling system (1550-28) transferred to property account April 1964 and amounting to \$3,695.00.

COMPLETION PRIOR TO ~~January 1965~~ *JUNE 30, 1965*

PLAINTIFF'S EXHIBIT

WV-009153

*Start 6445
6-2184 Jan*

ROUTING	INITIALS & DATE	ROUTING	INITIALS & DATE	ROUTING	INITIALS & DATE
WORKS ENGINEER	<i>TEB 2-17-65</i>	CHIEF ENGINEER		TREASURER	<i>TEB 2-23-65</i>
WORKS MANAGER	<i>ADJ 2-18-65</i>	VICE PRES., MFG.	<i>DMB 2-23-65</i>	PRESIDENT	<i>TEB 2-24-65</i>
				GENERAL ACCOUNTING	<i>TEB 2-24-65</i>

INSTRUCTIONS

Use asterisk (*) to denote
estimated cost.February 17, 1965
DATE

PITTSBURGH CORNING CORPORATION

APPROPRIATION REQUEST DATA PRELIMINARY
ESTIMATE AND BILL OF MATERIAL

SUPPLEMENTARY LISTS ATTACHED No.

Attached find signed Appropriation Request in the amount of \$ 12,601.92

This figure is based upon the following information:

DESCRIPTION	HOURS	COST	TOTALS
PURCHASE MATERIAL (See Supplement 1-A)		3,258.86	
			3,258.86
REQUISITIONED MATERIALS (See Supplement 1-B)		675.02	
			675.02
CONTRACT LABOR & Material			
Bergreen's Roofing & Sheet Metal Co.		3,875.00	
Burdick & Howland	6 Hrs.	42.00	3,917.00
FACTORY LABOR (Not Service)			
Electrical Maintenance	86 Hrs.	387.00	
<i>C. F. R. Smith</i> Int.			
86 hrs. @ 4.495/hr.			387.00
MACHINE SHOP LABOR			
Mechanical Maintenance <i>W. C. Barnett</i> Int.	652	2,679.72	
652 Hrs. @ \$4.11 per hr.			2,679.72
MAINTENANCE DEPARTMENT LABOR			
General Maintenance <i>A. B. Cony</i> Int.	148	538.72	
148 Hrs. @ \$3.64 per hr.			538.72
CONTINGENCIES AND SPECIAL			
10% Contingencies		1,145.60	
			1,145.60

GRAND TOTAL \$12,601.92

J. C. Dugan
 SIGNED

PITTSBURGH CORNING CORPORATION

DETAIL SUPPORT FOR BILL OF MATERIAL

INSTRUCTION:

*Use asterisk if cost is estimated.

BILL OF MATERIAL SECTION

ITEM LISTING

PURCHASED MATERIALS - Including Freight - In.	COST *
#22 Modified Morse Rarefied Dust Collector	\$ 725.00
Electric Powered Grain Spreader	135.00
Butler Storage Bin	1,248.00
15 Cu. Yards Concrete	330.00
600 Ft. Reinforcing Rod	78.00
600 Bd. Ft. Form Lumber	93.00
20 Pcs. 4 x 8 Transite 1/4" Thick	164.00
Commercial Items - Pulleys, Winch, Rope, Eye Bolts etc.	39.38
100 Ft. 6" "H" Beam @ 25# per foot	250.00
Approximately \$196.48 for Damper Materials	196.48
TOTAL	\$3,258.86
B. REQUISITIONED MATERIALS - Current Cost	COST *
50 Ft. 1" dia. H.R. Steel Rod	13.35
50 Ft. 5/8" dia. H.R. Steel Rod	5.00
Nuts & Bolts	10.00
4 "V" Belts B-68	8.00
1 1/2 Std. Pipe 54 inches long	1.71
Steel Plate, Angle & Channel	586.96
Electrical Material Wire, Conduit etc.	50.00
	\$ 675.02

WORK ORDER

LOCATION Port Allegany, Pa.

DATE Feb. 25, 1965

TO B. K. Stout, Pittsburgh, Pa.

T. C. Burgason (5)

T. H. Donaldson, "1

S. J. Carlson, Jr.

L. O. Griffith, Jr.

H. C. Ackman (2)

C. W. Dolaway

File (2)

THE FOLLOWING HAS BEEN AUTHORIZED UNDER APPROPRIATION NUMBER 1157

Scrap collection system for Plant No. 8 - Unibestos

ESTIMATED COMPLETION DATE:

ALL CHARGES AGAINST THIS APPROPRIATION ARE TO BE ACCUMULATED IN ACCOUNT

NO. 1591

-DETAILED AS FOLLOWS:

WORK ORDER
NUMBER

DISTRIBUTION

ACCOUNTING DESCRIPTION

A 1157-1

as above

1550-27

WORK COMPLETED—DATE_____

ISSUED BY H. L. Boudon, Jr.

DEPARTMENT MANAGER

BY _____

UPON COMPLETION OF YOUR PART OF THE WORK, DATE, SIGN AND RETURN THIS COPY TO THE PERSONNEL AND ACCOUNTING DEPARTMENT.