



CHEMCEL PLANT

JJF-010-83 *BI*

January 20, 1983

CERTIFIED MAIL
#5561501

Mr. Bill Stewart, P. E.
Executive Director
Texas Air Control Board
6330 Highway 290 East
Austin, Texas 78723

Dear Mr. Stewart:

The Celanese Chemical Company, Inc., plant at Bishop is planning to conduct a renovation on one of its power boilers. Boiler No. 11 needs replacing of the insulation around the preheater. This renovation work will start February 4, 1983. Since the boiler is insulated with friable asbestos insulation, the insulation will be removed as the first step and landfilled in the designated asbestos landfill located on the plant site. All precautions outlined in 40 CFR 61.20 - 61.25 will be observed. All new insulation will be of the non-asbestos type.

This letter will serve as notification of this work, as required by 40 CFR 61.22 (d) (2). The attached data sheet lists all the pertinent data.

Please contact me if you have any questions or comments.

Very truly yours,

A handwritten signature in cursive script, appearing to read 'J. J. Fritsch', is written above the typed name and title.

J. J. Fritsch
Plant Manager

JJF/rgs
Attachment

bcc: J. F. Harper
D. D. Siemonsma
W. H. Meyer
J. Garza

R. Pena, ABI
R. K. Golemon, Austin
Central Files (2)

009416

NOTIFICATION INFORMATION - RENOVATION

- I. OWNER: Celanese Chemical Company, Inc.
- II. ADDRESS: P. O. Box 47320
1250 West Mockingbird Lane
Dallas, Texas 74247
- III. DESCRIPTION: Remove friable asbestos
insulation from boiler no. 11
preheater. This is approximately
600 sq. ft. of insulation.
- IV. ADDRESS OF SITE: Chemcel Plant
Celanese Chemical Company, Inc.
P. O. Box 428
Bishop, Texas 78343
- V. STARTING AND
COMPLETION DATE: Start: February 4, 1983
End: February 25, 1983
- VI. NATURE OF
RENOVATION: See III above.
- VII. PROCEDURE: Wet insulation thoroughly, strip
off insulation, packs in plastic
bags and landfill in registered
(on-site) landfill.
- VIII. LANDFILL SITE: Texas Department of Water Resources
Registration No. 30084
EPA ID. No. TXD008113441

009417