CENTRAL ENGINEERING DEPARTMENT

PROGRESS REPORT

CEA NO.	AR NO.	DATE
1452	1452	August 15, 1968

PRODUCT: Aroclor

TITLE: Warehouse

DIVISION	PLANT
Organic	Anniston

DISTRIBUTION

CED SECTION MANAGER: R. M. Kountz

CED PROJECT MANAGER: B. B. Hedleston

DIVISION REPRESENTATIVE: W. F. Taffee - Anniston

O. R. Bailey
J. M. Depp
M. Dmytryszyn
R. E. Emling
F. W. Enoch
F. J. Holzapfel
R. W. Kaltenrieder (2)
F. P. LaBelle
R. E. Lenz
Russell L. Miller
~~XXXXXXXX~~
C. L. Parish
A. B. Terry

ORGANIC DIVISION

H. S. Bergen
W. A. Kuhn
H. L. Minckler
N. L. Sample
D. A. Olson
W. R. Richard

ANNISTON PLANT

W. A. Papageorge
J. C. Landwehr
H. L. Gray
H. L. Williams

H. C. Browne
R. E. Howard
W. J. Burkett/E. Holland
L. H. Todd

SCOPE

Provide 120' x 300' building which will house 7,200 sq. ft. Aroclor Flaking and Drumming operation and provide 28,800 sq. ft. for finished product warehouse and shipping. Provide equipment for handling storage and shipment as well as truck dock, roads, and fences.

Provide 1800 sq. ft. Office-Lunch Room-Restroom building.

Location of facility is at Anniston Plant in area west of Parkwin Street, south of 6th Street and east of Duncan Street.

DSW 200607

CONFIDENTIAL INFORMATION

THIS DOCUMENT IS THE PROPERTY OF MONSANTO COMPANY AND THE RECIPIENT IS RESPONSIBLE FOR ITS SAFEKEEPING AND DISPOSITION. IT CONTAINS CONFIDENTIAL INFORMATION WHICH MUST NOT BE REPRODUCED, REVEALED TO UNAUTHORIZED PERSONS OR SENT OUTSIDE THE COMPANY WITHOUT PROPER AUTHORIZATION.

CE-14

Product Aroclor Location Anniston, Ala.
Title Warehouse
Data Tabulated As Of July 31, 1968 CEA No. 1452 AR No. 1452

			Last Month	This Mo.
Appropriation	M$ 420	Process Design, % Complete	None	None
Current Estimate	M$ 460 *	Mechanical Design, % Complete	100	100
Date of Estimate	August 9, 1968	Construction, % Complete	50	70
Expended & Committed	M$ 358	% Expended & Committed	61	77
Spent This Month	M$ 44	Design Manpower	1.7	1.6
Scheduled Completion	July 1, 1968	Construction Manpower	12	18
On Schedule?	no (see report)			

* See Progress Report of April 8, 1968 for explanation of transfer of funds from CEA 1430.

STATUS

Combined Master Project Schedule for CEA 1430-1452 shows completion of warehouse project September 9, 1968.

With present rate of progress, areas will be released to plant as follows:

Area 02, Warehouse, September 9, 1968
Area 03, Office Building, September 6, 1968
Area 04, Equipment, September 9, 1968

Office building is complete except for connection to natural gas line which will be made by the gas company.

Warehouse roof is 85% erected and erection of walls will begin next week. Lighting and utility piping construction is about 80% complete. Contractor will begin erection of sprinkler piping August 19, and vendor for storage racks will begin erection September 3.

Truck pads and roads are now being paved. Paving of the truck turn around, West of the railroad spur will be delayed. This is because final grading is being deferred until temporary facilities are removed.

BB Hedleston
B. B. Hedleston

BBH/sh

DSW 200608