S.V. ALM #3 C.V. D.V.

CG 16 CODE RT-742-D PKG ___ PROCESSES APPROVED BY
( )RT-742-D (J) BBK 11/5/81

11/8/82 L2K83
(DATE) (LOT NUMBER)

EST. WT. ~~950~~ 977 LBS. TYPED BY: JMH STANDARD HRS. 2.9 TIME 3 PM

16	RC-1-A	93	4	J2H27	993	#	38.20 %	2600 USE LBS
16	RC-1-A	93	4			#	%	
16	RC-1-A	93	4			#	%	

REQUEST NO. _____

PREPARATION NOTES: _____

EQUIPMENT		NAME: "MONASTRAL" RED B 1 PAGE	USE LBS	N-CODE	ACCT LBS
ALM#3 1	1	RUN 400# WATER INTO ALM #3 AND START AGITATOR			
	2	DUMP OR SHOVEL IN DRUMS 4 Dump LOT J2H27 % 38.20	505	RC-1-A	193 ~~500~~ XXXXX
	3	WASH IN DRUMS USING MINIMUM AMOUNT OF WATER			
	4	RUN IN 700# WATER IN 5-10 MIN. TO OBTAIN SMOOTH SLURRY			
	5	USING CALIBRATED MEASURING CUP, POUR IN 3 QUARTS	6	399-A	6
	6	STIR 30 MINUTES, RECORD: TIME START 8 AM TOTAL MINUTES 30			
	7	STOP AGITATOR			
	8	SEND TO PRESS			
	9	REPEAT STEPS 1 THRU 8 FOR 4 ADDITIONAL SET-UPS			
		SET UP #2 DRUMS ____ LOT J2H27 % 38.20	524	RC-1-A	200 XXXXX
		RECORD: TIME START 7:45A TOTAL MIN 30	6	399-A	6
		SET UP #3 DRUMS ____ LOT J2H27 % 38.20	524	RC-1-A	200 XXXXX
		RECORD: TIME START 10:00 A TOTAL MIN 30	6	399-A	6
		SET UP #4 DRUMS ____ LOT J2H07 % 38.20	524	RC-1-A	200 XXXXX
		RECORD: TIME START 2:00 PM TOTAL MIN 30	6	399-A	6
		SET UP #5 DRUMS ____ LOT J2H27 % 38.20	524	RC-1-A	200 XXXXX
		RECORD: TIME START 3:40PM TOTAL MIN 30	6	399-A	6
		TIME START ____ TIME FINISHED ____ OPERATOR SG			

DEC 13 1982