FIREMAN'S FUND AMERICAN INSURANCE COMPANIES

# RECOMMENDATIONS FOR LOSS CONTROL

MR. W. SHEEHAN, PLANT MANAGER
DANA CORPORATION - VICTOR GASKET DIV.
CHICAGO HARD GASKET PLANT
5750 W. ROOSEVELT STREET
CHICAGO, ILLINOIS 60690

SURVEY WITH: A. Dieter, Chief Fac. Eng.

| | |
|---|---|
| DATE | June 4, 1970 |
| POLICY NUMBER | WP 116 19 519 |
| AGENT OR BROKER | MARSH * McLENNAN |
| LOCATION INSPECTED | Chicago Hard Gasket Plant - Chicago |
| DATE INSPECTED | 5-18-70 |

The recommendations outlined below were developed from a recent survey conducted by our Engineering Department. We believe you will find them helpful in creating a loss control program that will safeguard your employees and the public from accidental injury.

This is a REMINDER that our files are still open regarding these recommendations

R. Formentini

## LOSS CONTROL RECOMMENDATIONS

Status for the previous recommendations of the previous report as as follows:

1.) The beater room in which the mixing operations of the Asbestos is conducted is cut-off from the remainder of the plant outside of the Asbestos Department by the closing of a three hour swing type fire doors when the beater room is in operations. All indications are that this is satisfactory in view of the previous practice of leaving these doors opened.

2.) A forced ventilation system has been provided for the Asbestos mixing vat area and the mixing vat enclosed so as to provide sufficient exhaust of Asbestos dust away from the breathing zone of the operator.

3.) At this time, insured does not feel that control of the humidity in the Asbestos department is necessary in view of the other improvements made with regard to dust control, ventilation, and input air.

4.) At this time insured does not feel that the use of a water spray to keep asbestos down is necessary in view of the forced ventilation exhaust system which has beeninstalled at the mixing operations.

5.) The use of inhalation masks by beatermen at all times while in the beater room is being enforced.

6.) The beater room is now being cleaned by vacuum in place of sweeping.

7.) Insured does not feel that moistening of scrap asbestos would be practical insofar as vacuuming is concerned. Mr. Dieters feels that the vacuuming does not create any outstanding dust problems.

(continued)



VPD-153-0002233

DANA-306