12/2/70

Aeration aspirators installed 273 265-4

Wish to start the test, (i.e. having neutral sewage at the treatment plant) at 8 AM 12/8/70. To accomplish this, feed extra lime to the gets at sept 264 starting at 7:00 or 7:30 AM.

The test is expected to run for 3 days. Unless extended for some unforseen reason, the addition of extra lime shall terminate at 8 AM 12/11/70.

Current flow rates and acidities indicate that the test period will require about 50000# lime per day over the normal usage for dgts 264 and 265. The amount required will fluctuate and may range between 12000 and 100000 #/day.

DSW 297337

STLCOPCB4067247