UNION CARBIDE CORPORATION
SOUTH CHARLESTON PLANT
Safety and Health Department
South Charleston, West Virginia 25303

May 6, 1987

TO: L. C. Stewart

CC: G. F. Painter*
M. J. Shoger*

Re: SHARE Inspection Results

Dear Larry:

You will find attached a copy of the findings from the SHARE inspection held May 6, 1987. Thank you for the cooperation of your staff and hourly folke in making the audit meaningful.

The program goals are that the following items be satisfied by your department:

1. All deficiencies must be addressed within ninety (90) days of the inspection; and

2. An update is sent to the SHARE coordinator and your APM each thirty (30) days after the inspection until completion. You can use a copy of this report and the spaces below in summarizing your completion progress.

I trust that you will find this program worth supporting to continue to maintain and improve our plant facilities and safety. If you have any questions or need help in understanding the requirements/specifications contained within, please contact me at your earliest convenience.

Steve Kovach

S. B. Kovach
SHARE Coordinator

PROGRESS UPDATE

	30 Days (June 6, 1987)	60 Days (July 6, 1987)	90 Days (Aug. 6, 1987)
% Complete	39%	42%	
Signature	L.C. Stewart	L.C. Stewart	

Send copy of update to: S. B. Kovach - Bldg. 109-2
G. F. Painter - Bldg. 82-3

SBH/yc
1658A

Attachment

*Copy of letter only

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title MICC/UICC | Dept. No. 121 | Location TANK FARM - MICC | Date of Inspection 5-6-87

Inspector Submitting Report H. H. PRICE SBK | Phone No. 2953 2411 | Inspection Responsibility INSULATION | Date of Report 5-6-87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN 1	EAST OF 174 WALKWAY - NEXT TO		NEED TO TEST FOR ASBESTOS		
	SOUTH STAIRS - 3" LINE W/ FLYAWAY	✓			
	INSULATION				
IN 2	WEATHER STRIPPING MISSING		REPLACE PROTECTIVE COVERING		
	2" LINE RUNNING FROM 174 - 20'	✓			
	JUST ABOVE SB#5				
	EXPOSED INSULATION				
IN * 3	(4) FOUR PIPES OVERHEAD GROUND RUNNING		TEST		
	BETEEN TANKS 6250, 6240, 6213, ETC.	✓			
	MUCH EXPOSED, FLYAWAY INSULATION				
	MOUSEWOOL OVER ANOTHER LINE				
	INCLUDES LINES ON GROUND WHERE				
	THEY HAVE BEEN WALKED ON				
	LINES CONTINUE THROUGH ALL 6200 SERIES TANKS				
IN 4	AROND 6100 SERIES TANKS		TEST		
	EXPOSED INSULATION				
	NEAR 174.				

UCC 008445

* - DENOTES AREA NEEDING PROMPT ATTENTION.
CONTACT HH PRICE @ 2953 TO COORDINATE ACTIVITIES

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: MICC/UICC | Dept. No.: 121 | Location: TANK FARM | Date of Inspection: 5-6-87

Inspector Submitting Report: HH PRICE SBK | Phone No.: 2953 2411 | Inspection Responsibility: INSULATION | Date of Report: 5-6-87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN 5	FIRE EXIT ONLY STAIRWELLS NEED SIGN AT FOOT OF STAIRS TO PREVENT USAGE FROM STREET LEVEL TO 6200 SERIES TANK FARM				195213
IN 6	NEW INS. NOT WEATHER SEALED NEAR 6227 TANK - TOP LEVEL & 6236	✓			
IN 7	INSULATION EXPOSED, WEATHERED, LAYING ON GRATING - NEAR 174 EAST SIDE TOP LEVEL CLOSE TO 6236 TANK	✓			
IN 8	TANK 6240 — TOP OF TANK NEEDS WEATHER BARRIER BEFORE INSULATION IS TOTALLY LOST. FIXABLE NOW. SOME EXPOSED INSULATION	✓	TEST + FIX/REMOVE		
IN 9	B.208 STRUCTURE ON TOP - EVAPORATOR EXPOSED INSULATION OLD & NEW. ↓ WEATHERED - FALLING TO GROUND	✓	TEST + FIX/REMOVE		

ENTIRE AREA

* SEE 1 OF 3

UCC 008446

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: MILL / UICC | Dept. No.: 121 | Location: TANK FARM | Date of Inspection: 5-6-87

Inspector Submitting Report: H H PRICE / SBK | Phone No.: 2953 / 2411 | Inspection Responsibility: INSULATION | Date of Report: 5-6-87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN 10	EXPOSED INSULATION OVERHEADS - NEAR 6747 - 7635 TANKS 8-10' ON LINE MOUSEWOOL ON LINES AT GAUGE - BAD SHAPE	✓			
IN 11	086-30 LINE - ENTIRE LENGTH THRU TANK FARM - EXPOSED INSULATION INSULATION EXPOSED / FLYAWAY IN NUMEROUS SPOTS	✓	TEST & FIX		
	INSULATION ON PIPERACK POST NEXT TO 1660				
IN 12	EXPOSED INSULATION OVERHEAD IN RACK BY 1635 T/B TANK	✓			
IN 13	EXPOSED INSULATION OVERHEAD SB# WEST OF 1516 ETC TANK TKS 5915, 599 ETC.	✓	TEST & FIX	6/11/87	

* SEE 1 OF 3

* UCC 008447

UNION CARBIDE CORPORATION
SOUTH CHARLESTON PLANT
Safety and Health Department
South Charleston, West Virginia 25303

June 3, 1987

TO: S. J. Chanley
L. C. Stewart

CC: B. D. Mollohan*
G. F. Painter*
M. J. Shoger*
W. N. Stratton*

Re: SHARE Inspection Results

Dear Sara and Larry:

You will find attached a copy of the findings from the SHARE inspection held June 3, 1987. Thank you for the cooperation of your staff and hourly folke in making the audit meaningful.

The program goals are that the following items be satisfied by your department:

1. All deficiencies must be addressed within ninety (90) days of the inspection; and

2. An update is sent to the SHARE coordinator and your APM each thirty (30) days after the inspection until completion. You can use a copy of this report and the spaces below in summarizing your completion progress.

I trust that you will find this program worth supporting to continue to maintain and improve our plant facilities and safety. If you have any questions or need help in understanding the requirements/specifications contained within, please contact me at your earliest convenience.

Steve Kovach
S. B. Kovach
SHARE Coordinator

PROGRESS UPDATE

	30 Days	60 Days	90 Days
	(July 3, 1987)	(Aug. 3, 1987)	(Sep. 3, 1987)
% Complete	62 %		
Signature	L. C. Stewart S. J. Chanley		

Send copy of update to: B. D. Mollohan - Bldg. 82-3
G. F. Painter - Bldg. 82-3
S. B. Kovach - Bldg. 109-2

SBH/yc
1658A

Attachment

*Copy of letter only

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: Distribution Misc
Dept. No.: 228/068
Location: Upper Island Misc
Date of Inspection: 6/3/87

Inspector Submitting Report: H. H. Price
Phone No.: 2953
Inspection Responsibility: Insulation
Date of Report: 6/3/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Date Correct	Shop Orc Number
IN 1	2 Insulated Lines in #127		Take Samples. Remove if Asbestos Facility out of service.	Complete	
IN 2	Exposed Ins North of 924 Tank & South 923 Tank overhead East #127	✓	Test Remove if Asbestos Facility out of service	Complete	
IN 3	Exposed Insulation in Rack Sb. Bldg 128	✓	Check Strip		
IN 4	Exposed Ins. East #104 & North		Seal + Strip		
IN 5	Ins. on 1st Floor 3 Rooms #142; has Canvas Transite 1st Floor #142	✓	Test & Remove		

UCC 008449

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: Distribution Misc | Dept. No.: 228/064 | Location: Upper Island Misc | Date of Inspection: 6/3/87

Inspector Submitting Report: H H Price | Phone No.: 3953 | Inspection Responsibility: Insulation | Date of Report: 6/3/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord Number
IN 6	Seal Insulation in RACK So West Corner # 127				
IN 7	4"-3" Pipe Insulated Up in ceiling Painted Blue 18' of Each 3 2" Lines in Same Area So. of Bldg 1st Floor		Check for Asbest		

UCC 008450

UNION CARBIDE CORPORATION
SOUTH CHARLESTON PLANT
Safety and Health Department
South Charleston, West Virginia 25303

June 10, 1987

TO: R. W. Decrease

CC: B. D. Mollohan*
M. J. Shoger*

Re: SHARE Inspection Results

Dear Bob:

You will find attached a copy of the findings from the SHARE inspection held June 10, 1987. Thank you for the cooperation of your staff and hourly folke in making the audit meaningful.

The program goals are that the following items be satisfied by your department:

1. All deficiencies must be addressed within ninety (90) days of the inspection; and

2. An update is sent to the SHARE coordinator and your APM each thirty (30) days after the inspection until completion. You can use a copy of this report and the spaces below in summarizing your completion progress.

I trust that you will find this program worth supporting to continue to maintain and improve our plant facilities and safety. If you have any questions or need help in understanding the requirements/specifications contained within, please contact me at your earliest convenience.

Steve Kovach

S. B. Kovach
SHARE Coordinator

PROGRESS UPDATE

	30 Days (July 10, 1987)	60 Days (Aug. 10, 1987)	90 Days (Sep. 10, 1987)
% Complete	_____	_____	_____
Signature	_____	_____	_____

Send copy of update to: B. D. Mollohan - Bldg. 82-3
S. B. Kovach - Bldg. 109-2

SBK/yc
1658A

Attachment

*Copy of letter only

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: SVR | Dept. No.: 083 | Location: Bldg 189/177 | Date of Inspection: 6/10/87

Inspector Submitting Report: H.H. Price | Phone No.: 2953 | Inspection Responsibility: Insulation | Date of Report: 6/10/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN1	Exposed Ins. on 1st Floor 177 Perlite A small amount Could be Asbestos		Check & Seal		
IN2	Exposed Ins on 3rd Level #177 342 Area.		Seal		
IN3	Exposed Ins on west side 5th Floor at Heater 177		Seal		
IN4	Exposed Ins 6th Floor 177 on Left as you Enter from East side Also on west Wall	✓	Strip & Seal		
IN5	Exposed Ins. So. Wall 6th Floor.	✓	Remove		

UCC 008452

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: SVR | Dept. No.: 083 | Location: Bldg 177/189 | Date of Inspection: 6/10/87

Inspector Submitting Report: H. H Price | Phone No.: 2953 | Inspection Responsibility: Insulation | Date of Report: 6/10/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN6	Exposed Ins in Locker Room 2nd deck Bld 189 over Lockers 287	✓	Seal		
IN7	Exposed ins at Heaters 189 3rd Floor	✓	Seal		
IN8	Exposed Insulation going N. To Main Rack	✓	Strip.		

UCC 008453

UNION CARBIDE CORPORATION
SOUTH CHARLESTON PLANT
Safety and Health Department
South Charleston, West Virginia 25303

June 17, 1987

TO: D. H. Ott

CC: B. N. Gliatta*
M. J. Shoger*

Re: SHARE Inspection Results

Dear Dave:

You will find attached a copy of the findings from the SHARE inspection held June 17, 1987. Thank you for the cooperation of your staff and hourly folke in making the audit meaningful.

The program goals are that the following items be satisfied by your department:

1. All deficiencies must be addressed within ninety (90) days of the inspection; and

2. An update is sent to the SHARE coordinator and your APM each thirty (30) days after the inspection until completion. You can use a copy of this report and the spaces below in summarizing your completion progress.

I trust that you will find this program worth supporting to continue to maintain and improve our plant facilities and safety. If you have any questions or need help in understanding the requirements/specifications contained within, please contact me at your earliest convenience.

Steve Kovach
S. B. Kovach
SHARE Coordinator

PROGRESS UPDATE

	30 Days (July 17, 1987)	60 Days (Aug. 17, 1987)	90 Days (Sep. 17, 1987)
% Complete	_____	_____	_____
Signature	_____	_____	_____

Send copy of update to: B. N. Gliatta - Bldg. 82-3
S. B. Kovach - Bldg. 109-2

SBK/yc
1658A

Attachment

*Copy of letter only

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: Polyols | Dept. No.: 106 | Location: Bldg 103 | Date of Inspection: 6/17/87

Inspector Submitting Report: H.H. Price | Phone No.: 3953 | Inspection Responsibility: Insulation | Date of Report: 6/17/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN1	Exposed Ins At Tank 609 c/o West Bldg 103	✓	Strip & Repair. Sample.		
* IN2	Exposed Asbestos ~~Corrugated~~ Paper 1st Floor 103	✓	Strip.		
IN3	Exposed Ins. 1st Floor 103 West Wall. (Platform)		Patch & Seal		
IN4	Exposed Ins. 1st Floor at door way So.	✓	Sample & Repair		
* IN5	Exposed Asbestos on dead Pipe N. East No 9 Kettle	✓	Strip		

UCC 008455

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: Polyols | Dept. No.: 106 | Location: Bldg 103 | Date of Inspection: 6/17/87

Inspector Submitting Report: H Price | Phone No.: 2953 | Inspection Responsibility: Insulation | Date of Report: 6/17/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN6	Exposed Insulation overhead So of Kettle	✓	Sample, Strip & Seal		
IN7	Exposed Ins. East Wall 1st Floor at Elevator	✓	Check & Seal		
IN8	Exposed Ins. in Rack North 103 & Against Bldg.	✓	Sample & Strip & Seal		
IN9	Exposed ins in Rack west of 103 ⇐ to Bldg 103	✓	Sample & strip		
IN10	Exposed Ins. N. End of 103 3rd Floor	✓	Patch & Seal		

UCC 008456

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: Polyols | Dept. No.: 106 | Location: Bldg 103 | Date of Inspection: 6/17/87

Inspector Submitting Report: H H Price | Phone No.: 2953 | Inspection Responsibility: Insulation | Date of Report: 6/17/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN 11	Exposed Ins. going from 3rd to Roof on west wall Next ~~Stair~~ Way going To Roof middle of Bldg. ~~East~~	✓	Repair		
IN 12	Exposed Ins. So End of 3rd Floor	✓	Patch & Seal		
IN 13	Exposed Ins on Roof 103	✓	Patch & Seal & Strip Some		
* IN 14	Exposed Asbestos overhead So End 2nd Floor 103 Paper.	✓	Strip		

UCC 008457

UNION CARBIDE CORPORATION
SOUTH CHARLESTON PLANT
Safety and Health Department
South Charleston, West Virginia 25303

June 24, 1987

TO: L. C. Stewart

CC: G. F. Painter*
M. J. Shoger*

Re: SHARE Inspection Results

Dear Larry:

You will find attached a copy of the findings from the SHARE inspection held June 24, 1987. Thank you for the cooperation of your staff and hourly folke in making the audit meaningful.

The program goals are that the following items be satisfied by your department:

1. All deficiencies must be addressed within ninety (90) days of the inspection; and

2. An update is sent to the SHARE coordinator and your APM each thirty (30) days after the inspection until completion. You can use a copy of this report and the spaces below in summarizing your completion progress.

I trust that you will find this program worth supporting to continue to maintain and improve our plant facilities and safety. If you have any questions or need help in understanding the requirements/specifications contained within, please contact me at your earliest convenience.

S. B. Kovach
SHARE Coordinator

PROGRESS UPDATE

	30 Days (July 24, 1987)	60 Days (Aug. 24, 1987)	90 Days (Sep. 24, 1987)
% Complete	_____	_____	_____
Signature	_____	_____	_____

Send copy of update to: G. F. Painter - Bldg. 82-3
S. B. Kovach - Bldg. 109-2

SBK/yc
1658A

Attachment

*Copy of letter only

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: UCC VME Unit | Dept. No.: 064 | Location: Bldg 134F | Date of Inspection: 6/24/87

Inspector Submitting Report: H H Price | Phone No.: 3953 | Inspection Responsibility: Insulation | Date of Report: 6/24/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN1	Exposed Ins. in Rack East Tank 1197	✓	Sample & Seal		
IN2	Exposed Ins. on Top Tank Piping & Rack North East #133	✓	Strip.		
IN3	Exposed ins. West of #134 in Structure	✓	Strip & Seal		
IN4	Exposed ins S. West #134 in structure	✓	Strip & Patch & Seal Sample		
IN5	Exposed Ins at East Wall 1st Floor at 1st door Looking N.	✓	Sample & Seal		

UCC 008459

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: UCC VME Unit | Dept. No.: 06H | Location: 134 | Date of Inspection: 6/24/87

Inspector Submitting Report: H H Price | Phone No.: 3953 | Inspection Responsibility: Insulation | Date of Report: 6/24/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN6	Exposed Ins.	✓	Seal		
IN7	Exposed Ins. on 3rd Floor Structure on 3rd Land.	✓	Sample & Repair Strip.		
* IN8	Exposed Asbestos on Roof 134	✓	Strip.		
IN9	Bags of Ins in Rack So. East 133		Remove		
* IN10	Exposed Asbestos So. West Corner 134	✓	Strip & Remove		

UCC 008460

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: Vicc VME Unit | Dept. No.: 064 | Location: 134 | Date of Inspection: 6/24/87

Inspector Submitting Report: J H Price | Phone No.: 3953 | Inspection Responsibility: Insulation | Date of Report: 6/24/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN 21	Exposed ins in Rack East Sc. 134	✓	Sample & Patch		
IN 10	Exposed Ins in Rack Sc. 134	2	Sample & Strip		

UCC 008461

UNION CARBIDE CORPORATION
SOUTH CHARLESTON PLANT
Safety and Health Department
South Charleston, West Virginia 25303

July 1, 1987

TO: P. R. Desai

CC: G. F. Painter*
M. J. Shoger*

Re: SHARE Inspection Results

Dear Prayful:

You will find attached a copy of the findings from the SHARE inspection held July 1, 1987. Thank you for the cooperation of your staff and hourly folke in making the audit meaningful.

The program goals are that the following items be satisfied by your department:

1. All deficiencies must be addressed within ninety (90) days of the inspection; and

2. An update is sent to the SHARE coordinator and your APM each thirty (30) days after the inspection until completion. You can use a copy of this report and the spaces below in summarizing your completion progress.

I trust that you will find this program worth supporting to continue to maintain and improve our plant facilities and safety. If you have any questions or need help in understanding the requirements/specifications contained within, please contact me at your earliest convenience.

Steve Kovach

S. B. Kovach
SHARE Coordinator

PROGRESS UPDATE

	30 Days (Aug. 1, 1987)	60 Days (Sep. 1, 1987)	90 Days (Oct. 1, 1987)
% Complete	_____	_____	_____
Signature	_____	_____	_____

Send copy of update to: G. F. Painter - Bldg. 82-3
S. B. Kovach - Bldg. 109-2

SBK/yc
1658A

Attachment

*Copy of letter only

Housekeeping → A-

SOUTH CHARLESTON PLANT MANAGER'S SAFETY AND HEALTH INSPECTION REPORT

Department Title: Mainland Chemicals | Dept. No.: 077 | Location: B-42, B-4, B-5, B-6 East Tnk Farm | Date of Inspection: 7/1/87

Inspector Submitting Report: D. HANSHEW & Cassier, T. Cauld. II | Phone No.: 3144 | Inspection Responsibility: Env Prof. | Date of Report: 7/1/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
EP-1	½ Gal of Oil (?) in plastic 1 gal container. Should be properly labeled (ID, date, etc.) Location: West of #19 still under switchbank (B42)	✓			
EP-2	Broken Insulation on line (Asbestos ?) Friable. If Asbestos should be sealed to prevent fiber loss. (B42) South end of #5 still pot near open doorway	✓			
EP-3	Unlabeled Drum – Above #5 still pot on platform B-42				
EP-4	open ended line – (≃ 1¼") stairwell walkway personnel hazard from spray south of Tnk 552	✓			
EP-5	Tanks 513, 514, 521, 522 No curbs on pumps to prevent oil from entering clean sewer Tagged as EP-4 on 12/3/86				

513 514 521 522

UCC 008463

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title P.G. Maint and Land Chemicals | Dept. No. 077 | Location Bldg 4 & G 42 | Date of Inspection 7/1/87

Inspector Submitting Report H.H. Price | Phone No. 2953 | Inspection Responsibility Insulation | Date of Report 7/1/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN1	Exposed Insulation Bldg 4 1st Floor N. Side	✓	Patch & Seal		
IN2	Exposed Ins. East End No 1 Autoclave 2nd Land. Bldg 4	✓	Patch & Seal		
IN3	Exposed ins Asbestos in Bldg 5 3rd Land	✓	Strip & Reinsulate Part of Line		
IN4	Exposed ins ~~2nd~~ Floor Bldg 6 2 places.	✓	Seal & Patch		
IN5	Exposed Ins. Bldg 42 1st Floor S. Wall at door & Stairway	✓	Seal		

UCC 008464

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title P.G. Maintenance Chemicals | Dept. No. 077 | Location Bldg 4 5 6 42 | Date of Inspection 7/1/87

Inspector Submitting Report H H Price | Phone No. 2953 | Inspection Responsibility Insulation | Date of Report 7/1/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN6	Exposed Ins. So. East Corner Bldg 42 1st Floor		Patch & Seal		
IN7	Exposed Insulation Stair Way going To 2nd Floor Both sides stair Way Bldg #2	✓	Strip & Reinsulate		
IN8	Exposed Ins 2nd Land East End #42	✓	Patch & Seal		
IN9	Exposed Asbestos 2nd Floor #2 East End	✓	Strip & Reinsulate		
IN10	Exposed Ins at Stair Way Both sides going from 2nd To 3rd East end #2 Under Grating	✓	Strip & Reinsulate		

UCC 008465

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

BG

Department Title Maint Land Chem | Dept. No. 077 | Location 4,8,6,5,42 | Date of Inspection 7/1/87

Inspector Submitting Report HH Price | Phone No. 2953 | Inspection Responsibility Insulation | Date of Report 7/1/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN11	Exposed Ins. 3rd Land East end H2	1	Strip & Reinsulate		
IN12	Exposed ins in Rack Tank Farm. Runing East West between 29 & 53	2	Strip & Ins.		
IN13	Exposed in Rack	1	Strip		

UCC 008466

UNION CARBIDE CORPORATION
SOUTH CHARLESTON PLANT
Safety and Health Department
South Charleston, West Virginia 25303

July 22, 1987

TO: D. R. Stokely

CC: S. W. Drake*
M. J. Shoger*

Re: SHARE Inspection Results

Dear Dave:

You will find attached a copy of the findings from the SHARE inspection held July 22, 1987. Thank you for the cooperation of your staff and hourly folke in making the audit meaningful.

The program goals are that the following items be satisfied by your department:

1. All deficiencies must be addressed within ninety (90) days of the inspection; and

2. An update is sent to the SHARE coordinator and your APM each thirty (30) days after the inspection until completion. You can use a copy of this report and the spaces below in summarizing your completion progress.

I trust that you will find this program worth supporting to continue to maintain and improve our plant facilities and safety. If you have any questions or need help in understanding the requirements/specifications contained within, please contact me at your earliest convenience.

S. B. Kovach
SHARE Coordinator

PROGRESS UPDATE

	30 Days (Aug. 22, 1987)	60 Days (Sep. 22, 1987)	90 Days (Oct. 22, 1987)
% Complete	70%	76%	90%
Signature	8/27/87	9/30/87	10/26/87

Send copy of update to: S. W. Drake - Bldg. 82-3
S. B. Kovach - Bldg. 109-2

SBK/yc
1658A

Attachment

*Copy of letter only

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: Chemical Mix | Dept. No.: 049 | Location: 303 | Date of Inspection: 7/22/87

Inspector Submitting Report: H.H. Price | Phone No.: 2953 | Inspection Responsibility: Insulation | Date of Report: 7/27/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Order Number
IN 1	Exposed ins. between 3056 & 3061 Tanks & 3066.		Seal Asbestos insulation removed	9/24/87	
IN 2	Exposed Ins. in Rack going To Tank Car Load Fac. between Tank 2063 & 2064 & Tank Car Load Fac.	✓	Patch & Seal Asbestos insulation removed	9/24/87	
IN 3	Exposed Ins. in Rack West Tank 301H & on Ground	✓	Patch Seal Work stopped Insulation removed	10/??/87	
IN 4	Not Following Color Code for Asbestos Free ins.	✓			
IN 5	Asbestos Free Sign Reads Asbestos Insulation	✓	Follow Color Code Covered	10/??/87	

UCC 008468

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: Chemical Mix | Dept. No.: 049 | Location: 323 | Date of Inspection: 7/22/87

Inspector Submitting Report: H.H. Price | Phone No.: 2953 | Inspection Responsibility: Insulation | Date of Report: 7/22/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Date Correct	Shop Ord. Number
1N6	Exposed Ins. in Rack North & South East 323	✓	Patch & Seal Work started Insulation removed	10/24/87	
1N7	Exposed Ins in Rack Runing East & West Along Rd.	✓	Patch Seal Strip Insulation removed	10/24/87	
1N8	Exposed Ins. Over head in 303 Over head	✓	Patch & seal Work started Patched and sealed	10/8/87	
1N9	Exposed Asbestos	✓	Strip Patch seal Insulation removed Work started	10/27/87	
1N10	Exposed ins. Tank Car Load Rack So. 303. 3rd door on So. side	✓	Patch & Seal Work started		

UCC 008469

UNION CARBIDE CORPORATION
SOUTH CHARLESTON PLANT
Safety and Health Department
South Charleston, West Virginia 25303

July 29, 1987

TO: T. G. Swanson

CC: G. F. Painter*
M. J. Shoger*

Re: SHARE Inspection Results

Dear Terry:

You will find attached a copy of the findings from the SHARE inspection held July 29, 1987. Thank you for the cooperation of your staff and hourly folke in making the audit meaningful.

The program goals are that the following items be satisfied by your department:

1. All deficiencies must be addressed within ninety (90) days of the inspection; and

2. An update is sent to the SHARE coordinator and your APM each thirty (30) days after the inspection until completion. You can use a copy of this report and the spaces below in summarizing your completion progress.

I trust that you will find this program worth supporting to continue to maintain and improve our plant facilities and safety. If you have any questions or need help in understanding the requirements/specifications contained within, please contact me at your earliest convenience.

S. B. Kovach
SHARE Coordinator

PROGRESS UPDATE

	30 Days (Aug. 29, 1987)	60 Days (Sep. 29, 1987)	90 Days (Oct. 29, 1987)
% Complete	_____	_____	_____
Signature	_____	_____	_____

Send copy of update to: G. F. Painter - Bldg. 82-3
S. B. Kovach - Bldg. 109-2

SBK/yc
1658A

Attachment

*Copy of letter only

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: Island Powerhouse | Dept. No.: 004 | Location: 151 | Date of Inspection: 7/29/87

Inspector Submitting Report: H H Price | Phone No.: 2953 | Inspection Responsibility: Insulation | Date of Report: 7/29/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN1	Exposed Asbestos on ~~Pipe~~ No 16 Boiler Recip. Lines	✓	Patch & Seal		
IN2	Exposed Ins on No 15 Boiler Recip. Lines	✓	Patch & Seal		
IN3	Exposed Ins on duct going To Stack from 15 & 16 Boiler	✓	Strip or Patch		
IN4	Exposed Ins So. ~~West~~ End of 151	✓	Repair & Seal		
IN5	Exposed Ends of ½" Pipe High between 1st & 2nd Stack Looking North		Seal		

UCC 008471

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: Island Powerhouse | Dept. No.: 004 | Location: 151 | Date of Inspection: 7/29/97

Inspector Submitting Report: H H Price | Phone No.: 2953 | Inspection Responsibility: Insulation | Date of Report: 7/29/97

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN6	Insulation Needs Weather Barrier N. East Corner 151				
IN7	Exposed Ins on 2nd Landing N. 151 East Corner		Patch & Seal		
IN8	Patch Cones on No 25 Per-cap Cones	✓	Patch & Seal		

UCC 008472

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: ENERGY SYSTEMS
Dept. No.: 004
Location: Island Power House
Date of Inspection: 29 July 87

Inspector Submitting Report: R. R. Wildman
Phone No.: 2460
Inspection Responsibility: Personnel Safety
Date of Report: 29 July 87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
	Deficient in OSHA Mandated Training				
PS 1	Annual Notification of Teratogens				
	Acrylonitrile & Ethylene Oxide				
	Fire Extinguishers - Asbestos				

UCC 008473

UNION CARBIDE CORPORATION
SOUTH CHARLESTON PLANT
Safety and Health Department
South Charleston, West Virginia 25303

August 12, 1987

TO: D. H. Ott

CC: B. N. Gliatta*
M. J. Shoger*

Re: SHARE Inspection Results

Dear Dave:

You will find attached a copy of the findings from the SHARE inspection held August 12, 1987. Thank you for the cooperation of your staff and hourly folke in making the audit meaningful.

The program goals are that the following items be satisfied by your department:

1. All deficiencies must be addressed within ninety (90) days of the inspection; and

2. An update is sent to the SHARE coordinator and your APM each thirty (30) days after the inspection until completion. You can use a copy of this report and the spaces below in summarizing your completion progress.

I trust that you will find this program worth supporting to continue to maintain and improve our plant facilities and safety. If you have any questions or need help in understanding the requirements/specifications contained within, please contact me at your earliest convenience.

Steve K.
S. B. Kovach
SHARE Coordinator

PROGRESS UPDATE

	30 Days (Sep. 12, 1987)	60 Days (Oct. 12, 1987)	90 Days (Nov. 12, 1987)
% Complete	_____	_____	_____
Signature	_____	_____	_____

Send copy of update to: B. N. Gliatta - Bldg. 82-3
S. B. Kovach - Bldg. 109-2

SBK/yc
1658A

Attachment *Copy of letter only

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: Phase 4 Polyols | Dept. No.: 10600 | Location: 196 | Date of Inspection: 8/12/87

Inspector Submitting Report: H. H. Price | Phone No.: 3953 | Inspection Responsibility: Insulation | Date of Report: 8/12/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN1	Exposed ins. at 847 overhead North. 1st Floor		Patch & Seal		
IN2	Exposed ins N. No 7 Cat Bed Mix & No 9 Cat Bed Mix. 1st Floor		Patch & Seal		
IN3	Metal Weather Barrier on N. side & still Collum Needs Repaired 3rd Level Condensate Blowing on it		Repair		
IN4	Evaporator top Stairs East End Needs Repairs		Repair		
IN5	Exposed Unibestas West Elect Switch Rack West 22'	✓	Remove & Replace		

UCC 008475

UNION CARBIDE CORPORATION
SOUTH CHARLESTON PLANT
Safety and Health Department
South Charleston, West Virginia 25303

August 19, 1987

TO: J. C. Ketcham

CC: S. W. Drake*
M. J. Shoger*

Re: SHARE Inspection Results

Dear Jan:

You will find attached a copy of the findings from the SHARE inspection held August 19, 1987. Thank you for the cooperation of your staff and hourly folke in making the audit meaningful.

The program goals are that the following items be satisfied by your department:

1. All deficiencies must be addressed within ninety (90) days of the inspection; and

2. An update is sent to the SHARE coordinator and your APM each thirty (30) days after the inspection until completion. You can use a copy of this report and the spaces below in summarizing your completion progress.

I trust that you will find this program worth supporting to continue to maintain and improve our plant facilities and safety. If you have any questions or need help in understanding the requirements/specifications contained within, please contact me at your earliest convenience.

S. B. Kovach
SHARE Coordinator

PROGRESS UPDATE

	30 Days (Sep. 19, 1987)	60 Days (Oct. 19, 1987)	90 Days (Nov. 19, 1987)
% Complete	_____	_____	_____
Signature	_____	_____	_____

Send copy of update to: S. W. Drake - Bldg. 82-3
S. B. Kovach - Bldg. 109-2

SBK/yc
1658A

Attachment *Copy of letter only

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: Oxide Auddvets | Dept. No.: 109 | Location: 36 N. Structure | Date of Inspection: 8-19-87

Inspector Submitting Report: H H Price | Phone No.: 2953 | Inspection Responsibility: Insulation | Date of Report: 8-19-87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN1	Exposed Ins West end structure ground Floor Up in Rack	✓	Patch & Seal		
IN2	Exposed Ins in Rack 1st Floor inbetween 961S & 961N & Entire Length Structure	✓	Patch & Seal		
* IN3	Exposed Asbestos N. 9795	✓	Strip & Replace		
* IN4	No 5 Still Col. and Line A	✓	Strip & ~~Patch~~ Insulate & Seal		
* IN5	Exposed ins West of No 4 & 5 Reactors along Walkway N. & S.	✓	Patch & Seal		

UCC 008477

SOUTH CHARLESTON PLANT SAFETY/HEALTH AUDIT TEAM'S REPORT

Department Title: Oxide Audducts | Dept. No.: 169 | Location: 36 N. Structure | Date of Inspection: 8/19/87

Inspector Submitting Report: HH Price | Phone No.: 7953 | Inspection Responsibility: Insulation | Date of Report: 8/19/87

Item No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Date Correct	Shop Ord. Number
1N6	Exposed Ins So. Side Structure 2nd Land. ~~Rack~~	✓	Strip Part & Metal & Patch		
* 1N7	Rack N. S. End of Bridge Unibestos (Ins Laying in Rack)	✓	Strip & Reinsulate		
* 1N8	Exposed Ins in Rack East & West Between River & Structure in Bad Shape	✓	Patch & Seal		
1N9	Exposed ins on Landing at N. S Rack East End Structure	✓	Patch & Seal		
* 1N10	Exposed Asbestos walkway Rt side going Pipe Rack East of structure 2nd Land	✓	Seal & Patch		

* Asbestos.

UCC 008478

UNION CARBIDE CORPORATION
SOUTH CHARLESTON PLANT
Safety and Health Department
South Charleston, West Virginia 25303

September 3, 1987

TO: S. J. Chanley

CC: B. D. Mollohan*
M. J. Shoger*
W. N. Stratton*

(72)

Re: SHARE Inspection Results

Dear Sara:

You will find attached a copy of the findings from the SHARE inspection held September 3, 1987. Thank you for the cooperation of your staff and hourly folke in making the audit meaningful.

The program goals are that the following items be satisfied by your department:

1. All deficiencies must be addressed within ninety (90) days of the inspection; and

2. An update is sent to the SHARE coordinator and your APM each thirty (30) days after the inspection until completion. You can use a copy of this report and the spaces below in summarizing your completion progress.

I trust that you will find this program worth supporting to continue to maintain and improve our plant facilities and safety. If you have any questions or need help in understanding the requirements/specifications contained within, please contact me at your earliest convenience.

S. B. Kovach
SHARE Coordinator

PROGRESS UPDATE

	30 Days (Oct. 3, 1987)	60 Days (Nov. 3, 1987)	90 Days (Dec. 3, 1987)
% Complete			
Signature			

Send copy of update to: B. D. Mollohan - Bldg. 82-3
S. B. Kovach - Bldg. 109-2

SBK/yc
1658A

Attachment *Copy of letter only

SOUTH CHARLESTON PLANT SHARE AUDIT TEAM'S REPORT

Department Title: Distribution | Dept. No.: 211 | Location: B 80, 75 oxide RACK | Date of Inspection: 9-2-97

Inspector Submitting Report: H H Price | Phone No.: 3953 | Inspection Responsibility: Insulation

Tag No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN1	Non Asbestos at Pump & Switch Bank So. E. 79 Ground Level.		Seal		
IN2	Exposed Ins. 2nd Level So. E 79 Bldg & AS you go up steps At west End Perlite & RAY/o		Seal		
IN3	Ins. To Eye bath Needs Weather Barrier		Seal Water Proof		
IN4	Asbestos on dead Line west 75	✓	Strip & Remove		
IN5	Exposed ins west End 80 out side in RACK.		Needs Weather Barrier.		
	Some Asbestos	✓	Remove.		

UCC 008480

SOUTH CHARLESTON PLANT SHARE AUDIT TEAM'S REPORT

Department Title Dist. Dept. No. 211 Location Bldg 60,75 outside RHCH Date of Inspection 9/2/87

Inspector Submitting Report H. H Price Phone No. 2953 Inspection Responsibility Insulation

Tag No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN6	Ins. inside on 1st & 2nd level Needs Weather Barrier		Seal		

UCC 008481

UNION CARBIDE CORPORATION
SOUTH CHARLESTON PLANT
Safety and Health Department
South Charleston, West Virginia 25303

September 23, 1987

TO: D. L. Meadows

CC: B. N. Gliatta*
M. J. Shoger*

Re: SHARE Inspection Results

Dear Dillard:

You will find attached a copy of the findings from the SHARE inspection held September 23, 1987. Thank you for the cooperation of your staff and hourly folke in making the audit meaningful.

The program goals are that the following items be satisfied by your department:

1. All deficiencies must be addressed within ninety (90) days of the inspection; and

2. An update is sent to the SHARE coordinator and your APM each thirty (30) days after the inspection until completion. You can use a copy of this report and the spaces below in summarizing your completion progress.

I trust that you will find this program worth supporting to continue to maintain and improve our plant facilities and safety. If you have any questions or need help in understanding the requirements/specifications contained within, please contact me at your earliest convenience.

Steve Kovach

S. B. Kovach
SHARE Coordinator

PROGRESS UPDATE

	30 Days	60 Days	90 Days
	(Oct. 23, 1987)	(Nov. 23, 1987)	(Dec. 23, 1987)
% Complete	30%		
Signature	D. L. Meadows		

Send copy of update to: G. F. Painter - Bldg. 82-3
S. B. Kovach - Bldg. 109-2

SBK/yc
1658A

Attachment

*Copy of letter only

SOUTH CHARLESTON PLANT SHARE AUDIT TEAM'S REPORT

Department Title: Specialty Chem & Cat / Dept. No.: 115 / Location: Drum Fac, West Tank Farm, Truck Rack / Date of Inspection: 9/23/87

Inspector Submitting Report: H. H. Price / Phone No.: 2953 / Inspection Responsibility: Insulation

Tag No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
* IN1 MLC	West door overhead So. End Bldg 15± Exposed Asbestos	✓	Seal / This will be included on the 1988 Asbestos Stripping list. Target date for completion end of 1st Qrt. 1988		
* IN2 MLC	Exposed Ins on Line going from West Side Bldg to Tank Farm at 5110 Tank. Over Safety shower 62 Line going To ground on E. Side 5110	✓	Strip S.A.A.		
* IN3 MLC	Exposed Asbestos East 5120 Tank at Pump	✓	Strip. S.A.A.		
* IN4 MLC	Asbestos on tank 40 74	✓	Seal S.A.A.		
* IN5 MLC	Exposed Ins. N 5171 Tank	✓	Strip. S.A.A.		

* Asbestos

UCC 008483

SOUTH CHARLESTON PLANT SHARE AUDIT TEAM'S REPORT

Department Title Specialty Chem & Cat Dept. No. 115 Location West Tank Farm Truck Rack 156 Drumming Date of Inspection 9/23/87

Inspector Submitting Report H.H. Price Phone No. 2953 Inspection Responsibility Insulation

Tag No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN6 MLC	Fiberglass Weather Barrier gone on Tank 4077		Repair weather barrier on tank 4077 will be replaced completion date required for 1-88		202951
MLC	Ins. in Bags N. West HC 14		Remove Completed	10-15-87	195104
MLC					
* IN7 MLC	Exposed Ins 4081 ground	✓	Patch Same as #1		
* IN4 MLC	Exposed Ins. Leak in Steam Needs Ins. after Leak is Fixed West of Bldg.	✓	Repair — Same as #1		

UCC 008484

SOUTH CHARLESTON PLANT SHARE AUDIT TEAM'S REPORT

Department Title: Spec. Chem/Cat. | Dept. No.: 115 | Location: B 15L & Area | Date of Inspection: 9/23/87

Inspector Submitting Report: T.L. Caudill | Phone No.: X-2299 | Inspection Responsibility: EP

Tag No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
1 MLC	Asbestos Dumpster - overflowing & contains non-asbestos trash - NW of Tank Truck Unloading Sta # 14		This was a contractors dumpster used for Polyols Dept. while stripping their Phase IV tank farm Out of our unit Area	NA	
2 D	Spent Filters lying in NW corner of B-15L 1st Floor. Dumming Facility.		Filters cleaned up.	15OCT87	
3 ~~D~~	~~Old buckets - painting - maybe just trash - some paint - at 5703 E road~~				
4 MLC	Elec. control Box - out of service - cover barely on - needs to be removed - West of Drum Conveyer	✓	To be corrected by Area 2 E&I		203295
5 D	2 Sample bottles w/ clear liquid - on drum inside B 15L 1st Floor E-side - no tag identifying contents	✓	Samples Disposed/Emptied From an unkown cat. Blend	23OCT87	

UCC 008485

UNION CARBIDE CORPORATION
SOUTH CHARLESTON PLANT
Safety and Health Department
South Charleston, West Virginia 25303

October 26, 1987

TO: P. R. Desai
J. C. Ketcham
D. B. Howard
D. H. Ott
D. R. Stokely
T. G. Swanson

CC: J. R. Dement*
S. W. Drake*
B. N. Gliatta*
G. F. Painter*
E. H. Kivett, Jr.*

Re: SHARE Inspection Results

Gentlepeople:

You will find attached a copy of the findings from the SHARE inspection held October 14, 1987. Thank you for the cooperation of your staff and hourly folke in making the audit meaningful.

The program goals are that the following items be satisfied by your department:

1. All deficiencies must be addressed within ninety (90) days of the inspection; and

2. An update is sent to the SHARE coordinator and your APM each thirty (30) days after the inspection until completion. You can use a copy of this report and the spaces below in summarizing your completion progress.

I trust that you will find this program worth supporting to continue to maintain and improve our plant facilities and safety. If you have any questions or need help in understanding the requirements/specifications contained within, please contact me at your earliest convenience.

S. B. Kovach
SHARE Coordinator

PROGRESS UPDATE

	30 Days (Nov 26, 1987)	60 Days (Dec 26, 1987)	90 Days (Jan 26, 1987)
% Complete	_____	_____	_____
Signature	_____	_____	_____

Send copy of update to: S. B. Kovach - Bldg. 109-2
S. W. Drake - Bldg. 82-3
B. N. Gliatta - Bldg. 82-3
G. F. Painter - Bldg. 82-3

[redacted]
1658A

Attachment

*Copy of letter only

SOUTH CHARLESTON PLANT SHARE AUDIT TEAM'S REPORT

Department Title: Lower Island | Dept. No.: | Location: Lower Island | Date of Inspection: 10/24/87

Inspector Submitting Report: HHP | Phone No.: 2953 | Inspection Responsibility: Insulation

Tag No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN1	Exposed Ins. North East Pumped Tank		Weather Proof		
* IN2	Exposed ins. (Non Asbestos) North Dike Wall at Sphere ~~tanks~~		Patch		
IN3	Exposed Asbestos on Steam S. TK 538	✓	Seal strip ½" Dead Line		
IN4	Exposed Ins. Outside Fence Lower End of Island	✓	Test & strip		
IN5	Exposed Ins. (Perlite) Eth Line		Shop Order Written Waiting on A decision on Paint		

* Asbestos

UCC 008487

UNION CARBIDE CORPORATION
SOUTH CHARLESTON PLANT
Safety and Health Department
South Charleston, West Virginia 25303

September 30, 1987

TO: L. C. Stewart

CC: B. D. Mollohan*
M. J. Shoger*

Re: SHARE Inspection Results

Dear Larry:

You will find attached a copy of the findings from the SHARE inspection held September 30, 1987. Thank you for the cooperation of your staff and hourly folke in making the audit meaningful.

The program goals are that the following items be satisfied by your department:

1. All deficiencies must be addressed within ninety (90) days of the inspection; and

2. An update is sent to the SHARE coordinator and your APM each thirty (30) days after the inspection until completion. You can use a copy of this report and the spaces below in summarizing your completion progress.

I trust that you will find this program worth supporting to continue to maintain and improve our plant facilities and safety. If you have any questions or need help in understanding the requirements/specifications contained within, please contact me at your earliest convenience.

Steve Kovach

S. B. Kovach
SHARE Coordinator

PROGRESS UPDATE

	30 Days (Oct. 30, 1987)	60 Days (Nov. 30, 1987)	90 Days (Dec. 30, 1987)
% Complete	_____	_____	_____
Signature	_____	_____	_____

Send copy of update to: B. D. Mollohan - Bldg. 82-3
S. B. Kovach - Bldg. 109-2

SBK/yc
1658A

Attachment

*Copy of letter only

SOUTH CHARLESTON PLANT SHARE AUDIT TEAM'S REPORT

Department Title LAB | Dept. No. 355 | Location 106 | Date of Inspection 9/30/87

Inspector Submitting Report H. H. Price | Phone No. 2953 | Inspection Responsibility Insulation

Tag No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN1	Exposed Asbestos in Hall WAY At Room 12 in Basement 106		Seal		
IN2	Exposed Ins. in Room 12 Basement 106		Seal		
IN3	Exposed Asb in Room 115 Basement 106	✓	Patch & Seal		
IN4	Exposed Asbestos in Basement 106	✓	Patch		
IN5	Exposed Ins Asbestos Room 23 II 106 Basement	✓	Strip & Redo.		

UCC 008489

SOUTH CHARLESTON PLANT SHARE AUDIT TEAM'S REPORT

Department Title Lab | Dept. No. 355 | Location 106 | Date of Inspection 9/30/87

Inspector Submitting Report H.H. Price | Phone No. 2953 | Inspection Responsibility Insulation

Tag No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
IN6	Exposed Asbestos Room 18 Basement 106	✓	Patch		
IN7	Exposed Ins (asbestos) Room 19 Basement 106				
IN8	Exposed Ins. Asbestos in hallway Room 22 Basement 106	✓	Patch & Seal		
IN9	Exposed Asbestos in Room small East Room 22 Basement Lab 106.				
IN10	Exposed Ins Asbestos in Room 106 1st. Fl. 106 Room 111		Repair		

UCC 008490

SOUTH CHARLESTON PLANT SHARE AUDIT TEAM'S REPORT

Department Title: Lab | Dept. No.: 353 | Location: 186 | Date of Inspection: 9/30/87

Inspector Submitting Report: HHP | Phone No.: 2953 | Inspection Responsibility: Insulation

Tag No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
N11	Asbestos in pipe chase No. End Hallway		Remove		
N12	Asbestos Room 306		Patch		

UCC 008491

UNION CARBIDE CORPORATION
SOUTH CHARLESTON PLANT
Safety and Health Department
South Charleston, West Virginia 25303

October 21, 1987

TO: P. R. Desai

CC: G. F. Painter*
E. H. Kivett*

Re: SHARE Inspection Results

Dear Praful:

You will find attached a copy of the findings from the SHARE inspection held October 21, 1987. Thank you for the cooperation of your staff and hourly folke in making the audit meaningful.

The program goals are that the following items be satisfied by your department:

1. All deficiencies must be addressed within ninety (90) days of the inspection; and

2. An update is sent to the SHARE coordinator and your APM each thirty (30) days after the inspection until completion. You can use a copy of this report and the spaces below in summarizing your completion progress.

I trust that you will find this program worth supporting to continue to maintain and improve our plant facilities and safety. If you have any questions or need help in understanding the requirements/specifications contained within, please contact me at your earliest convenience.

Steve Kovach

S. B. Kovach
SHARE Coordinator

PROGRESS UPDATE

	30 Days (Nov. 21, 1987)	60 Days (Dec. 21, 1987)	90 Days (Jan. 21, 1988)
% Complete	_____	_____	_____
Signature	_____	_____	_____

Send copy of update to: G. F. Painter - Bldg. 82-3
S. B. Kovach - Bldg. 109-2

SBK/yc
1658A

Attachment

*Copy of letter only

SOUTH CHARLESTON PLANT SHARE AUDIT TEAM'S REPORT

Department Title: Mainland Chem. Dept. No. 072 Location: 42 Date of Inspection: 10/21/77

Inspector Submitting Report: HHP Phone No. 2953 Inspection Responsibility: Insulation

HERB PRICE

Tag No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Date Correct	Shop Ord. Number
* on Colm & Reactor 1N1	Exposed ins. on H.H. Reactor East End + Col. setting on Top	✓	Patch & Seal Test for Asbestos		
* 1N2	Exposed Ins. on piping 2nd Land East End structure Overhead	✓	Asbestos Remove Reinsulate		
1N3	Exposed ins. N. of Bldg 42 & So. Structure on 3rd Landing		Repair		
1N4	Exposed Ins. on Still ~~3rd~~ Top Land N.E. 42 structure		Patch		
* 1N5	Exposed Ins top Land N. East Corner 42	✓	Strip & Reinsulate		

* Asbestos

UCC 008493

SOUTH CHARLESTON PLANT SHARE AUDIT TEAM'S REPORT

Department Title: Maintland Chem | Dept. No.: 077 | Location: 42 | Date of Inspection: 10/21/87

Inspector Submitting Report: HHP | Phone No.: 2953 | Inspection Responsibility: Insulation

Tag No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
* IN6	Exposed ins. on Expansion Loop in steam ~~3rd~~ 2nd Land. West End of Bldg 42	✓	Patch		
* IN7	Exposed Asbestos Laying on Grating ~~to~~ on scrap pipe 4+ Foot Stairway going to Roof	✓	Remove		
* IN8	Exposed Ins on grating, piping Overhead 2nd Land. North side Bldg 42	✓	Strip & Replace Check for Asbestos		
IN9	Exposed Ins, on No 1H Still & Collander & Still Col. west 2nd Land 42 Bldg.		Patch		
* IN10	Dead Line West End of Bldg 25' off Floor Exposed Ins.	✓	Remove		

UCC 008494

SOUTH CHARLESTON PLANT SHARE AUDIT TEAM'S REPORT

Department Title: Maint Land Chem | Dept. No.: 027 | Location: 112 | Date of Inspection: 10/21/87

Inspector Submitting Report: [signature] | Phone No.: 2953 | Inspection Responsibility: Insulation

Tag No.	Description of Substandard Condition	Item Tagged (✓)	Corrective Action Plan: Action Steps or Explanation	Corrective Action Plan: Date Correct	Corrective Action Plan: Shop Ord. Number
* IN 11	Exposed Ins on 1st Floor N East Corner	✓	Strip to Repair		

UCC 008495