CENTRAL ENGINEERING DEPARTMENT

PROGRESS REPORT

CEA NO.	AR NO.	DATE
9219	NA	April 1, 1969

PRODUCT Aroclors

TITLE Santowax R and HB-40 - Japan

DIVISION	PLANT
Organic/Int'l.	Yokkaichi, Japan

DISTRIBUTION

CED SECTION MANAGER R. M. Kountz

CED PROJECT MANAGER R. S. Yates

DIVISION REPRESENTATIVE B. O. Severson

O. R. Bailey
J. M. Depp
M. Dmytryszyn
R. E. Emling
F. W. Enoch
J. R. Fair
F. J. Holzapfel
R. W. Kaltenrieder (2)
F. P. LaBelle
R. E. Lenz
Russell L. Miller
C. L. Parish
A. B. Terry
L. H. Todd

Organic Division

H. S. Bergen
D. Danna
M. W. Farrar
W. R. Richard
J. E. Springgate

LR

R. E. Howard
C. R. Mitchell

SCOPE

This project provides a process design package for a plant to produce 3.91M pounds per year of Santowax R and 3.0M pounds per year of HB-40 at the Yokkaichi, Japan, plant of Monsanto Mitsubishi Kasei (MMK). MMK will handle the detailed mechanical design of the new facility based on this process design package.

DSW 200024

CONFIDENTIAL INFORMATION

THIS DOCUMENT IS THE PROPERTY OF MONSANTO COMPANY AND THE RECIPIENT IS RESPONSIBLE FOR ITS SAFEKEEPING AND DISPOSITION. IT CONTAINS CONFIDENTIAL INFORMATION WHICH MUST NOT BE REPRODUCED, REVEALED TO UNAUTHORIZED PERSONS OR SENT OUTSIDE THE COMPANY WITHOUT PROPER AUTHORIZATION.

CE-14-B Rev. 2/69

Monsanto

STLCOPCB4058088

Product Aroclors Location Yokkaichi, Japan

Title Santowax R and HB-40 - Japan

Data Tabulated As Of February 28, 1969 CEA No. 9219 AR No. NA

			Last Month	This Mo.
Appropriation	M$ Not Yet Approved	Process Design, % Complete	–	60
Current Estimate	M$ 350	Mechanical Design, % Complete	–	0
Date of Estimate	February, 1969	Construction, % Complete	–	0
Expended & Committed	M$ 2.6	% Expended & Committed	–	–
Spent This Month	M$ 2.6	Design Manpower	–	1.1
Scheduled Completion	May 1, 1969	Construction Manpower	–	0
On Schedule?	yes			

A preliminary project scope report has been prepared and will be issued this month to Organic Division personnel for review.

Process design is 90% complete for both the Santowax R and HB-40 areas.

Engineering flow diagrams have been started, and an instrument review will be held on March 31. A preliminary plot plan has been started.

R. S. Yates

js

DSW 200025