Perfex Corp. File

Call from 2-10-66

Wayne ~~Miller~~ Mueller Asst Ch Engr, application
500 W. Oklahoma Ave
Perfex Corp. Milwaukee

Archer Daniels - Midland
air to Therminal exchanger

all steel but copper brazed (2000°F. copper)
- (will use silver solder repair if necessary)
0.012 steel walls (100 psi operating pressure

170°F. operating temperature

Can go to 400° on startup

Action - recommended use of Therminal for this application - should be total fluid fill, however.

Archer Dan. Mid considering Dow therm or Therminal system

Whose area? Should contact.

Send Design Guide to Mueller

Done
2-12-66

DSW 435145

STLCOPCB4088206