Monsanto

FROM (NAME & LOCATION) R. M. Kountz (4-8151) General Offices---F4WA

DATE : September 10, 1971 cc: N. B. Wolk

SUBJECT : CEA 2415, Aroclor Waste Disposal, WGK

REFERENCE : Startup Status Report No. 7

TO Messrs: H. S. Bergen
J. M. Depp
M. Dmytryszyn
R. E. Howard
F. P. LaBelle
R. E. Lenz
R. L. Miller

1) J Mason
2) CJ Smith
3) HSBergen / JF pf.

Accomplishments:

John Zink Co. completed relining the quench pot and scrubber. Operations resumed September 2, and the incinerator has been operating continuously since that time. Approximately 20,000 gal. of waste has been burned during this interval. Wastes leaving the system are within specification as follows:

Vapors from Stack	Performance	Specification
Chlorine	2 ppm	50 ppm
HCl	0.5 lb/hr	5 lb/hr
Particulate	0.05 grains/ standard cubic foot	negligible
Water to Sewer		
PCB's	5 ppb	15 ppb

Problems:

Nothing significant. It is anticipated that the project will be closed out after completing final financial settlement with the John Zink Co.

Status:

The system is running well and it has largely been turned over to the operators.

This is the final report for this project unless something significant develops.

RMK

R. M. Kountz

RMK/jc

DSW 333708

IN-10 REV. 11-65

STLCOPCB4080285