FILE NAME: Todd Shipyards (TODD)

DATE: 1974 June 13

DOC#: TODD008

DOCUMENT DESCRIPTION: Letter to Todd Shipyards from Frederiksen Engineering Co

TODD SHIPYARDS CORPORATION
LOS ANGELES DIVISION

Date: 6/21

From: MR. C. M. LIPPINCOTT

To: Mr. A. Stewart

Art.

Thought you
may find these of
interest.

JUN 24 '74

AWS Jr.	
JB	
✓ Eng. CEJ	
Purch.	
✓ Safety TH	
FOL. UP	

Bill

TOM DISCUSS AT NEXT MEETING.

DONE

(FE) 6/13

FREDERIKSEN
ENGINEERING CO., INC.
TISHMAN AIRPORT CENTER
6151 WEST CENTURY BLVD. ~ LOS ANGELES, CA 90045
TELEPHONE AREA 213 641-7574



June 13, 1974 File: J-669-1

NOTE — INVOICES

Mr. Frank McElhill
Special Assistant to the General Manager
Todd Shipyard Corporation
Los Angeles Division
P.O. Box 231
San Pedro, CA 90733

Asbestos Monitoring Report

Dear Mr. McElhill:

Enclosed is a copy of the report for the monitoring of airborne asbestos particles at the Los Angeles Shipyard. The monitoring was conducted on May 22, 1974, in accordance with Section 5208 of the General Industry Safety Orders and OSHA standards (29CFR 1910.93a Asbestos).

With the exception of one sample taken aboard ship, all samples indicate compliance with both the eight-hour and ceiling or short-time concentrations allowed by OSHA. One sample taken aboard ship indicates compliance with the eight-hour limitations established by OSHA. However, this sample exceeded the allowable concentrations established for ceiling or short-time exposures. This problem can probably be corrected by the use of shrouds or shields connecting the drill and skill saw directly to a high suction vacuum.

In six months when additional monitoring is required it would be advisable to attach a portable sampling unit to the clothing of your employees and record the actual levels encountered during the entire eight hour working day. We have such a device should it be desired.

You and your staff should be congratulated on the degree of control achieved during the past six months. With the use of additional control aboard ship your facility will be in compliance with the current OSHA standards dealing with asbestos.

We appreciate having had the opportunity to serve. If you have any questions, don't hesitate to call.

Very truly yours,

FREDERIKSEN ENGINEERING CO., INC.

J. L. Doane

JLD:lf
Encl.

