F-Y 10M-9-50
PRINTED IN U. S. A.

KOPPERS

H. B. L. P. G. S.
C. W. D. S. H. K.
G. H. L.

DAILY LETTER No. 285

CONTRACT #1827-Weirton Steel Co. DAY Friday DATE Nov. 10, 1950

TEMPERATURE 8 A.M. 32 12 M. 34 4 P.M. 34 WEATHER Cloudy TOTAL NUMBER OF MEN WORKING 214

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	1 1
ENGINEERING CORPS	3
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	3
MATERIAL DEPT.	3
MASTER MECHANIC	1
BOILERMAKER FRMN.	1
BOILERMAKERS	7
BRICKLAYER FRMN.	3
BRICKLAYERS	24
BRICKLAYER APPRS.	
CARPENTER FRMN.	1
CARPENTERS	15
CEMENT FINISHERS	2
ELECTRICIAN FRMN.	4
ELECTRICIANS	18
IRONWORKER FRMN.	2
RONWORKERS	5
ABOR FOREMEN	5
LABORERS	29
MASON TENDERS	33
MILLWRIGHTS	1
OPERATING ENGRS.	3
FIREMEN	
OILERS	2
PAINTERS	2
PIPEFITTER FRMN.	6
PIPEFITTERS	33
WATCHMEN	
Truck Driver	1
Toolroom Man	1
OPERATORS	2
TOTALS	214

DESCRIPTION OF WORK IN PROGRESS

PENGAD-Bayonne,N.J.

PLAINTIFF'S EXHIBIT BEA-45

MR. H.B. Lose, Gen'l Supt. of Constr.

DEAR SIR—

Bricklayers: Continued battery #7 oven brickwork: 18% complete through tier #44; 18% through tier #53; 26% through tier #61; 16% through tier #66; 12% through tier #70; 10% through tier #72. Tier #39 is floor; tier #73 is roof. Continued glazed tile brickwork at exhauster and booster building.

Carpenters: Continued sheeting-in battery #7 oven shed and lean-to. Erecting miscellaneous battery #7 brickwork scaffolding. Erecting forms for water strainer pit at water booster pumphouse. Erecting scaffolding for glazed tile at exhauster and booster building. Erecting screeds for finish floor at reversing room. Finesetting ammonia liquor circulating pump.

Ironworkers: Unloading shipment of air and waste heat reversing valves. Continued assembling and placing rail chairs and rail braces for pusher track.. Erecting benzol building steelwork.

Laborers: Excavating trench for sludge drain piping from water strainers. Applying master builder's finish to finish floor of reversing room. Applying bitumastic coating to fuel gas piping to battery. Hauling cooling tower material to erection site. Stocking tiers #45 to #72 battery #7. Stocking glazed tile at exhauster and booster building.

(Cont'd on P. 2)

ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Fluor Corp.	13	Continued erecting four-cell and three-cell cooling towers.
Elliott Co.	1	Service representative for booster and exhauster pumps.

F-7 10M-9-50
PRINTED IN U. S. A.

KOPPERS

DAILY LETTER No. 285

CONTRACT #1827-Weirton Steel Co. DAY Friday DATE Nov. 10, 1950

TEMPERATURE 8 A.M. _____ 12 M. _____ 4 P.M. _____ WEATHER _____ TOTAL NUMBER OF MEN WORKING _____

OCCUPATION	NO. MEN CONTRACT	DESCRIPTION OF WORK IN PROGRESS
ERECTING ENGINEER		MR. H.B. Lose, Gen'l Supt. of Constr.
FIELD ENGINEER		DEAR SIR—
ENGINEERING CORPS		
OFFICE MANAGER		
CHIEF CLERK		
PAYROLL DEPT.		Boilermakers: Continued welding shell of new direct-type primary cooler. Unloading bottom and intermediate sections of final cooler.
MATERIAL DEPT.		
MASTER MECHANIC		
BOILERMAKER FRMN.		
BOILERMAKERS		Pipefitters: Continued installing fuel gas piping to battery. Continued installing emergency water piping for flushing liquor coolers. Installing blast furnace gas main bleeder piping. Installing exhaust steam, water, and oil piping at booster pump. Installing live steam piping to nitration benzol column.
BRICKLAYER FRMN.		
BRICKLAYERS		
BRICKLAYER APPRS.		
CARPENTER FRMN.		
CARPENTERS		
CEMENT FINISHERS		
ELECTRICIAN FRMN.		Electricians: Installing thermocouple wiring for recording thermometers in gas piping from final coolers. Installing power conduit to stack draft regulator house. Installign lighting conduit at stack draft regulator house. Installign power conduit for exhaust fans at exhauster and booster building.
ELECTRICIANS		
'RONWORKER FRMN.		
'RONWORKERS		
LABOR FOREMEN		
LABORERS		
MASON TENDERS		
MILLWRIGHTS		Painters: Painting walkway for sulphate handling equipment. Continued painting bench and larry steelwork at west end of battery.
OPERATING ENGRS.		
FIREMEN		
OILERS		
PAINTERS		Portland concrete poured today- 3 cu yds.
PIPEFITTER FRMN.		Portland concrete poured to date- 3830½ cu yds.
PIPEFITTERS		Pozzolanic concrete poured to date- 717 cu yds.
WATCHMEN		
OPERATORS		
TOTALS		B. J. Michalter ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS

F-7 10M-9-50
PRINTED IN U. S. A.

KOPPERS

~~[illegible]~~ ~~P. G. S.~~
C. W. D. S. H. K.
G. H. L. ~~[illegible]~~

DAILY LETTER No. 292

CONTRACT #1827-Weirton Steel Co. DAY Friday DATE Nov. 17, 1950

TEMPERATURE 8 A.M. 36 12 M. 43 4 P.M. 50 WEATHER Clear TOTAL NUMBER OF MEN WORKING 226

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	1
ENGINEERING CORPS	3
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	3
MATERIAL DEPT.	3
MASTER MECHANIC	1
BOILERMAKER FRMN.	1
BOILERMAKERS	5
BRICKLAYER FRMN.	4
BRICKLAYERS	32
BRICKLAYER APPRS.	
CARPENTER FRMN.	1
CARPENTERS	10
CEMENT FINISHERS	2
ELECTRICIAN FRMN.	4
ELECTRICIANS	18
IRONWORKER FRMN.	2
IRONWORKERS	8
LABOR FOREMEN	6
LABORERS	28
MASON TENDERS	36
MILLWRIGHTS	1
OPERATING ENGRS.	4
FIREMEN	
OILERS	1
PAINTERS	2
PIPEFITTER FRMN.	6
PIPEFITTERS	37
WATCHMEN	
Toolroom Man	1
Truck Driver	1
OPERATORS	2
TOTALS	226

DESCRIPTION OF WORK IN PROGRESS

MR. H.B. Lose, Gen'l Supt. of Constr.
DEAR SIR:-

Bricklayers: Continued battery #7 oven brickwork: 11% complete through tier #44; 18% through tier #53; 10% through tier #61; 29% through tier #66; 6% through tier #72; 26% through roof level (tier #73). Crossovers are 26% in place; parapet walls are 21% in place; silica inspection walls are 10% in place.

Carpenters: Continued erecting forms for pusher track alterations. Continued erecting miscellaneous oven shed scaffolding. Erecting miscellaneous scaffolding at exhauster and booster building for pipefitters.

Ironworkers: Continued alterations to #2 pusher machine steelwork. Preparing to install gas or air and waste heat reversing valves. Continued erecting benzol building steelwork.

Boilermakers: Continued welding hsell of new primary cooler. Moving bottom section of final cooler to foundation site.

Laborers: Stocking tiers #45 to #78 battery #7. Excavating trench for sludge drain piping from water strainers. Hauling cooling tower material to erection site. Backfilling pump foundation and water strainer pits.

Painters: Continued painting bench and larry steelwork. Glazing window sash of #2 pusher machine.

(Cont'd on P. 2)

B. J. Beckalter
ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Fluor Corp.	13	Continued erecting three-cell cooling tower.
Elliott Co.	1	Service representative for booster and exhauster pump.

F-7 10M-8-50
PRINTED IN U. S. A.

KOPPERS

DAILY LETTER No. 292

CONTRACT #1827-Weirton Steel Co. DAY Friday DATE Nov. 17, 1950

TEMPERATURE 8 A.M. _____ 12 M. _____ 4 P.M. _____ WEATHER _____ TOTAL NUMBER OF MEN WORKING _____

OCCUPATION	NO. MEN CONTRACT	DESCRIPTION OF WORK IN PROGRESS
ERECTING ENGINEER		MR. H.B. Lose, Gen'l Supt. of Constr.
FIELD ENGINEER		DEAR SIR-
ENGINEERING CORPS		
OFFICE MANAGER		
CHIEF CLERK		
PAYROLL DEPT.		
MATERIAL DEPT.		Pipefitters: Testing guel gas header piping in battery basement. Continued installing fuel gas piping to battery. Preparing to installing flushing liquor overflow piping at primary cooler. Installing sludge drain piping from water strainers pit. Installing blast furnace gas main regulating piping. Installing tar circulating piping to final cooler. Installing new gaskets in wash oil purifier.
MASTER MECHANIC		
BOILERMAKER FRMN.		
BOILERMAKERS		
BRICKLAYER FRMN.		
BRICKLAYERS		
BRICKLAYER APPRS.		
CARPENTER FRMN.		
CARPENTERS		
CEMENT FINISHERS		
ELECTRICIAN FRMN.		Electricians: Installing lighting conduit and wiring at reversing room. Installing lighting wiring and fixtures at final coolers cooling tower. Mounting switches at #2 pusher machine. Grounding motors and conduit in benzol plant.
ELECTRICIANS		
IRONWORKER FRMN.		
IRONWORKERS		
LABOR FOREMEN		
LABORERS		
MASON TENDERS		Note: Messrs:F.R. Griffin, Division Safety Director, and J.M. Carr, representative of Factory Insurance Association, visited contract today.
MILLWRIGHTS		
OPERATING ENGRS.		
FIREMEN		
OILERS		
PAINTERS		Portland concrete poured to date- 3857 cu yds.
PIPEFITTER FRMN.		Pozzolanic concrete poured to date- 717 cu yds.
PIPEFITTERS		
WATCHMEN		
OPERATORS		
TOTALS		B J Berkebile ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS

F 7 10M-9-50
PRINTED IN U. S. A.

KOPPERS

DAILY LETTER No. 297

CONTRACT #1827-Weirton Steel Co. DAY Wednesday DATE Nov. 22, 1950

TEMPERATURE 8 A.M. 30 12 M. 42 4 P.M. 42 WEATHER Cloudy TOTAL NUMBER OF MEN WORKING 247

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	1
ENGINEERING CORPS	3
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	3
MATERIAL DEPT.	3
MASTER MECHANIC	1
BOILERMAKER FRMN.	1
BOILERMAKERS	6
BRICKLAYER FRMN.	3
BRICKLAYERS	42
BRICKLAYER APPRS.	
CARPENTER FRMN.	1
CARPENTERS	16
CEMENT FINISHERS	2
ELECTRICIAN FRMN.	3
ELECTRICIANS	19
IRONWORKER FRMN.	3
IRONWORKERS	9
LABOR FOREMEN	4
LABORERS	22
MASON TENDERS	45
MILLWRIGHTS	1
OPERATING ENGRS.	5
FIREMEN	
OILERS	2
PAINTERS	2
PIPEFITTER FRMN.	6
PIPEFITTERS	37
WATCHMEN	
Toolroom Man	1
Truck Driver	1
OPERATORS	2
TOTALS	247

DESCRIPTION OF WORK IN PROGRESS

MR. H.B. Lose, Gen'l Supt. of Constr.
DEAR SIR—

Bricklayers: Continued battery #7 oven brickwork: 13% complete through tier #53; 13% through tier #61; 35% through tier #66; 6% through tier #70; 13% at roof level (tier #73); 20% through tier #78. Battery brickwork is now 70% complete. Started laying quarry tile cove base at reversing room.

Carpenters: Continued erecting second floor slab forms east addition benzol building. Started fabricating foundation forms for foul light oil storage tank. Continued erecting battery #7 brickwork scaffolding.

Ironworkers: Completed unloading collecting main steelwork. Continued installing gas or air and waste heat reversing valves. Continued alterations to #2 pusher machine steelwork. Continued bolting benzol building steelwork. Welding reversing rods in battery basement.

Boilermakers: Continued welding shell of new direct-type primary cooler. Continued erecting sections of new final cooler.

Laborers: Stocking tiers #54 to #78 battery #7. Stocking quarry tile cove base at reversing room. Unloading car of pipe insulation for Philip Carey Mfg. Co. Hauling cooling tower material to erection site. Continued excavating for foundation of foul light oil storage tank. Resumed applying bitumastic coating to underground section of fuel gas piping to battery.

(Cont'd on P. 2)

ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Fluor Corp.	13	Continued erecting three-cell cooling tower.
Elliott Co.	1	Service engineer for booster and exhauster pumps.

F 7 10M-9-50
PRINTED IN U. S. A.

KOPPERS

DAILY LETTER No. 297

CONTRACT #1827-Weirton Steel Co. DAY Wednesday DATE Nov. 22, 1950

TEMPERATURE 8 A.M. 12 M. 4 P.M. WEATHER TOTAL NUMBER OF MEN WORKING

OCCUPATION	NO. MEN CONTRACT	DESCRIPTION OF WORK IN PROGRESS
ERECTING ENGINEER		MR. H.B. Lose, Gen'l Supt. of Constr.
FIELD ENGINEER		DEAR SIR—
ENGINEERING CORPS		
OFFICE MANAGER		
CHIEF CLERK		
PAYROLL DEPT.		
MATERIAL DEPT.		
MASTER MECHANIC		
BOILERMAKER FRMN.		
BOILERMAKERS		
BRICKLAYER FRMN.		
BRICKLAYERS		
BRICKLAYER APPRS.		
CARPENTER FRMN.		
CARPENTERS		
CEMENT FINISHERS		
ELECTRICIAN FRMN.		
ELECTRICIANS		
IRONWORKER FRMN.		
IRONWORKERS		
LABOR FOREMEN		
LABORERS		
MASON TENDERS		
MILLWRIGHTS		
OPERATING ENGRS.		
FIREMEN		
OILERS		
PAINTERS		
PIPEFITTER FRMN.		
PIPEFITTERS		
WATCHMEN		
OPERATORS		
TOTALS		

Pipefitters: Continued testing fuel gas header piping in battery basement. Installing flushing liquor overflow piping at primary cooler. Installing gas piping at exhauster pump. Installing tar circulating piping to final cooler. Installing oil filtering piping at exhauster pump.

Electricians: Installing limit switches for reversing machine. Installing control wiring for blast furnace gas piping Askania regulator. Installing control switches at #2 pusher machine. Installing power conduit for ammonia liquor circulating pump.

Painters: Painting suction main supports and recirculating water piping.

Portland concrete poured to date- 3864½ cu yds.
Pozzolanic concrete poured to date- 717 cu yds.

B G Bennett
ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS

DAILY LETTER No. 355

CONTRACT #1827-Weirton Steel Company DAY Friday DATE January 19, 1951

TEMPERATURE 8 A.M. 52 F. 12 M 57 F. 4 P.M. 58 F. WEATHER Mild TOTAL NUMBER OF MEN WORKING 235

OCCUPATION	NO. MEN CONTRACT	DESCRIPTION OF WORK IN PROGRESS
ERECTING ENGINEER		
FIELD ENGINEER		MR. H. B. Lose, General Superintendent of Construction
ENGINEERING CORPS		DEAR SIR—
OFFICE MANAGER		
CHIEF CLERK		Painters:
PAYROLL DEPT.		Painting primary cooler shell and platforms at primary cooler,
MATERIAL DEPT.		ammonia liquor circulating piping, emergency water overflow
MASTER MECHANIC		piping at final cooler, and steam piping to ammonia liquor coolers.
BOILERMAKER FRMN.		
BOILERMAKERS		Laborers:
BRICKLAYER FRMN.		Stocking glazed tile at new recirculating water pumphouse and at
BRICKLAYERS		booster-exhauster building; tending masons.
BRICKLAYER APPRS.		Stocking checker brick for regenerator chambers; tending masons.
CARPENTER FRMN.		Helping masons cold pack pusher side oven door jambs.
CARPENTERS		Cleaning vertical flues, sole flues, and regenerator chambers.
CEMENT FINISHERS		Continued placing concrete for battery basement finish floor;
ELECTRICIAN FRMN.		continued applying master builders finish to same.
ELECTRICIANS		Started excavating for concrete runway in benzol area.
IRONWORKER FRMN.		Unloading insulation materials for Philip Carey Manufacturing Co.
IRONWORKERS		
LABOR FOREMEN		Pipefitters:
LABORERS		Continued installing temporary heating-up piping at battery #7.
MASON TENDERS		Continued installing nitration benzol reflux and charging piping.
MILLWRIGHTS		Continued installing live steam and wash oil piping for apparatus.
OPERATING ENGRS.		Continued installing live steam piping to new ammonia liquor coolers
FIREMEN		Continued installing gas piping at final cooler.
OILERS		
PAINTERS		Electricians:
PIPEFITTER FRMN.		Continued installing lighting conduit and wiring at east end of btry
PIPEFITTERS		Continued installing power conduit and wiring for door machines.
WATCHMEN		Continued installing power and lighting conduit and wiring for
		new recirculating water cooling tower and pumphouse.
OPERATORS		Continued installing power and lighting conduit for sulphate
		handling equipment.
TOTALS	235	B. J. Berhalter, ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS

F-7 10M 12-50
PRINTED IN USA

KOPPERS

H. B. L. P. G. S.
S. F. [illegible]
G. H. L.

DAILY LETTER No. 363

CONTRACT #1827-Weirton Steel Co. DAY Saturday DATE January 27, 1951

TEMPERATURE 8 A.M. 16°F. 12 M. 34°F. 4 P.M. 30°F. WEATHER Cold TOTAL NUMBER OF MEN WORKING 30

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	1
ENGINEERING CORPS	
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	
MATERIAL DEPT.	
MASTER MECHANIC	
BOILERMAKER FRMN.	
BOILERMAKERS	
BRICKLAYER FRMN.	1
BRICKLAYERS	4
BRICKLAYER APPRS.	
CARPENTER FRMN.	
CARPENTERS	
CEMENT FINISHERS	
ELECTRICIAN FRMN.	
ELECTRICIANS	
IRONWORKER FRMN.	
IRONWORKERS	
LABOR FOREMEN	1
LABORERS	13
MASON TENDERS	3
MILLWRIGHTS	
OPERATING ENGRS.	
FIREMEN	
OILERS	
PAINTERS	
PIPEFITTER FRMN.	
PIPEFITTERS	
WATCHMEN	
Truck Driver	1
TOTAL	30
OPERATORS	1

DESCRIPTION OF WORK IN PROGRESS

MR. H. B. Lose, General Superintendent of Construction

DEAR SIR:-

Bricklayers:
Continued installing regenerator face clay brick pusher side battery #7; continued installing peep hole castings pusher side and coke side battery #7.
Started bricking-in leveler bar openings battery #7 oven doors.

Laborers:
Stocking clay brick for regenerator faces and silica brick for leveler bar openings of oven doors.
Clearing debris from ovens area.

B J Berhalter
ERECTING ENGINEER
B. J. Berhalter,

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Philip Carey Manufacturing Company	7	Continued insulating fuel gas piping in battery basement and live steam piping for booster and exhauster pumps. Started insulating shell of Koppers' Elex Detarrer.

F 7 10m 7-50
Printed in U.S.A.

(Sheet 1 of 2)

H. B. L. G. H. L.

DAILY LETTER No. 192

CONTRACT #1827-Weirton Steel Co. DAY Wednesday DATE August 9, 1950

TEMPERATURE 8 A.M. 62 12 M. 72 4 P.M. 80 WEATHER Cloudy TOTAL NUMBER OF MEN WORKING 250

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	1
ENGINEERING CORPS	5
OFFICE MANAGER	1
CHIEF CLERKS	2
PAYROLL DEPT.	3
MATERIAL DEPT.	2
MASTER MECHANIC	1
BOILERMAKER FRMN	
BOILERMAKERS	
BRICKLAYER FRMN.	2
BRICKLAYERS	40
BRICKLAYER APPRS.	4
CARPENTER FRMN.	3
CARPENTERS	26
CEMENT FINISHERS	1
ELECTRICIAN FRMN.	2
ELECTRICIANS	4
IRONWORKER FRMN.	3
IRONWORKERS	15
LABOR FOREMEN	6
LABORERS	50
MASON TENDERS	43
MILLWRIGHTS	
OPERATING ENGRS.	4
FIREMEN	
OILERS	1
PAINTERS	
PIPEFITTER FRMN.	4
PIPEFITTERS	24
WATCHMEN	
Toolroom Man	1
Truck Driver	1
OPERATORS	
TOTALS	250

DESCRIPTION OF WORK IN PROGRESS

MR. H. B. Lose, Gen'l. Sup't. of Constr.
DEAR SIR—

Work is proceeding as follows:

BRICKLAYERS: Continued battery #7 oven brickwork: 19% complete through Tier #34; 26% through Tier #26; 17% through Tier #38; 38% through Tier #39 (floor level). 37.4% of silica and clay brick laid to date; 51.5% of checker brick.
Continued placing glazed tile at coal bin electrical room and at tar loading pumphouse.
Continued common brickwork at recirculating water pumphouse.

CARPENTERS: Continued forming larry floor West End of battery.
Continued erecting forms for blast furnace gas main seal tank.
Continued erecting forms for wash oil coolers extension foundation.
Erecting oven shed and brickwork scaffolding.
Fabricating chutes to aid in removal of benzol washer packing.

IRONWORKERS: Continued erecting final cooler platform steelwork.
Continued erecting East End addition steelwork Exhauster Booster Building.
Continued riveting bench and larry steelwork East End of battery.
Placing reinforcing steel for wash oil coolers foundation.

LABORERS: Stocking tiers #35 to #44 battery #7; unloading oven brick and silica fire clay.
Stocking glazed tile brick at coal bin electrical room and at tar loading pumphouse.

(CONTINUED ON SHEET #2)

B. J. Bench
ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS

F 7 (5M) 7x50
Printed in U.S.A.

KOPPERS

DAILY LETTER No. 192

CONTRACT #1827-Weirton Steel Co. DAY Wednesday DATE August 9, 1950

TEMPERATURE 8 A.M._____ 12 M._____ 4 P.M._____ WEATHER_____ TOTAL NUMBER OF MEN WORKING 250

OCCUPATION	NO. MEN CONTRACT	DESCRIPTION OF WORK IN PROGRESS
ERECTING ENGINEER		MR. H. B. Lose, Gen'l. Sup't. of Constr.
FIELD ENGINEER		DEAR SIR—
ENGINEERING CORPS		
OFFICE MANAGER		
CHIEF CLERK		LABORERS: (Con'd) Excavating for sump pump discharge piping and for fuel and lean gas mains West End of battery.
PAYROLL DEPT.		Demolishing abandoned west wall of Exhauster Booster building.
MATERIAL DEPT.		Started excavating for by-products area cooling tower foundation.
MASTER MECHANIC		ELECTRICIANS: Continued installing battery basement lighting conduit.
BOILERMAKER FRMN		Maintaining temporary wiring.
BOILERMAKERS		STEAMFITTERS: Continued installing battery basement fuel gas header piping.
BRICKLAYER FRMN.		Installing tar flushing piping at flushing liquor coolers.
BRICKLAYERS		Unloading miscellaneous piping.
BRICKLAYER APPRS.		
CARPENTER FRMN.		
CARPENTERS		
CEMENT FINISHERS		
ELECTRICIAN FRMN.		
ELECTRICIANS		
IRONWORKER FRMN.		
IRONWORKERS		
LABOR FOREMEN		
LABORERS		
MASON TENDERS		
MILLWRIGHTS		
OPERATING ENGRS.		
FIREMEN		
OILERS		
PAINTERS		
PIPEFITTER FRMN.		
PIPEFITTERS		
WATCHMEN		
OPERATORS		
TOTALS		

*NOTE:- Representative of Tri-State Roofing Company visited contract today.
Mr. L. E. Tucker, Operating Engineer, visited contract today.

B. J. Buchanan
ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
		Portland Concrete poured to date - 2492½ Cu Yds Pozzalanic Concrete poured to date - 717 Cu Yds

F 7 10M 7x50
Printed in U.S.A.

KOPPERS

DAILY LETTER No. 195

CONTRACT #1827-Weirton Steel Co. DAY Saturday DATE August 12, 1950

TEMPERATURE 8 A.M. _____ 12 M. _____ 4 P.M. _____ WEATHER _____ TOTAL NUMBER OF MEN WORKING 115

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	1
ENGINEERING CORPS	
OFFICE MANAGER	1
CHIEF CLERK	
PAYROLL DEPT.	
MATERIAL DEPT.	1
MASTER MECHANIC	
BOILERMAKER FRMN	
BOILERMAKERS	
BRICKLAYER FRMN.	2
BRICKLAYERS	46
BRICKLAYER APPRS.	4
CARPENTER FRMN.	
CARPENTERS	
CEMENT FINISHERS	
ELECTRICIAN FRMN.	
ELECTRICIANS	1
IRONWORKER FRMN.	
IRONWORKERS	
LABOR FOREMEN	2
LABORERS	53
MASON TENDERS	
MILLWRIGHTS	
OPERATING ENGRS.	1
FIREMEN	
OILERS	
PAINTERS	
PIPEFITTER FRMN.	
PIPEFITTERS	
WATCHMEN	
Toolroom Man	1
Truck Driver	1
OPERATORS	
TOTALS	115

DESCRIPTION OF WORK IN PROGRESS

MR. H. B. Lose, Gen'l. Sup't. of Constr.

DEAR SIR:—

Work is proceeding as follows:

BRICKLAYERS: Continued battery #7 oven brickwork: 16% complete through Tier #36; 13% through Tier #38; 53% through Tier #39 (floor level); 18% through Tier #44.

LABORERS: Stocking tiers #39 to #44 battery #7; unloading oven brick.

Mixing silica fire clay and tending bricklayers.

[signature]
ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS

F-7 10M 12-50
PRINTED IN USA A.

KOPPERS

C. H. D.
G. H. L.

DAILY LETTER No. 377

CONTRACT #1827-Weirton Steel Company DAY Saturday DATE February 10, 1951

TEMPERATURE 8 A.M. 28°F. 12 M. 35°F. 4 P.M. 37°F. WEATHER Cold TOTAL NUMBER OF MEN WORKING 11

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	
ENGINEERING CORPS	
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	
MATERIAL DEPT.	1
MASTER MECHANIC	1
BOILERMAKER FRMN.	
BOILERMAKERS	
BRICKLAYER FRMN.	1
BRICKLAYERS	4
BRICKLAYER APPRS.	
CARPENTER FRMN.	
CARPENTERS	
CEMENT FINISHERS	
ELECTRICIAN FRMN.	
ELECTRICIANS	
)NWORKER FRMN.	
)NWORKERS	
.BOR FOREMEN	
LABORERS	
MASON TENDERS	1
MILLWRIGHTS	
OPERATING ENGRS.	
FIREMEN	
OILERS	
PAINTERS	
PIPEFITTER FRMN.	
PIPEFITTERS	
WATCHMEN	
TOTAL	11
OPERATORS	5

DESCRIPTION OF WORK IN PROGRESS

MR. H. B. Lose, General Superintendent of Construction

DEAR SIR:-

Bricklayers:
Continued placing abestos paper covering and asphalt paper protection over expansion joints oven top battery #7.

Laborer:
Tending masons

B. J. Berhalter ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS

F-Y 10M 12-50
PRINTED IN USA

KOPPERS

DAILY LETTER No. 379

CONTRACT #1827-Weirton Steel Company DAY Monday DATE February 12, 1951

TEMPERATURE 8 A.M. 46°F. 12 M 54°F. 4 P.M. 54°F. WEATHER Warm TOTAL NUMBER OF MEN WORKING 206

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	1
ENGINEERING CORPS	3
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	3
MATERIAL DEPT.	3
MASTER MECHANIC	1
BOILERMAKER FRMN.	1
BOILERMAKERS	4
BRICKLAYER FRMN.	1
BRICKLAYERS	4
BRICKLAYER APPRS.	-
CARPENTER FRMN.	3
CARPENTERS	42
CEMENT FINISHERS	2
ELECTRICIAN FRMN.	5
CTRICIANS	21
IWORKER FRMN.	2
IRONWORKERS	6
LABOR FOREMEN	3
LABORERS	43
MASON TENDERS	4
MILLWRIGHTS	6
OPERATING ENGRS.	4
FIREMEN	-
OILERS	-
PAINTERS	5
PIPEFITTER FRMN.	5
PIPEFITTERS	29
WATCHMEN	-
Toolroom Man	1
Truck Driver	1
TOTAL	206
OPERATORS	6

DESCRIPTION OF WORK IN PROGRESS

MR. H. B. Lose, General Superintendent of Construction

DEAR SIR:-

Bricklayers:
Continued waterproofing expansion cracks in battery #7 oven brickwork.
Washing glazed tile at exhauster and booster building.

Carpenters:
Started dismantling battery #7 oven shed sheeting.
Continued erecting screeds for battery #7 basement finish floor.
Continued erecting protective sheds for heating-up at coke and pusher side benches battery #7.

Ironworkers:
Set west offtake main bridge in place.
Relocating heat shields of door machines.
Started fabricating steelwork for coke side bench alterations.

Boilermakers:
Started erecting ~~xxx~~ handrailing and toe plates for collecting main.

Millwrights:
Continued packing asbestos rope between sole flues and air and waste heat reversing valves battery #7.
Continued ~~xx~~ replacing existing liners and glands of refining pumps in benzol area with new liners and glands.

Painters:
Painting buckstays at east end of battery, battery #7 basement ventilation ducting, #2 pusher machine steelwork, final cooler shell.

Portland Concrete Placed Today---- 13 Cubic Yards.
Portland Concrete Placed To Date--4606½ Cubic Yards.

B. J. Berhalter
ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Philip Carey Manufacturing company	6	Insulating shell and compartments of fuel gas detarrer and steam and tar piping in by-products area.

F-7 10M 12-50
PRINTED IN USA

KOPPERS

DAILY LETTER No. 379

CONTRACT #1827-Weirton Steel Company DAY Monday DATE February 12, 1951

TEMPERATURE 8 A.M. 46 F. 12 M 58 F. 4 P.M. 54 F. WEATHER Warm TOTAL NUMBER OF MEN WORKING 206

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	
FIELD ENGINEER	
ENGINEERING CORPS	
OFFICE MANAGER	
CHIEF CLERK	
PAYROLL DEPT.	
MATERIAL DEPT.	
MASTER MECHANIC	
BOILERMAKER FRMN.	
BOILERMAKERS	
BRICKLAYER FRMN.	
BRICKLAYERS	
BRICKLAYER APPRS.	
CARPENTER FRMN.	
CARPENTERS	
CEMENT FINISHERS	
ELECTRICIAN FRMN.	
'RICIANS	
/ NORKER FRMN.	
IRONWORKERS	
LABOR FOREMEN	
LABORERS	
MASON TENDERS	
MILLWRIGHTS	
OPERATING ENGRS.	
FIREMEN	
OILERS	
PAINTERS	
PIPEFITTER FRMN.	
PIPEFITTERS	
WATCHMEN	
TOTAL	206
OPERATORS	

DESCRIPTION OF WORK IN PROGRESS

MR. H. B. Lose, General Superintendent of Construction

DEAR SIR:-

Laborers:
Completed placing concrete for battery #7 basement finish floor; completed applying master builders finish to same.
Helping masons point-up battery #7 oven brickwork for heating-up.
Helping carpenters remove battery #7 oven shed sheeting.
Grading to yard level area around new recirculating water pumphouse.
Dismantling brickwork scaffolding at exhauster and booster building.

Pipefitters:
Installing larger fuel gas nozzles in battery #7 heating-up piping.
Continued fabricating ovens live steam piping for battery #7 top.
Continued installing benzol area instrument piping, soda circulating piping.
Continued installing #2 pusher machine hydraulics piping.
Continued installing tar drain piping at new primary cooler.
Dismantling temporary air and steam piping at battery #7.

Electricians:
Dismantling temporary wiring at battery #7 oven shed.
Continued welding ladder rungs to pipe supports to provide access to yard floodlights.
Installing power wiring for yard floodlights.
Continued installing power wiring for water booster pump.
Continued installing power and lighting conduit for sulphate handling system.

B. F. Berhalter, ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS

F.. ION 12-50
PRINTED IN USA

KOPPERS

H. G. L. P. G. S.
C. W. D. [redacted]
G. H. L. [redacted]

DAILY LETTER No. 380

CONTRACT #1827-Weirton Steel Company DAY Tuesday DATE February 13, 1951

TEMPERATURE 8 A.M. 56°F. 12 M. 57°F. 4 P.M. 57°F. WEATHER Warm TOTAL NUMBER OF MEN WORKING 173

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	1
ENGINEERING CORPS	2
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	3
MATERIAL DEPT.	3
MASTER MECHANIC	1
BOILERMAKER FRMN.	-
BOILERMAKERS	4
BRICKLAYER FRMN.	1
BRICKLAYERS	4
BRICKLAYER APPRS.	-
CARPENTER FRMN.	2
CARPENTERS	13
CEMENT FINISHERS	2
ELECTRICIAN FRMN.	5
ELECTRICIANS	20
[illegible]NWORKER FRMN.	4
[illegible]WORKERS	12
[illegible]R FOREMEN	3
LABORERS	37
MASON TENDERS	4
MILLWRIGHTS	6
OPERATING ENGRS.	1
FIREMEN	-
OILERS	1
PAINTERS	5
PIPEFITTER FRMN.	5
PIPEFITTERS	29
WATCHMEN	-
Toolroom Man	1
Truck Driver	1
TOTAL	173
OPERATORS	7

DESCRIPTION OF WORK IN PROGRESS

MR. H. B. Lose, General Superintendent of Construction

DEAR SIR:-

Bricklayers:
Continued sealing expansion cracks in battery #7 oven top.
Resumed glazed tile brickwork at exhauster and booster building.

Carpenters:
Completed dismantling battery #7 oven shed sheeting.
Erected screeds for fuel gas rectifier building extension finish floor
Placing transite insulation on door machine.
Erecting temporary brickwork scaffolding at exhauster and booster building.

Ironworkers:
Started dismantling battery # 7 oven shed steelwork; loading same on cars for shipment to another contract.
Continued adjusting battery #7 tie rod springs.
Continued fabricating steelwork for coke side bench framing alterations battery #7.

Boilermakers:
Continued erecting handrail posts and toe plates at battery #7 collecting main.

Millwrights:
Continued packing asbestos rope between sole flues and air and waste heat valves extensions battery #7.
Continued replacing existing liners and glands of benzol area refining pumps with new liners and glands.

Painters:
Painting battery #7 basement steelwork and concrete, blast furnace gas piping, new final cooler shell, and #2 pusher machine steelwork.

B. J. Berhalter ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Philip Carey Manufacturing Company	6	Insulating shell of Koppers Elex Detarrer and live steam piping at exhauster and booster building Applying weatherproofing coating to new final cooler insulation.

[illegible]ortland Concrete Placed Today— 2 Cubic Yards
[illegible]ortland Concrete Placed To Date 4608½ Cubic Yards.

Note: Messrs. K. Reinfeld and A.O. Smith, Oven Machinery Sections, Engrg. Dept., visited contract. Mr. W. Paljug, Operating Dept., reported to contract today.

F-7 10M 12-50
PRINTED IN USA

KOPPERS

DAILY LETTER No. 380

CONTRACT #1827-Wairton Steel Company DAY Tuesday DATE February 13, 1951

TEMPERATURE 8 A.M. 56 F. 12 M 57 F. 4 P.M. 57 F. WEATHER Warm TOTAL NUMBER OF MEN WORKING 173

OCCUPATION	NO. MEN CONTRACT	DESCRIPTION OF WORK IN PROGRESS
ERECTING ENGINEER		MR. H. B. Lose, General Superintendent of Construction
FIELD ENGINEER		DEAR SIR:-
ENGINEERING CORPS		
OFFICE MANAGER		Laborers:
CHIEF CLERK		Stocking glazed tile at exhauster and booster building; tending masons; helping masons seal expansion cracks in oven top.
PAYROLL DEPT.		Clearing debris from ovens area; cleaning form lumber.
MATERIAL DEPT.		Resumed cutting concrete for pusher track wall alterations battery #7.
MASTER MECHANIC		Placing concrete for fuel gas rectifier building extension finish floor; applying master builders finish to same.
BOILERMAKER FRMN.		
BOILERMAKERS		
BRICKLAYER FRMN.		Pipefitters:
BRICKLAYERS		Continued installing live steam piping battery #7 oven top.
BRICKLAYER APPRS.		Started fabricating water piping at alley level battery #7.
CARPENTER FRMN.		Continued installing ovens and benzol area instrument piping.
CARPENTERS		Continued dismantling temporary air and steam piping ovens area.
CEMENT FINISHERS		Continued installing soda circulating piping in benzol area.
ELECTRICIAN FRMN.		
ELECTRICIANS		Electricians:
ONWORKER FRMN.		Continued installing wiring for floodlights in ovens area.
ONWORKERS		Continued installing power wiring for water booster pump; placing quenching oil in starter box.
.BOR FOREMEN		Continued installing power and lighting conduit for sulphate handling equipment.
LABORERS		Continued installing power wiring for new recirculating water pumps.
MASON TENDERS		
MILLWRIGHTS		
OPERATING ENGRS.		
FIREMEN		
OILERS		
PAINTERS		
PIPEFITTER FRMN.		
PIPEFITTERS		
WATCHMEN		
TOTAL	173	
OPERATORS		

B. J. Barhalter
ERECTING ENGINEER
B. J. Barhalter.

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS

F-7 10M 12-50
PRINTED IN USA

H. B. L.
P. G. S.
G. H. L.

Page 1 of2

DAILY LETTER No. 382

CONTRACT #1827-Weirton Steel Company DAY Thursday DATE February 15, 1951

TEMPERATURE 8 A.M. 28°F. 12 M 30°F. 4 P.M. 31°F. WEATHER Cold TOTAL NUMBER OF MEN WORKING 165

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	1
ENGINEERING CORPS	3
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	3
MATERIAL DEPT.	3
MASTER MECHANIC	1
BOILERMAKER FRMN.	1
BOILERMAKERS	4
BRICKLAYER FRMN.	1
BRICKLAYERS	4
BRICKLAYER APPRS.	-
CARPENTER FRMN.	1
CARPENTERS	15
CEMENT FINISHERS	2
ELECTRICIAN FRMN.	5
ELECTRICIANS	20
ONWORKER FRMN.	2
ONWORKERS	6
LABOR FOREMEN	3
LABORERS	35
MASON TENDERS	4
MILLWRIGHTS	7
OPERATING ENGRS.	1
FIREMEN	-
OILERS	1
PAINTERS	5
PIPEFITTER FRMN.	5
PIPEFITTERS	27
WATCHMEN	-
Toolroom Man	1
Truck Driver	1
TOTAL	165
OPERATORS	7

DESCRIPTION OF WORK IN PROGRESS

MR. H. B. Lose, General Superintendent of Construction

DEAR SIR:-

Bricklayers:
Continued sealing expansion cracks in oven top battery #7.
Continued glazed tile brickwork at exhauster and booster building.

Carpenters:
Fabricating chutes to permit removal of abandoned spiral packing at existing benzol washers.
Continued erecting forms for pusher track walls alterations.
Continued erecting transite insulation for door machines.
Erecting forms for concrete slope at battery basement columns.

Ironworkers:
Placing reinforcing steel for pusher track walls alterations.
Continued loading oven shed steelwork on cars for shipment.

Boilermakers:
Continued erecting handrailing for collecting main; welding same.
Erecting gin pole to permit installation of foul light oil feed tank in temporary location.

Millwrights:
Started installing blast furnace gas reversing valves coke side.

Painters:
Continued painting steelwork, piping, and concrete in battery #7 basement.

Portland Concrete Placed Today—— 2½ Cubic Yards.
Portland Concrete PlacedTo Date——4613 Cubic Yards.

B. J. Berhalter ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Philip Carey Manufacturing Company	6	Continued insulating shell of Koppers' Elex Detarrer. Placing weatherproofing coating on final cooler insulation.

F-7 10M 12-50
PRINTED IN USA

KOPPERS

DAILY LETTER No. 382

CONTRACT #1827-Weirton Steel Company DAY Thursday DATE February 15, 1951

TEMPERATURE 8 A.M. 28 F. 12 M 30 F. 4 P.M. 31 F. WEATHER Cold TOTAL NUMBER OF MEN WORKING 165

OCCUPATION	NO. MEN CONTRACT	DESCRIPTION OF WORK IN PROGRESS
ERECTING ENGINEER		MR. H. B. Lose, General Superintendent of Construction
FIELD ENGINEER		DEAR SIR:-
ENGINEERING CORPS		
OFFICE MANAGER		Laborers:
CHIEF CLERK		Helping masons seal expansion cracks in oven top battery #7.
PAYROLL DEPT.		Stocking glazed tile at exhauster and booster building; tending masons.
MATERIAL DEPT.		Placing concrete for pusher track walls alterations west end battery.
MASTER MECHANIC		Applying master builders finish to concrete slope battery basement columns.
BOILERMAKER FRMN.		Clearing debris in ovens area.
BOILERMAKERS		
BRICKLAYER FRMN.		Pipefitters:
BRICKLAYERS		Installing live steam and flushing liquor piping at battery #7.
BRICKLAYER APPRS.		Installing ovens and benzol area instrument piping.
CARPENTER FRMN.		Installing soda circulating and contaminated water drain piping.
CARPENTERS		Preparing to install battery #7 west offtake main.
CEMENT FINISHERS		Continued alterations to door machines hydraulics piping.
ELECTRICIAN FRMN.		
ELECTRICIANS		Electricians:
ONWORKER FRMN.		Continued installing power conduit and wiring for door machines.
ONWORKERS		Continued installing power wiring for ovens area floodlighting.
LABOR FOREMEN		Continued installing power wiring for new recirculating water pumps and for new water booster pump.
LABORERS		Continued installing power and lighting conduit for sulphate handling system.
MASON TENDERS		Maintaining temporary wiring.
MILLWRIGHTS		
OPERATING ENGRS.		
FIREMEN		
OILERS		
PAINTERS		
PIPEFITTER FRMN.		
PIPEFITTERS		
WATCHMEN		
TOTAL	165	
OPERATORS		

B. J. Berhalter, ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS

F 7 10M 2m51
Printed in U.S.A.

KOPPERS

DAILY LETTER No. 422

CONTRACT #1827-Weirton Steel Company DAY Tuesday DATE March 27, 1951

TEMPERATURE 8 A.M. 34 F. 12 M. 38 F. 4 P.M. 44 F. WEATHER Cool TOTAL NUMBER OF MEN WORKING 171

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	1
ENGINEERING CORPS	3
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	2
MATERIAL DEPT.	2
MASTER MECHANIC	1
BOILERMAKER FRMN	1
BOILERMAKERS	8
BRICKLAYER FRMN.	2
BRICKLAYERS	18
BRICKLAYER APPRS.	1
CARPENTER FRMN.	1
CARPENTERS	10
CEMENT FINISHERS	2
ELECTRICIAN FRMN.	4
E TRICIANS	13
I /ORKER FRMN.	4
R /ORKERS	11
LABOR FOREMEN	3
LABORERS	19
MASON TENDERS	17
MILLWRIGHTS	4
OPERATING ENGRS.	1
FIREMEN	-
OILERS	1
PAINTERS	7
PIPEFITTER FRMN.	5
PIPEFITTERS	25
WATCHMEN	-
Tool Room Man	1
Truck Driver	1
OPERATORS	7
TOTALS	171

DESCRIPTION OF WORK IN PROGRESS

MR. C. W. Dillman, General Superintendent of Construction
DEAR SIR—

Bricklayers:
Continued oven top paving battery #7—now 95% complete.
Completed placing ovens by-pass plugs battery #7.
Started placing oven brick above door jambs left out for heating-up period.

Carpenters:
Continued erecting forms for concrete cove base second floor booster and exhauster building.
Continued installing pusher track removable bumpers.
Dismantling roof slab forms at benzol building.

Ironworkers:
Erecting handrailing for offtake mains bridges walks.
Completed installing apron plates beneath door sills battery #7.
Helping remove temporary heating-up hearths from ovens battery #7.
Continued erecting handrail at benzol building roof slab.

Boilermakers:
Continued riveting new manheads to shell of second of four existing benzol washers to be altered.

Millwrights:
Continued miscellaneous adjustments to oven machinery operating mechanism.

Painters:
Painting collecting main, ascension pipes heat shields, door machines, and ceiling concrete of new recirculating water pumphouse.

Note: Average horizontal flue temperature battery #7 is now 1857°F.

B J Berhalter
ERECTING ENGINEER
B. J. Berhalter.

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Philip Carey Manufacturing Company	7	Continued insulating fuel gas piping to ovens.
Koppers Metal Products Division	1	Preparing to place new Elex Detarrer in service.

Portland Concrete Placed To Date——4857½ Cubic Yards.

F 7 10M 2s51
Printed in U.S.A.

DAILY LETTER No. 422

CONTRACT #1827-Weirton Steel Company DAY Tuesday DATE March 27, 1951

TEMPERATURE 8 A.M. 34 F. 12 M. 38 F. 4 P.M. 44 F. WEATHER Cool TOTAL NUMBER OF MEN WORKING 171

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	
FIELD ENGINEER	
ENGINEERING CORPS	
OFFICE MANAGER	
CHIEF CLERK	
PAYROLL DEPT.	
MATERIAL DEPT.	
MASTER MECHANIC	
BOILERMAKER FRMN	
BOILERMAKERS	
BRICKLAYER FRMN.	
BRICKLAYERS	
BRICKLAYER APPRS.	
CARPENTER FRMN.	
CARPENTERS	
CEMENT FINISHERS	
ELECTRICIAN FRMN.	
E' 'RICIANS	
I ORKER FRMN.	
R .ORKERS	
LABOR FOREMEN	
LABORERS	
MASON TENDERS	
MILLWRIGHTS	
OPERATING ENGRS.	
FIREMEN	
OILERS	
PAINTERS	
PIPEFITTER FRMN.	
PIPEFITTERS	
WATCHMEN	
OPERATORS	
TOTALS	171

DESCRIPTION OF WORK IN PROGRESS

MR. C. W. Dillman, General Superintendent of Construction
DEAR SIR—

Laborers:
Completed removing temporary heating-up hearths from pusher side battery #7; started removing coke side temporary heating-up hearths.
Stocking oven top paving brick battery #7, tending masons.
Continued pouring firebond grout behind oven door jambs battery #7.
Clearing debris from ovens area.

Pipefitters:
Continued installing live steam, air, service water, and flushing liquor piping at ovens.
Packing asbestos rope between ascension pipe elbows and collecting main.
Preparing to place new Koppers Elex Detarrer in service.
Continued fabricating ammonia liquor circulating piping to permit alterations to existing piping.
Installing vent piping between tar and gas compartments of existing final cooler.

Electricians:
Operating oven machinery.
Bonding collector rails for oven machinery battery #7.
Continued installing control and lighting wiring for offtake mains governor houses and offtake mains bridges..

B. J. Berhalter
ERECTING ENGINEER
B. J. Berhalter.

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS

DAILY LETTER No. 423

NTRACT #1827-Weirton Steel Company DAY Wednesday DATE March 28, 1951

TEMPERATURE 8 A.M. ____ 12 M. ____ 4 P.M. ____ WEATHER Rain--Mild TOTAL NUMBER OF MEN WORKING 161

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	1
ENGINEERING CORPS	3
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	2
MATERIAL DEPT.	3
MASTER MECHANIC	1
BOILERMAKER FRMN.	1
BOILERMAKERS	8
BRICKLAYER FRMN.	2
BRICKLAYERS	13
BRICKLAYER APPRS.	1
CARPENTER FRMN.	1
CARPENTERS	10
CEMENT FINISHERS	2
ELECTRICIAN FRMN.	4
ELECTRICIANS	13
WORKER FRMN.	3
WORKERS	7
LABOR FOREMEN	3
LABORERS	17
MASON TENDERS	17
MILLWRIGHTS	4
OPERATING ENGRS.	2
FIREMEN	-
OILERS	-
PAINTERS	8
PIPEFITTER FRMN.	5
PIPEFITTERS	25
WATCHMEN	-
Tool Room Man	1
Truck Driver	1
TOTAL	161
OPERATORS	6

MR. B. W. Dillman, General Superintendent of Construction

DEAR SIR:-

Bricklayers:
Continued oven top paving battery #7.
Continued placing oven brick above door jambs left out for heating-up period.

Carpenters:
Completed erecting forms for concrete cove base second floor exhauster and booster building.
Continued repairing fence at benzol plant damaged during construction activities in benzol area.

Ironworkers:
Continued adjusting battery #7 cross tie rod springs.
Helping remove coke side temporary heating-up hearths from ovens.
Welding alley enclosure steelwork and erecting handrailing for offtake mains walks.

Boilermakers:
Completed riveting new manheads to shell of second of four existing benzol washers to be altered.
Welding collecting main joints.

Millwrights:
Continued miscellaneous adjusting of operating mechanism of oven machinery. Caulking asbestos rope in joints of air and waste heat reversing valves.

Painters:
Painting collecting main, door machines, ceiling concrete of new recirculating water pumphouse.

Note: Mr. C.W.Dillman, Gen'l. Sup't. of Const., Messrs. PH Lavely & A.O. Smith, Engrg. Dept., visited contract today.

B. J. Berhalter, ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Philip Carey Manufacturing Company	7	Continued insulating fuel gas piping to ovens.
Koppers Metal Products Division	1	Supervising placing new detarrer in service.

tland Concrete Placed To Date---4857½ Cubic Yards.

Note: Average horizontal flue temperature battery #7 is now 1802°F.
New Koppers' Elex Detarrer placed in service at 11:00 A.M. today.
Mr. Stevek L. Wujs, reported to contract today.

F-7 10M 12-50
PRINTED IN USA A.

DAILY LETTER No. 423

CONTRACT #1827-Weirton Steel Company DAY Wednesday DATE March 28, 1951

TEMPERATURE 8 A.M. ____ 12 M ____ 4 P.M. ____ WEATHER Rain—Mild TOTAL NUMBER OF MEN WORKING 161

OCCUPATION	NO. MEN CONTRACT	DESCRIPTION OF WORK IN PROGRESS
ERECTING ENGINEER	-	MR. C. W. Dillman, General Superintendent of Construction
FIELD ENGINEER		DEAR SIR:-
ENGINEERING CORPS		
OFFICE MANAGER		Laborers:
CHIEF CLERK		Stocking oven top paving brick battery #7; tending masons.
PAYROLL DEPT.		Continued pouring firebond grout behind oven door jambs battery #7.
MATERIAL DEPT.		Continued removing coke side temporary heating-up hearth from ovens.
MASTER MECHANIC		Clearing debris from ovens area.
BOILERMAKER FRMN.		
BOILERMAKERS		Pipefitters:
BRICKLAYER FRMN.		Continued installing flushing liquor, live steam, air, and service
BRICKLAYERS		water piping at ovens.
BRICKLAYER APPRS.		Installing ovens instrument piping.
CARPENTER FRMN.		Continued fabricating ammonia liquor circulating piping to permit
CARPENTERS		alterations to existing piping.
CEMENT FINISHERS		
ELECTRICIAN FRMN.		Electricians:
CTRICIANS		Continued installing control and ~~xxxx~~ lighting wiring for
WORKER FRMN.		offtake mains governor houses and offtake mains walks.
I. WORKERS		Operating oven machinery.
LABOR FOREMEN		Installing miscellaneous lighting wiring at ovens battery #7.
LABORERS		Maintaining temporary wiring.
MASON TENDERS		
MILLWRIGHTS		
OPERATING ENGRS.		
FIREMEN		
OILERS		
PAINTERS		
PIPEFITTER FRMN.		
PIPEFITTERS		
WATCHMEN		
TOTAL	161	
OPERATORS		

B. J. Berhalter
ERECTING ENGINEER
B. J. Berhalter,

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS

DAILY LETTER No. 425

CONTRACT #1827-Weirton Steel Company DAY Friday DATE March 30, 1951

TEMPERATURE 8 A.M. ____ 12 M ____ 4 P.M. ____ WEATHER Rain TOTAL NUMBER OF MEN WORKING 177

OCCUPATION	NO. MEN CONTRACT	DESCRIPTION OF WORK IN PROGRESS
ERECTING ENGINEER		MR. C. W. Dillman, General Superintendent of Construction
FIELD ENGINEER		DEAR SIR-
ENGINEERING CORPS		
OFFICE MANAGER		Laborers:
CHIEF CLERK		Placing concrete for finish slab of water basin of new three-cell cooling tower.
PAYROLL DEPT.		Helping masons pave oven top battery #7.
MATERIAL DEPT.		Clearing debris from ovens area.
MASTER MECHANIC		
BOILERMAKER FRMN		Pipefitters:
BOILERMAKERS		Installing live steam and collecting main regulating piping at ovens.
BRICKLAYER FRMN.		Continued installing lubricating piping for oven machinery.
BRICKLAYERS		Installing ovens instrument piping.
BRICKLAYER APPRS.		
CARPENTER FRMN.		Electricians:
CARPENTERS		Installing control and lighting wiring in offtake mains governor houses.
CEMENT FINISHERS		Operating oven machinery.
ELECTRICIAN FRMN.		Installing lighting wiring for offtake mains walks.
ELECTRICIANS		
IRONWORKER FRMN.		
IRONWORKERS		
LABORERS FOREMEN		
LABORERS		
MASON TENDERS		
MILLWRIGHTS		
OPERATING ENGRS.		
FIREMEN		
OILERS		
PAINTERS		
PIPEFITTER FRMN.		
PIPEFITTERS		
WATCHMEN		
OPERATORS		
TOTALS	177	

B. J. Berhalter
ERECTING ENGINEER
B. J. Berhalter.

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS

F 7 1044 4-51
Printed in U.S.A.

KOPPERS

H. B. L.
S. H. K.
W. H. A.
G. H. L.

DAILY LETTER No. 424

CONTRACT #1827-Weirton Steel Company DAY Thursday DATE March 29, 1951

TEMPERATURE 8 A.M. 52 F. 12 M. 60 F. 4 P.M. 58 F. WEATHER Rain--Mild TOTAL NUMBER OF MEN WORKING 144

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	1
ENGINEERING CORPS	4
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	2
MATERIAL DEPT.	2
MASTER MECHANIC	1
BOILERMAKER FRMN	1
BOILERMAKERS	8
BRICKLAYER FRMN.	2
BRICKLAYERS	13
BRICKLAYER APPRS.	1
CARPENTER FRMN.	1
CARPENTERS	11
CEMENT FINISHERS	3
ELECTRICIAN FRMN.	4
ELECTRICIANS	13
IRONWORKER FRMN.	5
IRONWORKERS	11
LABOR FOREMEN	4
LABORERS	22
MASON TENDERS	11
MILLWRIGHTS	4
OPERATING ENGRS.	4
FIREMEN	-
OILERS	1
PAINTERS	8
PIPEFITTER FRMN.	2
PIPEFITTERS	-
WATCHMEN	-
Tool Room Man	1
Truck Driver	1
OPERATORS	7
TOTALS	144

DESCRIPTION OF WORK IN PROGRESS

MR. C. W. Dillman, General Superintendent of Construction

DEAR SIR--

Bricklayers:
Continued oven top paving battery #7.
Continued placing oven brick above door jambs left out for heating-up period. Caulking asbestos rope between glazed tile regenerator faces and ovens brickwork battery #7.

Carpenters:
Continued repairing benzol area fence damaged during construction activities in benzol area. Blocking Northwest Crane on flatcar.
Completed erecting screeds for finish floor of new recirculating water pumphouse. Erecting screeds for finish slab of water basin of new three-cell cooling tower.

Ironworkers:
Placing reinforcing mesh for finish slab of water basin of new three-cell cooling tower.
Placing Northwest Truck Crane #82 on flat car for shipment.
Welding upper face plates and seal plates to oven steelwork.

Boilermakers:
Continued welding butt strap joints of collecting main.
Continued caulking asbestos rope between joints of air and waste heat reversing valves.
Cleaning second of four existing benzol washers preparatory to installation of spiral packing in same.

Millwrights:
Caulking asbestos rope between joints of air and waste heat reversing valves. Greasing oven door latches.

Note:
Messrs. E. Preston and E.V.Schulte, Operating Department, and T.A.Donehoo, contract Engrg., visited contract. B. J. Berhalter,

B J Berhalter
ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Philip Carey Manufacturing Company	7	Insulating fuel gas piping to ovens and service water piping at ovens.
Koppers Metal Products Division	1	Supervising operation of Koppers Elex Detarrer

Portland Concrete Placed Today——— 3½ Cubic Yards.
Portland Concrete Placed To Date——4861 Cubic Yards.

Note: Average horizontal flue temperature battery #7 is now 1817°F.

F.7 10M 2x51
Printed in U.S.A.

KOPPERS

DAILY LETTER No. 424

CONTRACT #1827-Weirton Steel Company DAY Thursday DATE March 29, 1951

TEMPERATURE 8 A.M. 52 F. 12 M. 60 F. 4 P.M. 58 F. WEATHER Rain--Mild TOTAL NUMBER OF MEN WORKING 144

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	
FIELD ENGINEER	
ENGINEERING CORPS	
OFFICE MANAGER	
CHIEF CLERK	
PAYROLL DEPT.	
MATERIAL DEPT.	
MASTER MECHANIC	
BOILERMAKER FRMN	
BOILERMAKERS	
BRICKLAYER FRMN.	
BRICKLAYERS	
BRICKLAYER APPRS.	
CARPENTER FRMN.	
CARPENTERS	
CEMENT FINISHERS	
ELECTRICIAN FRMN.	
TRICIANS.	
WORKER FRMN.	
WORKERS	
LABOR FOREMEN	
LABORERS	
MASON TENDERS	
MILLWRIGHTS	
OPERATING ENGRS.	
FIREMEN	
OILERS	
PAINTERS	
PIPEFITTER FRMN.	
PIPEFITTERS	
WATCHMEN	
OPERATORS	
TOTALS	144

DESCRIPTION OF WORK IN PROGRESS

MR. C. W. Dillman, General Superintendent of Construction
DEAR SIR-

Laborers:
Preparing to install new spiral packing in second of four existing benzol washers to be altered.
Tending masons at battery #7.
Completed placing concrete for finish floor of new recirculating water pumphouse; applying master builders finish to same.
Completed removing coke side temporary heating-up hearths from ovens battery #7.

Pipefitters:
Idle--Rain.

Electricians:
Installing floor lights in ovens area.
Continued installing lighting wiring for offtake mains governor houses
Bonding pusher machine collector rails.

B. J. Berhalter, ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS

Printed in U.S.A.

H. B. L. ~~[illegible]~~ Page 1 of 2

~~[illegible]~~ G. H. L.

KOPPERS

DAILY LETTER No. 425

.RACT #1827-Weirton Steel Company DAY Friday DATE March 30, 1951

TEMPERATURE 8 A.M. _____ 12 M. _____ 4 P.M. _____ WEATHER Rain TOTAL NUMBER OF MEN WORKING 177

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	1.
ENGINEERING CORPS	4
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	2
MATERIAL DEPT.	2
MASTER MECHANIC	1
BOILERMAKER FRMN	1
BOILERMAKERS	-
BRICKLAYER FRMN.	2
BRICKLAYERS	13
BRICKLAYER APPRS.	1
CARPENTER FRMN.	2
CARPENTERS	14
CEMENT FINISHERS	3
ELECTRICIAN FRMN.	4
ELECTRICIANS	12
IRONWORKER FRMN.	5
IC[illegible]RKERS	8
A[illegible]OREMEN	4
[illegible]BORERS	41
MASON TENDERS	4
MILLWRIGHTS	4
OPERATING ENGRS.	3
[illegible]REMEN	-
[illegible]LERS	2
PAINTERS	8
PIPEFITTER FRMN.	5
PIPEFITTERS	26
[illegible]ATCHMEN	-
Tool Room Man	1
Truck Driver	1
[illegible]ERATORS	7
TOTALS	177

DESCRIPTION OF WORK IN PROGRESS

MR. C. W. Dillman, General Superintendent of Construction

DEAR SIR—

Note:
Will charge coal into new battery #7 tomorrow, Saturday, March 31, at 9:00 A.M. Average horizontal flue temperature battery #7 is now 1825°F., being raised to 2100°F. for charging of battery.

Bricklayers:
Continued oven top paving battery #7.
Continued caulking asbestos rope between glazed tile faces and regenerator walls battery #7.

Carpenters:
Continued bracing Northwest Crane #82 on flatcar for shipment.
Continued erecting screeds for finish slab of water basin of new three-cell cooling tower.

Ironworkers:
Welding top face plates and cover plates to oven steelwork battery #7.
Adjusting measuring sleeves of larry car.
Welding coke side alley floor steelwork and platform steelwork for peephole castings pusher side of battery.
Erecting handrailing for collecting main walks battery #7.

Boilermakers:
Idle—Weather.

Millwrights:
Greasing oven doors. Adjusting oven machinery.

Painters:
Idle—Weather.

Note: Mr.A.O.Smith, Engrg.Dept., visited contract Today.

B. J. Berhalter
ERECTING ENGINEER
B. J. Berhalter,

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
[illegible]ilip Carey Manufacturing Company	9	Insulating service water piping at ovens.
[illegible]ppers' Metal Products Division	1	Service Engineer for Koppers Elex Detarrer.

[illegible]r. [illegible]nd Concrete Placed Today——— 55 Cubic Yards.
[illegible]rtland Concrete Placed To Date——— 4916 Cubic Yards.

F Y 10M 4x51
Printed in U.S.A.

DAILY LETTER No. 425

CONTRACT #1827-Weirton Steel Company DAY Friday DATE March 30, 1951

TEMPERATURE 8 A.M. 12 M. 4 P.M. WEATHER Rain TOTAL NUMBER OF MEN WORKING 177

OCCUPATION	NO. MEN CONTRACT	DESCRIPTION OF WORK IN PROGRESS
ERECTING ENGINEER		MR. C. W. Dillman, General Superintendent of Construction
FIELD ENGINEER		DEAR SIR—
ENGINEERING CORPS		
OFFICE MANAGER		Laborers:
CHIEF CLERK		Placing concrete for finish slab of water basin of new three-cell cooling tower.
PAYROLL DEPT.		Helping masons pave oven top battery #7.
MATERIAL DEPT.		Clearing debris from ovens area.
MASTER MECHANIC		
BOILERMAKER FRMN		Pipefitters:
BOILERMAKERS		Installing live steam and collecting main regulating piping at ovens.
BRICKLAYER FRMN.		Continued installing lubrications piping for oven machinery.
BRICKLAYERS		Installing ovens instrument piping.
BRICKLAYER APPRS.		
CARPENTER FRMN.		Electricians:
CARPENTERS		Installing control and lighting wiring in offtake mains governor houses.
CEMENT FINISHERS		Operating oven machinery.
ELECTRICIAN FRMN.		Installing lighting wiring for offtake mains walks.
ELECTRICIANS		
[illegible] ORKER FRMN.		
IRON WORKERS		
LABOR FOREMEN		
LABORERS		
MASON TENDERS		
MILLWRIGHTS		
OPERATING ENGRS.		
FIREMEN		
OILERS		
PAINTERS		
PIPEFITTER FRMN.		
PIPEFITTERS		
WATCHMEN		
OPERATORS		
TOTALS	177	

B. J. Berhalter
ERECTING ENGINEER
B. J. Berhalter.

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS

F-1 10M 12-50
PRINTED IN USA A.

KOPPERS

✓	C.W.D.	✓	
✓	P.G.S.	✓	
	S.H.K.		
	G.F.L.		
	[illegible]		
	E.C.		

DAILY LETTER No. 445

CONTRACT #1827 - Weirton Steel Co. DAY Thursday DATE April 19, 1951

TEMPERATURE 8 A.M. ____ 12 M. ____ 4 P.M. ____ WEATHER Fair - Cool TOTAL NUMBER OF MEN WORKING 129

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	-
ENGINEERING CORPS	3
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	2
MATERIAL DEPT.	2
MASTER MECHANIC	1
BOILERMAKER FRMN.	1
BOILERMAKERS	5
BRICKLAYER FRMN.	1
BRICKLAYERS	4
BRICKLAYER APPRS.	1
CARPENTER FRMN.	2
CARPENTERS	11
CEMENT FINISHERS	1
ELECTRICIAN FRMN.	1
ELECTRICIANS	4
ONWORKER FRMN.	-
ONWORKERS	--
LABOR FOREMEN	4
LABORERS	23
MASON TENDERS	4
MILLWRIGHTS	1
OPERATING ENGRS.	1
FIREMEN	-
OILERS	1
PAINTERS	11
PIPEFITTER FRMN.	6
PIPEFITTERS	34
WATCHMEN	[illegible]
ToolRoom Man	1
Truck Driver	1
TOTAL	129
OPERATORS	7

DESCRIPTION OF WORK IN PROGRESS

MR. C. W. Dillman, General Superintendent of Construction:

DEAR SIR:-

Bricklayers:
Laying up brickwork Benzol Building. (Around Structures, etc.)

Carpenters:
Building miscellaneous scaffolds for Pipefitters, Cement Finishers, and Bricklayers.

Boilermakers:
Erecting scaffold at Benzol Washer.

Millwrights:
Setting Pneumatic Sulphate equipment.

Painters:
Painting Battery #7 basement foundation.
Painting alley-way steel.
Painting Recirculating Water piping.

Laborers:
Tending Masons and Carpenters.
Cleaning debris from Benzol, By-Products and Battery #7 areas.
Brush and finish concrete at 3-Cell Water Cooling Tower.

Pipefitters:
Making tie-in connections from Blast Furnace gas main to Oven Gas reversing valves.
Replaced Existing Ammonia Liquor piping.
Fabricate and install Tar Over-flow and Vent piping at Final Cooler.
Install Recirculating Water piping.

B. J. Berhalter, ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Philip Carey Mfg. Co.	11	Insulate miscellaneous steam piping at By-Products area. Insulating Vapor to Oil Heat Exchanger. Insulating Wash Oil Still.

Placed 6-1/2 Yds. concrete at Pusher Track Foundation. (Old Concrete Foundation up to New) (Foundation level.)

Total yards of concreted to date 4926-3/4.

F-7 10M 12-50
PRINTED IN USA A.

KOPPERS

DAILY LETTER No. 445

CONTRACT #1827 - Weirton Steel Co. DAY Thursday DATE April 19, 1951

TEMPERATURE 8 A.M. ____ 12 M ____ 4 P.M. ____ WEATHER Fair - Cool TOTAL NUMBER OF MEN WORKING 129

OCCUPATION	NO. MEN CONTRACT	DESCRIPTION OF WORK IN PROGRESS
ERECTING ENGINEER		MR. C. W. Dillman, General Superintendent of Construction:
FIELD ENGINEER		DEAR SIR:-
ENGINEERING CORPS		
OFFICE MANAGER		
CHIEF CLERK		
PAYROLL DEPT.		Electricians;
MATERIAL DEPT.		Wiring at By-Products Plant.
MASTER MECHANIC		Temporaty power and light maintenance.
BOILERMAKER FRMN.		
BOILERMAKERS		
BRICKLAYER FRMN.		
BRICKLAYERS		
BRICKLAYER APPRS.		
CARPENTER FRMN.		
CARPENTERS		
CEMENT FINISHERS		
ELECTRICIAN FRMN.		
ELECTRICIANS		
IRONWORKER FRMN.		
IRONWORKERS		
LABOR FOREMEN		
LABORERS		
MASON TENDERS		
MILLWRIGHTS		
OPERATING ENGRS.		
FIREMEN		
OILERS		
PAINTERS		
PIPEFITTER FRMN.		
PIPEFITTERS		
WATCHMEN		
TOTAL	129	
OPERATORS		B. J. Berhalter, ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS

F-7 10M 12-50
PRINTED IN USA A-

KOPPERS

	C.W.D.
✓	P.G.S.
	S.H.K.
	G.H.L.
	J.D.V.
	E.C.I.

DAILY LETTER No. 465

CONTRACT #1827 - Weirton Steel Co. DAY Friday DATE May 11, 1951

TEMPERATURE 8 A.M. 12 M 4 P.M. WEATHER Rain TOTAL NUMBER OF MEN WORKING 88

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1.
FIELD ENGINEER	
ENGINEERING CORPS	3
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	2
MATERIAL DEPT.	2
MASTER MECHANIC	1
BOILERMAKER FRMN.	1
BOILERMAKERS	6
BRICKLAYER FRMN.	
BRICKLAYERS	
BRICKLAYER APPRS.	
CARPENTER FRMN.	1
CARPENTERS	2
CEMENT FINISHERS	1
ELECTRICIAN FRMN.	1
ELECTRICIANS	4
NWORKER FRMN.	2
NWORKERS	3
ABOR FOREMEN	1
LABORERS	13
MASON TENDERS	
MILLWRIGHTS	1
OPERATING ENGRS.	
FIREMEN	
OILERS	
PAINTERS	3
PIPEFITTER FRMN.	6
PIPEFITTERS	31
WATCHMEN	
Toolroom Man	1
TOTAL	88
OPERATORS	7

DESCRIPTION OF WORK IN PROGRESS

MR. C. W. Dillman, General Superintendent of Construction:

DEAR SIR:-

Carpenters:
Building miscellaneous scaffolds for Pipefitters and Painters.

Boilermakers:
Alterations to Benzol Washer.
Aligning Bubble Caps at Wash Oil Still.

Painters:
Painting Recirculating Water piping.

Laborers:
Tending Carpenters.
Cleaning debris from Benzol, By*products and Battery #7 areas.
Excavation for emergency water line tie-in between headers.

Pipefitters:
Install Ammonia Liquor piping.
Fabricate and install Tar Over-Flow and Vent piping at Final Cooler.
Install Recirculating Water piping.
Install Light Oil piping at Benzol Plant.

Electricians:
Wiring at By-Products Plant.
Temporary power and light maintenance.

Ironworkers:
Install Wire Fence Enclosure (Pusher Side).

Millwrights:
Repair temporary construction equipment.

B. J. Berkheiter, ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Philip Carey Mfg. Co.	7	Insulate miscellaneous steam piping at By-Products area. Insulating Wash Oil Still. Insulating Light Oil piping. Insulating Water piping at Benzol Plant

F-7 10M 12-50
PRINTED IN USA A.

KOPPERS

✓	C.W.D.	✓
✓	P.G.S.	
	S.H.K.	
	G.H.L.	
	J.D.V.	
	E.C.J.	
	DATE	

DAILY LETTER No. 468

CONTRACT #1827 - Weirton Steel Co. DAY Monday May 14, 1951

TEMPERATURE 8 A.M. ____ 12 M ____ 4 P.M. ____ WEATHER Fair - Cool TOTAL NUMBER OF MEN WORKING 74

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	
ENGINEERING CORPS	3
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	2
MATERIAL DEPT.	2
MASTER MECHANIC	1
BOILERMAKER FRMN.	1
BOILERMAKERS	6
BRICKLAYER FRMN.	
BRICKLAYERS	
BRICKLAYER APPRS.	
CARPENTER FRMN.	
CARPENTERS	2
CEMENT FINISHERS	
ELECTRICIAN FRMN.	1
ELECTRICIANS	5
IRONWORKER FRMN.	
IRONWORKERS	
LABOR FOREMEN	1
LABORERS	14
MASON TENDERS	
MILLWRIGHTS	
OPERATING ENGRS.	
FIREMEN	
OILERS	
PAINTERS	6
PIPEFITTER FRMN.	4
PIPEFITTERS	22
WATCHMEN	
Toolroom Man	1
TOTAL	74
OPERATORS	7

DESCRIPTION OF WORK IN PROGRESS

MR. C. W. Dillman, General Superintendent of Construction:

DEAR SIR:-

Carpenters:
Building miscellaneous scaffolds for Pipefitters and Painters.

Boilermakers:
Alterations to Benzol Washer.
Aligning Bubble Caps at Wash Oil Still.

Painters:
Painting Recirculating Water piping.
Painting miscellaneous steel work at Ovens.

Laborers:
Tending Carpenters.
Cleaning debris from Benzol, By-Products and Battery #7 areas.
Install spiral packing in Benzol Washer.

Pipefitters:
Install Ammonia Liquor piping.
Fabricate and install Tar Over-Flow and Vent Piping at Final Cooler.
Install Recirculating Water piping.
Install Light Oil piping at Benzol Plant.

Electricians:
Wiring at By-Products Plant.
Temporary power and light maintenance.

B. J. Berhalter, ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Philip Carey Mfg. Co.	7	Insulate miscellaneous steam piping at By-Products area. Insulating Light Oil piping. Insulating Water piping at Benzol Plant.

F-7 10M 12-50
PRINTED IN USA A.

KOPPERS

✓	C.W.D. ✓
✓	P.G.S.
	S.H.K.
	G.H.L.
	J.D.V.
	E.C.

DAILY LETTER No. 471

CONTRACT #1827 - Weirton Steel Co. DAY Thursday DATE May 17, 1951

TEMPERATURE 8 A.M. _____ 12 M _____ 4 P.M. _____ WEATHER Showers - Warm TOTAL NUMBER OF MEN WORKING 78

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	
ENGINEERING CORPS	3
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	2
MATERIAL DEPT.	2
MASTER MECHANIC	1
BOILERMAKER FRMN.	1
BOILERMAKERS	6
BRICKLAYER FRMN.	
BRICKLAYERS	
BRICKLAYER APPRS.	
CARPENTER FRMN.	
CARPENTERS	2
CEMENT FINISHERS	1
ELECTRICIAN FRMN.	1
ELECTRICIANS	4
'RONWORKER FRMN.	3
)NWORKERS	2
ABOR FOREMEN	3
LABORERS	11
MASON TENDERS	
MILLWRIGHTS	
OPERATING ENGRS.	
FIREMEN	
OILERS	
PAINTERS	4
PIPEFITTER FRMN.	4
PIPEFITTERS	23
WATCHMEN	
Truck Driver	1
Toolroom Man	1
TOTAL	78
OPERATORS	7

DESCRIPTION OF WORK IN PROGRESS

MR. C. W. Dillman, General Superintendent of Construction:

DEAR SIR:-

Carpenters:
Set grout forms top Benzol Building.

Boilermakers:
Testing Benzol Washer and remove scaffolding.
Install man hole covers Wash Oil Still.

Painters:
Painting Recirculating Water piping.
Painting miscellaneous steel work at ovens.

Labroers:
Tending Carpenters.
Cleaning debris from Benzol, By-Products and Battery #7 areas.
Install spiral packing in Benzol Washer.

Pipefitters:
Install Ammonia Liquor piping.
Fabricate and install Tar Over-Flow and Vent piping at Final Coolers.
Install Recirculating Water piping.
Install Benzol Plant piping. (Oil, Gage, Etc.)
Install Ventilating System at Rectifier House.

Electricians:
Wiring at By-Products Plant.
Wiring Door Service Rack.
Temporary power and light maintenance.

Ironworkers:
Install Sulphate Handling Equipment.

B. J. Berhalter

B. J. Berhalter, ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Philip Carey Mfg. Co.	7	Insulate miscellaneous piping at By-Products and Benzol Plants.

F-7 10M 12-50
PRINTED IN USA A.

KOPPERS

C.W.P.	✓
P.C.S.	✓
S.H.K.	✓
C.T.L.	
J.G.V.	
E.C.	

DAILY LETTER No. 475

CONTRACT #1827 - Weirton Steel Co. DAY Monday DATE May 21, 1951

TEMPERATURE 8 A.M. _____ 12 M. _____ 4 P.M. _____ WEATHER Fair - Warm TOTAL NUMBER OF MEN WORKING 73

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1.
FIELD ENGINEER	
ENGINEERING CORPS	3
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	2
MATERIAL DEPT.	2
MASTER MECHANIC	1
BOILERMAKER FRMN.	1
BOILERMAKERS	6
BRICKLAYER FRMN.	
BRICKLAYERS	
BRICKLAYER APPRS.	
CARPENTER FRMN.	
CARPENTERS	
CEMENT FINISHERS	1
ELECTRICIAN FRMN.	1
ELECTRICIANS	5
NWORKER FRMN.	
)NWORKERS	
..BOR FOREMEN	1
LABORERS	12
MASON TENDERS	
MILLWRIGHTS	
OPERATING ENGRS.	1
FIREMEN	
OILERS	
PAINTERS	5
PIPEFITTER FRMN.	4
PIPEFITTERS	23
WATCHMEN	
Toolroom Man	1
Truck Driver	1
TOTAL	73
OPERATORS	6

DESCRIPTION OF WORK IN PROGRESS

MR. C. W. Dillman, General Superintendent of Construction:

DEAR SIR:-

Boilermakers:
Erect scaffolding Benzol Washer.
Relocate Pure Condenser top of Benzol Building.

Painters:
Painting miscellaneous piping By-Products Plant.
Painting m isecllaneous steel work at Ovens.

Laborers:
Cleaning debris from Benzol, By-Products and Battery #7 areas.
Removing spiral packing from Benzol Washer.

Pipefitters:
Install Ammonia Liquor piping.
Install Recirculating Water piping.
Install Benzol Plant piping. (Oil, Gage, Etc.,)
Install Ventilating System at Rectifier House.
Install safety guards at miscellaneous valves By-Products Plant.

Electricians:
Wiring at By-Products Plant.
Temporary power and light maintenance.

Ironworkers:
Adjusting Battery #7 Expension.

B. J. Berhalter, ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Philip Carey Mfg. Co.	5	Insulate miscellaneous piping at By-Products and Benzol Plants.

UM 12-50
PRINTED IN USA A.

KOPPERS

✓	C.W.D.	✓
✓	F.G.S.	✓
	S.n..	
	G.L.	
	J.D.	
	E.C.	

DAILY LETTER No. 486

CONTRACT #1827 - Weirton Steel Co. DAY Friday DATE June 1, 1951

TEMPERATURE 8 A.M. _____ 12 M. _____ 4 P.M. _____ WEATHER Fair TOTAL NUMBER OF MEN WORKING 62

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	
ENGINEERING CORPS	3
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	2
MATERIAL DEPT.	2
MASTER MECHANIC	1
BOILERMAKER FRMN.	1
BOILERMAKERS	6
BRICKLAYER FRMN.	1
BRICKLAYERS	
BRICKLAYER APPRS.	
CARPENTER FRMN.	
CARPENTERS	
CEMENT FINISHERS	
ELECTRICIAN FRMN.	1
ELECTRICIANS	3
IRONWORKER FRMN.	1
IRONWORKERS	[illegible]
LABOR FOREMEN	1
LABORERS	8
MASON TENDERS	
MILLWRIGHTS	
OPERATING ENGRS.	
FIREMEN	
OILERS	
PAINTERS	3
PIPEFITTER FRMN.	4
PIPEFITTERS	21
WATCHMEN	
Toolroom Man	1
TOTAL	62
OPERATORS	7

DESCRIPTION OF WORK IN PROGRESS

MR. C. W. Dillman, General Superintendent of Construction:

DEAR SIR:-

Boilermakers:
Alterations to Benzol Washer.

Painters:
Painting miscellaneous piping By-Products Plant.
Painting miscellaneous steel work at Ovens.

Laborers:
Cleaning debris from Benzol & By-Products area.

Pipefitters:
Grease piping at Door Machine.
Install Ammonia Liquor piping.
Install Benzol Plant piping. (Oil, Gauge, Etc.)
Install safety guards at miscellaneous valves By-Products Plant.

Electricians:
Wiring at By-Products Plant.
Temporary Power and light maintenance.

B. J. Berhalter, ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Philip Carey Mfg. Co.	3	Insulate miscellaneous piping at By-Products and Benzol Plants.

F-7 10M 12-50
PRINTED IN USA A.

KOPPERS

DAILY LETTER No. 489

CONTRACT #1827- Weirton Steel Co. DAY Monday DATE June 4, 1951

TEMPERATURE 8 A.M. ____ 12 M ____ 4 P.M. ____ WEATHER Cloudy TOTAL NUMBER OF MEN WORKING 52

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	
ENGINEERING CORPS	3
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	1
MATERIAL DEPT.	2
MASTER MECHANIC	1
BOILERMAKER FRMN.	1
BOILERMAKERS	4
BRICKLAYER FRMN.	1
BRICKLAYERS	
BRICKLAYER APPRS.	
CARPENTER FRMN.	
CARPENTERS	2
CEMENT FINISHERS	
ELECTRICIAN FRMN.	1
ELECTRICIANS	2
IRONWORKER FRMN.	1
IRONWORKERS	
LABOR FOREMEN	1
LABORERS	10
MASON TENDERS	
MILLWRIGHTS	
OPERATING ENGRS.	
FIREMEN	
OILERS	
PAINTERS	3
PIPEFITTER FRMN.	3
PIPEFITTERS	12
WATCHMEN	
Toolroom Man	1
TOTAL	52
OPERATORS	8

DESCRIPTION OF WORK IN PROGRESS

MR. C. W. Dillman, General Superintendent of Construction:

DEAR SIR:-

Carpenters:
Building miscellaneous scaffolding for Pipefitters.

Boilermakers:
Alterations to Benzol Washer.

Painters:
Painting miscellaneous piping at By-Products Plant.

Laborers:
Cleaning debris from Benzol and By-Products areas.
Back fill water line by-pass at Cooling Tower.

Pipefitters:
Grease piping at Door Machine.
Install Ammonia Liquor piping.
Install Benzol Plant piping. (Oil, Gauge, etc.,)
Install safety guards at miscellaneous valves By-Products Plant.

Electricians:
Wiring at By-Products Plant.
Temporary Power and Light maintenance.

B. J. Berhalter, ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Philip Carey Mfg. Co.	3	Insulate miscellaneous piping at By-Products and Benzol Plants.

F-7 10M 12-50
PRINTED IN USA A-

KOPPERS

DAILY LETTER No. 492

CONTRACT #1827 - Weirton Steel Co. DAY Thursday DATE June 7, 1951

TEMPERATURE 8 A.M. ____ 12 M ____ 4 P.M. ____ WEATHER Fair TOTAL NUMBER OF MEN WORKING 54

OCCUPATION	NO. MEN CONTRACT
ERECTING ENGINEER	1
FIELD ENGINEER	
ENGINEERING CORPS	3
OFFICE MANAGER	1
CHIEF CLERK	1
PAYROLL DEPT.	1
MATERIAL DEPT.	2
MASTER MECHANIC	1
BOILERMAKER FRMN.	1
BOILERMAKERS	3
BRICKLAYER FRMN.	1
BRICKLAYERS	
BRICKLAYER APPRS.	
CARPENTER FRMN.	
CARPENTERS	
CEMENT FINISHERS	
ELECTRICIAN FRMN.	1
ELECTRICIANS	
ONWORKER FRMN.	1
ONWORKERS	1
BOR FOREMEN	2
LABORERS	11
MASON TENDERS	
MILLWRIGHTS	1
OPERATING ENGRS.	
FIREMEN	
OILERS	
PAINTERS	3
PIPEFITTER FRMN.	3
PIPEFITTERS	14
WATCHMEN	
Toolroom Man	1
Truck Driver	1
TOTAL	54
OPERATORS	8

DESCRIPTION OF WORK IN PROGRESS

MR. C. W. Dillman, General Superintendent of Construction

DEAR SIR:-

Boilermakers:
Alterations to Benzol Washer.
Erecting new catwalks on old Final Cooler.

Electricians:
Temporary power and light maintenance.

Laborers:
Back filling at By-Products Plant.
Cleaning Scrubber at By-Products Plant.
Moving spirals to Scrubber at By-Products Plant.

Millwright:
Repairing Equipment.

Painters:
Painting miscellaneous piping at By-Products Plant.
Painting miscellaneous steelwork at Ovens.

Pipefitters:
Install Ammonia Liquor piping.
Install Benzol Plant piping. (Gauge, etc.,)
Install safety guards at miscellaneous valves at By-Products Plant.

Battery #4 Repairs:
Fabricating temporary Bulkheads.

B. J. Berhalter, ERECTING ENGINEER

SUB-CONTRACTORS

NAME OF FIRM OR COMPANY	NO. OF MEN	DESCRIPTION OF WORK IN PROGRESS
Philip Carey Mfg. Co.	3	Insulate Miscellaneous piping at By-Products and Benzol Plants.