Sept 56 Renewed floor so end Dept 246 lean to
Oct 57 Dismantle wells CR
Oct 58 Repairs to #5 Underground Stg
Jan 59 Tin sprayed #5 " "
Dec 59 Tangential separators from #1 #2 & #3 chlorinator
Mar 61 new 20,000 gal stg tk in service
Aug 63 2nd failure of #4 underground stg
Sept 63 #5 stg suspected small leak
June 64 Brink Mist Eliminator installed in off-gas lines
Feb 65 Cooler & Brinks mist eliminator in HCl off-gas
Oct 67 Entrainment losses @ 230,000#/yr @ 150°C = (630#/day)
April 68 Increase chlorination temp to 195°C (3010#/day?)
July 68 Reduced chlorination temp to 150°C
Five new stg tanks brought on line (aluminum)
Sept 68 new off-gas recovery system
Oct 68 new continuous chlorinator started - less entrainment
July 70 South settling basin
Aug 70 Customers told no plasticizer grade would be sold

Fall 70 Blow tank demister installation
Vent stacks from batch blow tanks discontinued to atmosphere
Reclaiming scrap moclow
Past spills and leaks being dug up and fresh chat spread

Aug 1971 1016 distillation

Jan 72 Customer responsibility for environment
Discontinued 1109 production

DSW 296129

STLCOPCB4066073